


APPENDIX A
CONSTRUCTION PROGRAMME AND
PROACTIVE ENVIRONMENTAL
PROTECTION PROFORMA

Construction Programme (Jul – Sep 2024)

ID	Task Name	Baseline Start	Baseline Finish	Act. Start	Act. Finish	% Comp.	Timeline													
							Qtr 4, 2022	Qtr 1, 2023	Qtr 2, 2023	Qtr 3, 2023	Qtr 4, 2023	Qtr 1, 2024	Qtr 2, 2024	Qtr 3, 2024	Qtr 4, 2024	Qtr 1, 2025	Qtr 2, 2025	Qtr 3, 2025	Qtr 4, 2025	Qtr 1, 2026
1167	Site Execution	Fri 23/12/22	Sat 5/7/25	Sat 27/8/22	NA	16%	16%													
1240	Foundation and Substructure Construction	Thu 19/1/23	Wed 5/6/24	Wed 21/12/22	NA	62%	62%													
1241	ELS, Foundation and Substructure Works	Thu 19/1/23	Sat 15/4/23	Thu 19/1/23	Sat 15/4/23	100%														
1242	Ground Investigation	Tue 31/1/23	Wed 1/3/23	Fri 3/2/23	Wed 1/3/23	100%														
1243	Soil Redistribution	Thu 19/1/23	Mon 27/2/23	Thu 19/1/23	Mon 27/2/23	100%														
1244	Plate load test (WTF / SOTF / 25m Baffle Range and 300m Baffle Range)	Thu 2/3/23	Sat 15/4/23	Thu 2/3/23	Sat 15/4/23	100%														
1245	Section 1 Works	Fri 14/4/23	Fri 5/1/24	Wed 21/12/22	NA	70%	70%													
1246	PD&TTC Block1 (Training Complex)	Fri 14/4/23	Thu 7/12/23	Wed 21/12/22	NA	70%	70%													
1247	Pre-drilling Works	Fri 14/4/23	Sat 13/5/23	Wed 15/3/23	Sat 13/5/23	100%														
1248	Pre-drilling works completion and issue report	Sun 14/5/23	Sat 20/5/23	Sun 14/5/23	Sat 20/5/23	100%														
1249	Test Boring	Thu 15/6/23	Thu 15/6/23	Thu 15/6/23	Thu 15/6/23	100%														
1250	Piling works	Fri 16/6/23	Sun 15/10/23	Fri 16/6/23	Tue 2/1/24	100%														
1251	Zone A	Fri 16/6/23	Fri 15/9/23	Fri 16/6/23	Mon 25/9/23	100%														
1252	NICE001 - 14 days EOT Claimed	NA	NA	Tue 26/9/23	Mon 9/10/23	100%														
1253	NICE002 - 4 days EOT Claimed	NA	NA	Fri 6/10/23	Mon 9/10/23	100%														
1254	NICE003 - 9.5 days EOT Claimed	NA	NA	Sat 7/10/23	Mon 16/10/23	100%														
1255	NICE004 - 3.5 days EOT Claimed	NA	NA	Mon 16/10/23	Thu 19/10/23	100%														
1256	NICE005 - 20 days EOT Claimed	NA	NA	Fri 20/10/23	Wed 8/11/23	100%														
1257	NICE006 - 5.5 days EOT Claimed	NA	NA	Thu 9/11/23	Tue 14/11/23	100%														
1258	Zone B	Sat 26/8/23	Sun 15/10/23	Fri 14/7/23	Mon 6/11/23	100%														
1259	NICE001 - 14 days EOT Claimed	Sun 15/10/23	Sun 29/10/23	Mon 6/11/23	Mon 20/11/23	100%														
1260	NICE002 - 4 days EOT Claimed	NA	NA	Mon 20/11/23	Fri 24/11/23	100%														
1261	NICE003 - 9.5 days EOT Claimed	NA	NA	Fri 24/11/23	Mon 4/12/23	100%														
1262	NICE004 - 3.5 days EOT Claimed	NA	NA	Mon 4/12/23	Thu 7/12/23	100%														
1263	NICE005 - 20 days EOT Claimed	NA	NA	Thu 7/12/23	Wed 27/12/23	100%														
1264	NICE006 - 5.5 days EOT Claimed	NA	NA	Wed 27/12/23	Tue 2/1/24	100%														
1265	Piling Tests	Sat 16/9/23	Sun 19/11/23	Mon 25/9/23	Sat 30/12/23	100%														
1266	Location Selected by ArcSD (Zone A)	Tue 10/10/23	Thu 2/11/23	Mon 25/9/23	Thu 2/11/23	100%														
1267	Zone A	Sat 16/9/23	Fri 20/10/23	Fri 3/11/23	Mon 20/11/23	100%														
1268	Location Selected by ArcSD (Zone B)	Tue 7/11/23	Thu 30/11/23	Tue 7/11/23	Thu 7/12/23	100%														
1269	Zone B	Mon 16/10/23	Sun 19/11/23	Mon 11/12/23	Sat 30/12/23	100%														
1270	Post drill and piling works completion	Sat 16/9/23	Sun 29/10/23	Mon 6/11/23	Mon 20/11/23	100%														
1271	Zone A	Sat 16/9/23	Fri 29/9/23	Tue 7/11/23	Mon 20/11/23	100%														
1272	Zone B	Mon 16/10/23	Sun 29/10/23	Mon 6/11/23	Mon 20/11/23	100%														
1273	Excavation to piling cut off and bottom of pile cap	NA	NA	Fri 1/12/23	Sat 3/2/24	100%														
1274	Zone A	Sat 21/10/23	Fri 24/11/23	Fri 1/12/23	Thu 4/1/24	100%														
1275	Zone B	NA	NA	Sun 31/12/23	Sat 3/2/24	100%														
1276	Slope Modification	Sun 16/4/23	Tue 30/5/23	Sun 16/4/23	Tue 30/5/23	100%														
1277	Completion for Bottom of Slope Feature D by Build King	Wed 21/12/22	Mon 16/10/23	NA	NA	0%														
1278	Pile caps construction	Sat 28/10/23	Thu 21/12/23	Sat 30/12/23	Tue 30/4/24	100%														
1279	Zone A	Sat 28/10/23	Wed 6/12/23	Sat 30/12/23	Mon 12/2/24	100%														
1280	NICE 1~6 - 56.5 Days EOT Granted	NA	NA	Tue 13/2/24	Tue 9/4/24	100%														
1281	NICE-0007 - 0.5 day EOT	NA	NA	Tue 9/4/24	Tue 9/4/24	100%														
1282	NICE-0009 - 1 day EOT	NA	NA	Wed 10/4/24	Wed 10/4/24	100%														
1283	NICE-0010 - 4 day EOT	NA	NA	Thu 11/4/24	Sun 14/4/24	100%														
1284	Zone B	NA	NA	Fri 5/1/24	Tue 30/4/24	100%														
1285	Zone B - G.L 7-8 / T-L	Sat 25/11/23	Thu 21/12/23	Sun 4/2/24	Mon 4/3/24	100%														
1286	NICE 1~6 - 56.5 Days EOT Granted	NA	NA	Tue 5/3/24	Tue 30/4/24	100%														
1287	Zone B - G.L 8-9 / T-L	NA	NA	Fri 5/1/24	Sun 18/2/24	100%														
1288	NICE 1~6 - 56.5 Days EOT Granted	NA	NA	Mon 19/2/24	Mon 15/4/24	100%														
1289	CNE0022 - 0.5 day EOT	NA	NA	Mon 15/4/24	Mon 15/4/24	100%														
1290	NICE-0009 - 1 day EOT	NA	NA	Tue 16/4/24	Tue 16/4/24	100%														
1291	NICE-0010 - 4 day EOT	NA	NA	Wed 17/4/24	Sat 20/4/24	100%														
1292	Underground Drainage / Earthing Pits / Lightning Pits	Mon 27/11/23	Sun 17/12/23	NA	NA	0%														
1293	NICE 1~6 - 56.5 Days EOT Granted	NA	NA	NA	NA	0%														
1294	Back Filling, Waterproofing and LG/F Slab	Thu 7/12/23	Fri 5/1/24	Thu 15/2/24	NA	99%														
1295	PD&TTC Block 2-9 (Driving Blocks)	Sat 22/7/23	Sun 14/7/24	Wed 21/12/22	NA	68%	68%													




Critical	Task Progress	Path Driving Predecessor Milestone Task	Baseline Milestone	Project Summary	Inactive Summary
Critical Split	Manual Task	Path Driving Predecessor Summary Task	Milestone	External Tasks	Deadline
Critical Progress	Start-only	Path Driving Predecessor Normal Task	Summary Progress	External Milestone	
Task	Finish-only	Baseline	Summary	Inactive Task	
Split	Duration-only	Baseline Split	Manual Summary	Inactive Milestone	

BLJ Programme April 2024 AA Roiling Programme

ID	Task Name	Baseline Start	Baseline Finish	Act. Start	Act. Finish	% Comp.	Timeline													
							Qtr 4, 2022	Qtr 1, 2023	Qtr 2, 2023	Qtr 3, 2023	Qtr 4, 2023	Qtr 1, 2024	Qtr 2, 2024	Qtr 3, 2024	Qtr 4, 2024	Qtr 1, 2025	Qtr 2, 2025	Qtr 3, 2025	Qtr 4, 2025	Qtr 1, 2026
1296	Excavation Works	Sat 22/7/23	Thu 11/4/24	Tue 17/10/23	NA	91%														
1297	Block 2 (Carpark)	Fri 20/10/23	Sat 30/12/23	Fri 20/10/23	Sat 30/12/23	100%														
1298	Block 3 (2-wheeled driving ground)	Sat 22/7/23	Sun 20/8/23	Fri 1/12/23	Sat 30/12/23	100%														
1299	Block 4	NA	NA	Tue 17/10/23	NA	90%														
1300	Block 4 (Emergency Braking Training)	Mon 21/8/23	Tue 19/9/23	Tue 17/10/23	NA	90%														
1301	NICE004 - 3.5 days EOT Claimed	NA	NA	Thu 16/11/23	NA	90%														
1302	Block 5 (Skid Pad)	Thu 5/10/23	Fri 3/11/23	Wed 1/11/23	Wed 6/12/23	100%														
1303	Block 6 (4-wheeled driving ground)	Fri 2/2/24	Sat 2/3/24	Mon 13/11/23	Thu 4/4/24	100%														
1304	Block 7 (2-wheeled & 4-wheeled driving ground)	Sun 24/12/23	Mon 22/1/24	Mon 19/2/24	NA	90%														
1305	Block 8 (Gas Filling Station)	Wed 13/3/24	Thu 11/4/24	Thu 9/5/24	NA	40%														
1306	Block 9 (4-wheeled driving ground)	Fri 2/2/24	Sat 2/3/24	Sat 30/3/24	Sun 28/4/24	100%														
1307	Retaining Wall Demolition at Block 2 (Carpark)	Fri 26/1/24	Sat 24/2/24	Fri 26/1/24	Sun 10/3/24	100%														
1308	Footing	Sun 25/2/24	Sun 14/7/24	Sun 31/12/23	NA	63%														
1309	Block 2 (Carpark)	NA	NA	Sun 31/12/23	Tue 30/1/24	100%														
1310	Block 3 (2-wheeled driving ground)	Sun 25/2/24	Mon 25/3/24	Fri 22/3/24	Sat 18/5/24	100%														
1311	Block 4 (Emergency Braking Training)	Mon 15/7/24	Tue 30/7/24	NA	NA	0%														
1312	Block 5 (Skid Pad)	Tue 2/4/24	Wed 1/5/24	NA	NA	0%														
1313	Block 6 (4-wheeled driving ground)	Tue 2/4/24	Wed 1/5/24	Fri 5/4/24	Sat 18/5/24	100%														
1314	Block 7 (2-wheeled & 4-wheeled driving ground)	Thu 9/5/24	Fri 7/6/24	Fri 5/4/24	Sat 18/5/24	100%														
1315	Block 8 (Gas Filling Station)	Sat 15/6/24	Sun 14/7/24	NA	NA	0%														
1316	Block 9 (4-wheeled driving ground)	Tue 2/4/24	Wed 1/5/24	Mon 15/4/24	NA	80%														
1317	Underground Drainage / Earthing Pits / Lightning Pits	Mon 11/3/24	Tue 18/6/24	Tue 2/1/24	NA	50%														
1318	Back Filling, Waterproofing and G/F Slab	Tue 26/3/24	Sun 23/6/24	NA	NA	0%														
1319	WTF Block 1-4	Tue 13/6/23	Sat 16/3/24	Sat 15/7/23	NA	77%														
1320	Excavation Works	Tue 13/6/23	Sat 12/8/23	Sat 15/7/23	Tue 14/11/23	100%														
1321	Block 1	NA	NA	Tue 1/8/23	Tue 14/11/23	100%														
1322	Block 1	Tue 4/7/23	Sat 12/8/23	Tue 1/8/23	Tue 17/10/23	100%														
1323	NICE001 - 14 days EOT Claimed	NA	NA	Wed 18/10/23	Tue 31/10/23	100%														
1324	NICE002 - 4 days EOT Claimed	NA	NA	Wed 1/11/23	Sat 4/11/23	100%														
1325	NICE003 - 9.5 days EOT Claimed	NA	NA	Sun 5/11/23	Tue 14/11/23	100%														
1326	Block 2	NA	NA	Sat 15/7/23	Thu 14/9/23	100%														
1327	Block 2	Tue 13/6/23	Mon 17/7/23	Sat 15/7/23	Thu 17/8/23	100%														
1328	NICE001 - 14 days EOT Claimed	NA	NA	Fri 18/8/23	Thu 31/8/23	100%														
1329	NICE002 - 4 days EOT Claimed	NA	NA	Fri 1/9/23	Mon 4/9/23	100%														
1330	NICE003 - 9.5 days EOT Claimed	NA	NA	Tue 5/9/23	Thu 14/9/23	100%														
1331	Block 3	NA	NA	Sat 15/7/23	Mon 11/9/23	100%														
1332	Block 3	Tue 20/6/23	Wed 19/7/23	Sat 15/7/23	Mon 14/8/23	100%														
1333	NICE001 - 14 days EOT Claimed	NA	NA	Tue 15/8/23	Mon 28/8/23	100%														
1334	NICE002 - 4 days EOT Claimed	NA	NA	Tue 29/8/23	Fri 1/9/23	100%														
1335	NICE003 - 9.5 days EOT Claimed	NA	NA	Sat 2/9/23	Mon 11/9/23	100%														
1336	Block 4	NA	NA	Sat 22/7/23	Sat 4/11/23	100%														
1337	Block 4	Tue 27/6/23	Sat 5/8/23	Sat 22/7/23	Sat 7/10/23	100%														
1338	NICE001 - 14 days EOT Claimed	NA	NA	Sun 8/10/23	Sat 21/10/23	100%														
1339	NICE002 - 4 days EOT Claimed	NA	NA	Sun 22/10/23	Wed 25/10/23	100%														
1340	NICE003 - 9.5 days EOT Claimed	NA	NA	Thu 26/10/23	Sat 4/11/23	100%														
1341	Footing	Thu 14/9/23	Sun 26/11/23	Mon 20/11/23	Fri 9/2/24	100%														
1342	Block 1	Fri 1/12/23	Mon 29/1/24	Fri 1/12/23	Fri 9/2/24	100%														
1343	Block 2	Mon 20/11/23	Sat 13/1/24	Mon 20/11/23	Thu 21/12/23	100%														
1344	Block 3	Fri 8/12/23	Mon 5/2/24	Fri 8/12/23	Tue 16/1/24	100%														
1345	Block 4	Fri 15/12/23	Mon 12/2/24	Fri 15/12/23	Mon 5/2/24	100%														
1346	Underground Drainage / Earthing Pits / Lightning Pits	Mon 20/11/23	Tue 27/2/24	Fri 22/12/23	NA	30%														
1347	Back Filling, Waterproofing	Wed 28/2/24	Mon 27/5/24	NA	NA	0%														
1348	Completion of Foundation and Substructure Works of Section 1	Fri 17/5/24	Fri 17/5/24	NA	NA	0%														

Critical		Task Progress		Path Driving Predecessor Milestone Task		Baseline Milestone		Project Summary		Inactive Summary	
Critical Split		Manual Task		Path Driving Predecessor Summary Task		Milestone		External Tasks		Deadline	
Critical Progress		Start-only		Path Driving Predecessor Normal Task		Summary Progress		External Milestone			
Task		Finish-only		Baseline		Summary		Inactive Task			
Split		Duration-only		Baseline Split		Manual Summary		Inactive Milestone			

ID	Task Name	Baseline Start	Baseline Finish	Act. Start	Act. Finish	% Comp.	Timeline																			
							Qtr 4, 2022	Qtr 1, 2023	Qtr 2, 2023	Qtr 3, 2023	Qtr 4, 2023	Qtr 1, 2024	Qtr 2, 2024	Qtr 3, 2024	Qtr 4, 2024	Qtr 1, 2025	Qtr 2, 2025	Qtr 3, 2025	Qtr 4, 2025	Qtr 1, 2026	Qtr 2, 2026	Qtr 3, 2026	Qtr 4, 2026	Qtr 1, 2027	Qtr 2, 2027	Qtr 3, 2027
1167	Site Execution	Fri 23/12/22	Sat 5/7/25	Sat 27/8/22	NA	16%	16%																			
1641	External Works	Sat 22/7/23	Mon 2/6/25	Sat 22/7/23	NA	23%	23%																			
1642	Section 1 Works	Sat 22/7/23	Wed 9/10/24	Sat 22/7/23	NA	28%	28%																			
1643	Training Ground	Sat 22/7/23	Wed 9/10/24	Sat 22/7/23	NA	34%	34%																			
1644	2-WD Training Ground (Block 3)	Sat 22/7/23	Wed 9/10/24	Sat 22/7/23	NA	44%	44%																			
1645	Excavation for Underground Service and Utilities Works	Sat 22/7/23	Sun 20/8/23	Sat 22/7/23	Sun 20/8/23	100%	100%																			
1646	NICE001 - 14 days EOT Claimed	Mon 21/8/23	Sun 3/9/23	Mon 21/8/23	Sun 3/9/23	100%	100%																			
1647	NICE002 - 4 days EOT Claimed	Mon 4/9/23	Thu 7/9/23	Mon 4/9/23	Thu 7/9/23	100%	100%																			
1648	NICE003 - 10 days EOT Claimed	Fri 8/9/23	Sun 17/9/23	Fri 8/9/23	Sun 17/9/23	100%	100%																			
1649	NICE004 - 3.5 days EOT Claimed	NA	NA	Mon 18/9/23	Thu 21/9/23	100%	100%																			
1650	NICE005 - 20 days EOT Claimed	NA	NA	Thu 21/9/23	Wed 11/10/23	100%	100%																			
1651	NICE006 - 5.5 days EOT Claimed	NA	NA	Wed 11/10/23	Mon 16/10/23	100%	100%																			
1652	U/G Drainage Installation	NA	NA	Thu 26/10/23	NA	80%	80%																			
1653	U/G Drainage Installation	Sun 6/8/23	Tue 19/9/23	Thu 26/10/23	NA	80%	80%																			
1654	Concrete Surround Works	Fri 15/9/23	Thu 28/9/23	Sun 10/12/23	NA	80%	80%																			
1655	Earthing Installation Works	Sat 26/8/23	Fri 29/9/23	NA	NA	0%	0%																			
1656	Backfill	Fri 22/9/23	Sat 21/10/23	NA	NA	0%	0%																			
1657	U/G Cable Pits / Ducts for BS / SFH / Plumbing Pipes / Rainwater F	Sun 22/10/23	Wed 20/12/23	Tue 16/1/24	NA	40%	40%																			
1658	Complete U/G Services & Utilities Works	Wed 20/12/23	Wed 20/12/23	Thu 25/4/24	NA	40%	40%																			
1659	Backfilling Works	Fri 1/12/23	Sun 14/1/24	Sun 25/2/24	NA	10%	10%																			
1660	Driving Ground Concreting Works	Mon 15/1/24	Tue 13/2/24	NA	NA	0%	0%																			
1661	Finishing Works and Road Painting	Tue 24/9/24	Wed 9/10/24	NA	NA	0%	0%																			
1662	Parking and Training Facilities	Tue 14/11/23	Tue 8/10/24	Wed 10/1/24	NA	39%	39%																			
1663	Excavation for Underground Service and Utilities Works	Tue 14/11/23	Sat 23/12/23	Wed 10/1/24	Sun 18/2/24	100%	100%																			
1664	U/G Drainage Installation	Wed 29/11/23	Sat 27/1/24	Thu 25/1/24	NA	80%	80%																			
1665	Concrete Surround Works	Tue 23/1/24	Mon 5/2/24	Wed 20/3/24	NA	80%	80%																			
1666	Earthing Installation Works	Fri 29/12/23	Sat 27/1/24	NA	NA	0%	0%																			
1667	Backfill	Tue 30/1/24	Wed 28/2/24	NA	NA	0%	0%																			
1668	U/G Cable Pits / Ducts for BS / SFH / Plumbing Pipes / Rainwater F	Thu 29/2/24	Sun 28/4/24	Fri 26/4/24	NA	40%	40%																			
1669	Complete U/G Services & Utilities Works	Sun 28/4/24	Sun 28/4/24	Mon 24/6/24	NA	40%	40%																			
1670	Backfilling Works	Tue 9/4/24	Thu 23/5/24	Wed 5/6/24	NA	10%	10%																			
1671	Driving Ground Concreting Works	Fri 24/5/24	Sat 22/6/24	NA	NA	0%	0%																			
1672	Finishing Works and Road Painting	Tue 24/9/24	Tue 8/10/24	NA	NA	0%	0%																			
1673	Braking Training (Block 4)	Mon 21/8/23	Tue 8/10/24	Tue 17/10/23	NA	41%	41%																			
1674	Excavation for Underground Service and Utilities Works	NA	NA	Tue 17/10/23	NA	90%	90%																			
1675	Excavation for Underground Service and Utilities Works	Mon 21/8/23	Wed 4/10/23	Tue 17/10/23	NA	90%	90%																			
1676	NICE003 - 10 days EOT Claimed	NA	NA	Fri 1/12/23	NA	90%	90%																			
1677	U/G Drainage Installation	Tue 5/9/23	Fri 3/11/23	Sat 16/12/23	NA	60%	60%																			
1678	Concrete Surround Works	Mon 30/10/23	Sun 12/11/23	Fri 9/2/24	NA	60%	60%																			
1679	Earthing Installation Works	Tue 10/10/23	Sat 18/11/23	NA	NA	0%	0%																			
1680	Backfill	Mon 6/11/23	Tue 5/12/23	NA	NA	0%	0%																			
1681	U/G Cable Pits / Ducts for BS / SFH / Plumbing Pipes / Rainwater F	Wed 6/12/23	Sat 3/2/24	Sun 17/3/24	NA	80%	80%																			
1682	Complete U/G Services & Utilities Works	Sat 3/2/24	Sat 3/2/24	NA	NA	0%	0%																			
1683	Backfilling Works	Mon 15/1/24	Wed 28/2/24	NA	NA	0%	0%																			
1684	Driving Ground Concreting Works	Thu 29/2/24	Fri 29/3/24	NA	NA	0%	0%																			
1685	Finishing Works and Road Painting	Tue 24/9/24	Tue 8/10/24	NA	NA	0%	0%																			
1686	Skid Pan (Block 5)	Thu 5/10/23	Tue 8/10/24	Fri 1/12/23	NA	33%	33%																			
1687	Excavation for Underground Service and Utilities Works	Thu 5/10/23	Mon 13/11/23	Fri 1/12/23	Tue 9/1/24	100%	100%																			
1688	U/G Drainage Installation	Fri 20/10/23	Fri 8/12/23	Sat 16/12/23	NA	80%	80%																			
1689	Concrete Surround Works	Mon 4/12/23	Sun 17/12/23	Tue 30/1/24	NA	80%	80%																			
1690	Earthing Installation Works	Sun 19/11/23	Sat 23/12/23	NA	NA	0%	0%																			
1691	Backfill	Mon 11/12/23	Tue 9/1/24	NA	NA	0%	0%																			
1692	U/G Cable Pits / Ducts for BS / SFH / Plumbing Pipes / Rainwater F	Wed 10/1/24	Sat 9/3/24	Thu 7/3/24	NA	25%	25%																			
1693	Complete U/G Services & Utilities Works	Sat 9/3/24	Sat 9/3/24	NA	NA	0%	0%																			




Critical	Task Progress	Path Driving Predecessor Milestone Task	Baseline Milestone	Project Summary	Inactive Summary
Critical Split	Manual Task	Path Driving Predecessor Summary Task	Milestone	External Tasks	Deadline
Critical Progress	Start-only	Path Driving Predecessor Normal Task	Summary Progress	External Milestone	
Task	Finish-only	Baseline	Summary	Inactive Task	
Split	Duration-only	Baseline Split	Manual Summary	Inactive Milestone	

Layout Plan with major construction activities

Legend:

- Foundation construction and associated works
- Construction of footings
- Mock-up construction



- Soil Storage

- Open cut excavation
- Soil removal
- U.U. Lead in and Pipe Duct Connection
- Construction of footings

- Mock-up construction

- Open cut excavation
- Soil removal
- Construction of footings

- Open cut excavation
- Soil removal
- U.U. Lead in and Pipe Duct Connection
- Construction of footings

- Open cut excavation
- Soil removal/ Soil Storage
- U.U. Lead in and Pipe Duct Connection
- Construction of footings

- Open cut excavation
- Soil removal
- U.U. Lead in and Pipe Duct Connection
- Construction of footings

- Open cut excavation
- Soil removal
- U.U. Lead in and Pipe Duct Connection
- Construction of footings

- Soil Removal

- Open cut excavation
- Soil removal
- Construction of footings

- Excavation
- Soil removal
- Construction of footings
- Construction of superstructure

- Construction of footbridge

- Construction of superstructure
- U.U. Lead in and Pipe Duct Connection
- Backfilling

Major construction activities carried out in period of June 2024

Legend:

- Foundation construction and associated works
- Construction of footings
- Mock-up construction



- Soil Storage

- Open cut excavation
- Soil removal
- U.U. Lead in and Pipe Duct Connection
- Construction of footings

- Mock-up construction

- Construction of footings
- MIC installation

- Open cut excavation
- Soil removal
- U.U. Lead in and Pipe Duct Connection
- Construction of footings

- Open cut excavation
- Soil removal/ Soil Storage
- U.U. Lead in and Pipe Duct Connection
- Construction of footings

- Open cut excavation
- Soil removal
- U.U. Lead in and Pipe Duct Connection
- Construction of footings

- Open cut excavation
- Soil removal
- U.U. Lead in and Pipe Duct Connection
- Construction of footings

- Soil Storage
- Open cut excavation
- Soil removal
- Construction of footings

- Construction of footings
- Construction of superstructure

- Construction of superstructure

- Construction of footbridge

- Construction of substructure and superstructure
- U.U. Lead in and Pipe Duct Connection
- Backfilling

Major construction activities carried out in period of Jul 2024~ Sep 2024

Proactive Environmental Protection Proforma

Ref*	Proposed Construction Method	Location/Working Period	Anticipated Major Impacts	Recommended Mitigation Measures
EIA 3.9.1; EM&A Log 2.2	Open cut excavation	Kong Nga Po Site	Dust impact from excavation activities and earth moving	<ul style="list-style-type: none"> • Use of regular water spraying (once every 1.25 hours or 8 times per day) at all active works area exposed site surfaces and unpaved roads, particularly during dry weather • Deploy water bowser for regular water spraying to enhance dust suppression • Manual water spraying for dusty operation where inaccessible by water bowser • Speed control of site transportation • Stockpile of dusty materials will be covered by tarpaulin sheets to avoid wind-blown dust • Vehicles used for transporting dusty materials/spoils will be covered by mechanical cover before leaving the site • Wheel washing facilities will be provided and cleaning the wheel of all vehicles before leaving the site
EIA 4.4.6; EM&A Log 3.2			Noise Control	<ul style="list-style-type: none"> • Regular inspection and maintenance of plant & equipment in good condition

				<ul style="list-style-type: none"> • Enclose the noisy part of machineries with noise enclosure • Adopt of Quality Powered Mechanical Equipment (QPME) if possible
			Working in Restricted Hours	<ul style="list-style-type: none"> • Valid construction noise permit should be obtained and displayed on site • In case of non-compliance with the construction noise criteria, more frequent monitoring and action should be carried out
EIA 5.6.1.2; EM&A Log 4.2			Water Pollution Control	<ul style="list-style-type: none"> • Cover the stockpiles of construction materials to reduce the potential for water pollution • Provide wastewater treatment facilities prior to discharge of wastewater • Regular inspection and maintenance of wastewater treatment facilities • Wastewater pumped out of the excavation areas will be treated to remove suspended solids prior to discharge • Hard paving or well-compact of main haul road to minimize washout of soil • Wheels of all vehicles and plants will be cleaned before leaving the work areas to remove sediment, soil and debris from the tracked. The wastewater will be treated and reused on site or discharged.
EIA 7.5.1.1 &			Waste Generation	<ul style="list-style-type: none"> • Training of site personnel in proper waste management and

7.5.1.2; EM&A Log 6.2				<p>chemical handling procedures</p> <ul style="list-style-type: none"> • Proper storage and sorting of excavated inert materials to maximize on site reuse for backfilling • Surplus inert C&D materials will be disposed of at designated Government's PFRF.
EIA 7.5.1.4; EM&A Log 6.2			Chemical Waste	<ul style="list-style-type: none"> • Chemical waste should be stored at chemical waste container and collected by a licensed collector to transport and dispose of at the approved Chemical Waste Treatment Centre • Drip tray and chemical spillage kit will be provided on site
EIA 9.7.1 and EM&A Log 8.3			Ecology Concern	<ul style="list-style-type: none"> • Provide training to frontline workers for the conservative species • Provision of protective fence for the conservative species • Regular inspection for concerned vegetation and conservative species
EIA Table 10.11; EM&A Table 9.1			Landscape and Visual Impact	<ul style="list-style-type: none"> • Preservation of existing trees will be undertaken in accordance with DEVB TC(W) 7/2015 and Guidelines for Tree Risk Assessment and Management Arrangement • Restrict construction area to minimize the impact on existing retained trees
EIA 3.9.1; EM&A Log 2.2	Soil Removal	Kong Nga Po Site	Dust impact from excavation activities and earth	<ul style="list-style-type: none"> • Use of regular water spraying (once every 1.25 hours or 8 times per day) at all active works area exposed site surfaces and unpaved roads, particularly during dry weather

			moving	<ul style="list-style-type: none"> • Water spraying during loading and unloading of excavated materials • Vehicles used for transporting dusty materials/spoils will be covered by mechanical cover before leaving the site • Deploy water bowser for regular water spraying to enhance dust suppression • Speed control of site transportation • Stockpile of dusty materials will be covered by tarpaulin sheets to avoid wind-blown dust • Wheel washing facilities will be provided and cleaning the wheel of all vehicles before leaving the site
EIA 4.4.6; EM&A Log 3.2			Noise Control	<ul style="list-style-type: none"> • Regular inspection and maintenance of plant & equipment in good condition • Enclose the noisy part of machineries with noise enclosure • Adopt of Quality Powered Mechanical Equipment (QPME) if possible
			Working in Restricted Hours	<ul style="list-style-type: none"> • Valid construction noise permit should be obtained and displayed on site • In case of non-compliance with the construction noise criteria, more frequent monitoring and action should be carried out
EIA 5.6.1.2; EM&A Log 4.2			Water Pollution Control	<ul style="list-style-type: none"> • Cover the stockpiles of excavated materials to reduce the potential for water pollution

				<ul style="list-style-type: none"> • Provide wastewater treatment facilities prior to discharge of wastewater • Regular inspection and maintenance of wastewater treatment facilities • Wheels of all vehicles and plants will be cleaned before leaving the work areas to remove sediment, soil and debris from the tracked. The wastewater will be treated and reused on site or discharged.
EIA 7.5.1.1 & 7.5.1.2; EM&A Log 6.2			Waste Generation	<ul style="list-style-type: none"> • Training of site personnel in proper waste management and chemical handling procedures • Proper storage and sorting of excavated inert materials to maximize on site reuse for backfilling • Surplus inert C&D materials will be disposed of at designated Government's PFRF.
EIA 7.5.1.4; EM&A Log 6.2			Chemical Waste	<ul style="list-style-type: none"> • Chemical waste should be stored at chemical waste container and collected by a licensed collector to transport and dispose of at the approved Chemical Waste Treatment Centre • Drip tray and chemical spillage kit will be provided on site
EIA 9.7.1 and EM&A Log 8.3			Ecology Concern	<ul style="list-style-type: none"> • Provide training to frontline workers for the conservative species • Provision of protective fence for the conservative species • Regular inspection for concerned vegetation and conservative

				species
EIA Table 10.11; EM&A Table 9.1			Landscape and Visual Impact	<ul style="list-style-type: none"> • Preservation of existing trees will be undertaken in accordance with DEVB TC(W) 7/2015 and Guidelines for Tree Risk Assessment and Management Arrangement • Restrict construction area to minimize the impact on existing retained trees
EIA 3.9.1; EM&A Log 2.2	Construction of footings and superstructure	Kong Nga Po Site	Air	<ul style="list-style-type: none"> • Regular inspection and maintenance of plant and equipment in good condition • Regularly clean up stockpiles and debris to avoid accumulation of materials • Dusty materials exceeding 20 bags shall be stored in area sheltered on top and the three sides or covered entirely by impervious sheeting.
EIA 4.4.6; EM&A Log 3.2			Noise Control	<ul style="list-style-type: none"> • Regular inspection and maintenance of plant & equipment in good condition • Enclose the noisy part of machineries with noise enclosure • Adopt of Quality Powered Mechanical Equipment (QPME) if possible
			Working in Restricted Hours	<ul style="list-style-type: none"> • Valid construction noise permit should be obtained and displayed on site • In case of non-compliance with the construction noise criteria, more frequent monitoring and action should be carried out

EIA 5.6.1.2; EM&A Log 4.2			Water Pollution Control	<ul style="list-style-type: none"> Wheels of all vehicles and plants will be cleaned before leaving the work areas to remove sediment, soil and debris from the tracked. The wastewater will be treated and reused on site or discharged. Designated location for residual concrete washout Provide wastewater treatment facilities prior to discharge of wastewater
EIA 7.5.1.4; EM&A Log			Chemical Waste	<ul style="list-style-type: none"> Drip tray and chemical spillage kit shall be provided on site
EIA 9.7.1 and EM&A Log 8.3			Ecology Concern	<ul style="list-style-type: none"> Provide training to frontline workers for the conservative species Provision of protective fence for the conservative species Regular inspection for concerned vegetation and conservative species
EIA Table 10.11; EM&A Table 9.1			Landscape and Visual Impact	<ul style="list-style-type: none"> Preservation of existing trees will be undertaken in accordance with DEVB TC(W) 7/2015 and Guidelines for Tree Risk Assessment and Management Arrangement Implement temporary traffic arrangement which control construction area to minimize landscape and visual impacts
EIA 3.9.1; EM&A Log 2.2	Construction of substructure	Kong Nga Po Site	Air	<ul style="list-style-type: none"> Regular inspection and maintenance of plant and equipment in good condition Regularly clean up stockpiles and debris to avoid

				<p>accumulation of materials</p> <ul style="list-style-type: none"> Dusty materials exceeding 20 bags shall be stored in area sheltered on top and the three sides or covered entirely by impervious sheeting.
EIA 4.4.6; EM&A Log 3.2			Noise Control	<ul style="list-style-type: none"> Regular inspection and maintenance of plant & equipment in good condition Enclose the noisy part of machineries with noise enclosure Adopt of Quality Powered Mechanical Equipment (QPME) if possible
			Working in Restricted Hours	<ul style="list-style-type: none"> Valid construction noise permit should be obtained and displayed on site In case of non-compliance with the construction noise criteria, more frequent monitoring and action should be carried out
EIA 5.6.1.2; EM&A Log 4.2			Water Pollution Control	<ul style="list-style-type: none"> Cover the stockpiles of construction materials to reduce the potential for water pollution Provide wastewater treatment facilities prior to discharge of wastewater Wastewater generated from surface runoff shall be treated prior to discharge Manholes should be temporarily sealed to prevent silt, construction materials or debris from entering the drainage system.

EIA 7.5.1.1; EM&A Log 6.2			Waste Management	<ul style="list-style-type: none"> • Cover stockpiles of C&D materials by impervious sheets to avoid wind-blown dust. • Spray water on all dusty materials including C&D materials immediately prior to any loading transfer operation • Segregation and storage of different types of waste in different containers or skips to enhance reuse or recycling of materials and their proper disposal
EIA 7.5.1.4; EM&A Log 6.2			Chemical Waste	<ul style="list-style-type: none"> • Drip tray and chemical spillage kit shall be provided on site
EIA 9.7.1 and EM&A Log 8.3			Ecology Concern	<ul style="list-style-type: none"> • Provide training to frontline workers for the conservative species • Provision of protective fence for the conservative species • Regular inspection for concerned vegetation and conservative species
EIA Table 10.11; EM&A Table 9.1			Landscape and Visual Impact	<ul style="list-style-type: none"> • Preservation of existing trees will be undertaken in accordance with DEVB TC(W) 7/2015 and Guidelines for Tree Risk Assessment and Management Arrangement • Implement temporary traffic arrangement which control construction area to minimize landscape and visual impacts
EIA 3.9.1; EM&A Log 2.2	Construction of footbridge	Kong Nga Po Site	Air	<ul style="list-style-type: none"> • Regular inspection and maintenance of plant and equipment in good condition

				<ul style="list-style-type: none"> • Water spraying during loading and unloading of excavated materials • Regularly clean up stockpiles and debris to avoid accumulation of materials • Dusty materials exceeding 20 bags shall be stored in area sheltered on top and the three sides or covered entirely by impervious sheeting.
EIA 4.4.6; EM&A Log 3.2			Noise Control	<ul style="list-style-type: none"> • Regular inspection and maintenance of plant & equipment in good condition • Adopt of Quality Powered Mechanical Equipment (QPME) if possible
			Working in Restricted Hours	<ul style="list-style-type: none"> • Valid construction noise permit should be obtained and displayed on site • In case of non-compliance with the construction noise criteria, more frequent monitoring and action should be carried out
EIA 5.6.1.2; EM&A Log 4.2			Water Pollution Control	<ul style="list-style-type: none"> • Cover the stockpiles of construction materials to reduce the potential for water pollution • Provide wastewater treatment facilities prior to discharge of wastewater • Wastewater generated from surface runoff shall be treated prior to discharge
EIA 7.5.1.1;			Waste	<ul style="list-style-type: none"> • Cover stockpiles of C&D materials by impervious sheets to

EM&A Log 6.2			Management	<p>avoid wind-blown dust.</p> <ul style="list-style-type: none"> • Spray water on all dusty materials including C&D materials immediately prior to any loading transfer operation • Segregation and storage of different types of waste in different containers or skips to enhance reuse or recycling of materials and their proper disposal
EIA 7.5.1.4; EM&A Log 6.2			Chemical Waste	<ul style="list-style-type: none"> • Drip tray and chemical spillage kit shall be provided on site
EIA Table 10.11; EM&A Table 9.1			Landscape and Visual Impact	<ul style="list-style-type: none"> • Preservation of existing trees will be undertaken in accordance with DEVB TC(W) 7/2015 and Guidelines for Tree Risk Assessment and Management Arrangement • Implement temporary traffic arrangement which control construction area to minimize landscape and visual impacts
EIA 3.9.1; EM&A Log 2.2	Backfilling	Kong Nga Po Site	Air	<ul style="list-style-type: none"> • Deploy water bowser for regular water spraying to enhance dust suppression • Manual water spraying for dusty operation where inaccessible by water bowser • Speed control of site transportation • Stockpile of dusty materials will be covered by tarpaulin sheets to avoid wind-blown dust • Vehicles used for transporting dusty materials/spoils will be covered by mechanical cover before leaving the site

				<ul style="list-style-type: none"> • Wheel washing facilities will be provided and cleaning the wheel of all vehicles before leaving the site
EIA 4.4.6; EM&A Log 3.2			Noise Control	<ul style="list-style-type: none"> • Regular inspection and maintenance of plant & equipment in good condition • Enclose the noisy part of machineries with noise enclosure • Adopt of Quality Powered Mechanical Equipment (QPME) if possible
			Working in Restricted Hours	<ul style="list-style-type: none"> • Valid construction noise permit should be obtained and displayed on site • In case of non-compliance with the construction noise criteria, more frequent monitoring and action should be carried out
EIA 5.6.1.2; EM&A Log 4.2			Water Pollution Control	<ul style="list-style-type: none"> • Cover the stockpiles of construction materials to reduce the potential for water pollution • Provide wastewater treatment facilities prior to discharge of wastewater • Regular inspection and maintenance of wastewater treatment facilities • Wastewater pumped out of the excavation areas will be treated to remove suspended solids prior to discharge • Hard paving or well-compact of main haul road to minimize washout of soil • Wheels of all vehicles and plants will be cleaned before


				leaving the work areas to remove sediment, soil and debris from the tracked. The wastewater will be treated and reused on site or discharged.
EIA 7.5.1.1 & 7.5.1.2; EM&A Log 6.2			Waste Generation	<ul style="list-style-type: none"> • Training of site personnel in proper waste management and chemical handling procedures • Proper storage and sorting of excavated inert materials to maximize on site reuse for backfilling • Surplus inert C&D materials will be disposed of at designated Government's PFRF or reuse at other contracts.



**EIA Ref/ EM&A Log/ Design Document Ref*

***Details of equipment, vehicles, plants, processes, technologies for the construction method*

Design and Construction of Kong Nga Po Police Training Facilities
Proactive Environmental Protection Proforma

Working Period: June 2024

Ref*	Proposed Construction Method	Location/Working Period	Anticipated Major Impacts	Recommended Mitigation Measures	Photo Records (Partial)
EIA 3.9.1; EM&A Log 2.2	Open cut excavation	Kong Nga Po Site	Dust impact	<ul style="list-style-type: none"> • Manual water spraying for dust suppression • Regular inspection and maintenance of plant and equipment in good condition • Cover stockpile with impervious sheets or grout • Provide wheel washing facility at site entrance 	 <p data-bbox="1541 930 1912 959">By subcontractor at KNP site</p>

					 <p>By subcontractor at KNP site</p>  <p>By subcontractor at KNP site</p>
--	--	--	--	--	--

EIA 4.4.6;
EM&A Log
3.2

Noise



- Regular inspection and maintenance of plant & equipment in good condition
- Deploy Quality Powered Mechanical Equipment (QPME) if possible
- Valid construction noise permit should be displayed at site entrance.







By main contractor at KNP site





By main contractor at KNP site

<p>EIA 9.7.1 and EM&A Log 8.3</p>			<p>Ecology Concern</p>	<ul style="list-style-type: none"> • Provide training to workers about the conservative species • Provision of protective fence for the conservative species • Regular inspection for concerned vegetation and conservative species 	 <p>By main contractor at KNP site</p>  <p>By subcontractor at KNP site</p>
<p>EIA 3.9.1; EM&A Log 2.2</p>	<p>Soil Removal</p>	<p>Kong Nga Po Site</p>	<p>Air</p>	<ul style="list-style-type: none"> • Deploy water bowser for regular water spraying 	<p>By main contractor at KNP site</p>

				<p>to enhance dust suppression</p> <ul style="list-style-type: none">• Cover dusty materials with impervious sheets• Exposed slopes covered with waterproof layers such as tarpaulin sheets or grout to reduce the potential for sediment laden runoff entering the drainage system.• The speed of the trucks within the site should be controlled to about 10km/hour in order to reduce adverse dust impacts and secure the safe movement around the site.	 <p>By main contractor at KNP site</p>  <p>By subcontractor at KNP site</p>
--	--	--	--	---	--

<p>EIA 4.4.6; EM&A Log 3.2</p>			<p>Noise</p>	<ul style="list-style-type: none"> • Regular inspection and maintenance of plant & equipment in good condition • Deploy Quality Powered Mechanical Equipment (QPME) if possible • Noise insulating fabric adopted for excavator. 	 <p>By main contractor at KNP site</p>  <p>By main contractor at KNP site</p>
--	--	--	--------------	---	--

<p>EIA 5.6.1.2 and EM&A Log 4.2</p>			<p>Water Quality</p>	<ul style="list-style-type: none"> • Cover exposed slopes with impervious sheets or cement grout. • Wastewater pumped out of the excavation areas shall be treated to remove suspended solid prior to discharge. • Provide desilting/ sedimentation devices for wastewater treatment prior to discharge. • Provide drip tray to prevent spillage of fuels 	 <p>By main contractor at KNP site</p>  <p>By main contractor at KNP site</p>
---	--	--	----------------------	---	--



--	--	--	--	--







By main contractor at KNP site





By main contractor at KNP site

<p>EIA Table 10.11; EM&A Table 9.1</p>			<p>Landscape and Visual Impact</p>	<ul style="list-style-type: none"> • Preservation of existing trees will be undertaken in accordance with DEVB TC(W) 7/2015 and Guidelines for Tree Risk Assessment and Management Arrangement • Implement temporary traffic arrangement which control construction area to minimize landscape and visual impacts 	 <p>By main contractor at KNP site</p>
<p>EIA 3.9.1; EM&A Log 2.2</p>	<p>Construction of footings</p>	<p>Kong Nga Po Site</p>	<p>Air</p>	<ul style="list-style-type: none"> • Cover dusty materials with impervious sheets • Exposed slopes covered with waterproof layers such as tarpaulin sheets or grout to reduce the potential for sediment laden runoff entering 	

				<p>the drainage system.</p> <ul style="list-style-type: none"> Provide wheel washing facility at site entrance 	<p>By main contractor at KNP site</p>  <p>28.06.2024</p> <p>By main contractor at KNP site</p>
<p>EIA 4.4.6; EM&A Log 3.2</p>			<p>Noise</p>	<ul style="list-style-type: none"> Valid construction noise permit should be obtained and displayed on site 	 <p>24.06.2024</p> <p>By main contractor at KNP site</p>

<p>EIA 5.6.1.3 and EM&A Log 4.2</p>			<p>Water Quality</p>	<ul style="list-style-type: none"> • Surface water from concrete batching areas and the rest of the site should be separated as far as possible. • Temporary drainage is free of obstruction. • Gullies are sealed to prevent silt or debris from entering the drainage system. 	 <p>By subcontractor at KNP site</p>  <p>By main contractor at KNP site</p>
---	--	--	----------------------	--	--

					 <p>19.06.2024</p> <p>By main contractor at KNP site</p>  <p>19.06.2024</p> <p>By main contractor at KNP site</p>
--	--	--	--	--	--

--	--	--	--	--



By main contractor at KNP site



By main contractor at KNP site

EIA 7.5.1.2
and EM&A
Log 6.2

Waste
Management

- Segregation and storage of different types of waste in different containers or skips or stockpiles to enhance reuse or recycling of materials and their proper disposal
- Sort non-inert C&D materials to recover any recyclable portions



By main contractor at KNP site



By main contractor at KNP site