

**APPENDIX A**

**CONSTRUCTION PROGRAMME AND  
PROACTIVE ENVIRONMENTAL  
PROTECTION PROFORMA**

# Construction Programme (Mar 2024 – May 2025)

Programme

| ID   | Task                                                                   | Duration | Start        | Finish       | Total Slack | Time Risk Allowance |
|------|------------------------------------------------------------------------|----------|--------------|--------------|-------------|---------------------|
| 1225 | Tower Crane TCS Installation                                           | 5 d      | Sat 26/4/25  | Sat 3/5/25   | 447.5 d     |                     |
| 1226 | Tower Crane TCS Dismantling                                            | 5 d      | Wed 22/10/25 | Mon 27/10/25 | 296 d       |                     |
| 1228 | Material Hoists                                                        | 106.5 d  | Thu 19/12/24 | Fri 4/4/25   | 571 d       |                     |
| 1227 | Material Hoist MH1 Installation                                        | 5 d      | Mon 31/3/25  | Wed 25/12/24 | 546.5 d     | 0 d                 |
| 1228 | Material Hoist MH1 Dismantling                                         | 5 d      | Mon 31/3/25  | Fri 4/4/25   | 462 d       | 0 d                 |
| 1229 | Refuse Chutes & Collection Chambers                                    | 106.5 d  | Thu 19/12/24 | Fri 4/4/25   | 571 d       |                     |
| 1229 | Refuse Chute RC1 Installation                                          | 5 d      | Thu 19/12/24 | Wed 25/12/24 | 546.5 d     | 0 d                 |
| 1230 | Refuse Chute RC1 Dismantling                                           | 5 d      | Mon 31/3/25  | Fri 4/4/25   | 462 d       | 0 d                 |
| 1231 | Foundation and Substructure Construction                               | 911 d    | Wed 21/12/22 | Wed 18/6/25  | 496 d       |                     |
| 1232 | ELS, Foundation and Substructure Works                                 | 87 d     | Thu 19/1/23  | Sat 15/4/23  | 0 d         |                     |
| 1233 | Ground Investigation                                                   | 27 d     | Fri 3/2/23   | Wed 1/3/23   | 0 d         | 0 d                 |
| 1234 | Soil Redistribution                                                    | 40 d     | Thu 19/1/23  | Mon 27/2/23  | 0 d         | 0 d                 |
| 1235 | Plate load test ( WTF / SOTF / 25m Baffle Range and 300m Baffle Range) | 45 d     | Thu 2/3/23   | Sat 15/4/23  | 0 d         | 0 d                 |
| 1236 | Section 1 Works                                                        | 624.5 d  | Wed 21/12/22 | Thu 5/9/24   | 782.5 d     |                     |
| 1237 | PD&TTC Block1 (Training Complex)                                       | 624.5 d  | Wed 21/12/22 | Thu 5/9/24   | 782.5 d     |                     |
| 1238 | Pre-drilling Works                                                     | 60 d     | Wed 15/3/23  | Sat 13/5/23  | 0 d         | 0 d                 |
| 1239 | Pre-drilling works completion and issue report                         | 7 d      | Sun 14/5/23  | Sat 20/5/23  | 0 d         | 0 d                 |
| 1240 | Test Boring                                                            | 1 d      | Thu 15/6/23  | Thu 15/6/23  | 0 d         | 0 d                 |
| 1241 | Piling works                                                           | 200.3 d  | Fri 16/6/23  | Tue 2/1/24   | 0 d         | 1 d                 |
| 1242 | Zone A                                                                 | 102 d    | Fri 16/6/23  | Mon 25/9/23  | 0 d         |                     |
| 1243 | NICE001 - 14 days EOT Claimed                                          | 14 d     | Tue 26/9/23  | Mon 9/10/23  | 0 d         |                     |
| 1244 | NICE002 - 4 days EOT Claimed                                           | 4 d      | Fri 6/10/23  | Mon 9/10/23  | 0 d         |                     |
| 1245 | NICE003 - 9.5 days EOT Claimed                                         | 9.5 d    | Sat 7/10/23  | Mon 16/10/23 | 0 d         |                     |
| 1246 | NICE004 - 3.5 days EOT Claimed                                         | 3.5 d    | Mon 16/10/23 | Thu 19/10/23 | 0 d         |                     |
| 1247 | NICE005 - 20 days EOT Claimed                                          | 20 d     | Fri 20/10/23 | Wed 8/11/23  | 0 d         |                     |
| 1248 | NICE006 - 5.5 days EOT Claimed                                         | 5.5 d    | Thu 9/11/23  | Tue 14/11/23 | 0 d         |                     |
| 1249 | Zone B                                                                 | 83 d     | Fri 14/7/23  | Mon 6/11/23  | 0 d         |                     |
| 1250 | NICE001 - 14 days EOT Claimed                                          | 14 d     | Mon 6/11/23  | Mon 20/11/23 | 0 d         |                     |
| 1251 | NICE002 - 4 days EOT Claimed                                           | 4 d      | Mon 20/11/23 | Fri 24/11/23 | 0 d         |                     |
| 1252 | NICE003 - 9.5 days EOT Claimed                                         | 9.5 d    | Fri 24/11/23 | Mon 4/12/23  | 0 d         |                     |
| 1253 | NICE004 - 3.5 days EOT Claimed                                         | 3.5 d    | Mon 4/12/23  | Thu 7/12/23  | 0 d         |                     |
| 1254 | NICE005 - 20 days EOT Claimed                                          | 20 d     | Thu 7/12/23  | Wed 27/12/23 | 0 d         |                     |
| 1255 | NICE006 - 5.5 days EOT Claimed                                         | 5.5 d    | Wed 27/12/23 | Tue 2/1/24   | 0 d         | 0 d                 |
| 1256 | Piling Tests                                                           | 97 d     | Mon 25/9/23  | Sat 30/12/23 | 0 d         |                     |
| 1257 | Location Selected by ArcSD (Zone A)                                    | 39 d     | Mon 25/9/23  | Thu 2/11/23  | 0 d         |                     |
| 1258 | Zone A                                                                 | 18 d     | Fri 3/11/23  | Mon 20/11/23 | 0 d         |                     |
| 1259 | Location Selected by ArcSD (Zone B)                                    | 31 d     | Tue 7/11/23  | Thu 7/12/23  | 0 d         |                     |
| 1260 | Zone B                                                                 | 20 d     | Mon 11/12/23 | Sat 30/12/23 | 0 d         |                     |
| 1261 | Post drill and piling works completion                                 | 14 d     | Mon 6/11/23  | Mon 20/11/23 | 0 d         |                     |
| 1262 | Zone A                                                                 | 14 d     | Tue 7/11/23  | Mon 20/11/23 | 0 d         |                     |
| 1263 | Zone B                                                                 | 14 d     | Mon 6/11/23  | Mon 20/11/23 | 0 d         |                     |
| 1264 | Excavation to piling cut off and bottom of pile cap                    | 65 d     | Fri 1/12/23  | Sat 3/2/24   | 0 d         |                     |
| 1265 | Zone A                                                                 | 35 d     | Fri 1/12/23  | Thu 4/1/24   | 0 d         | 0 d                 |
| 1266 | Zone B                                                                 | 35 d     | Sun 31/12/23 | Sat 3/2/24   | 0 d         |                     |
| 1267 | Slope Modification                                                     | 342 d    | Wed 21/12/22 | Mon 27/11/23 | 1058 d      |                     |
| 1268 | Completion for Bottom of Slope Feature D by Build King                 | 159 d    | Sat 30/12/23 | Wed 5/6/24   | 874 d       | 1 d                 |
| 1269 | Pile caps construction                                                 | 45 d     | Sat 30/12/23 | Mon 12/2/24  | 0 d         |                     |
| 1270 | Zone A                                                                 | 56.5 d   | Tue 13/2/24  | Tue 9/4/24   | 0 d         |                     |
| 1271 | NICE 1-6 - 56.5 Days EOT Granted                                       | 0.5 d    | Tue 9/4/24   | Tue 9/4/24   | 0 d         |                     |
| 1272 | NICE-0007 - 0.5 day EOT                                                | 1 d      | Wed 10/4/24  | Wed 10/4/24  | 0 d         |                     |
| 1273 | NICE-0009 - 1 day EOT                                                  | 4 d      | Thu 11/4/24  | Sun 14/4/24  | 0 d         |                     |
| 1274 | NICE-0010 - 4 day EOT                                                  | 23 d     | Mon 15/4/24  | Tue 7/5/24   | 873 d       |                     |
| 1275 | NICE-0012 - 23 Days EOT Claimed                                        | 7 d      | Wed 8/5/24   | Tue 14/5/24  | 873 d       |                     |
| 1276 | NICE-0013 - 6.5 Days EOT Claimed                                       | 16 d     | Wed 15/5/24  | Thu 30/5/24  | 873 d       |                     |
| 1277 | CNE-0032 - 16 Days EOT Claimed                                         | 153 d    | Fri 5/1/24   | Wed 5/6/24   | 0 d         |                     |
| 1278 | Zone B                                                                 | 30 d     | Sun 4/2/24   | Mon 4/3/24   | 0 d         |                     |
| 1279 | Zone B - G.L. 7-8 / T-L                                                | 56.5 d   | Tue 5/3/24   | Tue 30/4/24  | 0 d         |                     |
| 1280 | NICE 1-6 - 56.5 Days EOT Granted                                       | 45 d     | Fri 5/1/24   | Sun 18/2/24  | 0 d         |                     |
| 1281 | Zone B - G.L. 8-9 / T-L                                                | 56.5 d   | Mon 19/2/24  | Mon 15/4/24  | 0 d         |                     |
| 1282 | NICE 1-6 - 56.5 Days EOT Granted                                       | 0.5 d    | Mon 15/4/24  | Mon 15/4/24  | 0 d         |                     |
| 1283 | CNE0022 - 0.5 day EOT                                                  |          |              |              |             |                     |

Design & Construction of Kong Nga Po Police Training Facilities

Revision : Revision 13 (Feb 2025)


Programme

| ID                    | Task                                                             | Duration | Start        | Finish       | Time Slot | Programme |
|-----------------------|------------------------------------------------------------------|----------|--------------|--------------|-----------|-----------|
| Total Slack Allowance |                                                                  |          |              |              |           |           |
| 1284                  | NICE-0009 - 1 day EOT                                            | 1 d      | Tue 16/4/24  | Tue 16/4/24  | 0 d       |           |
| 1285                  | NICE-0010 - 4 day EOT                                            | 4 d      | Wed 17/4/24  | Sat 20/4/24  | 0 d       |           |
| 1286                  | NICE-0012 - 23 Days EOT Claimed                                  | 23 d     | Sun 21/4/24  | Mon 13/5/24  | 0 d       |           |
| 1287                  | NICE-0013 - 6.5 Days EOT Claimed                                 | 7 d      | Tue 14/5/24  | Mon 20/5/24  | 0 d       |           |
| 1288                  | NICE-0014 - 16 Days EOT Claimed                                  | 16 d     | Tue 21/5/24  | Wed 5/6/24   | 0 d       |           |
| 1289                  | Underground Plumbing / Drainage / Earthing Pits / Lightning Pits | 35 d     | Thu 6/6/24   | Wed 10/7/24  | 0 d       |           |
| 1290                  | NICE 1-6 - 56.5 Days EOT Granted                                 | 56.5 d   | Thu 11/7/24  | Thu 5/9/24   | 775.5 d   |           |
| 1291                  | Back Filling, Waterproofing and LG/F Slab                        | 95 d     | Thu 15/2/24  | Thu 13/6/24  | 859.08 d  |           |
| 1292                  | PD&TTC Block 2-9 (Driving Blocks)                                | 655 d    | Wed 21/12/22 | Sat 5/10/24  | 752 d     |           |
| 1293                  | Excavation Works                                                 | 235 d    | Tue 17/10/23 | Fri 7/6/24   | 333 d     |           |
| 1294                  | Block 2 (Carpark)                                                | 72 d     | Fri 20/10/23 | Sat 30/12/23 | 0 d       |           |
| 1295                  | Block 3 (2-wheeled driving ground)                               | 30 d     | Fri 1/12/23  | Sat 30/12/23 | 0 d       |           |
| 1296                  | Block 4                                                          | 33.5 d   | Tue 17/10/23 | Sun 19/11/23 | 534.5 d   |           |
| 1297                  | Block 4 (Emergency Braking Training)                             | 30 d     | Tue 17/10/23 | Wed 15/11/23 | 3.15 d    |           |
| 1298                  | NICE004 - 3.5 days EOT Claimed                                   | 3.5 d    | Thu 16/11/23 | Sun 19/11/23 | 534.5 d   |           |
| 1299                  | Block 5 (Skid Pad)                                               | 30 d     | Wed 1/11/23  | Wed 6/12/23  | 0 d       |           |
| 1300                  | Block 6 (4-wheeled driving ground)                               | 30 d     | Mon 13/11/23 | Thu 4/4/24   | 0 d       |           |
| 1301                  | Block 7 (2-wheeled & 4-wheeled driving ground)                   | 30 d     | Mon 19/2/24  | Tue 19/3/24  | 413 d     |           |
| 1302                  | Block 8 (Gas Filling Station)                                    | 30 d     | Thu 9/5/24   | Fri 7/6/24   | 333 d     |           |
| 1303                  | Block 9 (4-wheeled driving ground)                               | 30 d     | Sat 30/3/24  | Sun 28/4/24  | 0 d       |           |
| 1304                  | Retaining Wall Demolition at Block 2 (Carpark)                   | 45 d     | Fri 26/1/24  | Sun 10/3/24  | 0 d       |           |
| 1305                  | Footings                                                         | 278 d    | Tue 2/1/24   | Sat 5/10/24  | 752 d     |           |
| 1306                  | Block 2 (Carpark)                                                | 41 d     | Fri 7/6/24   | Wed 17/7/24  | 832 d     |           |
| 1307                  | Block 3 (2-wheeled driving ground)                               | 37 d     | Fri 22/3/24  | Sat 27/4/24  | 0 d       |           |
| 1308                  | Block 4 (Emergency Braking Training)                             | 76 d     | Sat 13/7/24  | Thu 26/9/24  | 0 d       |           |
| 1309                  | Block 5 (Skid Pad)                                               | 0 d      | Fri 23/8/24  | Fri 23/8/24  | 0 d       |           |
| 1310                  | Block 6 (4-wheeled driving ground)                               | 44 d     | Fri 5/4/24   | Sat 18/5/24  | 0 d       |           |
| 1311                  | Block 7 (2-wheeled & 4-wheeled driving ground)                   | 44 d     | Fri 5/4/24   | Sat 18/5/24  | 0 d       |           |
| 1312                  | Block 8 (Gas Filling Station)                                    | 31 d     | Sat 15/6/24  | Mon 15/7/24  | 0 d       |           |
| 1313                  | Block 9 (4-wheeled driving ground)                               | 109 d    | Mon 15/4/24  | Sat 5/10/24  | 0 d       |           |
| 1314                  | Underground Plumbing / Drainage / Earthing Pits / Lightning Pits | 100 d    | Tue 2/1/24   | Sat 31/8/24  | 780 d     |           |
| 1315                  | Back Filling, Waterproofing and G/F Slab                         | 90 d     | Wed 21/12/22 | Mon 20/3/23  | 1310 d    |           |
| 1316                  | TTF Block 1-4                                                    | 334.92 d | Sat 15/7/23  | Thu 13/6/24  | 866.08 d  |           |
| 1317                  | Excavation Works                                                 | 122.5 d  | Sat 15/7/23  | Tue 14/11/23 | 0 d       |           |
| 1318                  | Block 1                                                          | 105.5 d  | Tue 1/8/23   | Tue 14/11/23 | 0 d       |           |
| 1319                  | Block 1                                                          | 78 d     | Tue 18/2/23  | Tue 17/10/23 | 0 d       |           |
| 1320                  | NICE001 - 14 days EOT Claimed                                    | 14 d     | Wed 18/10/23 | Tue 31/10/23 | 0 d       |           |
| 1321                  | NICE002 - 4 days EOT Claimed                                     | 4 d      | Wed 1/11/23  | Sat 4/11/23  | 0 d       |           |
| 1322                  | NICE003 - 9.5 days EOT Claimed                                   | 9.5 d    | Sun 5/11/23  | Tue 14/11/23 | 0 d       |           |
| 1323                  | Block 2                                                          | 61.5 d   | Sat 15/7/23  | Thu 14/9/23  | 0 d       |           |
| 1324                  | Block 2                                                          | 34 d     | Sat 15/7/23  | Thu 17/8/23  | 0 d       |           |
| 1325                  | NICE001 - 14 days EOT Claimed                                    | 14 d     | Fri 18/8/23  | Thu 31/8/23  | 0 d       |           |
| 1326                  | NICE002 - 4 days EOT Claimed                                     | 4 d      | Fri 1/9/23   | Mon 4/9/23   | 0 d       |           |
| 1327                  | NICE003 - 9.5 days EOT Claimed                                   | 9.5 d    | Tue 5/9/23   | Thu 14/9/23  | 0 d       |           |
| 1328                  | Block 3                                                          | 58.5 d   | Sat 15/7/23  | Mon 11/9/23  | 0 d       |           |
| 1329                  | Block 3                                                          | 30 d     | Sat 15/7/23  | Mon 14/8/23  | 0 d       |           |
| 1330                  | NICE001 - 14 days EOT Claimed                                    | 14 d     | Tue 15/8/23  | Mon 28/8/23  | 0 d       |           |
| 1331                  | NICE002 - 4 days EOT Claimed                                     | 4 d      | Tue 29/8/23  | Fri 1/9/23   | 0 d       |           |
| 1332                  | NICE003 - 9.5 days EOT Claimed                                   | 9.5 d    | Sat 2/9/23   | Mon 11/9/23  | 0 d       |           |
| 1333                  | Block 4                                                          | 105.5 d  | Sat 22/7/23  | Sat 4/11/23  | 0 d       |           |
| 1334                  | Block 4                                                          | 78 d     | Sat 22/7/23  | Sat 7/10/23  | 0 d       |           |
| 1335                  | NICE001 - 14 days EOT Claimed                                    | 14 d     | Sun 8/10/23  | Sat 21/10/23 | 0 d       |           |
| 1336                  | NICE002 - 4 days EOT Claimed                                     | 4 d      | Sun 22/10/23 | Wed 25/10/23 | 0 d       |           |
| 1337                  | NICE003 - 9.5 days EOT Claimed                                   | 9.5 d    | Thu 26/10/23 | Sat 4/11/23  | 0 d       |           |
| 1338                  | Footings                                                         | 82 d     | Mon 20/11/23 | Fri 9/2/24   | 0 d       |           |
| 1339                  | Block 1                                                          | 71 d     | Fri 1/12/23  | Fri 9/2/24   | 0 d       |           |
| 1340                  | Block 2                                                          | 22 d     | Mon 20/11/23 | Thu 21/12/23 | 0 d       |           |
| 1341                  | Block 3                                                          | 40 d     | Fri 8/12/23  | Tue 16/1/24  | 0 d       |           |
| 1342                  | Block 4                                                          | 53 d     | Fri 15/12/23 | Mon 5/2/24   | 0 d       |           |
| 1343                  | Underground Plumbing / Drainage / Earthing Pits / Lightning Pits | 100 d    | Fri 22/12/23 | Sat 30/3/24  | 874 d     |           |
| 1344                  | Back Filling, Waterproofing                                      | 90 d     | Fri 1/3/24   | Wed 29/5/24  | 874 d     |           |



Design & Construction of Kong Nga Po Police Training Facilities

Revision : Revision 13 (Feb 2025)



Baseline Milestone

Baseline Summary

Task

Critical Task

Milestone Summary

Inactive Milestone

Inactive Summary

Manual Task

Distribution Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Pati Driving Precursor Milestone Task

Pati Driving Precursor Summary Task

Pati Driving Precursor Normal Task

Baseline

Design & Construction of Kong Nga Po Police Training Facilities

Revision - Revision 13 (Feb 2025)

Programme

| ID   | Task                                                          | Duration | Start        | Finish       | Total Slack | Time Risk Allowance | 2023 | 2024 | 2025 | 2026 | 2027 |
|------|---------------------------------------------------------------|----------|--------------|--------------|-------------|---------------------|------|------|------|------|------|
| 1406 | Block 7 (2-wheeled & 4-wheeled driving ground) (11Nos.of MIC) | 26 d     | Sat 19/10/24 | Wed 13/11/24 | 706 d       |                     |      |      |      |      |      |
| 1407 |                                                               | 30 d     | Fri 15/11/24 | Sat 14/12/24 | 675 d       |                     |      |      |      |      |      |
| 1408 |                                                               | 40 d     | Sat 9/11/24  | Wed 18/12/24 | 671 d       |                     |      |      |      |      |      |
| 1409 |                                                               | 260 d    | Fri 12/1/24  | Fri 27/9/24  | 760 d       |                     |      |      |      |      |      |
| 1410 | Fuel filling Station                                          | 120 d    | Fri 12/1/24  | Fri 10/5/24  | 753 d       | 0 d                 |      |      |      |      |      |
| 1411 | Underground fuel tank                                         | 80 d     | Sat 11/5/24  | Mon 29/7/24  | 753 d       | 0 d                 |      |      |      |      |      |
| 1412 | Backfilling and G/F slab                                      | 60 d     | Tue 30/7/24  | Fri 27/9/24  | 753 d       | 0 d                 |      |      |      |      |      |
| 1413 | Fuel station superstructure                                   | 314 d    | Fri 22/12/23 | Wed 30/10/24 | 727 d       |                     |      |      |      |      |      |
| 1414 | TTF Block 1-4                                                 | 263 d    | Sat 10/2/24  | Tue 29/10/24 | 728 d       |                     |      |      |      |      |      |
| 1415 | Block 1 (Admin Block)                                         | 110 d    | Sat 10/2/24  | Wed 29/5/24  | 0 d         |                     |      |      |      |      |      |
| 1416 | G/F                                                           | 63 d     | Thu 23/5/24  | Wed 24/7/24  | 0 d         | 0 d                 |      |      |      |      |      |
| 1417 | 1/F                                                           | 39 d     | Fri 19/7/24  | Mon 26/8/24  | 754 d       | 0 d                 |      |      |      |      |      |
| 1418 | 2/F                                                           | 27 d     | Sun 22/9/24  | Fri 18/10/24 | 721 d       | 0 d                 |      |      |      |      |      |
| 1419 | R/F                                                           | 18 d     | Sat 12/10/24 | Tue 29/10/24 | 721 d       | 0 d                 |      |      |      |      |      |
| 1420 | TR/F                                                          | 309 d    | Fri 22/12/23 | Fri 25/10/24 | 732 d       |                     |      |      |      |      |      |
| 1421 | Block 2 (Arcade and Residential Mock Bldg.)                   | G/F      | Fri 22/12/23 | Sat 11/5/24  | 0 d         |                     |      |      |      |      |      |
| 1422 | G/F                                                           | 142 d    | Fri 22/12/23 | Sat 11/5/24  | 0 d         |                     |      |      |      |      |      |
| 1423 | 1/F                                                           | 73 d     | Sun 5/5/24   | Tue 16/7/24  | 0 d         | 0 d                 |      |      |      |      |      |
| 1424 | 2/F                                                           | 30 d     | Wed 10/7/24  | Thu 8/8/24   | 0 d         | 0 d                 |      |      |      |      |      |
| 1425 | R/F                                                           | 39.7 d   | Thu 25/7/24  | Sat 7/9/24   | 762 d       | 0 d                 |      |      |      |      |      |
| 1426 | TR/F                                                          | 18 d     | Tue 8/10/24  | Fri 25/10/24 | 725 d       | 0 d                 |      |      |      |      |      |
| 1427 | Block 3 (MOE Bldg.)                                           | 273 d    | Wed 17/1/24  | Tue 15/10/24 | 742 d       |                     |      |      |      |      |      |
| 1428 | G/F                                                           | 135 d    | Wed 17/1/24  | Thu 30/5/24  | 0 d         |                     |      |      |      |      |      |
| 1429 | 1/F                                                           | 70 d     | Fri 24/5/24  | Thu 1/8/24   | 75 d        | 0 d                 |      |      |      |      |      |
| 1430 | R/F                                                           | 35 d     | Sat 20/7/24  | Fri 23/8/24  | 774 d       | 0 d                 |      |      |      |      |      |
| 1431 | TR/F                                                          | 21 d     | Wed 25/9/24  | Tue 15/10/24 | 735 d       | 0 d                 |      |      |      |      |      |
| 1432 | Block 4 (Marine Mock Bldg.)                                   | 268 d    | Tue 6/2/24   | Wed 30/10/24 | 727 d       |                     |      |      |      |      |      |
| 1433 | G/F                                                           | 131 d    | Tue 6/2/24   | Sat 15/6/24  | 0 d         |                     |      |      |      |      |      |
| 1434 | 1/F                                                           | 28 d     | Sun 9/6/24   | Sat 6/7/24   | 0 d         | 0 d                 |      |      |      |      |      |
| 1435 | 2/F                                                           | 38 d     | Thu 25/7/24  | Sat 31/8/24  | 752 d       | 0 d                 |      |      |      |      |      |
| 1436 | R/F                                                           | 21 d     | Tue 3/9/24   | Mon 23/9/24  | 743 d       | 0 d                 |      |      |      |      |      |
| 1437 | TR/F                                                          | 21 d     | Thu 10/10/24 | Wed 30/10/24 | 720 d       | 0 d                 |      |      |      |      |      |
|      | Completion of Superstructure of Section 1                     | 0 d      | Sat 15/3/25  | Sat 15/3/25  | 584 d       | 0 d                 |      |      |      |      |      |

# Layout Plan with major construction activities

Legend:

Foundation construction and associated works



- Soil Storage

- Excavation  
- Soil removal  
- U.U. Lead in and Pipe Duct Connection  
- MIC installation

- Open cut excavation  
- Soil removal  
- Construction of footings  
- Construction of superstructure

- Excavation  
- Soil removal  
- U.U. Lead in and Pipe Duct Connection  
- MIC installation

- Open cut excavation  
- Soil removal/ Soil Storage  
- Backfilling  
- U.U. Lead in and Pipe Duct Connection  
- Construction of footings  
- Construction of fence wall

- Excavation  
- Soil removal  
- U.U. Lead in and Pipe Duct Connection  
- MIC installation

- Excavation  
- Soil removal  
- U.U. Lead in and Pipe Duct Connection  
- MIC installation

- Open cut excavation  
- Soil Removal  
- Construction of footing  
- Construction of superstructure

- Open cut excavation  
- Soil Removal  
- Construction of footings

- Construction of superstructure  
- Backfilling  
- E&M installation

- Excavation  
- Soil removal  
- Construction of superstructure  
- MIC installation  
- Facade installation  
- E&M installation

- Construction of footbridge

- Construction of substructure and superstructure  
- U.U. Lead in and Pipe Duct Connection  
- Backfilling  
- E&M installation

Major construction activities carried out in period of March 2025



Legend:

## Foundation construction and associated works



- Excavation
- U.U. Lead in and Pipe Duct Connection
- Construction of superstructure

- Excavation
- Soil removal
- U.U. Lead in and Pipe Duct Connection
- E&M installation

- Excavation
- Soil removal
- U.U. Lead in and Pipe Duct Connection
- E&M installation

- Soil Storage

- Excavation
- Soil removal
- U.U. Lead in and Pipe Duct Connection
- Construction of fence wall
- Painting

- Excavation
- Soil removal
- U.U. Lead in and Pipe Duct Connection
- E&M installation

- Excavation
- Soil removal
- U.U. Lead in and Pipe Duct Connection
- E&M installation

- Open cut excavation
- Soil removal
- U.U. Lead in and Pipe Duct Connection
- Construction of superstructure

- Open cut excavation
- Soil removal
- Construction of footings
- Backfilling
- Construction of superstructure

- Backfilling
- Construction of superstructure
- E&M installation

- Facade installation
- E&M installation

- Construction of footbridge

- Construction of substructure and superstructure
- U.U. Lead in and Pipe Duct Connection
- Backfilling
- E&M installation
- Landscaping Work

Major construction activities carried out in period of Apr ~ Jun 2025

# Proactive Environmental Protection Proforma

Design and Construction of Kong Nga Po Police Training Facilities  
Proactive Environmental Protection Proforma

Working Period: Mar to May 2025

| Ref*                       | Proposed Construction Method | Location/Working Period | Anticipated Major Impacts                               | Recommended Mitigation Measures                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|----------------------------|------------------------------|-------------------------|---------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| EIA 3.9.1;<br>EM&A Log 2.2 | Open cut excavation          | Kong Nga Po Site        | Dust impact from excavation activities and earth moving | <ul style="list-style-type: none"> <li>Use of regular water spraying (once every 1.25 hours or 8 times per day) at all active works area exposed site surfaces and unpaved roads, particularly during dry weather</li> <li>Deploy water bowser for regular water spraying to enhance dust suppression</li> <li>Manual water spraying for dusty operation where inaccessible by water bowser</li> <li>Speed control of site transportation</li> <li>Stockpile of dusty materials will be covered by tarpaulin sheets to avoid wind-blown dust</li> <li>Vehicles used for transporting dusty materials/spoils will be covered by mechanical cover before leaving the site</li> <li>Wheel washing facilities will be provided and cleaning the wheel of all vehicles before leaving the site</li> </ul> |
| EIA 4.4.6;<br>EM&A Log 3.2 |                              |                         | Noise Control                                           | <ul style="list-style-type: none"> <li>Regular inspection and maintenance of plant &amp; equipment in good condition</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |

|                              |                             |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|------------------------------|-----------------------------|--|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                              |                             |  | <ul style="list-style-type: none"> <li>• Enclose the noisy part of machineries with noise enclosure</li> <li>• Adopt of Quality Powered Mechanical Equipment (QPME) if possible</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|                              | Working in Restricted Hours |  | <ul style="list-style-type: none"> <li>• Valid construction noise permit should be obtained and displayed on site</li> <li>• In case of non-compliance with the construction noise criteria, more frequent monitoring and action should be carried out</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| EIA 5.6.1.2;<br>EM&A Log 4.2 | Water Pollution Control     |  | <ul style="list-style-type: none"> <li>• Cover the stockpiles of construction materials to reduce the potential for water pollution</li> <li>• Provide wastewater treatment facilities prior to discharge of wastewater</li> <li>• Regular inspection and maintenance of wastewater treatment facilities</li> <li>• Wastewater pumped out of the excavation areas will be treated to remove suspended solids prior to discharge</li> <li>• Hard paving or well-compact of main haul road to minimize washout of soil</li> <li>• Wheels of all vehicles and plants will be cleaned before leaving the work areas to remove sediment, soil and debris from the tracked. The wastewater will be treated and reused on site or discharged.</li> </ul> |
| EIA 7.5.1.1 &                | Waste Generation            |  | <ul style="list-style-type: none"> <li>• Training of site personnel in proper waste management and</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |



|                                    |              |                  |                                                        |                                                                                                                                                                                                                                                                                                           |
|------------------------------------|--------------|------------------|--------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 7.5.1.2;<br>EM&A Log 6.2           |              |                  |                                                        | chemical handling procedures <ul style="list-style-type: none"> <li>• Proper storage and sorting of excavated inert materials to maximize on site reuse for backfilling</li> <li>• Surplus inert C&amp;D materials will be disposed of at designated Government's PFRF.</li> </ul>                        |
| EIA 7.5.1.4;<br>EM&A Log 6.2       |              |                  | Chemical Waste                                         | <ul style="list-style-type: none"> <li>• Chemical waste should be stored at chemical waste container and collected by a licensed collector to transport and dispose of at the approved Chemical Waste Treatment Centre</li> <li>• Drip tray and chemical spillage kit will be provided on site</li> </ul> |
| EIA 9.7.1 and<br>EM&A Log 8.3      |              |                  | Ecology Concern                                        | <ul style="list-style-type: none"> <li>• Provide training to frontline workers for the conservative species</li> <li>• Provision of protective fence for the conservative species</li> <li>• Regular inspection for concerned vegetation and conservative species</li> </ul>                              |
| EIA Table 10.11;<br>EM&A Table 9.1 |              |                  | Landscape and<br>Visual Impact                         | <ul style="list-style-type: none"> <li>• Preservation of existing trees will be undertaken in accordance with DEVB TC(W) 7/2015 and Guidelines for Tree Risk Assessment and Management Arrangement</li> <li>• Restrict construction area to minimize the impact on existing retained trees</li> </ul>     |
| EIA 3.9.1;<br>EM&A Log 2.2         | Soil Removal | Kong Nga Po Site | Dust impact from<br>excavation<br>activities and earth | <ul style="list-style-type: none"> <li>• Use of regular water spraying (once every 1.25 hours or 8 times per day) at all active works area exposed site surfaces and unpaved roads, particularly during dry weather</li> </ul>                                                                            |

|                              |  |  |                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|------------------------------|--|--|-----------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                              |  |  | moving                      | <ul style="list-style-type: none"> <li>• Water spraying during loading and unloading of excavated materials</li> <li>• Vehicles used for transporting dusty materials/spoils will be covered by mechanical cover before leaving the site</li> <li>• Deploy water bowser for regular water spraying to enhance dust suppression</li> <li>• Speed control of site transportation</li> <li>• Stockpile of dusty materials will be covered by tarpaulin sheets to avoid wind-blown dust</li> <li>• Wheel washing facilities will be provided and cleaning the wheel of all vehicles before leaving the site</li> </ul> |
| EIA 4.4.6;<br>EM&A Log 3.2   |  |  | Noise Control               | <ul style="list-style-type: none"> <li>• Regular inspection and maintenance of plant &amp; equipment in good condition</li> <li>• Enclose the noisy part of machineries with noise enclosure</li> <li>• Adopt of Quality Powered Mechanical Equipment (QPME) if possible</li> </ul>                                                                                                                                                                                                                                                                                                                                |
|                              |  |  | Working in Restricted Hours | <ul style="list-style-type: none"> <li>• Valid construction noise permit should be obtained and displayed on site</li> <li>• In case of non-compliance with the construction noise criteria, more frequent monitoring and action should be carried out</li> </ul>                                                                                                                                                                                                                                                                                                                                                  |
| EIA 5.6.1.2;<br>EM&A Log 4.2 |  |  | Water Pollution Control     | <ul style="list-style-type: none"> <li>• Cover the stockpiles of excavated materials to reduce the potential for water pollution</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |

|                                        |  |  |                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|----------------------------------------|--|--|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                        |  |  | <ul style="list-style-type: none"> <li>• Provide wastewater treatment facilities prior to discharge of wastewater</li> <li>• Regular inspection and maintenance of wastewater treatment facilities</li> <li>• Wheels of all vehicles and plants will be cleaned before leaving the work areas to remove sediment, soil and debris from the tracked. The wastewater will be treated and reused on site or discharged.</li> </ul> |
| EIA 7.5.1.1 & 7.5.1.2;<br>EM&A Log 6.2 |  |  | <p>Waste Generation</p> <ul style="list-style-type: none"> <li>• Training of site personnel in proper waste management and chemical handling procedures</li> <li>• Proper storage and sorting of excavated inert materials to maximize on site reuse for backfilling</li> <li>• Surplus inert C&amp;D materials will be disposed of at designated Government's PFRF.</li> </ul>                                                 |
| EIA 7.5.1.4;<br>EM&A Log 6.2           |  |  | <p>Chemical Waste</p> <ul style="list-style-type: none"> <li>• Chemical waste should be stored at chemical waste container and collected by a licensed collector to transport and dispose of at the approved Chemical Waste Treatment Centre</li> <li>• Drip tray and chemical spillage kit will be provided on site</li> </ul>                                                                                                 |
| EIA 9.7.1 and EM&A Log 8.3             |  |  | <p>Ecology Concern</p> <ul style="list-style-type: none"> <li>• Provide training to frontline workers for the conservative species</li> <li>• Provision of protective fence for the conservative species</li> <li>• Regular inspection for concerned vegetation and conservative</li> </ul>                                                                                                                                     |

|                                    |                          |                  |                             | species                                                                                                                                                                                                                                                                                                                                                                |
|------------------------------------|--------------------------|------------------|-----------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| EIA Table 10.11;<br>EM&A Table 9.1 |                          |                  | Landscape and Visual Impact | <ul style="list-style-type: none"> <li>Preservation of existing trees will be undertaken in accordance with DEVB TC(W) 7/2015 and Guidelines for Tree Risk Assessment and Management Arrangement</li> <li>Restrict construction area to minimize the impact on existing retained trees</li> </ul>                                                                      |
| EIA 3.9.1;<br>EM&A Log 2.2         | Construction of footings | Kong Nga Po Site | Air                         | <ul style="list-style-type: none"> <li>Regular inspection and maintenance of plant and equipment in good condition</li> <li>Regularly clean up stockpiles and debris to avoid accumulation of materials</li> <li>Dusty materials exceeding 20 bags shall be stored in area sheltered on top and the three sides or covered entirely by impervious sheeting.</li> </ul> |
| EIA 4.4.6;<br>EM&A Log 3.2         |                          |                  | Noise Control               | <ul style="list-style-type: none"> <li>Regular inspection and maintenance of plant &amp; equipment in good condition</li> <li>Enclose the noisy part of machineries with noise enclosure</li> <li>Adopt of Quality Powered Mechanical Equipment (QPME) if possible</li> </ul>                                                                                          |
|                                    |                          |                  | Working in Restricted Hours | <ul style="list-style-type: none"> <li>Valid construction noise permit should be obtained and displayed on site</li> <li>In case of non-compliance with the construction noise criteria, more frequent monitoring and action should be carried out</li> </ul>                                                                                                          |

|                                    |                                  |                  |                             |                                                                                                                                                                                                                                                                                                                                                                                                       |
|------------------------------------|----------------------------------|------------------|-----------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| EIA 5.6.1.2;<br>EM&A Log 4.2       |                                  |                  | Water Pollution Control     | <ul style="list-style-type: none"> <li>Wheels of all vehicles and plants will be cleaned before leaving the work areas to remove sediment, soil and debris from the tracked. The wastewater will be treated and reused on site or discharged.</li> <li>Designated location for residual concrete washout</li> <li>Provide wastewater treatment facilities prior to discharge of wastewater</li> </ul> |
| EIA 7.5.1.4;<br>EM&A Log           |                                  |                  | Chemical Waste              | <ul style="list-style-type: none"> <li>Drip tray and chemical spillage kit shall be provided on site</li> </ul>                                                                                                                                                                                                                                                                                       |
| EIA 9.7.1 and<br>EM&A Log 8.3      |                                  |                  | Ecology Concern             | <ul style="list-style-type: none"> <li>Provide training to frontline workers for the conservative species</li> <li>Provision of protective fence for the conservative species</li> <li>Regular inspection for concerned vegetation and conservative species</li> </ul>                                                                                                                                |
| EIA Table 10.11;<br>EM&A Table 9.1 |                                  |                  | Landscape and Visual Impact | <ul style="list-style-type: none"> <li>Preservation of existing trees will be undertaken in accordance with DEVB TC(W) 7/2015 and Guidelines for Tree Risk Assessment and Management Arrangement</li> <li>Implement temporary traffic arrangement which control construction area to minimize landscape and visual impacts</li> </ul>                                                                 |
| EIA 3.9.1;<br>EM&A Log 2.2         | Construction of substructure and | Kong Nga Po Site | Air                         | <ul style="list-style-type: none"> <li>Regular inspection and maintenance of plant and equipment in good condition</li> <li>Regularly clean up stockpiles and debris to avoid</li> </ul>                                                                                                                                                                                                              |

|                              |                |                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|------------------------------|----------------|-----------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                              | superstructure |                             | <ul style="list-style-type: none"> <li>accumulation of materials</li> <li>Dusty materials exceeding 20 bags shall be stored in area sheltered on top and the three sides or covered entirely by impervious sheeting.</li> </ul>                                                                                                                                                                                                                          |
| EIA 4.4.6;<br>EM&A Log 3.2   |                | Noise Control               | <ul style="list-style-type: none"> <li>Regular inspection and maintenance of plant &amp; equipment in good condition</li> <li>Enclose the noisy part of machineries with noise enclosure</li> <li>Adopt of Quality Powered Mechanical Equipment (QPME) if possible</li> </ul>                                                                                                                                                                            |
|                              |                | Working in Restricted Hours | <ul style="list-style-type: none"> <li>Valid construction noise permit should be obtained and displayed on site</li> <li>In case of non-compliance with the construction noise criteria, more frequent monitoring and action should be carried out</li> </ul>                                                                                                                                                                                            |
| EIA 5.6.1.2;<br>EM&A Log 4.2 |                | Water Pollution Control     | <ul style="list-style-type: none"> <li>Cover the stockpiles of construction materials to reduce the potential for water pollution</li> <li>Provide wastewater treatment facilities prior to discharge of wastewater</li> <li>Wastewater generated from surface runoff shall be treated prior to discharge</li> <li>Manholes should be temporarily sealed to prevent silt, construction materials or debris from entering the drainage system.</li> </ul> |

|                                    |                               |                            |                             |                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|------------------------------------|-------------------------------|----------------------------|-----------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| EIA 7.5.1.1;<br>EM&A Log 6.2       |                               |                            | Waste Management            | <ul style="list-style-type: none"> <li>• Cover stockpiles of C&amp;D materials by impervious sheets to avoid wind-blown dust.</li> <li>• Spray water on all dusty materials including C&amp;D materials immediately prior to any loading transfer operation</li> <li>• Segregation and storage of different types of waste in different containers or skips to enhance reuse or recycling of materials and their proper disposal</li> </ul> |
|                                    | EIA 7.5.1.4;<br>EM&A Log 6.2  |                            | Chemical Waste              | <ul style="list-style-type: none"> <li>• Drip tray and chemical spillage kit shall be provided on site</li> </ul>                                                                                                                                                                                                                                                                                                                           |
|                                    | EIA 9.7.1 and<br>EM&A Log 8.3 |                            | Ecology Concern             | <ul style="list-style-type: none"> <li>• Provide training to frontline workers for the conservative species</li> <li>• Provision of protective fence for the conservative species</li> <li>• Regular inspection for concerned vegetation and conservative species</li> </ul>                                                                                                                                                                |
| EIA Table 10.11;<br>EM&A Table 9.1 |                               |                            | Landscape and Visual Impact | <ul style="list-style-type: none"> <li>• Preservation of existing trees will be undertaken in accordance with DEVB TC(W) 7/2015 and Guidelines for Tree Risk Assessment and Management Arrangement</li> <li>• Implement temporary traffic arrangement which control construction area to minimize landscape and visual impacts</li> </ul>                                                                                                   |
|                                    | EIA 3.9.1;<br>EM&A Log 2.2    | Construction of footbridge | Air                         | <ul style="list-style-type: none"> <li>• Regular inspection and maintenance of plant and equipment in good condition</li> </ul>                                                                                                                                                                                                                                                                                                             |

|                              |  |  |                                |                                                                                                                                                                                                                                                                                                                                                                     |
|------------------------------|--|--|--------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                              |  |  |                                | <ul style="list-style-type: none"> <li>• Water spraying during loading and unloading of excavated materials</li> <li>• Regularly clean up stockpiles and debris to avoid accumulation of materials</li> <li>• Dusty materials exceeding 20 bags shall be stored in area sheltered on top and the three sides or covered entirely by impervious sheeting.</li> </ul> |
| EIA 4.4.6;<br>EM&A Log 3.2   |  |  | Noise Control                  | <ul style="list-style-type: none"> <li>• Regular inspection and maintenance of plant &amp; equipment in good condition</li> <li>• Adopt of Quality Powered Mechanical Equipment (QPME) if possible</li> </ul>                                                                                                                                                       |
|                              |  |  | Working in<br>Restricted Hours | <ul style="list-style-type: none"> <li>• Valid construction noise permit should be obtained and displayed on site</li> <li>• In case of non-compliance with the construction noise criteria, more frequent monitoring and action should be carried out</li> </ul>                                                                                                   |
| EIA 5.6.1.2;<br>EM&A Log 4.2 |  |  | Water Pollution<br>Control     | <ul style="list-style-type: none"> <li>• Cover the stockpiles of construction materials to reduce the potential for water pollution</li> <li>• Provide wastewater treatment facilities prior to discharge of wastewater</li> <li>• Wastewater generated from surface runoff shall be treated prior to discharge</li> </ul>                                          |
| EIA 7.5.1.1;                 |  |  | Waste                          | <ul style="list-style-type: none"> <li>• Cover stockpiles of C&amp;D materials by impervious sheets to</li> </ul>                                                                                                                                                                                                                                                   |



|                                    |             |                  |                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|------------------------------------|-------------|------------------|-----------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| EM&A Log 6.2                       |             |                  | Management                  | <ul style="list-style-type: none"> <li>avoid wind-blown dust.</li> <li>Spray water on all dusty materials including C&amp;D materials immediately prior to any loading transfer operation</li> <li>Segregation and storage of different types of waste in different containers or skips to enhance reuse or recycling of materials and their proper disposal</li> </ul>                                                                                                                        |
| EIA 7.5.1.4;<br>EM&A Log 6.2       |             |                  | Chemical Waste              | <ul style="list-style-type: none"> <li>Drip tray and chemical spillage kit shall be provided on site</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                |
| EIA Table 10.11;<br>EM&A Table 9.1 |             |                  | Landscape and Visual Impact | <ul style="list-style-type: none"> <li>Preservation of existing trees will be undertaken in accordance with DEVB TC(W) 7/2015 and Guidelines for Tree Risk Assessment and Management Arrangement</li> <li>Implement temporary traffic arrangement which control construction area to minimize landscape and visual impacts</li> </ul>                                                                                                                                                          |
| EIA 3.9.1;<br>EM&A Log 2.2         | Backfilling | Kong Nga Po Site | Air                         | <ul style="list-style-type: none"> <li>Deploy water bowser for regular water spraying to enhance dust suppression</li> <li>Manual water spraying for dusty operation where inaccessible by water bowser</li> <li>Speed control of site transportation</li> <li>Stockpile of dusty materials will be covered by tarpaulin sheets to avoid wind-blown dust</li> <li>Vehicles used for transporting dusty materials/spoils will be covered by mechanical cover before leaving the site</li> </ul> |

|                              |  |  |                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
|------------------------------|--|--|-----------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                              |  |  |                             | <ul style="list-style-type: none"> <li>• Wheel washing facilities will be provided and cleaning the wheel of all vehicles before leaving the site</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| EIA 4.4.6;<br>EM&A Log 3.2   |  |  | Noise Control               | <ul style="list-style-type: none"> <li>• Regular inspection and maintenance of plant &amp; equipment in good condition</li> <li>• Enclose the noisy part of machineries with noise enclosure</li> <li>• Adopt of Quality Powered Mechanical Equipment (QPME) if possible</li> </ul>                                                                                                                                                                                                                                                                                                                 |
|                              |  |  | Working in Restricted Hours | <ul style="list-style-type: none"> <li>• Valid construction noise permit should be obtained and displayed on site</li> <li>• In case of non-compliance with the construction noise criteria, more frequent monitoring and action should be carried out</li> </ul>                                                                                                                                                                                                                                                                                                                                   |
| EIA 5.6.1.2;<br>EM&A Log 4.2 |  |  | Water Pollution Control     | <ul style="list-style-type: none"> <li>• Cover the stockpiles of construction materials to reduce the potential for water pollution</li> <li>• Provide wastewater treatment facilities prior to discharge of wastewater</li> <li>• Regular inspection and maintenance of wastewater treatment facilities</li> <li>• Wastewater pumped out of the excavation areas will be treated to remove suspended solids prior to discharge</li> <li>• Hard paving or well-compact of main haul road to minimize washout of soil</li> <li>• Wheels of all vehicles and plants will be cleaned before</li> </ul> |


|                                        |  |  |                  |                                                                                                                                                                                                                                                                                                                                                                                     |
|----------------------------------------|--|--|------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                        |  |  |                  | leaving the work areas to remove sediment, soil and debris from the tracked. The wastewater will be treated and reused on site or discharged.                                                                                                                                                                                                                                       |
| EIA 7.5.1.1 & 7.5.1.2;<br>EM&A Log 6.2 |  |  | Waste Generation | <ul style="list-style-type: none"> <li>• Training of site personnel in proper waste management and chemical handling procedures</li> <li>• Proper storage and sorting of excavated inert materials to maximize on site reuse for backfilling</li> <li>• Surplus inert C&amp;D materials will be disposed of at designated Government's PFRF or reuse at other contracts.</li> </ul> |

\* EIA Ref/ EM&A Log/ Design Document Ref



\*\* Details of equipment, vehicles, plants, processes, technologies for the construction method



Design and Construction of Kong Nga Po Police Training Facilities  
Proactive Environmental Protection Proforma



Working Period: March 2025

| Ref*                          | Proposed Construction Method | Location/Working Period | Anticipated Major Impacts | Recommended Mitigation Measures                                                                                                                                                                                                                                                                             | Photo Records (Partial)                                                                                               |
|-------------------------------|------------------------------|-------------------------|---------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------|
| EIA 3.9.1;<br>EM&A Log<br>2.2 | Open cut<br>excavation       | Kong Nga Po Site        | Dust impact               | <ul style="list-style-type: none"> <li>• Manual water spraying for dust suppression</li> <li>• Regular inspection and maintenance of plant and equipment in good condition</li> <li>• Cover stockpile with impervious sheets or grout</li> <li>• Provide wheel washing facility at site entrance</li> </ul> |  <p>By subcontractor at KNP site</p> |







|                                               |  |  |                            |                                                                                                                                                                                                                                                                                                                                                                       |
|-----------------------------------------------|--|--|----------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <p>EIA 9.7.1<br/>and EM&amp;A<br/>Log 8.3</p> |  |  | <p>Ecology<br/>Concern</p> | <ul style="list-style-type: none"> <li>• Provide training to workers about the conservative species</li> <li>• Provision of protective fence for the conservative species</li> <li>• Regular inspection for concerned vegetation and conservative species</li> </ul>                                                                                                  |
|                                               |  |  |                            | <div data-bbox="240 228 625 748">  <p>29.03.2025</p> </div> <p>By main contractor at KNP site</p> <div data-bbox="745 248 1088 748">  <p>31.03.2025</p> </div> <p>By subcontractor at KNP site</p> |


|                                    |                     |                         |            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|------------------------------------|---------------------|-------------------------|------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <p>EIA 3.9.1; EM&amp;A Log 2.2</p> | <p>Soil Removal</p> | <p>Kong Nga Po Site</p> | <p>Air</p> | <div data-bbox="240 768 1353 1137"> <ul style="list-style-type: none"> <li>• Deploy water bowser for regular water spraying to enhance dust suppression</li> <li>• Cover dusty materials with impervious sheets</li> <li>• Exposed slopes covered with waterproof layers such as tarpaulin sheets or grout to reduce the potential for sediment laden runoff entering the drainage system.</li> <li>• The speed of the trucks within the site should be controlled to about 10km/hour in order to reduce adverse dust impacts and secure the safe</li> </ul> </div> <div data-bbox="240 228 625 750">  </div> <div data-bbox="625 353 673 750"> <p>By main contractor at KNP site</p> </div> <div data-bbox="673 246 1058 750">  </div> <div data-bbox="1058 371 1106 750"> <p>By sub contractor at KNP site</p> </div> |
|------------------------------------|---------------------|-------------------------|------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|



|                              |               |                                                                                                                                                                                                            |                                                                                                                         |                           |  |  |
|------------------------------|---------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------|---------------------------|--|--|
|                              |               |                                                                                                                                                                                                            |                                                                                                                         | movement around the site. |  |  |
| EIA 4.4.6; EM&A Log 3.2      | Noise         | <ul style="list-style-type: none"> <li>Regular inspection and maintenance of plant &amp; equipment in good condition</li> <li>Deploy Quality Powered Mechanical Equipment (QPME) if possible</li> </ul>    |  <p>By main contractor at KNP site</p> |                           |  |  |
| EIA 5.6.1.2 and EM&A Log 4.2 | Water Quality | <ul style="list-style-type: none"> <li>Cover exposed slopes with impervious sheets or cement grout.</li> <li>Wastewater pumped out of the excavation areas shall be treated to remove suspended</li> </ul> |                                       |                           |  |  |





|  |  |  |  |                                                                                                                                                                                                               |                                                                                                                                                                                                        |
|--|--|--|--|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|  |  |  |  | <div>solid prior to discharge.</div> <div><div>• Provide desilting/ sedimentation devices for wastewater treatment prior to discharge.</div><div>• Provide drip tray to prevent spillage of fuels</div></div> | <div>By main contractor at KNP site</div> <div><div>07-03-2025</div></div> <div>By main contractor at KNP site</div>  |
|  |  |  |  |                                                                                                                                                                                                               | <div>By main contractor at KNP site</div> <div><div>06-03-2025</div></div> <div>By main contractor at KNP site</div> |

|                                            |  |  |                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|--------------------------------------------|--|--|------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <p>EIA Table 10.11; EM&amp;A Table 9.1</p> |  |  | <p>Landscape and Visual Impact</p> | <ul style="list-style-type: none"> <li>• Preservation of existing trees will be undertaken in accordance with DEVB TC(W) 7/2015 and Guidelines for Tree Risk Assessment and Management Arrangement</li> <li>• Implement temporary traffic arrangement which control construction area to minimize landscape and visual impacts</li> <li>• Minimize visual impact during construction stage. Site office not visually prominent from public room and surrounding</li> <li>• Planting will take</li> </ul> | <div data-bbox="240 230 624 741">  <p>15.03.2025</p> </div> <div data-bbox="635 353 667 741"> <p>By main contractor at KNP site</p> </div> <div data-bbox="678 246 1061 741">  <p>18.03.2025</p> </div> <div data-bbox="1072 353 1104 741"> <p>By main contractor at KNP site</p> </div> |
|--------------------------------------------|--|--|------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

|                         |                                                           |                  |     |                                                                                                                                                                                                                                                                                                                                  |                                                                                                                         |
|-------------------------|-----------------------------------------------------------|------------------|-----|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------|
|                         |                                                           |                  |     | place as soon the planting area is installed with subsoil drainage <ul style="list-style-type: none"> <li>Decorative hoarding is provided</li> </ul>                                                                                                                                                                             |                                                                                                                         |
| EIA 3.9.1; EM&A Log 2.2 | Construction of footings, substructure and superstructure | Kong Nga Po Site | Air | <ul style="list-style-type: none"> <li>Cover dusty materials with impervious sheets</li> <li>Exposed slopes covered with waterproof layers such as tarpaulin sheets or grout to reduce the potential for sediment laden runoff entering the drainage system.</li> <li>Provide wheel washing facility at site entrance</li> </ul> |  <p>By main contractor at KNP site</p> |

|                                            |  |  |              |                                                                                                                            |                                                                                                                         |
|--------------------------------------------|--|--|--------------|----------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------|
| <p>EIA 4.4.6;<br/>EM&amp;A Log<br/>3.2</p> |  |  |              |                                                                                                                            |  <p>By subcontractor at KNP site</p>    |
|                                            |  |  | <p>Noise</p> | <ul style="list-style-type: none"> <li>Valid construction noise permit should be obtained and displayed on site</li> </ul> |  <p>By main contractor at KNP site</p> |



|                                    |  |  |               |                                                                                                                                                                                                                                                                                                              |                                                                                                                                                                                                                                              |
|------------------------------------|--|--|---------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| EIA 5.6.1.3<br>and EM&A<br>Log 4.2 |  |  | Water Quality | <ul style="list-style-type: none"><li>• Surface water from concrete batching areas and the rest of the site should be separated as far as possible.</li><li>• Temporary drainage is free of obstruction.</li><li>• Gullies are sealed to prevent silt or debris from entering the drainage system.</li></ul> |  <p>By subcontractor at KNP site</p>  <p>By subcontractor at KNP site</p> |
|------------------------------------|--|--|---------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|





By main contractor at KNP site



By main contractor at KNP site

|  |  |  |  |  |                                                                                                                                                                                                                                                                                                                                                                                         |
|--|--|--|--|--|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|  |  |  |  |  | <div data-bbox="240 244 625 752"><p data-bbox="635 353 671 752">By main contractor at KNP site</p></div> <div data-bbox="678 244 1062 752"><p data-bbox="1072 353 1109 752">By main contractor at KNP site</p></div> |
|--|--|--|--|--|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|



|                                                 |  |  |                             |                                                                                                                                                                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                         |
|-------------------------------------------------|--|--|-----------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <p>EIA 7.5.1.2<br/>and EM&amp;A<br/>Log 6.2</p> |  |  | <p>Waste<br/>Management</p> | <ul style="list-style-type: none"> <li>• Segregation and storage of different types of waste in different containers or skips or stockpiles to enhance reuse or recycling of materials and their proper disposal</li> <li>• Sort non-inert C&amp;D materials to recover any recyclable portions</li> </ul> | <div data-bbox="240 244 625 752">  <p>03.03.2025</p> </div> <p>By main contractor at KNP site</p> <div data-bbox="726 244 1109 752">  <p>03.03.2025</p> </div> <p>By main contractor at KNP site</p> |
|-------------------------------------------------|--|--|-----------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|