APPENDIX G SITE AUDIT SUMMARY

Appendix G: Site Audit Summary

Table G-1: Observations and Follow Up Action of Site Audit in January 2025

Parameters	Date	Observations	Advice
Waste Management Implications	22-1-2025	Discarded food was observed at the temporary waste storage area	Personnel are educated on the proper segregation and storage of various types of waste
Water Quality Impact	22-1-2025	Sediment and blockages were observed inside the channel	Maintenance and inspection of the drainage system and sediment removal facilities should be carried out regularly to remove any sediment and blockages, especially when rainstorms are forecast
Waste Management Implications	22-1-2025	The temporary waste storage area is situated near gully drain	The temporary waste storage area should be located away from gully drains to prevent rainwater from carrying pollutants into them and causing environmental pollution.

Table G-2: Observations and Follow Up Action of Site Audit in February 2025

Parameters	Date	Observations	Advice
Waste Management Implications	26-2-2025	•	The implementation of good practices avoids odour nuisances, pest and vermin problems, and waste impacts
Waste Management Implications	26-2-2025	The accumulation of cement in the	Plan the use of construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste

Table G-3: Observations and Follow Up Action of Site Audit in March 2025

Parameters	Date	Observations	Advice
Landscape and Visual Impacts	27-3-2025	The storage areas for materials compact the soil around tree	DEVB T(W) 7/2015 on "tree preservation" stipulates that the material storages are to be kept away from the Tree Protection Zone and vehicular/pedestrian access to avoid compaction of soil around trees
Waste Management Implications	27-3-2025	ingestion of inappropriate or toxic	General refuse should be stored in enclosed bins
Water Quality Impact	27-3-2025	Fill material should not be stored in the vicinity of gullies to prevent it from entering storm drainage system.	Manholes (including those constructed as part of the Project) should be adequately covered and temporarily sealed at all times to prevent silt, construction materials or debris from entering the drainage system, and to prevent storm runoff from entering foul sewers.