

	APPENDIX A CONSTRUCTION PROGRAMME AND PROACTIVE ENVIRONMENTAL PROTECTION PROFORMA	

Construction Programme

(Sep 2024 – Nov 2025)


Design & Construction of Kong Nga Po Police Training Facilities Programme

Revision : Revision 15 (June 2025)

ID	Task	Duration	Start	Finish	Total Slack	Time Risk Allowance	2023	2024	2025	2026	2027
1367	Superstructure Construction	751 d	11/12/2023	31/12/2025	396 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1368	Section 1 Works	460 d	11/12/2023	15/3/2025	687 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1369	PD&TTC Block 1 (Cast in-situ + recess opening method)	460 d	11/12/2023	15/3/2025	687 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1370	Embed of Glass Wall Fabrication and Dilevery	80 d	7/3/2024	25/5/2024	920 d	1 d	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1371	Embed of Glass Wall Installation	120 d	28/3/2024	25/7/2024	920 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1372	G/F	126.5 d	2/5/2024	5/9/2024	589.5 d	0 d	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1373	G/F	104 d	2/5/2024	13/8/2024	589.5 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1374	NICE-0015 - 6 Days EOT Claimed	6 d	14/8/2024	19/8/2024	589.5 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1375	CNE0037- 8.5 Days EOT Claimed	8.5 d	20/8/2024	28/8/2024	589.5 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1376	CNE0038- 8 Days EOT Claimed	8 d	28/8/2024	5/9/2024	589.5 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1377	1/F	57 d	6/8/2024	2/10/2024	589.5 d	0 d	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1378	1/F	44 d	6/8/2024	19/9/2024	589.5 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1379	CNE0041- 13 Days EOT Claimed	13 d	19/9/2024	2/10/2024	589.5 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1380	2/F	41 d	17/9/2024	28/10/2024	589.5 d	0 d	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1381	3/F	31 d	13/10/2024	13/11/2024	589.5 d	0 d	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1382	4/F	32 d	29/10/2024	30/11/2024	604.5 d	0 d	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1383	CNE0044- 7 Days EOT Claimed	7 d	30/11/2024	7/12/2024	604.5 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1384	R/F	27 d	22/11/2024	19/12/2024	604.5 d	0 d	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1385	UR/F	15 d	9/12/2024	24/12/2024	604.5 d	0 d	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1386	Late Cast RC Works for the Opening of Tower Crane	22 d	22/2/2025	15/3/2025	687 d	0 d	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1387	Steel MiC Installation (Lifting through opening + Slide-in method)	406 d	11/12/2023	20/1/2025	741 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1388	Structural Materials Submission & Approval	0 d	21/3/2024	21/3/2024	734 d	1 d	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1389	Fitting Out Materials Submission & Approval	0 d	11/12/2023	11/12/2023	1147 d	1 d	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1390	Structural materials Ordering and Fabrication of MiC Carcass	65 d	22/3/2024	25/5/2024	734 d	1d	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1391	MiC Fabrication / Installation and Dilevery on Site	170 d	26/5/2024	11/11/2024	734 d	1 d	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1392	On-site Trial Installation	5 d	12/11/2024	16/11/2024	734 d	0 d	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1393	MiC and MiMep Installation , Late Cast RC Works	45 d	17/11/2024	31/12/2024	734 d	1 d	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1394	PD&TTC Carpark	113 d	30/9/2024	20/1/2025	399 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1395	Block 2 Carpark - L/G	50 d	2/12/2024	20/1/2025	0 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1396	Block 2 Carpark - G/F	50 d	30/9/2024	18/11/2024	462 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1397	PD&TTC Block 3-9	373 d	11/12/2023	18/12/2024	774 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1398	RC MiC Fabrication	300 d	11/12/2023	6/10/2024	847 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1399	Structural Materials Submission& Approval	0 d	6/6/2024	6/6/2024	969 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1400	Fitting Out Materials Submission& Approval	0 d	11/12/2023	11/12/2023	1147 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1401	Structural materials Ordering and Fabrication of MiC Carcass	121 d	7/6/2024	5/10/2024	847 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1402	Ready for Dilevery on Site	1 d	6/10/2024	6/10/2024	847 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1403	MiC Installation and Site Works	65 d	15/10/2024	18/12/2024	774 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1404	Block 3 (2-wheeled driving ground) (12Nos.of MiC)	3 d	15/10/2024	17/10/2024	836 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1405	Block 4 (Emergency Braking Training) (14Nos.of MiC)	16 d	25/11/2024	10/12/2024	782 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1406	Block 5 (Skid Pad) (26Nos.of MiC)	11 d	18/11/2024	28/11/2024	794 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1407	Block 6 (4-wheeled driving ground) (9Nos.of MiC)	14 d	19/10/2024	1/11/2024	821 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1408	Block 7 (2-wheeled & 4-wheeled driving ground) (11Nos.of MiC)	26 d	19/10/2024	13/11/2024	809 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1409	Block 8 (Gas Filling Station) (10Nos.of MiC)	30 d	15/11/2024	14/12/2024	778 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1410	Block 9 (4-wheeled driving ground) (5Nos.of MiC)	40 d	9/11/2024	18/12/2024	774 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1411	Fuel filling Station	260 d	12/1/2024	27/9/2024	856 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1412	Underground fuel tank	120 d	12/1/2024	10/5/2024	856 d	0 d	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1413	Backfilling and G/F slab	80 d	11/5/2024	29/7/2024	856 d	0 d	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1414	Fuel station superstructure	60 d	30/7/2024	27/9/2024	856 d	0 d	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1415	TTF Block 1-4	314 d	22/12/2023	30/10/2024	823 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1416	Block 1 (Admin Block)	263 d	10/2/2024	29/10/2024	824 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1417	G/F	110 d	10/2/2024	29/5/2024	0 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1418	1/F	63 d	23/5/2024	24/7/2024	0 d	0 d	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1419	2/F	39 d	19/7/2024	26/8/2024	857 d	0 d	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1420	R/F	27 d	22/9/2024	18/10/2024	824 d	0 d	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1421	TR/F	18 d	12/10/2024	29/10/2024	824 d	0 d	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1422	Block 2 (Arcade and Residential Mock Bldg.)	309 d	22/12/2023	25/10/2024	828 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1423	G/F	142 d	22/12/2023	11/5/2024	0 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1424	1/F	73 d	5/5/2024	16/7/2024	0 d	0 d	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1425	2/F	30 d	10/7/2024	8/8/2024	0 d	0 d	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1426	R/F	39.7 d	25/7/2024	7/9/2024	865 d	0 d	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1427	TR/F	18 d	8/10/2024	25/10/2024	828 d	0 d	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023
1428	Block 3 (MOE Bldg.)	273 d	17/1/2024	15/10/2024	838 d		Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023	Oct 4, 2023


Design & Construction of Kong Nga Po Police Training Facilities Programme

Revision : Revision 15 (June 2025)



Design & Construction of Kong Nga Po Police Training Facilities Programme

Revision : Revision 15 (June 2025)



Baseline Milestone
Summary
Task
Critical Task

Milestone
Inactive Milestone
Inactive Summary

Manual Task
Duration only
Manual Summary Rollup
Manual Summary

Start only
Finish only
External Task
External Milestone

Path Driving Predecessor Milestone Task
Path Driving Predecessor Summary Task
Path Driving Predecessor Manual Task
Baseline

Design & Construction of Kong Nga Po Police Training Facilities Programme

Revision : Revision 15 (June 2025)

ID	Task	Duration	Start	Finish	Total Slack	Time Risk Allowance	2023	2024	2025	2026	2027											
							Qtr 4, 2023 Oct/Nov/Dec	Qtr 1, 2024 Jan/Feb/Mar	Qtr 2, 2024 Apr/May/June	Qtr 3, 2024 Jul/Aug/Sep	Qtr 4, 2024 Oct/Nov/Dec	Qtr 1, 2025 Jan/Feb/Mar	Qtr 2, 2025 Apr/May/June	Qtr 3, 2025 Jul/Aug/Sep	Qtr 4, 2025 Oct/Nov/Dec	Qtr 1, 2026 Jan/Feb/Mar	Qtr 2, 2026 Apr/May/June	Qtr 3, 2026 Jul/Aug/Sep	Qtr 4, 2026 Oct/Nov/Dec	Qtr 1, 2027 Jan/Feb/Mar	Qtr 2, 2027 Apr/May/June	Qtr 3, 2027 Jul/Aug/Sep
1553	Section 2 Works	158 d	27/7/2025	31/12/2025	0 d																	
1554	Internal Partitions, Doors & Associated Fixtures - Dry Trades	88 d	27/7/2025	22/10/2025	396 d																	
1555	Steel& Metal Works	151 d	27/7/2025	24/12/2025	396 d	1 d																
1556	Internal Dry Partitioning Works	131 d	10/8/2025	18/12/2025	396 d	1 d																
1557	Doors& Ironmongeries	121 d	24/8/2025	22/12/2025	396 d	1 d																
1558	Internal Ceiling & Associated Fixtures - Dry Trades	123 d	31/8/2025	31/12/2025	396 d																	
1559	Suspended Ceiling Installation	123 d	31/8/2025	31/12/2025	396 d	1 d																
1560	Internal Fitting-out to Special Areas	116 d	7/9/2025	31/12/2025	396 d	1 d																
1561	Internal Fixtures& Furniture & Signage	109 d	14/9/2025	31/12/2025	396 d	1 d																
1562	External Works	1090 d	22/7/2023	15/7/2026	200 d																	
1563	Section 1 Works	740 d	22/7/2023	30/7/2025	550 d																	
1564	Training Ground	545 d	22/7/2023	16/1/2025	745 d																	
1565	2-WD Training Ground (Block 3)	309.5 d	22/7/2023	26/5/2024	980.5 d																	
1566	Excavation for Underground Service and Utilities Works	30 d	22/7/2023	20/8/2023	0 d																	
1567	NICE001 - 14 days EOT Claimed	14 d	21/8/2023	3/9/2023	0 d																	
1568	NICE002 - 4 days EOT Claimed	4 d	4/9/2023	7/9/2023	0 d																	
1569	NICE003 - 10 days EOT Claimed	10 d	8/9/2023	17/9/2023	0 d																	
1570	NICE004 - 3.5 days EOT Claimed	3.5 d	18/9/2023	21/9/2023	0 d																	
1571	NICE005 - 20 days EOT Claimed	20 d	21/9/2023	11/10/2023	0 d																	
1572	NICE006 - 5.5 days EOT Claimed	5.5 d	11/10/2023	16/10/2023	0 d																	
1573	U/G Drainage Installation	45 d	26/10/2023	10/12/2023	0 d																	
1574	U/G Drainage Installation	45 d	26/10/2023	10/12/2023	0 d																	
1575	Concrete Surround Works	14 d	10/12/2023	24/12/2023	0 d																	
1576	Earthing Installation Works	35 d	22/10/2023	25/11/2023	0 d																	
1577	Backfill	30 d	17/12/2023	16/1/2024	0 d																	
1578	U/G Cable Pits / Ducts for BS / SFH / Plumbing Pipes / Rainwater Harvesting System / Irrigation Pipes	100 d	16/1/2024	25/4/2024	0 d																	
1579	Complete U/G Services & Utilities Works	0 d	25/4/2024	25/4/2024	0 d																	
1580	Backfilling Works	45 d	25/2/2024	10/4/2024	0 d																	
1581	Driving Ground Concreting Works	30 d	10/4/2024	10/5/2024	980.5 d																	
1582	Finishing Works and Road Painting	16 d	10/5/2024	26/5/2024	980.5 d																	
1583	Parking and Training Facilities	301 d	10/1/2024	5/11/2024	817 d																	
1584	Excavation for Underground Service and Utilities Works	40 d	10/1/2024	18/2/2024	0 d																	
1585	U/G Drainage Installation	60 d	25/1/2024	24/3/2024	0 d																	
1586	Concrete Surround Works	14 d	20/3/2024	2/4/2024	0 d																	
1587	Earthing Installation Works	30 d	24/2/2024	24/3/2024	0 d																	
1588	Backfill	30 d	27/3/2024	25/4/2024	0 d																	
1589	U/G Cable Pits / Ducts for BS / SFH / Plumbing Pipes / Rainwater Harvesting System / Irrigation Pipes	60 d	26/4/2024	24/6/2024	0 d																	
1590	Complete U/G Services & Utilities Works	0 d	24/6/2024	24/6/2024	0 d																	
1591	Backfilling Works	45 d	5/6/2024	19/7/2024	0 d																	
1592	Driving Ground Concreting Works	30 d	20/7/2024	18/8/2024	896 d																	
1593	Finishing Works and Road Painting	15 d	22/10/2024	5/11/2024	817 d																	
1594	Braking Training (Block 4)	282 d	17/10/2023	24/7/2024	921 d																	
1595	Excavation for Underground Service and Utilities Works	55 d	17/10/2023	10/12/2023	0 d																	
1596	Excavation for Underground Service and Utilities Works	45 d	17/10/2023	30/11/2023	0 d																	
1597	NICE003 - 10 days EOT Claimed	10 d	1/12/2023	10/12/2023	0 d																	
1598	U/G Drainage Installation	60 d	16/12/2023	13/2/2024	0 d																	
1599	Concrete Surround Works	14 d	9/2/2024	22/2/2024	0 d																	
1600	Earthing Installation Works	40 d	6/12/2023	14/1/2024	0 d																	
1601	Backfill	30 d	16/2/2024	16/3/2024	0 d																	
1602	U/G Cable Pits / Ducts for BS / SFH / Plumbing Pipes / Rainwater Harvesting System / Irrigation Pipes	60 d	17/3/2024	15/5/2024	991 d																	
1603	Complete U/G Services & Utilities Works	0 d	15/5/2024	15/5/2024	991 d																	
1604	Backfilling Works	45 d	26/4/2024	9/6/2024	921 d																	
1605	Driving Ground Concreting Works	30 d	10/6/2024	9/7/2024	921 d																	
1606	Finishing Works and Road Painting	15 d	10/7/2024	24/7/2024	921 d																	
1607	Skid Pan (Block 5)	227 d	1/12/2023	14/7/2024	931 d																	
1608	Excavation for Underground Service and Utilities Works	40 d	1/12/2023	9/1/2024	0 d																	
1609	U/G Drainage Installation	50 d	16/12/2023	3/2/2024	0 d																	
1610	Concrete Surround Works	14 d	30/1/2024	12/2/2024	0 d																	
1611	Earthing Installation Works	35 d	15/1/2024	18/2/2024	0 d																	

Layout Plan with major construction activities

Legend:

Foundation construction and associated works

- Soil Storage

- E&M installation
- Tree planting works

- E&M installation

- E&M installation
- Tree planting works

- Open cut excavation
- Soil removal/ Soil Storage
- U.U. Lead in and Pipe Duct Connection
- Construction of footings
- Construction of fence wall
- Installation of structural steelworks for 300m baffle range

- Backfilling
- U.U. Lead in and Pipe Duct Connection
- Construction of footings
- Construction of superstructure

- U.U. Lead in and Pipe Duct Connection
- Construction of footing
- E&M installation

- E&M installation
- Tree planting works

- E&M installation
- Tree planting works

- E&M installation

- E&M installation

- E&M installation

Major construction activities carried out in period of September 2025

Legend:

Foundation construction and associated works



- Soil Removal

- E&M installation
- Handover to user

- E&M installation
- Handover to user

- E&M installation
- Handover to user




- Excavation
- Soil removal
- U.U. Lead in and Pipe Duct Connection
- Construction of fence wall
- Painting
- Installation of structural steelworks for 300m baffle range

- E&M installation
- Handover to user

- E&M installation
- Handover to user

- U.U. Lead in and Pipe Duct Connection
- Construction of superstructure
- E&M installation

- Backfilling
- U.U. Lead in and Pipe Duct Connection
- Construction of substructure
- Construction of superstructure



- E&M installation
- Handover to user

- E&M installation
- Handover to user

- E&M installation
- Handover to user

Major construction activities carried out in period of Oct ~ Dec 2025

Proactive Environmental Protection Proforma

Proactive Environmental Protection Proforma

Ref*	Proposed Construction Method	Location/Working Period	Anticipated Major Impacts	Recommended Mitigation Measures
EIA 3.9.1; EM&A Log 2.2	Open cut excavation	Kong Nga Po Site	Dust impact from excavation activities and earth moving	• Use of regular water spraying (once every 1.25 hours or 8 times per day) at all active works area exposed site surfaces and unpaved roads, particularly during dry weather • Deploy water bowser for regular water spraying to enhance dust suppression • Manual water spraying for dusty operation where inaccessible by water bowser • Speed control of site transportation • Stockpile of dusty materials will be covered by tarpaulin sheets to avoid wind-blown dust • Vehicles used for transporting dusty materials/spoils will be covered by mechanical cover before leaving the site • Wheel washing facilities will be provided and cleaning the wheel of all vehicles before leaving the site
EIA 4.4.6; EM&A Log 3.2			Noise Control	• Regular inspection and maintenance of plant & equipment in good condition

				• Enclose the noisy part of machineries with noise enclosure • Adopt of Quality Powered Mechanical Equipment (QPME) if possible
			Working in Restricted Hours	• Valid construction noise permit should be obtained and displayed on site • In case of non-compliance with the construction noise criteria, more frequent monitoring and action should be carried out
EIA 5.6.1.2; EM&A Log 4.2			Water Pollution Control	• Cover the stockpiles of construction materials to reduce the potential for water pollution • Provide wastewater treatment facilities prior to discharge of wastewater • Regular inspection and maintenance of wastewater treatment facilities • Wastewater pumped out of the excavation areas will be treated to remove suspended solids prior to discharge • Hard paving or well-compact of main haul road to minimize washout of soil • Wheels of all vehicles and plants will be cleaned before leaving the work areas to remove sediment, soil and debris from the tracked. The wastewater will be treated and reused on site or discharged.
EIA 7.5.1.1 &			Waste Generation	• Training of site personnel in proper waste management and

7.5.1.2; EM&A Log 6.2				chemical handling procedures • Proper storage and sorting of excavated inert materials to maximize on site reuse for backfilling • Surplus inert C&D materials will be disposed of at designated Government's PFRF.
EIA 7.5.1.4; EM&A Log 6.2			Chemical Waste	• Chemical waste should be stored at chemical waste container and collected by a licensed collector to transport and dispose of at the approved Chemical Waste Treatment Centre • Drip tray and chemical spillage kit will be provided on site
EIA 9.7.1 and EM&A Log 8.3			Ecology Concern	• Provide training to frontline workers for the conservative species • Provision of protective fence for the conservative species • Regular inspection for concerned vegetation and conservative species
EIA Table 10.11; EM&A Table 9.1			Landscape and Visual Impact	• Preservation of existing trees will be undertaken in accordance with DEVB TC(W) 7/2015 and Guidelines for Tree Risk Assessment and Management Arrangement • Restrict construction area to minimize the impact on existing retained trees
EIA 3.9.1; EM&A Log 2.2	Soil Removal	Kong Nga Po Site	Dust impact from excavation activities and earth	• Use of regular water spraying (once every 1.25 hours or 8 times per day) at all active works area exposed site surfaces and unpaved roads, particularly during dry weather

			moving	• Water spraying during loading and unloading of excavated materials • Vehicles used for transporting dusty materials/spoils will be covered by mechanical cover before leaving the site • Deploy water bowser for regular water spraying to enhance dust suppression • Speed control of site transportation • Stockpile of dusty materials will be covered by tarpaulin sheets to avoid wind-blown dust • Wheel washing facilities will be provided and cleaning the wheel of all vehicles before leaving the site
EIA 4.4.6; EM&A Log 3.2			Noise Control	• Regular inspection and maintenance of plant & equipment in good condition • Enclose the noisy part of machineries with noise enclosure • Adopt of Quality Powered Mechanical Equipment (QPME) if possible
			Working in Restricted Hours	• Valid construction noise permit should be obtained and displayed on site • In case of non-compliance with the construction noise criteria, more frequent monitoring and action should be carried out
EIA 5.6.1.2; EM&A Log 4.2			Water Pollution Control	• Cover the stockpiles of excavated materials to reduce the potential for water pollution

				• Provide wastewater treatment facilities prior to discharge of wastewater • Regular inspection and maintenance of wastewater treatment facilities • Wheels of all vehicles and plants will be cleaned before leaving the work areas to remove sediment, soil and debris from the tracked. The wastewater will be treated and reused on site or discharged.
EIA 7.5.1.1 & 7.5.1.2; EM&A Log 6.2			Waste Generation	• Training of site personnel in proper waste management and chemical handling procedures • Proper storage and sorting of excavated inert materials to maximize on site reuse for backfilling • Surplus inert C&D materials will be disposed of at designated Government's PFRE.
EIA 7.5.1.4; EM&A Log 6.2			Chemical Waste	• Chemical waste should be stored at chemical waste container and collected by a licensed collector to transport and dispose of at the approved Chemical Waste Treatment Centre • Drip tray and chemical spillage kit will be provided on site
EIA 9.7.1 and EM&A Log 8.3			Ecology Concern	• Provide training to frontline workers for the conservative species • Provision of protective fence for the conservative species • Regular inspection for concerned vegetation and conservative

				species
EIA Table 10.11; EM&A Table 9.1			Landscape and Visual Impact	• Preservation of existing trees will be undertaken in accordance with DEVB TC(W) 7/2015 and Guidelines for Tree Risk Assessment and Management Arrangement • Restrict construction area to minimize the impact on existing retained trees
EIA 3.9.1; EM&A Log 2.2	Construction of footings	Kong Nga Po Site	Air	• Regular inspection and maintenance of plant and equipment in good condition • Regularly clean up stockpiles and debris to avoid accumulation of materials • Dusty materials exceeding 20 bags shall be stored in area sheltered on top and the three sides or covered entirely by impervious sheeting.
EIA 4.4.6; EM&A Log 3.2			Noise Control	• Regular inspection and maintenance of plant & equipment in good condition • Enclose the noisy part of machineries with noise enclosure • Adopt of Quality Powered Mechanical Equipment (QPME) if possible
			Working in Restricted Hours	• Valid construction noise permit should be obtained and displayed on site • In case of non-compliance with the construction noise criteria, more frequent monitoring and action should be carried out

EIA 5.6.1.2; EM&A Log 4.2			Water Pollution Control	- Wheels of all vehicles and plants will be cleaned before leaving the work areas to remove sediment, soil and debris from the tracked. The wastewater will be treated and reused on site or discharged. - Designated location for residual concrete washout - Provide wastewater treatment facilities prior to discharge of wastewater
EIA 7.5.1.4; EM&A Log			Chemical Waste	Drip tray and chemical spillage kit shall be provided on site
EIA 9.7.1 and EM&A Log 8.3			Ecology Concern	- Provide training to frontline workers for the conservative species - Provision of protective fence for the conservative species - Regular inspection for concerned vegetation and conservative species
EIA Table 10.11; EM&A Table 9.1			Landscape and Visual Impact	- Preservation of existing trees will be undertaken in accordance with DEVB TC(W) 7/2015 and Guidelines for Tree Risk Assessment and Management Arrangement - Implement temporary traffic arrangement which control construction area to minimize landscape and visual impacts
EIA 3.9.1; EM&A Log 2.2	Construction of substructure and	Kong Nga Po Site	Air	- Regular inspection and maintenance of plant and equipment in good condition - Regularly clean up stockpiles and debris to avoid

	superstructure			accumulation of materials Dusty materials exceeding 20 bags shall be stored in area sheltered on top and the three sides or covered entirely by impervious sheeting.
EIA 4.4.6; EM&A Log 3.2			Noise Control	- Regular inspection and maintenance of plant & equipment in good condition - Enclose the noisy part of machineries with noise enclosure - Adopt of Quality Powered Mechanical Equipment (QPME) if possible
			Working in Restricted Hours	- Valid construction noise permit should be obtained and displayed on site - In case of non-compliance with the construction noise criteria, more frequent monitoring and action should be carried out
EIA 5.6.1.2; EM&A Log 4.2			Water Pollution Control	- Cover the stockpiles of construction materials to reduce the potential for water pollution - Provide wastewater treatment facilities prior to discharge of wastewater - Wastewater generated from surface runoff shall be treated prior to discharge - Manholes should be temporarily sealed to prevent silt, construction materials or debris from entering the drainage system.

EIA 7.5.1.1; EM&A Log 6.2			Waste Management	• Cover stockpiles of C&D materials by impervious sheets to avoid wind-blown dust. • Spray water on all dusty materials including C&D materials immediately prior to any loading transfer operation • Segregation and storage of different types of waste in different containers or skips to enhance reuse or recycling of materials and their proper disposal
EIA 7.5.1.4; EM&A Log 6.2			Chemical Waste	• Drip tray and chemical spillage kit shall be provided on site
EIA 9.7.1 and EM&A Log 8.3			Ecology Concern	• Provide training to frontline workers for the conservative species • Provision of protective fence for the conservative species • Regular inspection for concerned vegetation and conservative species
EIA Table 10.11; EM&A Table 9.1			Landscape and Visual Impact	• Preservation of existing trees will be undertaken in accordance with DEVB TC(W) 7/2015 and Guidelines for Tree Risk Assessment and Management Arrangement • Implement temporary traffic arrangement which control construction area to minimize landscape and visual impacts
EIA 3.9.1; EM&A Log 2.2	Construction of footbridge	Kong Nga Po Site	Air	• Regular inspection and maintenance of plant and equipment in good condition

				• Water spraying during loading and unloading of excavated materials • Regularly clean up stockpiles and debris to avoid accumulation of materials • Dusty materials exceeding 20 bags shall be stored in area sheltered on top and the three sides or covered entirely by impervious sheeting.
EIA 4.4.6; EM&A Log 3.2			Noise Control	• Regular inspection and maintenance of plant & equipment in good condition • Adopt of Quality Powered Mechanical Equipment (QPME) if possible
			Working in Restricted Hours	• Valid construction noise permit should be obtained and displayed on site • In case of non-compliance with the construction noise criteria, more frequent monitoring and action should be carried out
EIA 5.6.1.2; EM&A Log 4.2			Water Pollution Control	• Cover the stockpiles of construction materials to reduce the potential for water pollution • Provide wastewater treatment facilities prior to discharge of wastewater • Wastewater generated from surface runoff shall be treated prior to discharge
EIA 7.5.1.1;			Waste	• Cover stockpiles of C&D materials by impervious sheets to

EM&A Log 6.2			Management	avoid wind-blown dust. • Spray water on all dusty materials including C&D materials immediately prior to any loading transfer operation • Segregation and storage of different types of waste in different containers or skips to enhance reuse or recycling of materials and their proper disposal
EIA 7.5.1.4; EM&A Log 6.2			Chemical Waste	• Drip tray and chemical spillage kit shall be provided on site
EIA Table 10.11; EM&A Table 9.1			Landscape and Visual Impact	• Preservation of existing trees will be undertaken in accordance with DEVB TC(W) 7/2015 and Guidelines for Tree Risk Assessment and Management Arrangement • Implement temporary traffic arrangement which control construction area to minimize landscape and visual impacts
EIA 3.9.1; EM&A Log 2.2	Backfilling	Kong Nga Po Site	Air	• Deploy water bowser for regular water spraying to enhance dust suppression • Manual water spraying for dusty operation where inaccessible by water bowser • Speed control of site transportation • Stockpile of dusty materials will be covered by tarpaulin sheets to avoid wind-blown dust • Vehicles used for transporting dusty materials/spoils will be covered by mechanical cover before leaving the site

				• Wheel washing facilities will be provided and cleaning the wheel of all vehicles before leaving the site
EIA 4.4.6; EM&A Log 3.2			Noise Control	• Regular inspection and maintenance of plant & equipment in good condition • Enclose the noisy part of machineries with noise enclosure • Adopt of Quality Powered Mechanical Equipment (QPME) if possible
			Working in Restricted Hours	• Valid construction noise permit should be obtained and displayed on site • In case of non-compliance with the construction noise criteria, more frequent monitoring and action should be carried out
EIA 5.6.1.2; EM&A Log 4.2			Water Pollution Control	• Cover the stockpiles of construction materials to reduce the potential for water pollution • Provide wastewater treatment facilities prior to discharge of wastewater • Regular inspection and maintenance of wastewater treatment facilities • Wastewater pumped out of the excavation areas will be treated to remove suspended solids prior to discharge • Hard paving or well-compact of main haul road to minimize washout of soil • Wheels of all vehicles and plants will be cleaned before

				leaving the work areas to remove sediment, soil and debris from the tracked. The wastewater will be treated and reused on site or discharged.
EIA 7.5.1.1 & 7.5.1.2; EM&A Log 6.2			Waste Generation	• Training of site personnel in proper waste management and chemical handling procedures • Proper storage and sorting of excavated inert materials to maximize on site reuse for backfilling • Surplus inert C&D materials will be disposed of at designated Government's PFRF or reuse at other contracts.

**EIA Ref/ EM&A Log/ Design Document Ref*

***Details of equipment, vehicles, plants, processes, technologies for the construction method*

Design and Construction of Kong Nga Po Police Training Facilities
Proactive Environmental Protection Proforma

Working Period: September 2025

Ref*	Proposed Construction Method	Location/Working Period	Anticipated Major Impacts	Recommended Mitigation Measures	Photo Records (Partial)
EIA 3.9.1; EM&A Log 2.2	Open cut excavation	Kong Nga Po Site	Dust impact	- Manual water spraying for dust suppression - Regular inspection and maintenance of plant and equipment in good condition - Cover stockpile with impervious sheets or grout - Provide wheel washing facility at site entrance	 By subcontractor at KNP site

					 03.09.2025 By subcontractor at KNP site  16.09.2025 By subcontractor at KNP site
--	--	--	--	--	---

EIA 4.4.6; EM&A Log 3.2			Noise	- Regular inspection and maintenance of plant & equipment in good condition - Deploy Quality Powered Mechanical Equipment (QPME) if possible - Valid construction noise permit should be displayed at site entrance.	 By main contractor at KNP site  By main contractor at KNP site
EIA 9.7.1 and EM&A Log 8.3			Ecology Concern	- Provide training to workers about the conservative species - Provision of protective	

				fence for the conservative species Regular inspection for concerned vegetation and conservative species	 By main contractor at KNP site  By subcontractor at KNP site
--	--	--	--	--	--

EIA 3.9.1; EM&A Log 2.2	Soil Removal	Kong Nga Po Site	Air	• Deploy water bowser for regular water spraying to enhance dust suppression • Cover dusty materials with impervious sheets • Exposed slopes covered with waterproof layers such as tarpaulin sheets or grout to reduce the potential for sediment laden runoff entering the drainage system. • The speed of the trucks within the site should be controlled to about 10km/hour in order to reduce adverse dust impacts and secure the safe movement around the site.	 19.09.2025 By main contractor at KNP site  19.09.2025 By main contractor at KNP site
--	---------------------	-------------------------	------------	--	---

EIA 4.4.6; EM&A Log 3.2			Noise	- Regular inspection and maintenance of plant & equipment in good condition - Deploy Quality Powered Mechanical Equipment (QPME) if possible	 By main contractor at KNP site
EIA 5.6.1.2 and EM&A Log 4.2			Water Quality	- Cover exposed slopes with impervious sheets or cement grout. - Wastewater pumped out of the excavation areas shall be treated to remove suspended solid prior to discharge. - Provide desilting/ sedimentation devices for wastewater treatment prior to discharge.	 By main contractor at KNP site

- Provide drip tray to prevent spillage of fuels



By main contractor at KNP site



By main contractor at KNP site

EIA Table 10.11; EM&A Table 9.1			Landscape and Visual Impact	• Preservation of existing trees will be undertaken in accordance with DEVB TC(W) 7/2015 and Guidelines for Tree Risk Assessment and Management Arrangement • Implement temporary traffic arrangement which control construction area to minimize landscape and visual impacts • Minimize visual impact during construction stage. Site office not visually prominent from public room and surrounding • Planting will take place as soon the planting area is installed with	 By main contractor at KNP site
--	--	--	------------------------------------	--	--

				subsoil drainage Decorative hoarding is provided	
EIA 3.9.1; EM&A Log 2.2	Construction of footings, substructure and superstructure	Kong Nga Po Site	Air	- Cover dusty materials with impervious sheets - Exposed slopes covered with waterproof layers such as tarpaulin sheets or grout to reduce the potential for sediment laden runoff entering the drainage system. - Provide wheel washing facility at site entrance	 By subcontractor at KNP site  By subcontractor at KNP site

EIA 4.4.6; EM&A Log 3.2			Noise	Valid construction noise permit should be obtained and displayed on site	 By main contractor at KNP site
EIA 5.6.1.3 and EM&A Log 4.2			Water Quality	- Surface water from concrete batching areas and the rest of the site should be separated as far as possible. - Temporary drainage is free of obstruction. - Gullies are sealed to prevent silt or debris from entering the drainage system.	 By subcontractor at KNP site

					 By main contractor at KNP site  By main contractor at KNP site
--	--	--	--	--	---

EIA 7.5.1.2 and EM&A Log 6.2			Waste Management	• Segregation and storage of different types of waste in different containers or skips or stockpiles to enhance reuse or recycling of materials and their proper disposal • Sort non-inert C&D materials to recover any recyclable portions	 By main contractor at KNP site  By main contractor at KNP site
---	--	--	-----------------------------	--	---