



Date: 16 May 2024 Your ref: Our ref: PL-202405026

Architectural Services Department 40/F, Queensway Government offices 66 Queensway, Hong Kong

Attn: Mr. Vincent Kwok

Dear Mr. Kwok,

Re: Contract No. SS K/509 Provision of Independent Environmental Checker Consultancy for Design and Construction of Kong Nga Po Police Training Facilities <u>Verification of Monthly EM&A Report (April 2024)</u>

Reference is made to the Monthly EM&A report (April 2024) provided by ET via email on 9 May 2024 and subsequent revision (Version 2) submitted on 14 May 2024.

Please be informed that we have no adverse comments on the revised Monthly EM&A report (April 2024) (Version 2). We hereby verify the submission is in accordance with Condition 3.4 of Environmental Permit No. FEP-01/510/2016.

Thank you for your attention.

Yours sincerely, For and on behalf of Acuity Sustainability Consulting Limited

Maar

Ir Y. H. LAW Independent Environmental Checker

c.c. Ka Shing Management Consultancy Ltd.

Provision of Environmental Team consultancy for Design and Construction of Kong Nga Po Police Training Facilities (Programme No. 279LP)

Monthly Environmental Monitoring and Audit Report for April 2024 (Version 2)

Disclaimer

The information provided in this report is for presentation. All information in the report is provided in good faith, and every effort has been made for the information contained herein at the time of publication. However, our company disclaims all responsibilities and liabilities for incompleteness within this report.

Ka Shing Management Consultancy Ltd. www.ka-shign.net Unit 2, 13/F Kai Yue Commercial Building, 2C Argyle St, Mong Kok, Kowloon Our ref: 14-5-2024

14-5-2024

By email: kwokhw@archsd.gov.hk

Architectural Services Department 40/F, High Block, Queensway Government Offices, 66 Queensway, Hong Kong (Attn: Mr. Vincent Kwok)

Dear Mr. Kwok,

Re: Quotation No. PMB202/8480/2022/A01/A Provision of Environmental Team consultancy for Design and Construction of Kong Nga Po Police Training Facilities (Programme no. 279LP) -Submission of the monthly EM&A report in April 2024

We refer to the Environmental Permit No. FEP-01/510/2016 for the captioned project.

Subject to the accuracy and authenticity of all the information provided to us, we hereby certify, in accordance with Conditions 3.4 of Environmental Permit No. FEP-01/510/2016, that the information is a representation of what it signifies.

Thank you very much for your attention and please feel free to contact Mr. Lee at 9382 4204 should you require further information.

Yours faithfully,

For and on behalf of Ka Shing Management Consultant Limited

Mr. W. H. Lee Environmental Team Leader

Table of Contents

		Page No
	EXECUTIVE SUMMARY	INO.
	Introduction	5
	Environmental Monitoring and Audit Progress	5
	Breaches of Action and Limit Levels	5
	Construction Noise	5
	Air Quality	6
	Ecological Monitoring	6
	Environmental Non-Compliance	6
	Environmental Complaint	6
	Notification of Summons and Successful Prosecutions	6
	Reporting Changes	6
	Future Key Issues	6-/
1	INTRODUCTION	_
	Purpose of the report	8
	Structure of the report	8
2	PROJECT INFORMATION	
	Background	9
	Project Organization	9-10
	Summary of Construction Works Undertaken During Reporting Month	10
	Construction Programme	10
	Status of Environmental Licences, Notifications and Permits	10-11
	Summary of EM&A Requirement	11 12
	Status of Compliance with Environmental Permits Conditions	11-12
3	NOISE MONITORING	
	Monitoring Requirements	13
	Monitoring Location	13
	Monitoring Equipment	13
	Monitoring Parameters, Frequency and Duration	14
	Mointoning Methodology and QA/QC Flocedules	14-13
	Results and Observations	15-16
	Event and Action Plan	16
4	AIR QUALITY MONITORING	
•	Monitoring Requirements	17
	Monitoring Location	17
	Monitoring Equipment	17-18
	Monitoring Parameters, Frequency and Duration	18
	Monitoring Methodology and QA/QC Procedure	18-19
	Results and Observations	19-20
	Event and Action Plan	20
5	I ANDSCADE AND VISUAL MONITODINC	
-	DIM DOVALE AND TIDUAL MOTHIOMINU	

Monitoring Requirements	21
-------------------------	----

6	ECOLOGICAL MONITORING	
	Monitoring of Flora Species of Conservation Interest	22
	Post-Transplantation Monitoring and Maintenance Programme	22-23
	Results and Observations	23-24
	Precautionary Measure for Butterfly Species of Conservation Interest	24
	Precautionary Measures to Minimize Indirect Disturbance on Ecology	24
7	ENVIRONMENTAL SITE INSPECTION	
	Site Audits	25
	Implementation Status of Environmental Mitigation Measures	26
	Solid and Liquid Waste Management Status	26
8	ENVIRONMENTAL NON-CONFORMANCE	
	Summary of Exceedances	27
	Summary of Environmental Non-Compliance	27
	Summary of Environmental Complaint	27
	Summary of Environmental Summon and Successful Prosecution	27
9	FUTURE KEY ISSUES	
	Key Issues in the Coming Three Months	28-29
	Monitoring Schedule for the Next Month	29
10	CONCLUSIONS AND RECOMMENDATIONS	
	Conclusions	30
	Recommendations	30-31
TIC		

LIST OF TABLES

Summary Table for EM&A Activities in the Reporting Month
Summary Table for Events Recorded in the Reporting Month
Key Contacts of the Project
Status of Environmental Licences, Notifications and Permits (Contract No. SSK509)
Summary Table for Status of Compliance / Required Submission
Location for Noise Monitoring Stations
Noise Monitoring Equipment
Noise Monitoring Parameters, Duration and Frequency
Summary Table of Noise Monitoring Results during the Reporting Month
Observation at Noise Monitoring Stations
Location for Air Quality Monitoring Locations
Air Quality Monitoring Equipment
Impact Dust Monitoring Parameters, Frequency and Duration
Summary Table of 1-hour TSP Monitoring Results during the Reporting Month
Observation at Dust Monitoring Stations
Observations and Recommendations of Site Audit

LIST OF FIGURES

Figure 1	Site Layout Plan
Figure 2	Location of Air Quality Monitoring Stations
Figure 3	Location of Noise Monitoring Stations

LIST OF APPENDICES

Appendix A	Construction Programme and Proactive Environmental Protection Proforma
Appendix B	Action and Limit Levels
Appendix C	Copies of Calibration Certificates
Appendix D	Environmental Monitoring Schedules
Appendix E	Air Quality Monitoring Results and Graphical Presentation
Appendix F	Noise Monitoring Results and Graphical Presentation
Appendix G	Weather Condition
Appendix H	Ecological Monitoring Records
Appendix I	Event Action Plans
Appendix J	Summary of Exceedance
Appendix K	Environmental Mitigation Implementation Schedule (EMIS)
Appendix L	Waste Generation in the Reporting Month
Appendix M	Complaint Log
Appendix N	Summary of Successful Prosecution
Appendix O	The potential seriousness of the forthcoming environmental impacts and the use of
	machineries
Appendix P	A List of Machineries Used in Construction Site
Appendix Q	Wastewater Discharge Layout Plan

EXECUTIVE SUMMARY

Introduction

- E1. This document represents the 13th monthly report detailing the Environmental Monitoring and Audit (EM&A) activities for the Kong Nga Po Police Facilities Project, which operates under Environmental Permit No. FEP-01/510/2016. This report was prepared by Ka Shing Management Consultancy Ltd. (Ka Shing) under "Service Contract Quotation No. PMB202/8480/2022/A01/A Provision of Environmental Team consultancy for Design and Construction of Kong Nga Po Police Training Facilities" (hereinafter called the "Service Contract"). The report encapsulates the EM&A activities and findings carried out between the 1st and 30th of April 2024.
- E2. On the 23rd of December 2022, a section of the construction site was transferred to the Architectural Services Department (ArchSD), which assumed responsibility for the building's construction. Furthermore, ArchSD has taken on the role of maintenance agent for the Hong Kong Police Force (HKPF) throughout the operational phase.
- E3. In the month covered by this report, the Project of Police Facilities at Kong Nga Po, which operates under Environmental Permit No. FEP-01/510/2016, engaged in the following contractual work: Contract No. SSK509, which encompasses the design and construction of the Kong Nga Po Police Training Facilities.

Environmental Monitoring and Audit Progress

E4. A summary of the EM&A activities in this reporting month is listed in **Table I** below:

5	
EM&A Activities	Date
Noise Monitoring	03, 09, 15, 25, 30 April 2024
Air Quality Monitoring	03, 09, 15, 19, 25, 30 April 2024
Environmental Site Inspection	2, 9, 16, 24, 30 April 2024
Ecological Monitoring	27, 30 April 2024
Landscape & Visual Inspection	2, 9, 16, 24, 30 April 2024

 Table I
 Summary Table for EM&A Activities in the Reporting Month

Breaches of Action and Limit Levels

E5. Summary of the environmental exceedances of the reporting month is tabulated in Table II.

Construction Noise

E6. During the reporting month, the planned noise monitoring for construction took place as scheduled, with no recorded incidents of the Action/Limit Levels being exceeded.

Air Quality

E7. Throughout the reporting period, all planned air quality monitoring associated with construction was executed, and there were no recorded instances where the Action/Limit Levels were surpassed.

Table II	Summary	Table for	Events	Recorded	in the R	enorting Month
	Summary	Table Ioi	Evenus	Recolueu	III the r	eporting monu

Environmental Monitoring	Parameter	No. of Non-Project related Exceedances		No. of Exceedance related to the Construction Works of the Contract		Action Taken	
		Action Level	Limit Level	Action Level	Limit Level		
Noise	L _{eq(30min)}	0	0	0	0	N/A	
Air Quality	1-hr TSP	0	0	0	0	N/A	

Ecological Monitoring

E8. The ecological monitoring slated for the reporting month was conducted according to schedule. Details of the findings from this ecological monitoring for the respective period are available in Appendix H.

Environmental Non-Compliance

E9. During the reporting month, no environmental compliance violations were documented.

Environmental Complaint

E10. One environmental complaint was received in the reporting month. The Complaint Log is presented in **Appendix M**.

Notification of Summons and Successful Prosecutions

E11. Throughout the month covered in this report, there were no instances of receiving notifications regarding summons or confirmations of successful prosecutions.

Reporting Changes

E12. On the 23rd of December 2022, a section of the construction site was handed over to the Architectural Services Department (ArchSD). ArchSD has taken on the task of overseeing the construction activities for the building. This Monthly Environmental Monitoring and Audit (EM&A) Report offers a summary of the site operations and the status of the environmental safeguards being implemented under the contract with ArchSD.

Future Key Issues

- E13. The major site activities for the coming three months include:
 - 1. Open cut excavation
 - 2. Removal of soil

- 3. Construction of footings
- 4. Construction of pile cap
- 5. Construction of substructure
- 6. Construction of footbridge
- 7. Backfilling
- 8. Mock up construction
- 9. U.U. Lead in and Pipe Duct Connection
- E14. The aforementioned construction activities could potentially lead to environmental impacts, with the primary concerns centered around construction dust, noise, water quality, and waste management. For detailed information, please refer to **Appendix A** regarding the anticipated major impacts from the construction works and corresponding recommended mitigation measures.

1 INTRODUCTION

- 1.1 The Architectural Services Department (ASD) has commissioned Ka Shing Management Consultancy Ltd. (Ka Shing) as the Environmental Team (ET) to conduct the Environmental Monitoring and Audit (EM&A) activities for the Kong Nga Po Police Facilities Project, as dictated by Environmental Permit No. FEP-01/510/2016.
- 1.2 The main construction activities for the Project began on the 3rd of July, 2020, and the primary location at Kong Nga Po was handed over to the Architectural Services Department (ASD) on the 23rd of December, 2022. The ASD has assumed control over the building construction tasks and will serve as the maintenance representative for the Hong Kong Police Force (HKPF) once the project is operational.

Purpose of the report

1.3 This document constitutes the 13th EM&A Report, offering a consolidated overview of the monitoring outcomes for impacts and the audit results from the EM&A program over the reporting interval spanning from the 1st to the 30th April 2024.

Structure of the report

- 1.4 The structure of the report is as follows:
 - Section 1: Introduction
 - Section 2: Project Information
 - Section 3: Noise Monitoring
 - Section 4: Air Quality Monitoring
 - Section 5: Landscape and Visual Monitoring
 - Section 6: Ecological Monitoring
 - Section 7: Environmental Site Inspection.
 - Section 8: Environmental Non-conformance
 - Section 9: Future Key Issues
 - Section 10: Conclusions and Recommendations

2 PROJECT INFORMATION

Background

- 2.1 The Project mainly includes construction and operation of various police facilities. The police facilities include:
 - (i) a helipad;
 - (ii) two firing ranges; and
 - (iii) other facilities, associated infrastructure & utilities, etc.
- 2.2 The Project falls under the category of a Designated Project as defined by the Environmental Impact Assessment Ordinance (EIAO). In October 2016, an Environmental Impact Assessment (EIA) Report (Report No.: AEIAR-201/2016) was approved for the Project in accordance with the EIA Study Brief (No. ESB-276/2014) and the Technical Memorandum on Environmental Impact Assessment Process (EIAO-TM). The corresponding Environmental Permit (EP no.: FEP-01/510/2016) was issued by the Director of Environmental Protection (DEP).
- 2.3 As per the approved Environmental Monitoring and Audit (EM&A) Manual, a comprehensive air quality and noise monitoring program is recommended during the construction phases of the Project to assess and monitor potential dust and noise nuisances. Prior to the commencement of the Project's construction works, baseline air quality and noise monitoring were conducted by the previous Environmental Team (Wellab Limited) from 14th March, 2020, to 2nd April, 2020, to establish the pre-existing conditions at designated sensitive receivers.
- 2.4 Figure 1 displays the site layout plan for the Project.

Project Organization

- 2.5 Various stakeholders with varying degrees of participation are part of the Project's organizational structure under Environmental Permit number: FEP-01/510/2016, which includes:
 Project Proponent Architectural Services Department (ArchSD)
 Contractor– China State JV
 Environmental Team (ET) Ka Shing Management Consultancy Ltd.
 Independent Environmental Checker (IEC) Acuity Sustainability Consulting Limited
- 2.6 Table 2.1 summarizes the contact information for key personnel associated with Quotation No. PMB202/8480/2022/A01/A and additional contacts linked with the ArchSD Contract No. SSK509.

Party	Role	Contact Person	Phone No.	Fax No.
Architectural Services Department	Project Proponent	Mr. Vincent Kwok	2867 3939	3542 5223

Table 2.1	Key	Contacts	of the	Project
-----------	-----	----------	--------	---------

Wohuny Ewan Report April 2024				
	Site Agent	Mr. Kelvin Chan	6272 8828	
Contractor (China State JV)	Environmental Officer	Ms. Marian Kong	6174 9735	2866 6325
		Mr. LuLu Mar	5998 8852	
Ka Shing Management Consultancy Ltd.	ETL	Mr. W.H. Lee	2618 2166	2120 7752
Acuity Sustainability Consulting Limited	IEC	Ir. Y.H. Law	2698 6833	2698 9383

Summary of Construction Works Undertaken During Reporting Month

- 2.7 Significant site activities conducted on-site during the reporting month comprised:
 - 1. Open cut excavation
 - 2. Removal of soil
 - 3. Construction of footings
 - 4. Mock-up construction
 - 5. Construction of substructure
 - 6. Construction of footbridge
 - 7. Backfilling

Construction Programme

- 2.8 Appendix A contains a version of the Contractors' construction schedules. The primary site activities planned by the Contractor for the upcoming three months have been examined. In Appendix O, the expected environmental impacts' potential severity and the deployment of equipment have been evaluated. This appendix additionally provides the Contractor with recommendations and insights on alternative approaches aimed at raising environmental consciousness, refining practices on the construction site, and fostering environmental improvements.
- 2.9 **Table 2.2** presents a consolidated overview of the pertinent environmental protection permits, licenses, and/or notifications associated with this Project.

	Valid	Period			
Permit / Licence No.	From To		Status		
Further Environmental Permit					
FEP-01/510/2016	N/A N/A		Valid		
Construction Noise Permit (CN	NP)				
GW-RN0302-24	19-03-2024	18-06-2024	Cancelled		
GW-RN0483-24	30-04-2024 29-07-2024		Valid		
Notification pursuant to Air Pollution Control (Construction Dust) Regulation					

EPD Ref no.: 487864	N/A	N/A	N/A			
Billing Account for Construction Waste Disposal						
Account No. 7046289 18-01-2023 N/A Valid						
Registration of Chemical Wast	e Producer					
WPN5213-641-C4770-01	18-01-2023	N/A	Valid			
Effluent Discharge Licence under Water Pollution Control Ordinance						
WT00043663-2023	21-04-2023	30-04-2028	Valid			

Summary of EM&A Requirement

- 2.10 The Environmental Monitoring and Audit (EM&A) program includes the monitoring of construction noise, air quality, ecological conditions, and regular environmental site audits. The specific requirements for the EM&A program are outlined in the following sections:
 - Environmental requirements in contract documents;
 - Event / Action Plans;
 - Environmental mitigation measures, as recommended in the Project EIA study final report;
 - All monitoring parameters; and
 - Action and Limit levels for all environmental parameters.

Status of Compliance with Environmental Permits Conditions

2.11 **Table 2.3** provides a summary of the adherence to Environmental Permit (EP) No. FEP-01/510/2016 and the necessary submissions connected to this Project as stipulated by the EP.

Table 2.3	Summary	Table	for	Status	of	Compliance	/	Required	Submission	under	FEP	No.	FEP-
01/510/20	16												

FEP Conditions	Submission	Submission Date	Approval Status
1.12	Commencement date of construction of the Project	30/3/2023	*
2.7	Proposal on the Reporting Mechanism and Curriculum Vitae of the IEC	20/3/2023	*
2.10	The date of setting up the Community Liaison Hotline and the contact details	27/2/2023	*
2.11	Management Organization of Main Construction Companies, at least an organization chart, names of responsible persons and their contact details	10/3/2023	*
2.12	Construction Works Schedule and Location Plans	10/3/2023	*
2.13	Layout plan for permeable pavings	29/3/2023 Supplementary information submitted on	For approval

		Monthly EM&A	Report – April 20
		23/3/2024	
2.14	Landscape and visual mitigation plan	26/6/2023	For approval
2.16	Plan for perimeter walls/ boundary wall sat project site and sidewalls of firing range	1 month before fence wall works	For approval
2.19	Submission of Helicopter Flight Plan	1 month before commencement of operation of Helipad	Notification
3.3	Baseline Air Quality and Noise Monitoring Report	30/3/2023	Deposit
4.2	Internet address of a dedicated web site	13/4/2023	*

Remarks: * Approval not required in FEP-01/510/2016

3 NOISE MONITORING

Monitoring Requirements

3.1 Following the EM&A Manual, monitoring of construction noise was performed by measuring the A-weighted equivalent continuous sound pressure level (Leq) to track noise generated by construction operations. Each monitoring station is scheduled for weekly noise assessments, with one set of readings to be taken from 0700 to 1900 hours on typical weekdays. The predefined Action/Limit Levels for the environmental monitoring activities are presented in **Appendix B**.

Monitoring Location

3.2 As per Section 3.2.3 of the EM&A Manual, impact noise monitoring took place at fourteen specified noise monitoring stations. Following the guidelines of the Project's Environmental Impact Assessment (EIA) report, noise monitoring stations situated within a 300-meter radius of the Project's boundary were taken into account. Consequently, six noise monitoring stations identified as relevant monitoring locations are depicted in Figure 3. The specific locations of these noise monitoring stations are detailed in **Table 3.1**.

Monitoring Station	Location of Measurement
NM9	Village House, Kong Nga Po
NM10	Village House, Kong Nga Po
NM11	Village House, Kong Nga Po
NM12	Village House, Kong Nga Po
NM13	Village House, Kong Nga Po
NM14	Village House, near Man Kam To Road

Table 3.1Location of Noise Monitoring Stations

Monitoring Equipment

3.3 Impact noise monitoring was carried out using Integrating Sound Level Meters. These meters, classified as Type 1, are capable of providing continuous readings of noise levels, including the equivalent continuous sound pressure level (Leq) and percentile sound pressure level (Lx), and they conform to the specifications of International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1). The noise monitoring equipment utilized is summarized in Table 3.2. The calibration certificates for these devices can be found in Appendix C.

Table 3.2	Noise	Monit	oring	Equi	pment
-----------	-------	-------	-------	------	-------

Equipment	Model	Quantity
Sound Level Meter	RION NL-52	1
Sound Calibrator	Castle GA607	1

Monitoring Parameters, Frequency and Duration

3.4 **Table 3.3** encapsulates the variables monitored, the frequency of monitoring, and the total time span of the noise monitoring activities. The schedule for noise monitoring can be located in **Appendix D.**

Table 3.3	Noise	Monitoring	• Parameters	Duration	and Frequ	uency
1 able 5.5	noise		z rarameters.	, Duration	and rieq	uency

Monitoring Stations	Parameter	Duration	Frequency	Measurement
NM9	L10(30 min.)			Free field ^[1]
NM10	dB(A) ^r			Free field ^[1]
NM11	L90(30 min.)	a.) 0700-1900 hrs on normal weekdays	Once per week	Façade
NM12	$dB(A)^{L^2J}$			Façade
NM13	Leq(30 min.) dB(A) ^[2] (as six consecutive Leq, 5min readings)			Free field ^[1]
NM14				Free field ^[1]

Remarks:

[1]: Correction of +3dB (A) for Free-field Measurement.

[2]: A-weighted equivalent continuous sound pressure level (Leq). It is the constant noise level which, under a given situation and time period, contains the same acoustic energy as the actual time-varying noise level.

L10 is the level exceeded for 10% of the time. For 10% of the time, the sound or noise has a sound pressure level above L10.

L90 is the level exceeded for 90% of the time. For 90% of the time, the noise level is above this level.

Monitoring Methodology and QA/QC Procedures

3.5 The procedures for noise monitoring were conducted in this manner:

- The sound level meter was mounted on a tripod, positioned 1 meter away from the outside of the noise-sensitive facade and at a height of 1.2 meters above ground level;

- To achieve free field measurement conditions, the meter was placed at a distance from any reflective surfaces, and the measured noise levels were then corrected by adding +3 dB(A);

- The battery's condition was examined to guarantee the proper operation of the meter;

- The settings for parameters like frequency weighting, time weighting, and measurement duration were established as detailed below:

-frequency weighting: A

-time weighting: Fast

-time measurement: Leq(30 min.) dB(A)

- Noise levels were measured as six consecutive Leq, 5-minute readings during the hours when restrictions did not apply (specifically, from 0700 to 1900 hrs on normal weekdays).

- Calibration of the meter was performed before and after each noise measurement session using a Calibrator set to 94.0 dB at 1000 Hz. Should there be a discrepancy greater than 1.0 dB in calibration levels pre- and post-measurement, the data would be deemed invalid. A repeat measurement would then be necessary following recalibration or repair of the equipment.

- Throughout the monitoring period, parameters such as Leq, L90, and L10 were documented. Observations regarding site conditions and noise origins were also noted on a standard recording form.

- Noise measurements were temporarily halted during instances of significant intrusive noise (for example, barking dogs or helicopter sounds), where feasible. An observation record for the measurement period was to be provided.

- Noise monitoring was suspended in conditions of fog, rain, or when wind speeds were consistently above 5 m/s, or during gusts surpassing 10 m/s. Wind speeds were verified using a portable anemometer capable of measuring speed in meters per second (m/s).

Maintenance and Calibration

- 3.6 Every three months, the microphone head of the sound level meter and the calibrator was gently wiped clean using a soft fabric.
- 3.7 Annually the sound level meter and calibrator underwent inspection and calibration.
- 3.8 Before and after conducting each noise measurement, the precision of the sound level meter must be verified with an acoustic calibrator that produces a set sound pressure level at a specific frequency. Only when the pre- and post-measurement calibration levels are within a 1.0 dB range of each other will the measurements be considered valid.

Results and Observations

3.9 **Table 3.4** provides a summary of the noise monitoring outcomes. For an in-depth account and visual depiction of the noise monitoring, refer to **Appendix F**. A summary of the meteorological data for the reporting period is compiled in **Appendix G**.

	AverageRangeILeq (30 min) dB(A)Leq (30 min) dB(A)		Baseline Level	Limit Level
Monitoring Station			dB(A)	dB(A)
NM9 ^[1]	63.4	58.5 - 68.7	55.9	
NM10 ^[1]	56.6	47.5 - 66.8	52.8	
NM11	56.1	46.7 - 65.0	46.4	75
NM12	49.6	40.8 - 53.7	54.7	75
NM13 ^[1]	59.0	50.2 - 69.2	61.3	
NM14 ^[1]	52.3	46.9 - 59.2	59.6	

Table 3.4Summary Table of Noise Monitoring Results during the Reporting Month

Remarks: [1]: Correction of +3dB (A) for Free-field Measurement.

- 3.10 Noise monitoring related to construction activities took place according to the planned schedule for the month reported. There were no instances where the Action/Limit Levels were surpassed. A summary of exceedance records for the reporting month can be found in **Appendix J**.
- 3.11 Based on observations made in the field, the primary sources of noise detected at the allocated noise monitoring stations during the reporting month are as outlined below:

Monitoring Station	Major Noise Source		
NM9	Loading & unloading, Road traffic, Excavation works		
NM10	Loading & unloading, Road traffic, Excavation works		
NM11	Road traffic		
NM12	Loading & unloading, Road traffic		
NM13	Loading & unloading, Road traffic		
NM14	Dog barking, Road traffic		

Table 3.5 Observation at Noise Monitoring Stations

Event and Action Plan

3.12 If any non-compliance with the criteria related to the project arises, measures will be taken following the procedures outlined in the Event Action Plan provided in **Appendix I.**

4 AIR QUALITY MONITORING

Monitoring Requirements

- 4.1 As per the EM&A Manual, 1-hour Total Suspended Particulates (TSP) monitoring was carried out to keep track of the air quality associated with the Works Contracts. The predetermined Action/Limit Levels for the air quality monitoring activities are detailed in **Appendix B**.
- 4.2 Monitoring for 1-hour Total Suspended Particulates (TSP) impacts was performed at a minimum of three times within each six-day period at a designated air quality monitoring station.

Monitoring Location

4.3 In line with Section 2.2.5 of the EM&A Manual, impact air quality monitoring took place at two specified monitoring stations for the Project, as depicted in Figure 2. The positions of the air quality monitoring stations are detailed in **Table 4.1**.

Table 4.1	Location for Ai	r Quality Mc	onitoring Stations
-----------	-----------------	--------------	--------------------

Monitoring Station	Location of Measurement
AM1	Village House, Kong Nga Po
AM2	Village House, Kong Nga Po

Monitoring Equipment

- 4.4 Due to the denial by local villagers to set up a High-Volume Sampler (HVS) for 1-hour Total Suspended Particulates (TSP) monitoring at the chosen locations and the inability to secure an electricity supply for the HVS, direct-reading dust meters were utilized instead to conduct the 1-hour TSP monitoring. Direct-reading dust meters are widely accepted instruments for measuring 1-hour TSP levels and have been used in the same infrastructure project. The issue to use direct-reading dust meters was presented to the Independent Environmental Checker (IEC). The application of the direct-reading dust meter allows for immediate and straightforward results, facilitating timely EM&A reporting and the execution of the event and action plan. To ensure the validity and accuracy of the readings obtained by the direct-reading method, the HVS performed 1-hour sampling on a bi-monthly schedule.
- 4.5 **Table 4.2** provides a summary of the apparatus employed in the impact air quality monitoring program. Copies of the calibration certificates for the equipment can be found in **Appendix C**.

Equipment	Model and Make	Quantity
Dust Monitor	SIBATA (LD-3B)	2

Table 4.2Air Quality Monitoring Equipment

- 4.6 Weather data was sourced from the "Hong Kong Observatory General Weather Conditions during the Monitoring Period (April 2024)" detailed in Appendix G, which was used as a substitute approach to acquire representative wind data.
- 4.7 During the monitoring days, the field staff also documented the prevailing weather conditions, such as whether it was sunny, cloudy, or rainy.

Monitoring Parameters, Frequency and Duration

4.8 **Table 4.3** encapsulates the monitoring variables and the regularity of impact dust assessments conducted throughout the Works Contracts operations. The schedule for air quality observation for the month in question is presented in **Appendix D**.

Table 4.3 Impact Dust Monitoring Parameters, Frequency and Duration

Parameters	Frequency
1-hr TSP	Three times/ 6 days

Monitoring Methodology and QA/QC Procedure

1-hour TSP Air Quality Monitoring

Instrumentation

- 4.9 The air quality monitoring utilized a direct reading dust meter, as indicated in **Table 4.2**.
- 4.10 The procedures for operating the dust meter adhere to the guidelines set forth in the Manufacturer's Instruction Manual, as described below:

- Upon activating the Model LD-3B, the preset time that appears on the lower-left side of the liquid crystal display reads [01 min].

- Pressing the start/stop switch once under these conditions initiates a 1-minute measurement.

The duration of this measurement is determined by the preset time shown on the display.

- The liquid crystal display also features a countdown timer on its lower-right side.

4.11 The portable dust meter operates using a light scattering method to indicate dust levels. Particles emit scattered light when exposed to a beam in a dark room, and the amount of scattered light is proportional to the mass concentration of the particles. The results provided by the portable dust meter are measured in Counts Per Minute (CPM). To convert CPM to mass concentration (μ g/m³), it is necessary to determine the relationship between the readings of the portable dust meter and the High Volume Sampler (HVS). The calibration procedures for the Portable Dust Meter, as provided by a HOKLAS accredited laboratory, are described below:

-Setup a calibrated HVS on site and pre-conduction and pre-weight a serious of filter for calibration of portable dust meter.

-Setup the portable dust meter side by side with the HVS. The height of the portable dust meter should be on the same level as the HVS air inlet.

-Mount the filter on the HVS and start air sampling of the HVS and portable dust meter on the same time for 1 hour.

-Collect filter in the HVS and record the reading in the portable dust meter.

-Repeat another one hour air monitoring. During the monitoring hour, generate dust by disturb the dust tray by a card board.

-Total 5 one hour air monitoring will carry out, the frequency for dust generate should increase for each hour monitoring.

-Calculate the result of the HVS by the weight difference of the filter and the flow rate.

-Prepare a graph and work out the relation between the HVS and the portable dust meter. (Slope and constant)

Maintenance/Calibration

4.12 The direct dust meters required the following maintenance and calibration:

- The dust meter must be checked and calibrated against a High Volume Sampler (HVS) to validate the precision and accuracy of the readings obtained through the direct reading method. This calibration should be performed bi-monthly during all phases of the air quality monitoring.

- The correlation between the dust meter and HVS in measuring TSP was established by directly comparing the mass of dust particles collected on a filter paper by the HVS against the dust meter's reading. For accurate calibration, both the dust meter and the HVS should be turned on and off at the same location and at the same time.

- The correlation coefficient was verified to confirm the relationship between the readings from the dust meter and the HVS. This correlation factor was ascertained by comparing the outcomes from both the HVS and the dust meter.

- Prior to the initiation of dust monitoring, a check must be conducted to verify that all equipment is operational and has the necessary power supply. A zero count test was performed before and after each monitoring session to ensure accuracy.

Results and Observations

4.13 The outcomes of the 1-hour TSP monitoring are condensed in **Table 4.4**. For a comprehensive view, detailed results and graphical representations of the 1-hour TSP monitoring data can be found in **Appendix E**.

Monitoring Station	(Concentration (µg/m³)	Action Level,	Limit Level, µg/m³
	Average	Range	µg/	
AM1	76	41 - 135	308	500
AM2	78	39 - 119	311	500

Table 4.4Summary Table of 1-hour TSP Monitoring Results during the Reporting Month

- 4.14 The 1-hour TSP monitoring took place according to the planned timetable for the reporting month, and there were no instances of exceeding the established Action/Limit Levels.
- 4.15 Based on field observations, the primary sources of dust at the specified air quality monitoring stations during the reporting month are listed in **Table 4.5**.

Table 4.5Observation at Dust Monitoring Stations

Monitoring Station	Major Dust Source
AM1	Equipment operation and movement / road traffic, exposed site area, site vehicle
AM2	Road traffic, exposed site area, site vehicle / equipment operation and movement, vehicle / equipment operation and movement at warehouse nearby

Event and Action Plan

4.16 In the event of a project-related violation of the criteria, measures will be taken as specified by the Event Action Plan detailed in **Appendix I**.

5 LANDSCAPE AND VISUAL MONITORING

Monitoring Requirements

- 5.1 The EIA Report recommends implementing strategies to mitigate impacts on landscape and visual resources throughout both the construction and operational phases of the Project.
- 5.2 The execution and upkeep of compensatory planting for landscaping are critical components of this process and must be monitored to confirm their complete fulfillment. It is essential to promptly address any potential clashes between the proposed landscaping efforts and other Project tasks or operational needs to ensure that the mitigation measures' objectives are not compromised. Furthermore, the enforcement of the mitigation measures advised by the EIA will be tracked continuously through the site audit program for the construction phase.
- 5.3 The Environmental Team (ET) carried out a fortnightly review of the execution of measures aimed at mitigating landscape and visual impacts as part of the weekly site audits. The findings and observations from these audit sessions are encapsulated in **Table 7.1**, while the status of implementation can be found detailed in **Appendix K**.

6 ECOLOGICAL MONITORING

Monitoring of Flora Species of Conservation Interest

- 6.1 In line with Section 8.3.2 of the EM&A Manual, a temporary protective barrier must be installed around the plant species of conservation significance identified in the detailed vegetation survey throughout the construction phase. This barrier should be well-maintained and regularly checked to ensure its effectiveness. Monthly checks of each plant species of conservation interest, as pinpointed in the detailed vegetation survey, are required during the construction phase to ensure that these species remain unaffected by the project's construction activities.
- 6.2 The monitoring aims to oversee the prompt execution of suitable environmental management practices and the application of mitigation measures concerning the preserved and relocated specimens of flora species of conservation interest. The correct setup and upkeep of the temporary protective fence surrounding these specimens were examined to assess its efficacy. The protective measures outlined in the approved transplantation proposal's implementation schedule were supervised.
- 6.3 As per the sanctioned detailed vegetation survey report and transplantation proposal, it was determined that 71 *Brainea insignis* specimens, 41 *Spiranthes sinensis* specimens, and 3 *Aquilaria sinensis* specimens should be relocated to the designated receiving site. Additionally, it was decided to preserve in situ 51 *Keteleeria fortunei* specimens, along with 26 small seedlings of *Keteleeria fortunei* and 7 small seedlings of *Aquilaria sinensis*, in the vicinity of Kong Nga Po Road near the Police Dog Unit and the Force Search Unit Training School.

Post-Transplantation Monitoring and Maintenance Programme

- 6.4 In line with the accepted transplantation proposal, the Contractor is mandated to carry out post-transplantation monitoring weekly for the first three months, and then monthly for the remainder of the 12-month establishment phase as well as the subsequent post-establishment phase, continuing until the construction phase of the Project concludes. This routine monitoring is critical for promptly identifying the growth condition of the transplanted species, any signs of construction work within or in the vicinity of the receptor site, and any changes in the environmental conditions of the receptor site.
- 6.5 For the initial year of acclimatization, it was advised to carry out maintenance activities to promote the robust growth of the transplanted species. Considering the state of the transplanted organisms following the 12-month establishment period, it was advised that maintenance activities continue through the Post-establishment Period until the completion

of the Construction Phase. It was recommended to water the transplants daily for the first three months following the move, as well as throughout periods of drought, to maintain soil moisture. Additional maintenance tasks, such as mulching and weeding, should be performed as necessary.

Results and Observations

- 6.6 During the reporting month, the Contractor carried out monthly evaluations of the flora species of conservation interest on the 27th of April 2024. The enforcement of the protective measures detailed in the approved transplantation proposal was reviewed, along with the maintenance of the temporary protective fencing. **Appendix H** contains the photographic documentation and checklists from the monthly assessments. The health of the transplanted and retained species was generally observed to be average to poor. The Contractor was urged to keep a vigilant eye on the transplanted species and to implement the protective measures as specified in the approved transplantation proposal to safeguard these species. Furthermore, the Contractor was given the following directives:
 - 1) To provide new identification tags for any Brainea insignis that were missing them;
 - 2) To substitute any plant labels at the receptor site that had become illegible due to fading;

3) To refer to the soil improvement guidelines published by the Greening, Landscape and Tree Management Section (GLTMS) of the Development Bureau (2022) for application in the monitoring and upkeep of the transplanted plant species;

4) To set up shade nets;

5) To ensure the soil remains moist by adhering to the necessary daily watering schedule.

Transplanted Brainea insignis and Spiranthes sinensis

6.7 From May 21st to 27th, 2020, 71 Brainea insignis specimens and 41 Spiranthes sinensis specimens were relocated to the receptor site. The detailed account of the transplantation process was compiled in a Transplantation Report and forwarded to ET(Wellab), IEC(Acuity), and the Supervisor (AECOM) for their examination and documentation. Monitoring after transplantation took place weekly for the initial three months (from June to August 2020) and then monthly throughout the subsequent 12-month establishment period, as well as the post-establishment phase, culminating with the conclusion of the construction phase of the Project. The Contractor was responsible for tracking the health of the transplanted species and carried out maintenance measures such as watering, mulching, and weeding during the first year to nurture the transplanted species' healthy development. Monitoring of the transplanted Brainea insignis and Spiranthes sinensis took place on April 27th, 2024, within the reporting period, with the findings documented in Appendix H. Particular attention was given to the transplanted Brainea insignis specimens that were impacted by a bushfire on February 2nd, 2021, with their progress detailed in the post-

transplantation monitoring records. The health of the preserved species was noted to be generally fair. The Contractor was advised to maintain vigilant monitoring of these species and to enforce the stipulated protective measures to ensure their continued preservation.

6.8 During the monthly checks, it was observed that there were no construction operations or storage of equipment taking place within the receptor site. The temporary protective barrier had been correctly installed and was being well-maintained to safeguard the transplanted species.

Precautionary Measure for Butterfly Species of Conservation Interest

- 6.9 As stipulated by FEP Condition 2.17, to reduce the impact on butterfly species of conservation concern, efforts shall be made to improve the new grassland habitats within the Project site. This enhancement shall be achieved by cultivating suitable plant species that serve as the larval food source for butterflies of conservation interest, like the Small Three-Ring, thereby supporting the well-being of these species.
- 6.10 The restoration of grassland zones within the Project must be completed prior to the initiation of the Project's operational phase. Information regarding the plant species to be used as larval food plants for butterflies, along with the design and execution details, will be subsequently provided under the building works contract of ArchSD.

Precautionary Measures to Minimize Indirect Disturbance on Ecology

6.11 As outlined in Section 9.7.3 of the EIA Report, implementing mitigation strategies for air, noise, water, waste, and landscaping can serve as preventative actions to avert and lessen any secondary effects of disturbance or pollution resulting from construction activities on the surrounding ecology and habitats outside the site. The Environmental Team (ET) conducted weekly site audits to oversee the prompt adoption of appropriate environmental management practices and the execution of mitigation measures at the Project site. The findings from these audits are consolidated in Section 7.3.

7 ENVIRONMENTAL SITE INSPECTION

Site Audits

- 7.1 The Environmental Team (ET) conducted site audits weekly to oversee the prompt adoption of appropriate environmental management practices and the execution of mitigation measures at the Contract site.
- 7.2 The Environmental Team (ET), along with representatives from the Client and the Contractor, conducted site audits on 2, 9, 16, 24, 30 April 2024 of the reported month in 2024.
- 7.3 In the site inspections conducted over the reporting period, there were no particular environmental concerns noted. It should be recognized that these observations pertain solely to the moments of inspection. The findings and advice from these audits are compiled in **Table 7.1**. The absence of identified environmental issues during the joint site inspections does not exempt the Contractor from their obligation to adhere strictly to all legal requirements, the Particular Specifications, and the Environmental Monitoring and Audit (EM&A) Manual.

Parameters	Date	Observations	Advice
Air Quality		No specific environmental issues are observed	
Construction Noise Impact		No specific environmental issues are observed	
Water Quality	30-Apr-24	Sediment and blockages inside catchpit	Sediment and blockages removed
Waste/ Chemical Management		No specific environmental issues are observed	
Landscape and Visual	24-Apr-24	The storage areas for materials compact the soil around tree	The material storages are to be kept away from the Tree Protection Zone and vehicular/pedestrian access to avoid compaction of soil around trees.
Ecology		No specific environmental issues are observed	
Permit /Licences		No specific environmental issues are observed	
Others	24-Apr-24 30-Apr-24	The stockpiling of construction materials is not properly covered	The stockpiling of construction materials needs to be properly covered

Table 7.1 Observations of Weekly site Inspection and advice

Implementation Status of Environmental Mitigation Measures

7.4 In accordance with the EIA Report and the Project's EM&A Manual, the outlined mitigation measures are recommended to be implemented throughout the construction phase. An overview of the Environmental Mitigation Implementation Schedule (EMIS) is available in Appendix K.

Solid and Liquid Waste Management Status

- 7.5 Pursuant to the EM&A Manual, waste management practices were reviewed in the weekly site audits to assess compliance with the Project's Waste Management Plan (WMP) and pertinent legal and contractual obligations. The auditing process encompassed the examination of waste handling, storage, transport, and disposal methods.
- 7.6 The Contractor has appointed Environmental Officers on-site to manage environmental aspects, implement pollution control strategies, maintain proper site conduct, and educate workers on waste management. Efforts to reduce waste production include actively using Construction and Demolition (C&D) materials. Excavated materials have been sorted and screened on-site to salvage any recyclables. Non-reactive C&D materials were utilized on-site for backfill and to construct the haul road surface. Furthermore, inert materials from excavation activities were repurposed as fill in other local projects. Excess inert C&D materials were sent to the Government's public fill reception facilities (PFRFs) for use in other projects. To oversee the disposal of inert and non-inert C&D materials and prevent illegal dumping, a system is in place where all materials are weighed by a weighbridge before leaving the site, and the Trip Ticket System is rigorously enforced.
- 7.7 Contractor is encouraged to reduce waste production by recycling or reusing materials. It is imperative that all the mitigation strategies outlined in the EM&A Manual and the waste management plans be thoroughly executed. A summary of the progress in implementing waste management and reduction strategies is provided in **Appendix K**.
- 7.8 This Project produces inert Construction and Demolition (C&D) materials as well as noninert C&D materials. The non-inert variety consists of general refuse and other waste materials that cannot be repurposed or recycled, necessitating disposal at assigned landfill locations. Data detailing the volume of waste resulting from the Project's construction activities over the reporting period can be found in **Appendix L**.

8 ENVIRONMENTAL NON-CONFORMANCE

Summary of Exceedances

- 8.1 During the reporting month, there were no instances where the air quality exceeded the established Action and Limit Levels.
- 8.2 There were no instances of construction noise surpassing the designated Action and Limit Levels in the reporting period.
- 8.3 If the monitoring data from any specific stations reveal that environmental parameters have surpassed the Action/Limit Levels, then the procedures outlined in the Event and Action Plans in Appendix I should be executed. A summary of any exceedance records for the reporting month can be found in Appendix J.

Summary of Environmental Non-Compliance

8.4 There were no records of environmental compliance breaches during the reported month.

Summary of Environmental Complaint

8.5 One complaint related to water quality were received in the reporting month. The Cumulative Complaint Log since the commencement of the Project is presented in Appendix M.

Summary of Environmental Summon and Successful Prosecution

8.6 Since the beginning of the Project, there have been no instances of successful environmental prosecution or receipt of summons. A comprehensive record of all environmental summonses and successful prosecutions since the Project's inception is documented in **Appendix N**.

9 FUTURE KEY ISSUES

Key Issues in the Coming Three Months

- 9.1 **Appendix A** contains the provisional construction schedules for the Project. Over the next three months, the principal construction tasks to be carried out will include:
 - 1. Open cut excavation
 - 2. Removal of soil
 - 3. Construction of footings
 - 4. Construction of pile cap
 - 5. Construction of substructure
 - 6. Construction of footbridge
 - 7. Backfilling
 - 8. Mock up construction
 - 9. U.U. Lead in and Pipe Duct Connection
- 9.2 Referring to the site layout plan found in **Appendix A**, which details the expected construction activities for the next three months, the primary environmental concerns related to these activities are likely to be construction dust, noise, water quality, waste management, landscape and visual aesthetics, and ecological impacts. The anticipated environmental effects have been factored into the mitigation strategies planned for the upcoming months.
- 9.3 The Contractor has advised mitigation measures for the next three months, which the Environmental Team (ET), Independent Environmental Checker (IEC), and the Client's Representative have reviewed through email correspondence during site audits. The Proactive Environmental Protection Proforma, which outlines the key site activities, potential environmental impacts, and advised mitigation strategies, has been examined and verified by the IEC and is displayed in **Appendix A**.
- 9.4 During construction and in periods of dry weather, dust can arise from work activities and uncovered site areas. To mitigate dust emissions that could affect nearby villages, the Contractor is advised to diligently apply air quality control measures as outlined in the layout plan in **Appendix A**, to the greatest extent possible. Moreover, the Contractor is reminded to adhere to the Project Implementation Schedule detailed in the approved EIA report/EM&A Manual, implementing suitable dust suppression tactics to curb emissions from intensive construction tasks such as ground excavation and earth moving. This includes managing all active work areas, bare site surfaces, and unpaved roads, especially under dry conditions, by covering 80% of stockpiled materials with impervious coverings and by moistening dusty substances with water just before loading and transfer activities. This ensures materials remain damp during handling in stockpile regions. Additionally, the

Contractor must adhere to the prescribed dust control methods under the Air Pollution Control (Construction Dust) Regulation to prevent negative dust impacts from the Project's construction activities.

- 9.5 Furthermore, construction noise represents a significant environmental concern during the Project's development. It is important to implement noise reduction strategies, such as utilizing quiet machinery and installing noise barriers where relevant. The Contractor has been prompted to regularly inspect and upkeep the sound-dampening materials on noisy sections of plant and machinery, ensuring there are no openings in the noise barriers. They should also actively recognize any potential construction noise impacts to Noise Sensitive Receivers (NSRs) and introduce adequate mitigation measures when required. Additionally, residents in the nearby Kong Nga Po village should be informed in advance about any potentially noisy activities at the work site.
- 9.6 The Contractor is advised to uphold measures that protect water quality throughout the construction process. This includes constructing barriers such as dikes or embankments to prevent flooding around the perimeters of areas where soil is being moved or excavated. Provision should be made for temporary channels to direct runoff effectively into a designated watercourse via a trap designed to capture sediment from the site. These sediment/silt traps should also be integrated into the permanent drainage systems to improve the settling of particulates. It is essential to utilize effective silt removal systems to ensure that the effluent treated by the wastewater treatment plant complies with the standards specified in the WPCO licenses. The Wastewater Discharge Layout Plan, as shown in **Appendix Q** and provided by the Contractor, outlines the specific pathways through which wastewater is to be conveyed from its source to a treatment facility or point of discharge

Monitoring Schedule for the Next Month

9.7 **Appendix D** displays the provisional schedule for environmental monitoring activities planned for the upcoming month.

10 CONCLUSIONS AND RECOMMENDATIONS

Conclusions

- 10.1 This Monthly EM&A Report details the environmental monitoring and audit (EM&A) activities conducted in April 2024, following the guidelines set out in the EM&A Manual.
- 10.2 During the month in question, air quality monitoring did not register any instances of surpassing the Action/Limit Levels.
- 10.3 No instances of construction noise exceeding the established Action/Limit Levels were documented in the reporting month's monitoring records.
- 10.4 Site inspections focusing on environmental aspects took place on the 2, 9, 16, 24 and 30 April 2024. Additionally, monitoring of landscape and visual impacts was performed on the 2, 9, 16, 24 and 30 April 2024, and ecological monitoring was conducted on the 30 April 2024 by ETL within the reporting month. The Contractor also conducted monitoring on 27 April 2024. There were no records of environmental non-compliance for the reporting month. It should be noted that the absence of any particular environmental issues during the joint site inspections does not exempt the Contractor from their obligation to adhere fully to all legal requirements, the specifications outlined in the contract, and the procedures in the EM&A Manual.
- 10.5 One complaint related to water quality were received in the reporting month. No notification of summons or successful prosecutions was received in the reporting month.
- 10.6 The Environmental Team (ET) will persist in overseeing the Environmental Monitoring and Audit (EM&A) program. All environmental obligations are fulfilled, and the necessary mitigation measures are properly executed.

Recommendations

10.7 Based on the environmental audits conducted during the reporting month, the subsequent advice was put forward:

Air Quality Impact

- To enhance the dust suppression measures including watering for the dust generation works, exposed site area and haul road;
- To minimize the indirect impacts on air quality resulting from the operation of machineries on the construction site, one of the measures to be adopted is the use of biodiesel B100; and

• To regular check the valid NRMM labels are properly displayed on the regulated machines and non-road vehicles

Construction Noise

- To refer to the ISO 12001:1996 or other comprehensive practices and subsequently develop a thorough inspection and maintenance protocol for the plant and equipment, maintaining a focus on Noise Control; and
- To maintain temporary noise barriers for operations of noisy equipment near the noise sensitive receivers, if necessary.

Water Impact

- To maintain the cover for open stockpile of and exposed slope;
- To keep reviewing and updating temporary drainage system;
- To maintain the earth bunds or sand bag barriers on site to direct stormwater to silt removal facilities; and
- To divert the muddy water at the retention pond to the wetsep for treatment before discharging out.

Waste/Chemical Management

- To check for any accumulation of waste materials or rubbish on site; and
- To avoid improper handling, storage and dispose of oil drums or chemical containers on site.

Ecology

- To maintain soil moisture, daily watering is required;
- To install a shaded net;
- To refer to the Guidelines on Soil Improvement issued by the Greening, Landscape and Tree Management Section (GLTMS) of the Development Bureau (2022) for the effective monitoring and maintenance of transplanted flora species; and
- The wild plants that are growing in undesirable areas should be removed, as they compete with the cultivated flora species of conservation interest.

Landscape and Visual

- To remove the construction materials within the tree protection zone; and
- To keep the tree protection zone large enough to protect the tress.

FIGURE(S)






KONG NAG PO SITE BOUNDARY NOISE MONITORING STATIONS

NO	SE MONITORING STATIONS
LD	Description
NM9	Village House, Kong Nga Po
NM10	Village House, Kong Nga Po
NM11	Village House, Kong Nga Po
NM12	Village House, Kong Nga Po
NM13	Village House, Kong Nga Po
NM14	Village House, near Man Kam To Road

A 建築署 Architectural Services Depa

KA SHING MANAGEMENT CONSULTANCY LTD Unit 2, 13/F Kai Yue Commercial Building, 2C Argyle Mong Kok, Kowtoon Tel: +852 2618 2166 Fax: +852 2120 7752 Email: Info@ka-shing.net

1		
_		
_		
-		
-		
2	SECOND ISSUE	03/2023
1	FIRST ISSUE	03/2023
Dere	Description	Data

PROVISION OF ENVIRONMENTAL TEAM CONSULTANCY FOR DESIGN AND CONSTRUCTION OF KONG NGA PO POLICE TRANING FACILITIES

KONG NGA PO ROAD NOISE MONITORING STATION

KASHING-KNPR-DWG-003

APPENDIX A CONSTRUCTION PROGRAMME AND PROACTIVE ENVIRONMENTAL PROTECTION PROFORMA

Construction Programme (May – Jul 2024)

							BLJ Programme Feb 2024 rolling
D	Task Name	Baseline Start	Baseline Finish	Act. Start A	ct. Finish % C	mp. Qtr 4, 2022 Oct Nov	Qur 1, 2023 Qur 2, 2023 Qur 3, 2023 Qur 4, 2023 Qur 1, 2024 Qur 2, 2024 Qur 3, 2024 Qur 4, 2024 Qur 4, 2024 Qur 4, 2025 Qur 2, 2025 Qur 3, 2025 Qur 3, 2025 Qur 4,
977	Site Execution	Fri 23/12/22	Sat 5/7/25	Wed 21/12/22	NA	8%	
1050	Foundation and Substructure Construction Section 1 Works	Thu 19/1/23 Fri 14/4/23	Wed 5/6/24 Fri 5/1/24	Wed 21/12/22 Wed 21/12/22	NA NA	38%	
1056	PD&TTC Block1 (Training Complex)	Fri 14/4/23	Thu 7/12/23	Wed 21/12/22	NA	39%	39%
1057	Pre-drilling Works	Fri 14/4/23	Sat 13/5/23	Wed 15/3/23	Sat 13/5/23	100%	
1058	Test Boring	Sun 14/5/23 Thu 15/6/23	Sat 20/5/23 Thu 15/6/23	Sun 14/5/23 Thu 15/6/23	Sat 20/5/23 Thu 15/6/23	100%	
1060	Piling works	Fri 16/6/23	Sun 15/10/23	Fri 16/6/23	NA	75%	1 75%
1061	Zone A	Fri 16/6/23	Fri 15/9/23	Fri 16/6/23	Mon 25/9/23	100%	
1062	NICE001 - 14 days EOT Claimed	NA	NA	NA	NA	0%	
1065	NICE002 - 4 days EOT Claimed	NA	NA	NA	NA	0%	
1065	NICE004 - 3.5 days EOT Claimed	NA	NA	NA	NA	0%	* Offs
1066	Zone B	Sat 26/8/23	Sun 15/10/23	Fri 14/7/23	Mon 6/11/23	100%	
1067	NICE001 - 14 days EOT Claimed	Sun 15/10/23	Sun 29/10/23	NA	NA	0%	
1069	NICE002 - 4 days EOT Claimed	NA	NA	NA	NA	0%	
1070	NICE004 - 3.5 days EOT Claimed	NA	NA	NA	NA	0%	70%
1071	Piling Tests	Sat 16/9/23	Sun 19/11/23	Mon 25/9/23	NA	93%	93%
1072	Location Selected by ArcSD (Zone A)	Tue 10/10/23	Thu 2/11/23	Mon 25/9/23	Thu 2/11/23	100%	100%
1073	Zone A - 1st	Sat 16/9/23 Eri 10/1/24	Mon 19/2/24	Fri 3/11/23	Mon 20/11/23 Mon 19/2/24	100%	100%
1075	Location Selected by ArcSD (Zone B)	Tue 7/11/23	Thu 30/11/23	Tue 7/11/23	Thu 7/12/23	100%	
1076	Zone B	Mon 16/10/23	Sun 19/11/23	Mon 11/12/23	Sat 30/12/23	100%	
1077	Zone B - 2nd	Sat 3/2/24	Mon 4/3/24	Sat 3/2/24	Mon 4/3/24	100%	100%
1070	Post drill and piling works completion	Sat 16/9/23	Sun 29/10/23	Mon 6/11/23	NA Mon 20/11/22	50%	
1080	Zone B	Mon 16/10/23	Sun 29/10/23	Mon 6/11/23	Mon 20/11/23	100%	
1081	Excavation to piling cut off and bottom of pile cap	NA	NA	Fri 1/12/23	NA	15%	
1082	Zone A	Sat 21/10/23	Fri 24/11/23	Fri 1/12/23	NA	90%	90%
1083	Zone B Slope Modification	Sun 31/12/23	Sun 24/3/24	Thu 18/1/24	NA Tue 20/5/22	5%	5%
1085	Completion for Bottom of Slone Feature D by Build King	Wed 21/12/22	Mon 16/10/23	Sun 10/4/23 NA	1 uc 50/5/25 NA	0%	
1086	Pile caps construction	Sat 28/10/23	Thu 21/12/23	Sat 30/12/23	NA	2%	
1087	Zone A	Sat 28/10/23	Wed 6/12/23	Sat 30/12/23	NA	15%	15%
1088	Zone B	NA	NA	NA	NA	0%	
1089	Zone B - Portion 1 Zone B - Portion 2	Sat 25/11/23	Πnu 21/12/25	Sat 9/3/24	NA	5%	
1091	Underground Drainage / Earthing Pits / Lightning Pits	Mon 27/11/23	Sun 17/12/23	NA	NA	0%	0%
1092	Back Filling, Waterproofing and LG/F Slab	Thu 7/12/23	Fri 5/1/24	NA	NA	0%	
1093	PD&TTC Block 2-9 (Driving Blocks)	Sat 22/7/23	Sun 14/7/24	Mon 18/9/23	NA	17%	17%
1094	Block 2 (Carpark)	Sat 22/1/23	Sat 30/12/23	Mon 18/9/23 Eri 20/10/23	NA	45% 80%	1 45%
1096	Block 3 (2-wheeled driving ground)	Sat 22/7/23	Sun 20/8/23	Fri 1/12/23	NA	80%	
1097	Block 4	NA	NA	NA	NA	0%	I 0%
1098	Block 4 (Emergency Braking Training)	Mon 21/8/23	Tue 19/9/23	NA	NA	0%	
1099	NICE004 - 3.5 days EOT Claimed	NA Thu 5/10/23	NA Eri 3/11/23	NA Wed 1/11/22	NA	0%	0%
1100	Block 5 (5kid Fad) Block 6 (4-wheeled driving ground)	Fri 2/2/24	Sat 2/3/24	Mon 13/11/23	NA	80%	80%
1102	Block 7 (2-wheeled & 4-wheeled driving ground)	Sun 24/12/23	Mon 22/1/24	NA	NA	0%	
1103	Block 8 (Gas Filling Station)	Wed 13/3/24	Thu 11/4/24	NA	NA	0%	0%
1104	Block 9 (4-wheeled driving ground)	Fn 2/2/24	Sat 2/3/24	NA	NA	0%	
1105	Footing	Sun 25/2/24	Sat 24/2/24 Sun 14/7/24	NA	NA	0%	
1107	Block 2 (Carpark)	Sun 25/2/24	Mon 25/3/24	NA	NA	0%	0%
1108	Block 3 (2-wheeled driving ground)	Sun 25/2/24	Mon 25/3/24	NA	NA	0%	0%
1109	Block 4 (Emergency Braking Training)	Sun 25/2/24	Mon 25/3/24 Wed 1/5/24	NA	NA	0%	0%
1111	Block 5 (3kid r ad) Block 6 (4-wheeled driving ground)	Tue 2/4/24	Wed 1/5/24 Wed 1/5/24	NA	NA	0%	
1112	Block 7 (2-wheeled & 4-wheeled driving ground)	Thu 9/5/24	Fri 7/6/24	NA	NA	0%	0%
1113	Block 8 (Gas Filling Station)	Sat 15/6/24	Sun 14/7/24	NA	NA	0%	0%
1114	DIOCK 9 (4-wheeled driving ground)	Tue 2/4/24 Mon 11/3/24	wea 1/5/24 Tue 18/6/24	NA	NA NA	0%	
1116	Back Filling, Waterproofing and G/F Slab	Tue 26/3/24	Sun 23/6/24	NA	NA	0%	
1117	WTF Block 1-4	Tue 13/6/23	Sat 16/3/24	Sat 15/7/23	NA	73%	I 73%
1118	Excavation Works	Tue 13/6/23	Sat 12/8/23	Sat 15/7/23	Tue 14/11/23	100%	
1119	Block 1	Tue 4/7/23	Sat 12/8/23	Tue 1/8/23	Tue 17/10/23	100%	
1121	NICE001 - 14 days EOT Claimed	NA	NA	Wed 18/10/23	Tue 31/10/23	100%	100%
1122	NICE002 - 4 days EOT Claimed	NA	NA	Wed 1/11/23	Sat 4/11/23	100%	
1123	NICE003 - 9.5 days EOT Claimed	NA	NA	Sun 5/11/23	Tue 14/11/23	100%	
1124	Block 2	Tue 13/6/23	Mon 17/7/23	Sat 15/7/23	Thu 17/8/23	100%	
1126	NICE001 - 14 days EOT Claimed	NA	NA	Fri 18/8/23	Thu 31/8/23	100%	
1127	NICE002 - 4 days EOT Claimed	NA	NA	Fri 1/9/23	Mon 4/9/23	100%	₹_100%
1128	NICE003 - 9.5 days EOT Claimed	NA	NA	Tue 5/9/23	Thu 14/9/23	100%	
1129	Block 3	NA Tue 20/6/23	NA Wed 19/7/23	Sat 15/1/23 Sat 15/7/23	Mon 14/8/23	100%	
1131	NICE001 - 14 days EOT Claimed	NA	NA	Tue 15/8/23	Mon 28/8/23	100%	
1132	NICE002 - 4 days EOT Claimed	NA	NA	Tue 29/8/23	Fri 1/9/23	100%	±5
1133	NICE003 - 9.5 days EOT Claimed	NA	NA	Sat 2/9/23	Mon 11/9/23	100%	
1154	Block 4	NA Tue 27/6/22	NA Sat 5/8/23	Sat 22/1/23	Sat 4/11/23 Sat 7/10/23	100%	
1136	NICE001 - 14 days EOT Claimed	NA	NA	Sun 8/10/23	Sat 21/10/23	100%	
1137	NICE002 - 4 days EOT Claimed	NA	NA	Sun 22/10/23	Wed 25/10/23	100%	100%
1138	NICE003 - 9.5 days EOT Claimed	NA	NA	Thu 26/10/23	Sat 4/11/23	100%	
1139	rooting Block 1	Thu 14/9/23 Fri 1/12/23	Sun 26/11/23 Mon 20/1/24	Mon 20/11/23	Fri 9/2/24	100%	100%
1141	Block 2	Mon 20/11/23	Sat 13/1/24	Mon 20/11/23	Thu 21/12/23	100%	
1142	Block 3	Fri 8/12/23	Mon 5/2/24	Fri 8/12/23	Tue 16/1/24	100%	
1143	Block 4	Fri 15/12/23	Mon 12/2/24	Fri 15/12/23	Mon 5/2/24	100%	
1144	Underground Drainage / Earthing Pits / Lightning Pits	Mon 20/11/23	Tue 27/2/24	NA	NA	0%	0%
1140	Completion of Foundation and Substructure Works of Section 1	Fri 17/5/24	Fri 17/5/24	NA NA	NA	0%	♦ ₩ ₩ ₩ ₩
	completion of realitation and buost actate works or beenoli I	*** 111.7127	A. A. A. M. S. L. P. T.	114	. 171	0.0	× ▼ WI

Critical	Task	Manual Task		Duration-only		Path Driving Predecessor Normal Task	_	Baseline Milestone	\$	Summary		1	External Ta
Critical Split	Split	Start-only	E	Path Driving Predecessor Milestone Task 🔶		Baseline		Milestone	•	Manual Summary	-	1	External Mi
Critical Progress	Task Progress	Finish-only	Э	Path Driving Predecessor Summary Task 📘	-	Baseline Split		Summary Progress		Project Summary	-	1	Inactive Tas
						D 20							

ſasks	Inactive Milestone	\$
Vilestone	\$ Inactive Summary	
`ask	Deadline	+

							BLJ Programme Feb 2024 rolling
ID T	ask Name	Baseline Start	Baseline Finish	Act. Start Act. Finish	% Comp.	Qtr 4, 2022 Oct Nov	Qur 1, 2023 Qur 2, 2023 Qur 3, 2023 Qur 4, 2023 Qur 1, 2024 Qur 4, 2024 Qur 1, 2025 Qur 3, 2025 Qur 4, 2025
977 S	ite Execution	Fri 23/12/22	Sat 5/7/25	Wed 21/12/22	NA	%	
1159	Superstructure Construction Section 1 Works	Sun 29/10/23 Sun 29/10/23	Wed 5/3/25 Sat 14/9/24	NA NA	NA (1%	
1161	PD&TTC Block 1 (Cast in-situ + recess opening method)	Mon 6/11/23	Tue 5/11/24	NA	NA	1%	0%
1162	Embed of Glass Wall Fabrication and Dilevery	Thu 7/3/24	Sat 20/4/24	NA	NA	1%	0%
1164	G/F	Mon 19/2/24	Thu 21/3/24	NA	NA (1%	
1165	Portion A	Mon 19/2/24	Thu 7/3/24	NA	NA	1%	0%
1166	Portion B	Tue 5/3/24	Thu 21/3/24	NA	NA	1%	0%
1167	Portion A	Fri 8/3/24 Fri 8/3/24	Fri 22/3/24	NA	NA (1%	1 0%
1169	Portion B	Fri 22/3/24	Fri 5/4/24	NA	NA	1%	0%
1170	2/F	Sat 23/3/24	Mon 15/4/24	NA	NA (1%	1 0%
1171	Portion A Portion B	Sat 23/3/24 Sat 6/4/24	Mon 1/4/24 Mon 15/4/24	NA	NA NA	1% 1%	
1173	3/F	Tue 2/4/24	Thu 25/4/24	NA	NA	1%	r 1 0%
1174	Portion A	Tue 2/4/24	Thu 11/4/24	NA	NA (1%	
1175	Рогион в 4/F	Fri 12/4/24	Sun 5/5/24	NA	NA (1%	
1177	Portion A	Fri 12/4/24	Sun 21/4/24	NA	NA	1%	
1178	Portion B	Fri 26/4/24	Sun 5/5/24	NA	NA (1%	
1180	Portion A	Mon 22/4/24	Mon 29/4/24	NA	NA (170	
1181	Portion B	Mon 6/5/24	Mon 13/5/24	NA	NA	1%	0 %
1182	UR/F	Tue 30/4/24	Sat 18/5/24	NA	NA (1% \7	0%
1185	Late Cast RC Works for the Opening of Tower Crane	Sull 12/3/24 Sat 3/8/24	Mon 19/8/24	NA	NA NA	1%	0%
1185	Steel MiC Installation (Lifting through opening + Slide-in method)	Mon 6/11/23	Tue 5/11/24	NA	NA	1%	1 0%
1186	Structural Materials Submission & Approval	Mon 6/11/23	Mon 6/11/23	NA	NA (1%	◆ 6/11
1187	Structural materials Ordering and Fabrication of MiC Carcass	Tue 12/12/23	Wed 14/2/24	NA	NA NA	170	
1189	MiC Fabrication / Installation and Dilevery on Site	Thu 15/2/24	Thu 16/5/24	NA	NA	1%	0%
1190	On-site Trial Installation MiC and MiMep Installation Late Cast RC Works	Fri 17/5/24 Wed 22/5/24	Tue 21/5/24	NA	NA (1%	0%
1191	PD&TTC Carpark	Sun 9/6/24	Tue 5/11/24	NA	NA (1%	
1193	Block 2 Carpark	Sun 9/6/24	Tue 5/11/24	NA	NA	1%	
1194	PD&TTC Block 2-9 PC MiC Entrication	Mon 11/12/23	Fri 19/7/24	NA	NA (1% 1%	
1195	Structural Materials Submission& Approval	Tue 30/1/24	Tue 30/1/24	NA	NA	1%	◆ 30/1
1197	Fitting Out Materials Submission& Approval	Mon 11/12/23	Mon 11/12/23	NA	NA	1%	11/12
1198	Structural materials Ordering and Fabrication of MiC Carcass	Wed 31/1/24	Mon 29/4/24	NA	NA (1%	0%
1200	MiC Installation and Site Works	Wed 1/5/24	Fri 19/7/24	NA	NA (1%	1 0%
1201	Block 3 (2-wheeled driving ground) (12Nos.of MiC)	Wed 1/5/24	Fri 14/6/24	NA	NA	1%	0%
1202	Block 4 (Emergency Braking Training) (14Nos.of MiC)	Wed 8/5/24 Wed 15/5/24	Fri 21/6/24	NA	NA (1%	0%
1203	Block 6 (4-wheeled driving ground) (9Nos.of MiC)	Wed 13/5/24 Wed 22/5/24	Fri 5/7/24	NA	NA NA	1%	0%
1205	Block 7 (2-wheeled & 4-wheeled driving ground) (11Nos.of M	Wed 29/5/24	Fri 12/7/24	NA	NA	1%	0%
1206	Block 8 (Gas Filling Station) (10Nos.of MiC)	Wed 5/6/24 Wed 22/5/24	Fri 19/7/24	NA	NA (1%	
1207	Fuel filling Station	Fri 12/1/24	Tue 9/4/24	NA	NA (1%	1 0%
1209	Underground fuel tank	Fri 12/1/24	Tue 5/3/24	NA	NA	1%	0%
1210	Backfilling and G/F slab	Wed 6/3/24	Thu 21/3/24	NA	NA (1%	0%
1211	WTF Block 1-4	Sun 7/1/24	Mon 27/5/24	NA	NA (1%	
1213	Block 1 (Admin Block)	Sun 28/1/24	Mon 27/5/24	NA	NA	1%	r
1214	G/F 1/E	Sun 28/1/24 Wed 6/3/24	Tue 12/3/24	Sat 10/2/24	NA 1: NA	1%	
1215	2/F	Fri 29/3/24	Fri 19/4/24	NA	NA	1%	
1217	R/F	Sat 13/4/24	Sat 4/5/24	NA	NA	9%	
1218	1K/F Block 2 (Arcade and Residential Mock Ridg)	Sun 28/4/24 Sun 7/1/24	Mon 27/5/24 Sun 5/5/24	NA NA	NA (1%	
1220	G/F	Sun 7/1/24	Tue 20/2/24	Fri 15/12/23	NA 2	1%	
1221	1/F	Wed 14/2/24	Thu 14/3/24	NA	NA	1%	0%
1222	Z/F R/F	Fr1 8/3/24 Sat 23/3/24	Sun 21/4/24	NA	NA (17/0	
1224	TR/F	Mon 15/4/24	Sun 5/5/24	NA	NA	1%	
1225	Block 3 (MOE Bldg.)	Sun 14/1/24	Sun 12/5/24	NA	NA (1%	
1220	1/F	Sun 14/1/24 Wed 28/2/24	Tue 5/3/24 Thu 28/3/24	Tue 16/1/24	NA IO NA IO	1%	
1228	2/F	Fri 22/3/24	Sun 14/4/24	NA	NA	1%	
1229	R/F	Mon 8/4/24	Sun 28/4/24	NA	NA	1%	
1230	Block 4 (Marine Mock Bldg.)	Mon 22/4/24 Sun 21/1/24	Sun 12/5/24 Mon 20/5/24	NA	NA O	1%	
1232	G/F	Sun 21/1/24	Tue 5/3/24	Tue 6/2/24	NA 1	1%	
1233	1/F	Wed 28/2/24	Thu 28/3/24	NA	NA	1%	
1234	Z/F R/F	rr1 22/3/24 Sat 6/4/24	Sat 27/4/24	NA	NA (17/0	0%
1236	TR/F	Sun 21/4/24	Mon 20/5/24	NA	NA	1%	
1237	Completion of Superstructure of Section 1	Sat 10/8/24	Sat 10/8/24	NA	NA	1%	◇ ▼ 19/8
	Cuiti-al Co			Pinish sala	-	~	eth Dairing Decksonoon Magned Task
	Critical Split Ta	isk Progress		Duration-only	-	B	aseline Summary Progress External Tasks Inactive Summary Index Summary
	Critical Progress Ma	anual Task	-	Path Driving Predecessor M	ilestone Task 🔶	В	aseline Split External Milestone \diamond Deadline
	l ask Sta	art-only	E	Path Driving Predecessor Su	mmary Task	В	asetine Milestone V Manual Summary Inactive Task
							Page 30



		Design	& Constructi	on of Kong N Progra	nga Po l amme	Police T	raining	Faciliti	es					
ID	Task	Durnation	Start	Finish	Total Slack	Time Risk Allowance	Otr 4, 202	2 Otr 1, 2023	202 Otr 2, 2023	3 Otr 3, 207	23 Otr	4, 2023	Otr 1.	2024
1305	Section 2 Works	162 d	Wed 16/10/24	Thu 27/2/25	-12 d		Oct Nov De	ec Jan Feb Mar	Apr May Jun	ul Aug S	ep Oct 1	Nov Dec	Jan Fe	b Mar A
1306	Plack Walling Works	103 U	Thu 28/11/24	Thu 27/3/23	-12 u	1 d	-							
1307	Diock Walling Works	120 u	111U 20/11/24	Thu 14/11/24	-12 U	04	_							
1308	Finishes & Builder's Works at Transformer Rooms (G/F for SOTF Block1)	30 d	Wed 16/10/24	1 nu 14/11/24	41.0	0 0								
1200	Finishes & Builder's Works at Lift Shafts & Lift Machine Rooms (SOTF Block1)	26 d	Tue 14/1/25	Wed 12/2/25	9 d	0 d								
1210	Finishes & Builder's Works at Main Switch Rooms	30 d	Wed 16/10/24	Thu 14/11/24	40 d	0 d								
1310	Finishes & Builder's Works at Genset Rooms	30 d	Thu 5/12/24	Fri 3/1/25	52 d	0 d								
1311	Internal Fitting Out and Fixtures - Dry Trades	389 d	Fri 3/5/24	Mon 26/5/25	34 d									
1312	Section 1 Works	104 d	Fri 3/5/24	Wed 14/8/24	218 d									
1313	Internal Partitions, Doors & Associated Fixtures - Dry Trades	83 d	Fri 3/5/24	Wed 24/7/24	218 d									
1314	Steel & Metal Works	60 d	Fri 3/5/24	Mon 1/7/24	218 d	1 d								
1315	Internal Dry Partitioning Works	60 d	Tue 7/5/24	Fri 5/7/24	218 d	1 d								
1316	Doors & Ironmongeries	60 d	Sun 26/5/24	Wed 24/7/24	232 d	1 d								
1317	Internal Ceiling & Associated Fixtures - Dry Trades	74 d	Sun 2/6/24	Wed 14/8/24	232 d	d								
1318	Suspended Ceiling Installation	60 d	Sun 2/6/24	Wed 31/7/24	232 d	1 d	_							
1319	Internal Fitting-out to Special Areas	60 d	Sun 9/6/24	Wed 7/8/24	232 d	1 d	_							
1320	Internal Fixtures & Furniture & Signage	60 d	Sun 16/6/24	Wed 14/8/24	232 d	1 d	_							
1321	Section 2 Works	150 d	Sat 28/12/24	Mon 26/5/25	-12 d									
1322	Internal Partitions, Doors & Associated Fixtures - Dry Trades	108 d	Sat 28/12/24	Mon 14/4/25	-12 d		-							
1323	Steel& Metal Works	80 d	Sat 28/12/24	Mon 17/3/25	-12 d	1 d	_							
1324	Internal Dry Partitioning Works	80 d	Sat 11/1/25	Mon 31/3/25	-12 d	1 d	_							
1325	Doors& Ironmongeries	80 d	Sat 25/1/25	Mon 14/4/25	34 d	1 d	_							
1326	Internal Ceiling & Associated Fixtures - Dry Trades	108 d	Sat 8/2/25	Mon 26/5/25	34 d	10	_							
1327	Succonded Coiling Installation	20 4	Sat 0/2/25	Mon 29/4/25	24 d	1 d	_							
1328		0.0	Sal 0/2/25	Mon 12/E/2E	24 d	1 d								
1329	Internal Fitting-Out to Special Areas	0 06	Sal 22/2/25	Mon 26/E/25	24 d	1 d	_							
1330	Futernal Marka	60 U	Sal 0/5/25	Mon 2/6/25	54 U	10								
1331	External works	082 U	Sdl 22/7/23	WIOII 2/0/25	23 u									
1332	Section 1 Works	445 U	Sdl 22/7/23	Tue 8/10/24	23 d		_							
1333		445 d	Sat 22/7/23	Tue 8/10/24	23 0									
1334	2-WD Trainning Ground (Block 3)	445 d	Sat 22/7/23	Tue 8/10/24	23 d						raprotion	forUnde		Comico
1334	Excavation for Underground Service and Utilities Works	30 d	Sat 22/7/23	Sun 20/8/23	23 d						NUCEDO		iground	Service
1335	NICE001 - 14 days EOT Claimed	14 d	Mon 21/8/23	Sun 3/9/23	23 d						NICEOOI	- 14 days	S EQ I C	Jaimed
1330	NICE002 - 4 days EOT Claimed	4 d	Mon 4/9/23	Thu 7/9/23	23 d						NICE00.	2 - 4 days	ECIC	laimed
1337	NICE003 - 10 days EOT Claimed	10 d	Fri 8/9/23	Sun 17/9/23	23 d		_				INICEO	103 - 10 da	ays EQ1	
1338	U/G Drainage Installation	49 d	Tue 19/9/23	Mon 6/11/23	876 d							U/G Di	rainage .	installati
1339	U/G Drainage Installation	45 d	Tue 19/9/23	Thu 2/11/23	876 d							U/G Dra	inage In	stallatio
1340	CNE-0019 - 3.5 days Claimed	4 d	Fri 3/11/23	Mon 6/11/23	876 d							CNE-00)19-3.5	days C.
1341	Concrete Surround Works	14 d	Thu 2/11/23	Wed 15/11/23	876 d						•	Concre	ete Surre	ound Wo
1342	Earthing Installation Works	35 d	Sat 26/8/23	Fri 29/9/23	1061 d						Eartr	11ng Instal	llation V	Vorks
1343	Backfill	30 d	Thu 9/11/23	Fri 8/12/23	876 d						· ++ *	Ba	ckfill	
1344	U/G Cable Pits / Ducts for BS / SFH / Plumbing Pipes / Rainwater Harvesting	60 d	Sat 9/12/23	Tue 6/2/24	876 d						-		eeee h [†]	U/G Cal
	System / Irrigation Pipes													
1345	Complete U/G Services & Utilities Works	0 d	Tue 6/2/24	Tue 6/2/24	931 d							*	•	Comple
1346	Backfilling Works	45 d	Thu 18/1/24	Sat 2/3/24	876 d								┢╋╣┫┫╝	Back
1347	Driving Ground Concreting Works	30 d	Sun 3/3/24	Mon 1/4/24	876 d									
1348	Finishing Works and Road Painting	16 d	Mon 23/9/24	Tue 8/10/24	686 d		_							
1349	Parking and Trainning Facilities	301 d	Tue 12/12/23	Mon 7/10/24	193 d									
1350	Excavation for Underground Service and Utilities Works	40 d	Tue 12/12/23	Sat 20/1/24	193 d		-						-Ekc	avation
1351	U/G Drainage Installation	60 d	Wed 27/12/23	Sat 24/2/24	766 d		_							U/GI
1352	Concrete Surround Works	14 d	Tue 20/2/24	Mon 4/3/24	766 d		-							🕇 Con
1353	Earthing Installation Works	30 d	Fri 26/1/24	Sat 24/2/24	913 d		-						↓↓★	Earth
1354	Backfill	30 d	Tue 27/2/24	Wed 27/3/24	766 d		_							
1355	LI/G Cable Pits / Ducts for RS / SEH / Plumbing Pines / Rainwater Harvesting	60 d	Thu 28/3/24	Sun 26/5/24	766 d		-							
	System / Irrigation Pipes	50 U		5411 20/ 5/ 27	, 50 u									
1356	Complete U/G Services & Utilities Works	0 d	Sun 26/5/24	Sun 26/5/24	821 d		_							
0.07	Baseline Milestone	Milestone	*	Manual	Fask		1	Start-on	ly		-			Pat
sauc	CHINA STATE IOINT VENTURE Task	Inactive Milestone		Manual S	Summary Rollup			Externa	il Tasks		4	> -		• ra Pa

Inactive Summary

I.

External Milestone

Critical Task

CHINA STATE JOINT VENTURE



		.		Progra	amme		•							
ID	Task	Durnation	Start	Finish	Total Slack	Time Risk	0. 1 2022	0.1.0000	20	23			0.1	2024
357		45 1	T 7/5/24	TI 20 (6 (2.4	766	Anowance	Oct Nov De	c Jan Feb Mar A	Qtr 2, 2023 .pr May Jun	Utr 3, 202 Jul Aug S	3 Qtr 4, 2 ep Oct Nov	023 v Dec J	Qtr I, Jan F	2024 2024
358	Backfilling Works	45 d	Tue 7/5/24	Inu 20/6/24	766 0		_							
359	Driving Ground Concreting Works	30 Q	Fri 21/6/24	Sat 20/7/24	/00 0		_							
60	Finishing Works and Road Painting	15 0 200 d	Mon 23/9/24	Mon 7/10/24	0 / 80		_				_		Ш	
61	Braking Training (Block 4)	386 C	Mon 18/9/23	Mon //10/24	23 d		_			-		Evolution		
52	Excavation for Underground Service and Utilities Works	55 Q	Mon 18/9/23	Sat 11/11/23	23 d		_				Ev	LACava		Inder
63	Excavation for Underground Service and Utilities Works	45 d	Mon 18/9/23	Wed 1/11/23	23 d		_							devo
и И	NICE003 - 10 days EOT Claimed	10 0	Inu 2/11/23	Sat 11/11/23	806 d		_					VICIDO.		uays i
55	U/G Drainage Installation	60 C	Fri 17/11/23	Mon 15/1/24	806 d		_						H	aprat
66	Concrete Surround Works	14 0 40 d	Thu 11/1/24	Vved 24/1/24	092 d		_					F		Incta
57		40 U	Tue //11/23	Sdl 10/12/23	983.0		_							Raci
58	BdCKIIII	50 d	111U 18/1/24	FII 10/2/24	0000		_					Ţ_	ШТ	pace
0	System / Irrigation Pipes	60 a	Sat 17/2/24	Tue 16/4/24	806 d		_							
.69	Complete U/G Services & Utilities Works	0 d	Tue 16/4/24	Tue 16/4/24	861 d					1				
70	Backfilling Works	45 d	Thu 28/3/24	Sat 11/5/24	806 d								(
71	Driving Ground Concreting Works	30 d	Sun 12/5/24	Mon 10/6/24	806 d									
72	Finishing Works and Road Painting	15 d	Mon 23/9/24	Mon 7/10/24	687 d					1				
73	Skid Pan (Block 5)	341 d	Thu 2/11/23	Mon 7/10/24	23 d					1				
74	Excavation for Underground Service and Utilities Works	40 d	Thu 2/11/23	Mon 11/12/23	23 d							Exc	cavatio	n for
75	U/G Drainage Installation	50 d	Fri 17/11/23	Fri 5/1/24	816 d								UG	Draina
76	Concrete Surround Works	14 d	Mon 1/1/24	Sun 14/1/24	816 d					1			Car	crete :
77	Earthing Installation Works	35 d	Sun 17/12/23	Sat 20/1/24	948 d						-		Ea	thing
78	Backfill	30 d	Mon 8/1/24	Tue 6/2/24	816 d					1				Backf
79	U/G Cable Pits / Ducts for BS / SFH / Plumbing Pipes / Rainwater Harvesting System / Irrigation Pipes	60 d	Wed 7/2/24	Sat 6/4/24	816 d									
80	Complete U/G Services & Utilities Works	0 d	Sat 6/4/24	Sat 6/4/24	871 d									
31	Backfilling Works	45 d	Mon 18/3/24	Wed 1/5/24	816 d								/ 4	-
32	Driving Ground Concreting Works	30 d	Thu 2/5/24	Fri 31/5/24	816 d									
33	Finishing Works and Road Painting	15 d	Mon 23/9/24	Mon 7/10/24	687 d					1				
34	4-WD Trainning Ground (Block 6 and Block 9)	221 d	Fri 1/3/24	Mon 7/10/24	193 d					1			4	╟┢═╡
85	Excavation for Underground Service and Utilities Works	40 d	Fri 1/3/24	Tue 9/4/24	193 d					1			╟╫╇	-
86	U/G Drainage Installation	45 d	Sat 16/3/24	Mon 29/4/24	839 d					1				
87	Concrete Surround Works	14 d	Thu 25/4/24	Wed 8/5/24	839 d									
88	Earthing Installation Works	30 d	Mon 15/4/24	Tue 14/5/24	833 d									
89	Backfill	30 d	Thu 2/5/24	Fri 31/5/24	756 d									
90	U/G Cable Pits / Ducts for BS / SFH / Plumbing Pipes / Rainwater Harvesting System / Irrigation Pipes	60 d	Sat 1/6/24	Tue 30/7/24	756 d									
91	Complete U/G Services & Utilities Works	0 d	Tue 30/7/24	Tue 30/7/24	756 d					1				ļĮĮ
92	Backfilling Works	45 d	Thu 11/7/24	Sat 24/8/24	701 d		-							
93	Driving Ground Concreting Works	30 d	Sun 25/8/24	Mon 23/9/24	701 d		-							
94	Finishing Works and Road Painting	15 d	Mon 23/9/24	Mon 7/10/24	687 d		-			1				
95	2-WD and 4-WD Trainning Ground (Block 7)	261 d	Sun 21/1/24	Mon 7/10/24	193 d		-						↓ ₽₽₽₽	
96	Excavation for Underground Service and Utilities Works	40 d	Sun 21/1/24	Thu 29/2/24	193 d		_							Е,
97	U/G Drainage Installation	55 d	Mon 5/2/24	Sat 30/3/24	731 d		-					ſ	╞┿╋╋	
98	Concrete Surround Works	14 d	Tue 26/3/24	Mon 8/4/24	731 d		-			1				l 📕 r
99	Earthing Installation Works	30 d	Wed 6/3/24	Thu 4/4/24	873 d		-			1				
00	Backfill	30 d	Tue 2/4/24	Wed 1/5/24	731 d		-			1				
01	U/G Cable Pits / Ducts for BS / SFH / Plumbing Pipes / Rainwater Harvesting System / Irrigation Pipes	60 d	Thu 2/5/24	Sun 30/6/24	731 d									
32	Complete U/G Services & Utilities Works	0 d	Sun 30/6/24	Sun 30/6/24	786 d									
03	Backfilling Works	45 d	Tue 11/6/24	Thu 25/7/24	731 d									
04	Driving Ground Concreting Works	30 d	Fri 26/7/24	Sat 24/8/24	731 d		-							
05	Finishing Works and Road Painting	15 d	Mon 23/9/24	Mon 7/10/24	687 d		-							
	Cas Filing Station (Dlock 9)	100			007 U		4			1				

MC.	中國建築聯營
	CHINA STATE JOINT VENTURE

Critical Task		Inactive Summary		Manual Summary	1	1	External Milestone		Base
Task		Inactive Milestone		Manual Summary Rollup			External Tasks	\diamond	Path
Baseline Summary		Summary		Duration-only			Finish-only		Path
Baseline Milestone	\diamond	Milestone	•	Manual Task	I	I	Start-only		Path

	Revision : 08
2024 2025	- 2 2025 Ot= 4 202
pr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul	Aug Sep Oct Nov D
Backfilling Works	
Finishing Works and Road Painting	
Fraking Iraining (Block 4)	
ound Service and Utilities Works	
nd Service and Utilities Works	
Claimed	
Installation	
round Works	
m, W DTESS	
11/C Cable Pits / Ducts for BS / SFH / Plumbing Pines / Rainwater Harves	ting System / Irrigation
Complete U/G Services & Utilities Works	
Backfilling Works	
Triving Ground Concreting Works	
Finishing Works and Road Painting	
Skid Pan (Block 5)	
erground Service and Utilities Works	
nstallation	
allation Works	
U/G Cable Pits / Ducts for BS / SFH / Plumbing Pipes / Rainwater Harvesti	ng System / Irrigation I
Complete U/G Services & Utilities Works	
Backfilling Works	
Driving Ground Concreting Works	
Finisiting Works and Road Painting	
Ground (Block 6 and Block	9)
Excavation for Underground Service and Unimes works	
Concrete Surround Works	
Earthing Installation Works	
Backfill	
U/G Cable Pits / Ducts for B\$ / SFH / Plumbing Pipes / F	Rainwater Harvesting S
♥♥ ♥ Complete U/G Services & Utilities Works	
Backfilling Works	
Driving Ground Concreting Works	
Finishing Works and Road Painting	
tion for Underground Service and Utilities Works	
G Drainage Installation	
Concrete Surround Works	
larthing Installation Works	
Backfill	
U/G Cadle Pits / Ducts for ES / SFH / Plumbing Pipes / Rainv	vater Harvesting Syster
Rogel € (Complete U/U Servides te utilities Works	
Date Date Works	
Finishing Works and Road Painting	
Gas Fling Station (Block 8)	
Driving Predecessor Milestone Task 🔶	
Driving Predecessor Summary Task	
line	

		Design		Progra	amme		annny		,3				
ID	Task	Durnation	Start	Finish	Total Slack	Time Risk Allowance	Qtr 4, 2022	Qtr 1, 2023	202 Qtr 2, 2023	23 Qtr 3, 2023	Qtr 4, 20	123 Q)tr 1, 2024
1407	Excavation for Underground Service and Utilities Works	50 d	Wed 10/4/24	Wed 29/5/24	193 d			; Jan Feb Mar F	Apr IVIAy Jun	Jui Aug Sep	OCL NOV	Dec Jan	
1408	U/G Drainage Installation	45 d	Thu 25/4/24	Sat 8/6/24	193 d								
1409	Concrete Surround Works	14 d	Sun 9/6/24	Sat 22/6/24	193 d								
1410	Earthing Installation Works	30 d	Fri 14/6/24	Sat 13/7/24	773 d								
1411	Backfill	34 d	Tue 18/6/24	Sun 21/7/24	193 d								
1412	U/G Cable Pits / Ducts for BS / SFH / Plumbing Pipes / Rainwater Harvesting System / Irrigation Pipes	40 d	Mon 22/7/24	Fri 30/8/24	193 d								
1413	Complete U/G Services & Utilities Works	0 d	Fri 30/8/24	Fri 30/8/24	725 d								
1414	Backfilling Works	30 d	Sun 11/8/24	Mon 9/9/24	193 d								
1415	Driving Ground Concreting Works	13 d	Tue 10/9/24	Sun 22/9/24	193 d								
1416	Finishing Works and Road Painting	15 d	Mon 23/9/24	Mon 7/10/24	686 d								
1417	Boundary Fencing, Planters & RC Structures	75 d	Wed 28/2/24	Sun 12/5/24	301 d								
1418	Boundary Fence Wall Structures	45 d	Wed 28/2/24	Fri 12/4/24	301 d	0 d							
1419	Planter Wall Structures	45 d	Fri 29/3/24	Sun 12/5/24	301 d	0 d							
1420	Complete Boundary Fencing, Planters & RC Structures	0 d	Sun 12/5/24	Sun 12/5/24	301 d	0 d							
1421	Underground Services & Utilities Works	120 d	Thu 30/11/23	Thu 28/3/24	29 d							,	
1422	U/G Drainage Works	120 d	Thu 30/11/23	Thu 28/3/24	29 d	1 d						,	
1423	U/G Cable Pits / Ducts for BS / SFH / AC Water Pipes / Plumbing Pipes / Rainwater Harvesting System / Irrigation Pipes	120 d	Thu 30/11/23	Thu 28/3/24	301 d	1 d							
1424	Complete U/G Services & Utilities Works	0 d	Thu 28/3/24	Thu 28/3/24	306 d	0 d							
1425	Carriageway, Paving & Finishing	70 d	Fri 29/3/24	Thu 6/6/24	301 d	d							
1426	Steel & Metalworks	30 d	Tue 23/4/24	Wed 22/5/24	301 d	0 d							
1427	EVA / Carriageway & Paving Slabs	65 d	Fri 29/3/24	Sat 1/6/24	306 d	1 d							
1428	Finishings & Fitting-out Works	45 d	Tue 23/4/24	Thu 6/6/24	301 d	0 d							
1429	Complete Carriageway, Paving & Finishing Works	0 d	Thu 6/6/24	Thu 6/6/24	301 d	0 d							
1430	Complete External Works of Section1	0 d	Thu 6/6/24	Thu 6/6/24	301 d	0 d							
1451	Section 2 Works	354 d	Fri 14/6/24	Mon 2/6/25	27 d								
1432	Boundary Fencing, Planters & RC Structures	131 d	Mon 21/10/24	Fri 28/2/25	25 d		_						
1435	Boundary Fence Wall Structures	60 d	Mon 21/10/24	Mon 30/12/24	22 d	10	_						
1434	Planter Wall Structures	60 d	Thu 12/12/24	Fri 28/2/25	22 d	1 d	_						
1435	Complete Boundary Fencing, Planters& RC Structures	0 d	Fri 28/2/25	Fri 28/2/25	22 d	0 d	_						
1/37	Underground Services & Utilities Works	145 d	Fri 14/6/24	Tue 5/11/24	27 d	1.1	_						
1438	U/G Drainage Works U/G Cable Pits / Ducts for BS / SFH / AC Water Pipes / Plumbing Pipes / Rainwater Harvesting System / Irrigation Pipes	120 d 120 d	Fri 14/6/24 Fri 14/6/24	Tue 5/11/24 Tue 5/11/24	22 d 22 d	1 d 1 d	_						
1439	Complete LL/G Services & Ltilities Works	0 d	Tuo 5/11/2/	Tuo 5/11/2/	18 d	0.4	_						
1440	Carriageway, Paving & Finishing	209 d	Wed 6/11/24	Mon 2/6/25	-0 u 27 d	0 u	-						
1441	Steel & Metalworks	45 d	Sat 1/3/25	Fri 25/4/25	27 d	b 0	-						
1442	EVA / Carriageway & Paving Slabs	140 d	Wed 6/11/24	Wed 30/4/25	48 d	1 d							
1443	Finishings & Fitting-out Works	60 d	Wed 19/3/25	Mon 2/6/25	22 d	1 d	-						
1444	Complete Carriageway, Paving & Finishing Works	0 d	Mon 2/6/25	Mon 2/6/25	22 d	0 d	-						
1445	Complete External Works of Section2	0 d	Mon 2/6/25	Mon 2/6/25	22 d	0 d	-						
1446	Works Outside Site Boundary	55 d	Sat 13/4/24	Thu 6/6/24	301 d								
1447	U/G Drainage & Utility Connection Works	25 d	Sat 13/4/24	Tue 7/5/24	301 d	0 d							
1448	Run-in/out Construction	30 d	Wed 8/5/24	Thu 6/6/24	301 d	0 d							
1449	Complete Works Outside Site Boundary	0 d	Thu 6/6/24	Thu 6/6/24	301 d	0 d							
1450	Landscaping Works	462 d	Fri 29/3/24	Thu 3/7/25	418 d								
1451	Section 1 Works	70 d	Fri 29/3/24	Thu 6/6/24	810 d								
1452	Hard Landscape Works	60 d	Fri 29/3/24	Mon 27/5/24	810 d	1 d							
1453	Soft Landscape Works	25 d	Mon 13/5/24	Thu 6/6/24	810 d	0 d							(
1454	Complete Landscape Works of Section1	0 d	Thu 6/6/24	Thu 6/6/24	810 d	0 d							
1455	Section 2 Works	240 d	Wed 6/11/24	Thu 3/7/25	353 d	d							
1456	Hard Landscape Works	120 d	Wed 6/11/24	Wed 5/3/25	353 d	1 d							
1457	Soft Landscape Works	120 d	Thu 6/3/25	Thu 3/7/25	353 d	2 d							
							· · · · ·						
555	Baseline Milestone \diamond Mil	lestone	•	Manual 7	Fask	I	I	Start-only	1				P
sauce	Tel Baseline Summary Sur Tack	nmary ctive Milestone		Duration-	-only Summery Polle-			Finish-on	iy Tasks				
	Critical Task	ctive Summary		Manual S	Summary	1	I	External	Milestone				F F

Page 27

Layout Plan with major construction activities

.*DF*DF0080*Main site layout.dg

..*DF*DF0080*Main site layout.dg

Proactive Environmental Protection Proforma

Design and Construction of Kong Nga Po Police Training Facilities Proactive Environmental Protection Proforma

Ref* Anticipated Major Proposed Location/Working **Recommended Mitigation Measures** Construction Period Impacts Method EIA 3.9.1; Dust impact from • Use of regular water spraying (once every 1.25 hours or 8 Open Kong Nga Po Site cut EM&A Log 2.2 times per day) at all active works area exposed site surfaces excavation excavation activities and earth and unpaved roads, particularly during dry weather moving Deploy water bowser for regular water spraying to enhance dust suppression Manual water spraying for dusty operation where inaccessible by water bowser Speed control of site transportation Stockpile of dusty materials will be covered by tarpaulin sheets to avoid wind-blown dust Vehicles used for transporting dusty materials/spoils will be covered by mechanical cover before leaving the site Wheel washing facilities will be provided and cleaning the ٠ wheel of all vehicles before leaving the site EIA 4.4.6; Noise Control Regular inspection and maintenance of plant & equipment in • EM&A Log 3.2 good condition

Working Period: May to Jul 2024

			Enclose the noisy part of machineries with noise enclosure
			• Adopt of Quality Powered Mechanical Equipment (QPME) if
			possible
		Working in	• Valid construction noise permit should be obtained and
		Restricted Hours	displayed on site
			• In case of non-compliance with the construction noise criteria,
			more frequent monitoring and action should be carried out
EIA 5.6.1.2;		Water Pollution	Cover the stockpiles of construction materials to reduce the
EM&A Log 4.2		Control	potential for water pollution
			• Provide wastewater treatment facilities prior to discharge of
			wastewater
			• Regular inspection and maintenance of wastewater treatment
			facilities
			• Wastewater pumped out of the excavation areas will be
			treated to remove suspended solids prior to discharge
			• Hard paving or well-compact of main haul road to minimize
			washout of soil
			Wheels of all vehicles and plants will be cleaned before
			leaving the work areas to remove sediment, soil and debris
			from the tracked. The wastewater will be treated and reused
			on site or discharged.
EIA 7.5.1.1 &		Waste Generation	• Training of site personnel in proper waste management and

7.5.1.2;				chemical handling procedures
EM&A Log 6.2				• Proper storage and sorting of excavated inert materials to
				maximize on site reuse for backfilling
				• Surplus inert C&D materials will be disposed of at designated
				Government's PFRF.
EIA 7.5.1.4;			Chemical Waste	• Chemical waste should be stored at chemical waste container
EM&A Log 6.2				and collected by a licensed collector to transport and dispose
				of at the approved Chemical Waste Treatment Centre
				Drip tray and chemical spillage kit will be provided on site
EIA 9.7.1 and			Ecology Concern	• Provide training to frontline workers for the conservative
EM&A Log 8.3				species
				Provision of protective fence for the conservative species
				• Regular inspection for concerned vegetation and conservative
				species
EIA Table 10.11;			Landscape and	• Preservation of existing trees will be undertaken in
EM&A Table 9.1			Visual Impact	accordance with DEVB TC(W) 7/2015 and Guidelines for Tree
				Risk Assessment and Management Arrangement
				• Restrict construction area to minimize the impact on existing
				retained trees
EIA 3.9.1;	Soil Removal	Kong Nga Po Site	Dust impact from	• Use of regular water spraying (once every 1.25 hours or 8
EM&A Log 2.2			excavation	times per day) at all active works area exposed site surfaces
			activities and earth	and unpaved roads, particularly during dry weather

	moving	 Water spraying during loading and unloading of excavated materials Vehicles used for transporting dusty materials/spoils will be covered by mechanical cover before leaving the site Deploy water bowser for regular water spraying to enhance dust suppression Speed control of site transportation Stockpile of dusty materials will be covered by tarpaulin sheets to avoid wind-blown dust Wheel washing facilities will be provided and cleaning the wheel of all vehicles before leaving the site
EIA 4.4.6;	Noise Control	Regular inspection and maintenance of plant & equipment in
EM&A Log 3.2		good condition
		• Enclose the noisy part of machineries with noise enclosure
		• Adopt of Quality Powered Mechanical Equipment (QPME) if
		possible
	Working in	• Valid construction noise permit should be obtained and
	Restricted Hours	displayed on site
		• In case of non-compliance with the construction noise criteria,
		more frequent monitoring and action should be carried out
EIA 5.6.1.2;	Water Pollution	• Cover the stockpiles of excavated materials to reduce the
EM&A Log 4.2	Control	potential for water pollution

			 Provide wastewater treatment facilities prior to discharge of wastewater Regular inspection and maintenance of wastewater treatment facilities Wheels of all vehicles and plants will be cleaned before leaving the work areas to remove sediment, soil and debris from the tracked. The wastewater will be treated and reused on site or discharged.
EIA 7.5.1.1 & 7.5.1.2; EM&A Log 6.2		Waste Generation	 Training of site personnel in proper waste management and chemical handling procedures Proper storage and sorting of excavated inert materials to maximize on site reuse for backfilling Surplus inert C&D materials will be disposed of at designated Government's PFRF.
EIA 7.5.1.4; EM&A Log 6.2		Chemical Waste	 Chemical waste should be stored at chemical waste container and collected by a licensed collector to transport and dispose of at the approved Chemical Waste Treatment Centre Drip tray and chemical spillage kit will be provided on site
EIA 9.7.1 and EM&A Log 8.3		Ecology Concern	 Provide training to frontline workers for the conservative species Provision of protective fence for the conservative species Regular inspection for concerned vegetation and conservative

					species
EIA Table 10.11;			Landscape	and	Preservation of existing trees will be undertaken in
EM&A Table 9.1			Visual Impact		accordance with DEVB TC(W) 7/2015 and Guidelines for Tree
					Risk Assessment and Management Arrangement
					• Restrict construction area to minimize the impact on existing
					retained trees
EIA 3.9.1;	Construction	Kong Nga Po Site	Air		• Regular inspection and maintenance of plant and equipment
EM&A Log 2.2	of footings and				in good condition
	pile cap				Regularly clean up stockpiles and debris to avoid
					accumulation of materials
					• Dusty materials exceeding 20 bags shall be stored in area
					sheltered on top and the three sides or covered entirely by
					impervious sheeting.
EIA 4.4.6;			Noise Control		• Regular inspection and maintenance of plant & equipment in
EM&A Log 3.2					good condition
					Enclose the noisy part of machineries with noise enclosure
					• Adopt of Quality Powered Mechanical Equipment (QPME) if
					possible
			Working	in	• Valid construction noise permit should be obtained and
			Restricted Hou	rs	displayed on site
					• In case of non-compliance with the construction noise criteria,
					more frequent monitoring and action should be carried out

EIA 5.6.1.2;			Water Pollution	• Wheels of all vehicles and plants will be cleaned before
EM&A Log 4.2			Control	leaving the work areas to remove sediment, soil and debris
				from the tracked. The wastewater will be treated and reused
				on site or discharged.
				Designated location for residual concrete washout
				• Provide wastewater treatment facilities prior to discharge of
				wastewater
EIA 7.5.1.4;			Chemical Waste	Drip tray and chemical spillage kit shall be provided on site
EM&A Log				
EIA 9.7.1 and			Ecology Concern	• Provide training to frontline workers for the conservative
EM&A Log 8.3				species
				Provision of protective fence for the conservative species
				• Regular inspection for concerned vegetation and conservative
				species
EIA Table 10.11;			Landscape and	Preservation of existing trees will be undertaken in
EM&A Table 9.1			Visual Impact	accordance with DEVB TC(W) 7/2015 and Guidelines for Tree
				Risk Assessment and Management Arrangement
				• Implement temporary traffic arrangement which control
				construction area to minimize landscape and visual impacts
EIA 3.9.1;	Construction	Kong Nga Po Site	Air	Regular inspection and maintenance of plant and equipment
EM&A Log 2.2	of substructure			in good condition
				Regularly clean up stockpiles and debris to avoid

			accumulation of materials
			• Dusty materials exceeding 20 bags shall be stored in area
			sheltered on top and the three sides or covered entirely by
			impervious sheeting.
EIA 4.4.6;		Noise Control	• Regular inspection and maintenance of plant & equipment in
EM&A Log 3.2			good condition
			Enclose the noisy part of machineries with noise enclosure
			• Adopt of Quality Powered Mechanical Equipment (QPME) if
			possible
		Working in	• Valid construction noise permit should be obtained and
		Restricted Hours	displayed on site
			• In case of non-compliance with the construction noise criteria,
			more frequent monitoring and action should be carried out
EIA 5.6.1.2;		Water Pollution	• Cover the stockpiles of construction materials to reduce the
EM&A Log 4.2		Control	potential for water pollution
			• Provide wastewater treatment facilities prior to discharge of
			wastewater
			• Wastewater generated from surface runoff shall be treated
			prior to discharge
			• Manholes should be temporarily sealed to prevent silt,
			construction materials or debris from entering the drainage
			system.

EIA 7.5.1.1;			Waste	• Cover stockpiles of C&D materials by impervious sheets to
EM&A Log 6.2			Management	avoid wind-blown dust.
				• Spray water on all dusty materials including C&D materials
				immediately prior to any loading transfer operation
				• Segregation and storage of different types of waste in
				different containers or skips to enhance reuse or recycling of
				materials and their proper disposal
EIA 7.5.1.4;			Chemical Waste	Drip tray and chemical spillage kit shall be provided on site
EM&A Log 6.2				
EIA 9.7.1 and			Ecology Concern	• Provide training to frontline workers for the conservative
EM&A Log 8.3				species
				Provision of protective fence for the conservative species
				• Regular inspection for concerned vegetation and conservative
				species
EIA Table 10.11;			Landscape and	Preservation of existing trees will be undertaken in
EM&A Table 9.1			Visual Impact	accordance with DEVB TC(W) 7/2015 and Guidelines for Tree
				Risk Assessment and Management Arrangement
				• Implement temporary traffic arrangement which control
				construction area to minimize landscape and visual impacts
EIA 3.9.1;	Construction	Kong Nga Po Site	Air	• Regular inspection and maintenance of plant and equipment
EM&A Log 2.2	of footbridge			in good condition

			• Water spraying during loading and unloading of excavated materials
			Regularly clean up stockpiles and debris to avoid
			accumulation of materials
			• Dusty materials exceeding 20 bags shall be stored in area
			sheltered on top and the three sides or covered entirely by
			impervious sheeting.
EIA 4.4.6;		Noise Control	• Regular inspection and maintenance of plant & equipment in
EM&A Log 3.2			good condition
			• Adopt of Quality Powered Mechanical Equipment (QPME) if
			possible
		Working in	• Valid construction noise permit should be obtained and
		Restricted Hours	displayed on site
			• In case of non-compliance with the construction noise criteria,
			more frequent monitoring and action should be carried out
EIA 5.6.1.2;		Water Pollution	• Cover the stockpiles of construction materials to reduce the
EM&A Log 4.2		Control	potential for water pollution
			• Provide wastewater treatment facilities prior to discharge of
			wastewater
			• Wastewater generated from surface runoff shall be treated
			prior to discharge
EIA 7.5.1.1;		Waste	• Cover stockpiles of C&D materials by impervious sheets to

EM&A Log 6.2			Management	 avoid wind-blown dust. Spray water on all dusty materials including C&D materials immediately prior to any loading transfer operation.
				 Segregation and storage of different types of waste in different containers or skips to enhance reuse or recycling of materials and their proper disposal
EIA 7.5.1.4; EM&A Log 6.2			Chemical Waste	Drip tray and chemical spillage kit shall be provided on site
EIA Table 10.11; EM&A Table 9.1			Landscape and Visual Impact	 Preservation of existing trees will be undertaken in accordance with DEVB TC(W) 7/2015 and Guidelines for Tree Risk Assessment and Management Arrangement Implement temporary traffic arrangement which control construction area to minimize landscape and visual impacts
EIA 3.9.1; EM&A Log 2.2	Backfilling	Kong Nga Po Site	Air	 Deploy water bowser for regular water spraying to enhance dust suppression Manual water spraying for dusty operation where inaccessible by water bowser Speed control of site transportation Stockpile of dusty materials will be covered by tarpaulin sheets to avoid wind-blown dust Vehicles used for transporting dusty materials/spoils will be covered by mechanical cover before leaving the site

		• Wheel washing facilities will be provided and cleaning the
		wheel of all vehicles before leaving the site
EIA 4.4.6;	Noise Control	• Regular inspection and maintenance of plant & equipment in
EM&A Log 3.2		good condition
		Enclose the noisy part of machineries with noise enclosure
		• Adopt of Quality Powered Mechanical Equipment (QPME) if
		possible
	Working in	• Valid construction noise permit should be obtained and
	Restricted Hours	displayed on site
		• In case of non-compliance with the construction noise criteria,
		more frequent monitoring and action should be carried out
EIA 5.6.1.2;	Water Pollution	• Cover the stockpiles of construction materials to reduce the
EM&A Log 4.2	Control	potential for water pollution
		• Provide wastewater treatment facilities prior to discharge of
		wastewater
		• Regular inspection and maintenance of wastewater treatment
		facilities
		• Wastewater pumped out of the excavation areas will be
		treated to remove suspended solids prior to discharge
		• Hard paving or well-compact of main haul road to minimize
		washout of soil
		• Wheels of all vehicles and plants will be cleaned before

				leaving the work areas to remove sediment, soil and debris
				from the tracked. The wastewater will be treated and reused
				on site or discharged.
EIA 7.5.1.1 &		Waste Generation	•	Training of site personnel in proper waste management and
7.5.1.2;				chemical handling procedures
EM&A Log 6.2			•	Proper storage and sorting of excavated inert materials to
				maximize on site reuse for backfilling
			•	Surplus inert C&D materials will be disposed of at designated
				Government's PFRF or reuse at other contracts.

*EIA Ref/ EM&A Log/ Design Document Ref

**Details of equipment, vehicles, plants, processes, technologies for the construction method

Design and Construction of Kong Nga Po Police Training Facilities Proactive Environmental Protection Proforma

Working Period: Apr 2024

Ref*	Proposed	Location/Working	Anticipated	Recommended Mitigation	Photo Records (Partial)
	Construction	Period	Major Impacts	Measures	
	Method				
EIA 3.9.1;	Open cut	Kong Nga Po Site	Dust impact	Manual water spraying	
EM&A Log	excavation			for dust suppression	
2.2				• Regular inspection and	
				maintenance of plant	
				and equipment in good	A CONTRACT OF A CONTRACTACT OF A CONTRACT OF A CONTRACT.
				condition	
				Cover stockpile with	
				impervious sheets or	03.04-2024
				grout	By main contractor at KNP site
				Provide wheel washing	
				facility at site entrance	

					By main contractor at KNP site
EIA 4.4.6;		Noise	•	Regular inspection and	
EM&A Log				maintenance of plant &	REVERSE Machine Type: Likelya gazantas REVERSE MACHINE TANK Man: A Materi Napow Razyo & MISIOTYX
3.2				equipment in good condition	BRATE Said Name : XX/200 1-06-6-8230 Ege Mar & Nucl. Links & Val. Ex. EPD-A-007336-2016
			•	Deploy Quality Powered	
				Mechanical Equipment	New - Constant - Const
				(QPME) if possible	
			•	Valid construction noise	08.04.2024
				permit should be	By main contractor at KNP site
				displayed at site	
				entrance.	

			Figure 1 Figure 2 By main contractor at KNP site
EIA 9.7.1 and EM&A Log 8.3		Ecology Concern	 Provide training to workers about the conservative species Provision of protective fence for the conservative species Regular inspection for concerned vegetation
			and conservative By main contractor at KNP site species

					By subcontractor at KNP site
EIA 3.9.1; EM&A Log 2.2	Soil Removal	Kong Nga Po Site	Air	 Deploy water bowser for regular water spraying to enhance dust suppression Cover dusty materials with impervious sheets Exposed slopes covered with waterproof layers such as tarpaulin sheets or grout to reduce the potential for sediment laden runoff entering the drainage system. 	By main contractor at KNP site

FIA 446	Noise	Begular inspection and	
EM8.A Log	Noise	maintenance of plant &	APP KD
EIVIQA LUg			B. Co HE SOL
3.2		equipment in good	
		condition	as as
		Deploy Quality Powered	AS
		Mechanical Equipment	s s
		(QPME) if possible	- Som
		• Noise insulating fabric	CC # 00 25.04.2024
		adopted for excavator.	By main contractor at KNP site
			Sound Proof CK200 CK20 CK200 CK200 CK200 CK200 CK200 CK20 CK20 CK20 CK20 CK20 CK20 CK20 CK20 CK20 CK20 CK20 CK20 CK20 CK20 CK20 CK20 CK20 CK20 CK20 CK20
			By main contractor at KNP site

				By main contractor at KNP site
EIA 5.6.1.2 and EM&A Log 4.2		Water Quality	 Cover exposed slopes with impervious sheets or cement grout. Wastewater pumped out of the excavation areas shall be treated to remove suspended solid prior to discharge. Provide desilting/ sedimentation devices for wastewater treatment prior to discharge. 	By main contractor at KNP site

		By main contractor at KNP site				
EIA Table	Landscape and	Preservation of existing				
10.11; EM&A	Visual Impact	trees will be undertaken				
Table 9.1		in accordance with				
		DEVB TC(W) 7/2015 and				
		Guidelines for Tree Risk				
		Assessment and				
		Management Constant				
		Arrangement 15.04.2024				
		Implement temporary By main contractor at KNP site				
		traffic arrangement				
		which control				
		construction area to				
				minin	nize landscape and	
-------------------------------	-----------------------------	------------------	-----	---	---	--------------------------------
				visual	impacts	
EIA 3.9.1; EM&A Log 2.2	Construction of footings	Kong Nga Po Site	Air	 Cover with i Expose with 	dusty materials mpervious sheets ed slopes coverec waterproof layers	
				such a or gro poter laden	as tarpaulin sheets out to reduce the itial for sediment runoff entering	
				the d	rainage system.	By main contractor at KNP site
				• Provid	de wheel washing y at site entrance	
						By main contractor at KNP site

EIA 4.4.6; EM&A Log 3.2	Noise	 Valid construction noise permit should be obtained and displayed on site Walid construction noise obtained and displayed on site 	2024
EIA 5.6.1.3 and EM&A Log 4.2	Water Quality	 Surface water from concrete batching areas and the rest of the site should be separated as far as possible. Temporary drainage is free of obstruction. Gullies are sealed to prevent silt or debris from entering the drainage system. 	



EIA 7.5.1.2	Waste	Segregation and storage	and the second
and EM&A	Management	of different types of	and the second se
Log 6.2		waste in different	States and and
		containers or skips or	None and the second
		stockpiles to enhance	
		reuse or recycling of	
		materials and their	
		proper disposal	
		• Sort non-inert C&D	By main contractor at KNP site
		materials to recover any	
		recyclable portions	
			10.0.2024
			By main contractor at KNP site



APPENDIX B ACTION AND LIMIT LEVELS

Appendix B - Action and Limit Levels

Table B-1 Action and Limit Levels for 1-hour TSP

Monitoring station	Action Level (ug/m ³)	Limit Level (ug/m ³)
AM1	308	500
AM2	311	500

Table B-2 Action and Limit Levels for Construction Noise

Time Period	Action Level	Limit Level
0700-1900 hours on normal weekdays	When one documented complaint is received	75 dB(A)

Noted:

If works are to be carried during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

APPENDIX C COPIES OF CALIBRATION CERTIFCATES



東業德勤測試顧問有限公司 **ETS-TESTCONSULT LTD.** #FBlock B, Veristrong Industrial Centre, 34-36 Au Pui Van Street, Fo Tan, Hong Kong T: +852 2695 8318 F: +852 2095 3944 E: et@ets-testconsult.com



Form Q/AS/C/02 Issue 1(1/4) [02/22]

Calibration Certificate

		Certificate No.	: CSA33530
		Page	; 1 of 2
Information Pro	vided by Customer		
Customer	: ETS - Testconsult Limited		
Address	: 8/F., Block B, Veristrong Indus	strial Centre, 34 - 36 Au Pui Wan S	treet, Fotan, Shatin, Hong Kong
Information of U	Init-under-test (UUT)		
Description	: Sound Level Calibrator		
Manufacturer	: Castle	Equipment I.D. :	ET/EN/002/07
Туре	: GA607	Serial No.	038641
Laboratory Info	rmation		
Lab. Ref. No.	: Q/CAL/23/4006/I	Procedure	: CQS/002/A
Date of Calibration	: 19-May-2023	Date of Receipt	: 17-May-2023
Date of Issue	: 19-May-2023	Calibration Location	: Calibration Laboratory
Calibration Con	dition		
Ambient Temperature	e : (20 ± 3) °C	Relative Humidity	: (50±20) %
Stabilizing Time	: 30 minutes	Sampling	: As received
Ambient Pressure	: (1000 ± 50) hPa		
Reference equip	oment		
- Multi-function sou	nd calibrator, ET/2801/01		
- Measuring Amplifi	ier, ET/2702/01/01		
- Signal generator,	ET/2503/01		
- Reference Oscillo	scope, ET/2502/01		
Calibration spec	ification		
 To perform the ca 	libration of sound level calibrator.		
Calibration resul	<u>lt</u>		
 The results are de 	etailed on the subsequent pages.		
Remarks			
- The calibration res	sults apply to the particular unit-under	r-test only.	Ν
- The values given i	in this calibration certificate only to th	e values measureed at the time of	test & any uncertainties quoted will
not include allowa	nce for the equipment long term drift,	varifications with environmental ch	anges, vibration and shock during
transportation, over	erloading, mis-handling, or the capabi	ility of any other laboratory to repea	t the measurement
			Ju la
			N
0 111 (10	T		/
Calibrated By :	I ony MA	Approved By:	
	(Technic et al.		CHAN CHIME!

The results shown in this certificate are traceable to the International System of Units (SI) or recognised measurement standards. This report shall not be reproduced unless with prior written approval from this laboratory.



8/F Block B,

W: www.ets-testconsult.com



Form Q/AS/C/02 Issue 1(2/4) [02/22]

Calibration Certificate

Certificate No. : CSA33530

Page : 2 of 2

Calibration Result:

1. Measured Sound Pressure Level:

Nominal Frequency (Hz)	Nominal Output Sound Pressure (dB)	Measured Output (dB)	ed Output (dB) Expanded Uncertatiny (dB)		
1000 94.0		94.1	0.13	2.0	
1000	104.0	104.0	0.13	2.0	

2. Actual Output Frequency:

Nominal Frequency (Hz)	Nominal Output Sound Pressure (dB)	Measured Output (Hz)	Expanded Uncertatiny (Hz)	Coverage Factor
1000	94.0	1000.020	0.057	2.0
1000	104.0	1000.017	0.057	2.0

Remark:

- The uncertainty quoted is based on 95 % confidence level.

- Measured output are mean of three measurements.

End of certificate



8/F Block B, Veristrong Industrial Centre, 34-36 Au Pul Wan Street, Fo Tan, Hong Kong

T: +852 2695 8318 F: +852 2695 3944 E: etl@ets-testconsult.com W: www.ets-testconsult.com



Form Q/AS/C/01 Issue 1(1/7) [09/21]

Calibration Certificate

Certificate	No.	-	CS/
-------------	-----	---	-----

Page

A34546

3

1 of

Information Provided by Customer

Customer : ETS - Testconsult Limited

Address

: 8/F., Block B, Veristrong Industrial Centre, 34 - 36 Au Pui Wan Street, Fotan, Shatin, Hong Kong

Information of Unit-under-test (UUT)

	Sound Level Meter	Microphone	Pre-amplifier
Manufacturer	RION	RION	RION
Туре	NL-52	UC-59	NH-25
Equipment I.D. no.	ET/EN/003/17	•	•
Serial No.	00264519	03558	64644
Adaptors used	-	*	
Resolution	0.1 dB	-	•

Laboratory Information

Lab. Ref. No.	:	Q/CAL/23/5141/I	Procedure	*	CQS/001/A
Date of Calibration		28-Jun-2023	Date of Receipt	:	21-Jun-2023
Date of Issue	:	28-Jun-2023	Calibration Location	:	Calibration Laboratory

Calibration Condition

Ambient Temperature	: (20 ± 3) °C	Relative Humidity	: (50 ± 20) %
Stabilizing Time	: 30 minutes	Sampling	As received
Ambient Pressure	: (1000 ± 50) hPa		

Reference equipment

- Multi-function sound calibrator, ET/2801/01

- Signal generator, ET/2503/01

Calibration specification

- To perform the calibration of linearity and frequency response by multi-function sound calibrator.

Calibration result

- The results are detailed on the subsequent pages.

<u>Remarks</u>

- The calibration results apply to the particular unit-under-test only.
- The values given in this calibration certificate only to the values measureed at the time of test & any uncertainties quoted will not include allowance for the equipment long term drift, varifications with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement.

Calibrated By :

Tony MA (Technician)

Approved By: CHAN Chi Wai

The results shown in this certificate are traceable to the International System of Units (SI) or recognised measurement standards. This report shall not be reproduced unless with prior written approval from this laboratory.



8/F Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fo Tan, Hong Kong

T: +852 2695 8318 F: +852 2695 3944 E: etl@ets-testconsult.com W: www.ets-testconsult.com



Calibration Certificate

Certificate No. : CSA34546

Page : 2 of 3

Calibration Result:

1 Reference Sound Pressure Level : (Unit in: dB)

Ra	Range / Mode		Reference Level	REF Frequency (kHz)	UUT Reading	Deviation	Expanded Uncertatiny	Coverage Factor
	Self-cal	Before	94.0		93.7	-0.3	0.13	2.0
A-Weighting	Range	30 to 130	104.0	1	103.7	-0.3	0.13	2.0
	Mode	Fast	114.0		113.7	-0.3	0.13	2.0
	Self-cal	After	94.0		94.0	0.0	0.13	2.0
	Range	30 to 130	104.0	1	104.1	0.1	0.13	2.0
	Mode	Fast	114.0		114.1	0.1	0.13	2.0
A-weighung	Self-cal	After	94.0		94.0	0.0	0.13	2.0
	Range	30 to 130	104.0	1	104.1	0.1	0.13	2.0
	Mode	Slow	114.0		114.1	0.1	0.13	2.0
	Self-cal	-	94.0		94.0	0.0	0.13	2.0
	Range	30 to 130	104.0	1	104.1	0.1	0.13	2.0
O Maishing	Mode	Fast	114.0		114.0	0.0	0.13	2.0
C-weignung	Self-cal	÷	94.0		94.0	0.0	0.13	2.0
	Range	30 to 130	104.0	1	104.1	0.1	0.13	2.0
	Mode	Slow	114.0		114.0	0.0	0.13	2.0
	Self-cal	+	94.0		94.0	0.0	0.13	2.0
	Range	30 to 130	104.0	1	104.1	0.1	0.13	2.0
7 Malabila	Mode	Fast	114.0		114.1	0.1	0.13	2.0
∠-weighting	Self-cal	-	94.0	-	94.0	0.0	0.13	2.0
	Range	30 to 130	104.0	1	104.1	0.1	0.13	2.0
	Mode	Slow	114.0		114.0	0.0	0.13	2.0

Remark:

- The uncertainty quoted is based on 95 % confidence level.

- UUT reading are mean of three measurements.

- Deviation = UUT Reading - Reference Level

- Laboratory reference multi-function sound calibrator was used to adjust the "Self cal" reading of UUT,



東業德勤測試顧問有限公司 **ETS-TESTCONSULT LTD.** ^{6/F Block B,} ^{Veristrong Industrial Centre, ³⁴⁻³⁶AU Pui Wan Street, Fo Tan, Hong Kong ^{T: 4652 2695 8318} F: 4552 2695 9344 E: ell@ets-testconsult.com}

8/F Block B,

W: www.ets-testconsult.com



Form Q/AS/C/01 Issue 1(3/7) [09/21]

Calibration Certificate

CSA34546 Certificate No. 51 3 of 3 Page .

Calibration Result:

Acoustic Sensitivity and Frequency Response:

2 Frequency Response A-Weighting (Unit in: dB)

Range	Mode	Applied Level	Frequency (Hz)	Reference Level	UUT Reading	Deviation	Expanded Uncertainty	Coverage Factor																																										
			31.5	54.6	40.5	-14.1	0.29	2.6																																										
			63	67.8	57.2	-10.6	0.22	2.3																																										
		94	125	77.9	72.2	-5.7	0.13	2.0																																										
			94								250	85.4	83,6	-1.8	0.12	2.0																																		
				500	90,8	90,9	0.1	0.12	2.0																																									
30 to 130	Fast			94	94 -	94	1000 (Ref.)	94.0	94.0	0.0	0.13	2.0																																						
								2000	95.1	94.0	-1.1	0.13	2.0																																					
									ŀ		-		ł	F	ŀ	F	-	F	-	F	-	-		-		Î				t t	t	t	t	t	t	L L	Ē	Ē	t	t			t	t	4000	94,9	92,3	-2.6	0.13	2.0
																									8000	92.9	85.4	-7.5	0.14	2.0																				
			12500	89.7	76.0	-13,7	0.14	2.0																																										
		16000	87.5	71,6	-15.9	0.16	2.0																																											

3 Frequency Response C-Weighting (Unit in: dB)

Range	Mode	Applied Level	Frequency (Hz)	Reference Level	UUT Reading	Deviation	Expanded Uncertainty	Coverage Factor																																										
			31.5	91.0	74.6	-16.4	0.22	2,3																																										
			63	93.2	82,4	-10.8	0.15	2.0																																										
		94	125	93.8	88.1	-5.7	0.15	2.0																																										
						250	94.0	92.2	-1.8	0.14	2.0																																							
			500	94.0	94.1	0.1	0.12	2.0																																										
30 to 130	Fast		94 -	1000 (Ref.)	94.0	94.0	0.0	0.13	2.0																																									
						-	-		-	-	-	-		-	-	2000	93.7	92.6	-1.1	0,13	2.0																													
																				-	-									i i	İ					Ī	t	Ē	Ē				Ē	Ē	4000	93.1	90.5	-2.6	0.13	2.0
																										8000	91.0	83.5	-7.5	0.14	2.0																			
			12500	87.8	74.1	-13.7	0.16	2.0																																										
						-	-		-	-	-		-	-	-		-	16000	85.6	69.8	-15.8	0,20	2.2																											

Frequency Response Z-Weighting (Unit in: dB) 4

Range	Mode	Applied Level	Frequency (Hz)	Reference Level	UUT Reading	Deviation	Expanded Uncertainty	Coverage Factor																																									
			31.5	94.0	77.6	-16.4	0.14	2.0																																									
			63	94.0	83.2	-10.8	0.15	2.0																																									
			125	94.0	88.3	-5.7	0.13	2.0																																									
		94					250	94.0	92.2	-1.8	0.14	2.0																																					
			500	94_0	94.0	0.0	0.12	2.0																																									
30 to 130	Fast		94	94	1000 (Ref.)	94.0	94.0	0.0	0.13	2.0																																							
						-		-		-	-				2000	94.0	92.8	-1.2	0.13	2.0																													
															-	-	F	F	F		F	-	-	Ì				İ					ŀ	t	ŀ	t	t	t l	E	t			E	4000	94.0	91.3	-2.7	0.13	2.0
																								8000	94_0	86,4	-7.6	0.14	2.0																				
			12500	94.0	80.7	-13.3	0,14	2.0																																									
						-	-	-	-				-		-	-				-	-	16000	94.0	79.4	-14.6	0.14	2.0																						

Remark:

- Signal level at 1000 Hz is set as indication of reference sound pressure level.

- The uncertainty quoted is based on 95 % confidence level with coverage factor k=2,0.

- UUT reading are mean of three measurements.

- Deviation = UUT Reading - Reference Level



Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002 www.tisch-env.com TOLL FREE: (877)263-7610 FAX: (513)467-9009



8/F Block B, Veristrong Industrial Centre, 34-36 Au Pul Wan Street, Fo Tan, Hong Kong

T: +852 2695 8318 F: +852 2695 3944 E: ell@ets-testconsult.com W: www.ets-testconsult.com

TEST REPORT

Calibration Report of High Volume Air Sampler

Manufacturer	:	Graseby GMW Da	te of Calib	ration	8	19 Fe	bruary 2024	4			
Serial No.	3	_1180 (ET / EA / 003 / 04) Ca	Calibration Due Date			18 April 2024					
Method	4	Based on Operations Manual for the 5-poi manufactured by Tisch TE-5025 A	ased on Operations Manual for the 5-point calibration using standard calibration kit anufactured by Tisch TE-5025 A								
Results	10.	Flow recorder reading (cfm)	54	50		43	36	28			
		Pressure : 761.39 mm Hg	1 1.00	Temp. :		296	K	0.01			

Sampler 1180 Calibration Curve Site: Tuen Mun (TM-RA2)



Qstd (m3/min)

Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies* / does not comply* with the specified requirements and is deemed acceptable* unacceptable * for use.

Calibrated by :

MAK, Kei Wai (Assistant Supervisor)

Checked by LAU, Chi Leung

- END OF REPORT -

(Environmental Team Leader)



TEST REPORT

8/F Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fo Tan, Hong Kong

T: +852 2695 8318 F: +852 2695 3944 E: etl@ets-testconsult.com W: www.ets-testconsult.com

Calibration Report of **High Volume Air Sampler** Manufacturer Graseby GMW Date of Calibration 18 April 2024 1180 (ET/EA/003/04) Calibration Due Date 17 June 2024 Serial No. . Based on Operations Manual for the 5-point calibration using standard calibration kit Method : manufactured by Tisch TE-5025 A Flow recorder reading (cfm) 52 46 40 30 Results 58 Qstd (Actual flow rate, m³/min) 1.66 1.53 1.37 1.16 0.89 Pressure : 756.74 mm Hg Temp. : 300 Κ





Qstd (m3/min)

Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies* / does not comply* with the specified requirements and is deemed acceptable* / unacceptable * for use.

Calibrated by :

MAK, Kei Wai (Assistant Supervisor)

Checked by LAU, Chi Leung

(Environmental Team Leader)

- END OF REPORT -



8/F Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fo Tan, Hong Kong

T: +852 2695 8318 F: +852 2695 3944 E: etl@ets-testconsult.com W: www.ets-testconsult.com

TEST REPORT

Internal Calibration Report of **Dust Monitor**

Manufacturer	:	SIBATA (LD-3B) Date o	Date of Calibration :			26 January 2024			
Serial No.	ŧ,	155331 (ET/EA/001/09) Calibra	Calibration Due Date :			25 April 2024			
Method	;	Parallel measurement (Five-point calibration) by p and High Volume Air Samper together under the s	lacing the ame envir	Dust Mor onmental	iitor condition				
Results	10	Dust Monitor (CPM)	37	87	144	196	226		
		TSP (ug/m ³)	51	119	185	261	304		



Correlation coefficient (R) of the calibration curve greater than 0.990 after a five-point Acceptance Criteria : calibration

The Dust Trak Monitor complies * / does not comply * with the internal calibration procedures and is deemed acceptable */ unacceptable * for use.

Calibrated by :

CHENG, Hei Ma

(Technician)

Checked by

LAU, Chi Leung (Environmental Team Leader)

Calibration Due Date: 19 February 2024

- END OF REPORT -



8/F Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fo Tan, Hong Kong

T: +852 2695 8318 F: +852 2695 3944 E: ell@ets-testconsult.com W: www.ets-testconsult.com

TEST REPORT

Internal Calibration Report of Dust Monitor

Manufacturer	:	SIBATA (LD-3B) Date c	Date of Calibration :			25 March 2024				
Serial No.	:	155331 (ET/EA/001/09) Calibra	Calibration Due Date : <u>24 May 2024</u>							
Method	:	Parallel measurement (Five-point calibration) by p and High Volume Air Samper together under the s	arallel measurement (Five-point calibration) by placing the Dust Monitor nd High Volume Air Samper together under the same environmental condition							
Results) : (Dust Monitor (CPM)	38	92	141	201	218			
		TSP (ug/m ³)	66	124	195	268	312			
		High Volume Air Sampler Serail No.: 1180	Calibratio	n Due Da	te: 18 Apr	il 2024				



Acceptance Criteria :

Correlation coefficient (R) of the calibration curve greater than 0.990 after a five-point calibration

The Dust Trak Monitor complies * / does not comply * with the internal calibration procedures and is deemed acceptable */ unacceptable * for use.

Calibrated by	Toby	Checked by :
	CHENG, Hei Man	LAU, Chi Leung
	(Technician)	(Environmental Team Leader)
		- END OF REPORT -



8/F Block B, Verlstrong Industrial Centre, 34-36 Au Pul Wan Street, Fo Tan, Hong Kong

T: +852 2695 8318 F: +852 2695 3944 E: etl@ets-testconsult.com W: www.ets-testconsult.com

TEST REPORT

	Internal Calibration Report											
	Of Duct Monitor											
	Dust Monitor											
Manufacturer	:	SIBATA (LD-3B) Date of	Calib	ration :		26 Janua	ry 2024					
Serial No.		255863 (ET/EA/001/11) Calibrati	Calibration Due Date 25 April 2024									
Method	÷	Parallel measurement (Five-point calibration and High Volume Air Samper together under) by p the s	blacing the	e Dust Mo ironmenta	onitor al conditio	n					
Results		Dust Monitor (CPM)		29	71	109	162	198				
		TSP (ug/m ³)		43	120	177	242	289				



Acceptance Criteria : Correlation coefficient (R) of the calibration curve greater than 0.990 after a five-point calibration

The Dust Trak Monitor complies * / does not comply * with the internal calibration procedures and is deemed acceptable */ unacceptable * for use.

Calibrated by :

Checked by LAU, Chi Leung (Environmental Team Leader)

Calibration Due Date: 19 February 2024

CHENG, Hei Man (Technician)

- END OF REPORT -



8/F Block B, Verlstrong Industrial Centre, 34-36 Au Pul Wan Street, Fo Tan, Hong Kong

T: +852 2695 8318 F: +852 2695 3944 E: etl@ets-testconsult.com W: www.ets-testconsult.com

TEST REPORT

Internal Calibration Report

of Dust Monitor

Manufacturer	:	SIBATA (LD-3B) Date of Calib	Date of Calibration :			25 March 2024					
Serial No.	:	255863 (ET/EA/001/11) Calibration D	oue Date :	24 May 2024							
Method	:	Parallel measurement (Five-point calibration) by and High Volume Air Samper together under the	arallel measurement (Five-point calibration) by placing the Dust Monitor nd High Volume Air Samper together under the same environmental condition								
Results	3	Dust Monitor (CPM)	28	81	130	162	210				
		TSP (ug/m ³)	47	128	182	249	298				



Acceptance Criteria:

Correlation coefficient (R) of the calibration curve greater than 0.990 after a five-point calibration

The Dust Trak Monitor complies * / does not comply * with the internal calibration procedures and is deemed acceptable */ unacceptable * for use.

Calibrated by :

CHENG, Hei Man (Technician)

Checked by

LAU, Chi Leung

(Environmental Team Leader)

- END OF REPORT -

APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

Environmental Team for Site Formation and Infrastructure Works for Police Facilities in Kong Nga Po Impact Air Quality and Noise Monitoring Schedule April-2024

Sunday	Monday	Tuesday	Wednesday	Thursday Friday		Saturday
31-Mar	1-Apr	2-Apr	3-Apr	4-Apr	5-Apr	6-Apr
			1-hr TSP x3 (AM1, AM2) NM (NM9 to NM14)			
7-Apr	8-Apr	9-Apr	10-Apr	11-Apr	12-Apr	13-Apr
		1-hr TSP x3 (AM1, AM2) NM (NM9 to NM14)				
14-Apr	15-Apr	16-Apr	17-Apr	18-Apr	19-Apr	20-Apr
	1-hr TSP x3 (AM1, AM2) NM (NM9 to NM14)				1-hr TSP x3 (AM1, AM2)	
21-Apr	22-Apr	23-Apr	24-Apr	25-Apr	26-Apr	27-Apr
				1-hr TSP x3 (AM1, AM2) NM (NM9 to NM14)		
28-Apr	29-Apr	30-Apr	1-May	2-May	3-May	4-May
		1-hr TSP x3 (AM1, AM2) NM (NM9 to NM14)				

Environmental Team for Site Formation and Infrastructure Works for Police Facilities in Kong Nga Po Impact Air Quality and Noise Monitoring Schedule May-2024

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
28-Apr	29-Apr	30-Apr	1-May	2-May	3-May	4-May
		1-hr TSP x3 (AM1, AM2) NM (NM9 to NM14)				
5-May	6-May	7-May	8-May	9-May	10-May	11-May
	1-hr TSP x3 (AM1, AM2) NM (NM9 to NM14)				1-hr TSP x3 (AM1, AM2)	
12-May	13-May	14-May	15-May	16-May	17-May	18-May
				1-hr TSP x3 (AM1, AM2) NM (NM9 to NM14)		
19-May	20-May	21-May	22-May	23-May	24-May	25-May
			1-hr TSP x3 (AM1, AM2) NM (NM9 to NM14)			
26-May	27-May	28-May	29-May	30-May	31-May	1-Jun
		1-hr TSP x3 (AM1, AM2) NM (NM9 to NM14)				

APPENDIX E AIR QUALITY MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix E - 1-hour TSP Monitoring Results

Location AM1 - Village House, Kong Nga Po								
Date	Time	Weather	Particulate Concentration (µg/m ³)					
	9:30		84					
03-Apr-24	10:30	Fine	84					
	13:30		82					
	8:51		49					
09-Apr-24	9:51	Cloudy	58					
	10:51		61					
	13:30		76					
15-Apr-24	14:30	Fine	75					
	15:30		77					
	8:45		66					
19-Apr-24	9:45	Cloudy	69					
	10:45		65					
	13:30		41					
25-Apr-24	14:30	Cloudy	42					
	15:30		45					
	13:50		128					
30-Apr-24	14:50	Cloudy	131					
	15:50		135					
		Minimum	41					
		Maximum	135					
		Average	76					

Location AM2 - Village	Location AM2 - Village House, Kong Nga Po								
Date	Time	Weather	Particulate Concentration (µg/m ³)						
	13:38		93						
03-Apr-24	14:38	Fine	103						
	15:38		100						
	13:41		55						
09-Apr-24	14:41	Cloudy	67						
	15:41		60						
	13:30		82						
15-Apr-24	14:30	Fine	84						
	15:30		84						
	9:00		64						
19-Apr-24	10:00	Cloudy	69						
	11:00		74						
	13:43		41						
25-Apr-24	14:43	Cloudy	39						
	15:43		43						
	14:08		110						
30-Apr-24	15:08	Cloudy	114						
	16:08		119						
		Minimum	39						
		Maximum	119						
		Average	78						

1-hr TSP Concentration Levels





APPENDIX F NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix F -Noise Monitoring Results

Location NM9 - Village House, Kong Nga Po									
Date	Weather	Wind Speed	Time	Uni	it: dB(A) (5-r	nin)	Average	Limit Level	Baseline
Date	weather	(m/s)	Time	L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}	L_{eq}
				64.2	65.9	53.1		75.0	55.9
				62.4	63.9	53.5			
02 Apr 24	Fino	0.1	0.20	62.3	62.9	54.6	61.0		
05-Api-24	Fille	0.1	9.50	59.7	62.3	52.4	01.8		
				59.7	62.0	53.5			
				60.3	62.9	53.1			
				62.5	66.7	52.7			
				63.0	67.1	53.5		75.0	55.9
00 Apr 24	Cloudy	0.5	0.20	60.5	64.7	52.8	62.4		
09-Apr-24	Cloudy	y 0.5	9.50	61.8	66.7	52.5	05.4		
				67.1	69.1	55.4			
				62.4	65.9	55.8			
		0.6		63.9	66.2	59.0			
				65.8	67.8	61.0			
15 Apr 24	Fine		14:18	64.9	67.5	61.0	64.0	75.0	55.0
15-Api-24	Fille			65.8	68.1	61.3	04.9	75.0	55.5
				64.9	67.2	60.6			
				63.6	65.5	60.0			
				59.4	62.7	52.7			
				58.8	62.7	53.0			
2E Apr 24	Cloudy	0.4	14.25	59.7	62.0	52.4	E0 E	75.0	55.0
25-Api-24	Cloudy	0.4	14.25	60.4	63.0	53.2	39.5	75.0	55.5
				60.0	62.2	53.1			
				58.5	62.1	52.4			
				67.8	71.9	50.2			
				67.7	72.0	50.4			
30-Apr-24	Cloudy	1 2	14.09	68.2	72.4	50.1	68.2	75.0	55.9
50-Apr-24	Cloudy	Cloudy 1.3	14:08	68.7	73.1	50.5	68.2	73.0	53.9
				68.6	72.9	50.6			
				68.4	72.7	50.5			

	to - village	House, Kong Ng	ga Po						
Date	Weather	Wind Speed	Time	Uni				Limit Level	Baseline
		(m/s)	-	L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}	L _{eq}
				54.4	56.9	49.2		75.0	52.8
03-Apr-24 F				52.9	55.5	48.9			
	Fine	0.1	0.30	52.7	55.8	47.6	55.5		
	Time	0.1	5.50	59.5	62.6	49.8	55.5	75.0	
				54.9	57.8	50.3			
				54.4	56.3	49.3			
				61.1	64.0	56.6			
				61.7	64.4	56.0			52.8
00 Apr 24	Cloudy	0.2	0.E1	63.7	66.8	57.2	64.2	75.0	
09-Apr-24 C	Cloudy	0.5	8:51	66.0	69.0	58.5	04.3		
				66.8	70.1	58.2			
				63.3	70.0	58.2			
			$\begin{array}{c ccccccccccccccccccccccccccccccccccc$						
		ine 0.4		57.7	59.5	54.7			
15 4	Fine			59.4	61.6	54.1	- 58.0	75.0	52.0
15-Apr-24	rine			59.5	61.0	53.5		75.0	52.6
				56.4	58.8	53.3			
				57.2	59.7	53.8			
				60.0	62.5	56.4			
				57.9	59.7	55.7			
25 4	Clauder	0.2	14.27	59.0	61.6	56.1	500	75.0	52.0
25-Apr-24	Cloudy	0.3	14:27	58.7	60.6	55.9	58.9	/5.0	52.8
				58.5	60.7	55.5	1		
				58.8	60.9	55.5			
				47.5	50.1	39.4			
				47.9	51.1	39.7			
		10	1746	47.8	50.8	39.6	1	75.0	
30-Apr-24	Cloudy	dy 1.0	17:16	47.8	50.9	39.7	47.8	/5.0	52.8
				48.0	50.6	39.4	1		
				47.5	50.2	39.3	1		

Location NM11 - Village House, Kong Nga Po									
Dette	14/2 ath au	Wind Speed	T :	Un	it: dB(A) (5-r	nin)	Average	Limit Level	Baseline
Date	weather	(m/s)	Time	L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}	L _{eq}
				58.4	62.5	49.2		75.0	
				61.1	64.5	50.0			
02 4 24	E la c		10.00	59.8	63.5	49.0			
03-Apr-24	Fine	0.4	10:09	60.2	64.2	48.4	60.0		46.4
				59.7	63.6	47.8			
				60.5	64.2	47.9			
				50.2	52.4	43.0			
			10:06	48.1	50.8	43.0		75.0	46.4
00 4 7 7 24	Claudu	0.5		46.7	49.6	43.0	40.0		
09-Apr-24	Cloudy	0.5		48.0	58.8	44.2	48.0		
				49.7	51.6	43.6			
				47.7	50.5	43.4			
		e 1.0		50.7	53.2	46.7			
				51.9	53.7	49.4			
15 Apr 24	Fine		14:53	51.8	53.5	48.8	E2 1	75.0	16.4
13-Api-24	Fille			52.4	54.4	49.3	-	75.0	40.4
				52.3	54.2	49.8			
				53.1	55.3	49.7			
				53.3	57.0	46.3			
				54.7	58.2	46.1			
25 Apr 24	Cloudy	0.0	15.07	56.7	60.4	47.6	556	75.0	16.1
25-Apr-24	Cloudy	0.8	15.07	56.0	61.4	48.0	55.0	75.0	40.4
				54.5	58.3	46.4			
				57.2	61.7	48.2			
				65.0	67.6	48.9			
				64.7	68.2	49.0			
20 Apr 24	Cloudy	1 5	14.45	64.4	68.4	48.8	645	75.0	16.1
30-Apr-24	Cloudy	dy 1.5	14:45	64.5	68.0	48.4	04.5	/5.0	40.4
				64.1	68.4	48.5			
				64.2	68.1	48.7			

Location NM	Location NM12 - Village House, Kong Nga Po									
Dette	Marathan	Wind Speed	T :	Un	it: dB(A) (5-r	nin)	Average	Limit Level	Baseline	
Date	weather	(m/s)	Time	L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}	L _{eq}	
				45.4	48.2	38.3				
				40.8	42.7	36.6				
02 4 24	E la c	0.1	12.20	41.1	43.4	37.3			547	
03-Apr-24	Fine	0.1	13:38	43.7	46.7	37.3	46.5	/5.0	54.7	
				48.7	49.5	37.7				
				50.5	53.2	38.0				
				52.9	55.8	45.3				
				48.4	52.0	42.8			54.7	
			12.14	48.6	52.1	42.9	49.9	75.0		
09-Apr-24	Cloudy	0.2	13:41	44.8	46.8	42.1				
				49.5	53.6	42.5				
				51.2	55.0	42.2				
				50.4	52.3	47.3				
		0.2		51.1	53.2	47.8				
15 4	E la c		13:30	51.4	53.5	48.0	1 50.0	75.0		
15-Apr-24	Fine			51.7	53.8	48.5	- 50.8	/5.0	54.7	
				49.6	51.8	46.9				
				49.9	52.1	47.4				
				50.4	52.2	44.2				
				52.9	53.6	44.6				
25 4	Claushi	0.5		50.7	52.5	44.1		75.0		
25-Apr-24	Cloudy	0.5	13:43	50.8	52.5	44.0	51.7	/5.0	54.7	
				50.5	52.4	44.2				
				53.7	55.4	45.1				
				51.3	56.4	44.9				
				51.4	56.8	45.0	1			
20.4	Claure		45.05	51.7	57.1	44.8	1	75.0	547	
30-Apr-24	Cloudy	Cloudy 0.9	15:25	51.6	56.7	44.5	51.5	/5.0	54.7	
				51.5	56.9	44.5	1			
				51.2	56.5	44.3	1			

Location NM13 - Village House, Kong Nga Po									
Date	Weather	Wind Speed	Time	Uni	it: dB(A) (5-r	nin)	Average	Limit Level	Baseline
		(11/3)		L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}	L _{eq}
				52.7	55.4	49.0		75.0	61.3
				69.2	70.8	54.7	1		
02 Apr 24	Fine	0.2	10.51	59.5	60.3	51.7	62.0		
05-Apr-24	Fille	0.5	10.51	66.7	68.7	49.5	05.9		
				56.3	58.8	48.6	1		
				54.6	56.5	51.2			
				62.3	64.8	45.2			61.3
				50.2	51.3	45.5		75.0	
00 Apr 24	Cloudy	0.5	10:46	50.9	53.5	47.3	567		
09-Apr-24	Cloudy	0.5		52.2	55.2	46.8			
				57.3	61.9	47.3			
				52.3	54.6	45.9			
		0.2	15:10	58.2	59.7	55.1			
				58.4	59.9	55.4			
15 Apr 24	Fine			56.8	58.7	54.1	E7 /	75.0	61.2
15-Api-24				56.4	58.3	53.8	57.4	75.0	01.5
				57.0	58.7	54.4			
				57.2	58.9	54.7			
				56.2	58.3	51.6			
			15.40	55.3	56.6	50.7			
25-Apr-24	Cloudy	15		54.6	55.7	50.1	585	75.0	61 3
23-Api-24	ciouuy	1.5	15.45	62.8	64.3	51.6	56.5	75.0	01.5
				58.8	61.4	51.4			
				57.6	60.1	52.2			
				65.9	69.1	61.5			
				66.1	70.2	61.7			
30-Apr-24	Cloudy	1 2	16.02	66.0	70.2	61.4	66 1	75.0	61.2
50-Api-24	cioudy	1.2	10.03	66.3	70.3	61.4	00.1	/ 5.0	01.3
				66.3	70.4	61.8			
				66.0	70.3	62.0			

Location NM14 - Village House, near Man Kam To Road									
Data		Wind Speed	T i	Un	it: dB(A) (5-r	nin)	Average	Limit Level	Baseline
Date	weather	(m/s)	Time	L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}	L _{eq}
				57.6	59.6	53.5		75.0	50.0
				58.4	61.2	53.4			
02 4 24	E la c	0.1	12.20	56.7	58.8	53.1	F7.0		
03-Apr-24	Fine	0.1	13:30	57.6	60.5	53.0	57.9	/5.0	59.6
				57.3	59.5	53.6			
				59.2	62.2	54.8			
				50.0	52.9	46.0			
				50.9	54.0	46.6		75.0	59.6
00 Apr 24	Cloudy	0.2	12.20	52.0	54.3	47.5	5 22		
09-Apr-24	Cloudy	y 0.2	13:30	52.2	54.5	48.3	52.2		
				53.7	57.0	48.2			
				53.2	55.9	48.5			
		0.2	15:10	47.4	49.2	44.7			
				48.0	49.7	45.0			
15 Apr 24	Fina			48.2	49.9	45.4	40.1	75.0	F0.6
13-Api-24	Tine			48.8	50.4	45.9	40.1	75.0	53.0
				48.1	49.9	45.2	-		
				47.7	49.5	45.0			
				56.5	58.1	54.1			
				56.6	58.3	54.1			
25 Apr 24	Cloudy	1 2	15.15	56.1	58.0	54.0	EC 0	75.0	E0 6
23-Api-24	Cloudy	1.2	15.15	56.9	59.1	54.5	50.8	75.0	39.0
				56.3	58.5	54.3			
				58.2	60.0	55.1			
				47.0	49.1	45.6			
				47.1	49.4	45.7			
20 Apr 24	Cloudy	1 /	16.20	46.9	51.2	46.1	47.1	75.0	50.6
30-Apr-24	Cloudy	1.4	10.56	47.3	50.5	45.9	47.1	/5.0	0.6C
				47.2	54.2	46.5			
				47.0	53.7	46.3			

Noise Levels













APPENDIX G WEATHER CONDITION

Appendix G –	
General Weather Conditions during the Monitoring Period April 2024	

		Air	Temperat	ure					
Date	Mean				Mean Dew Point	Mean Relative	Mean Amount	Total	
April	Pressure (hPa)	Maximum (deg. C)	Mean (deg. C)	Minimum (deg. C)	Temperature (deg. C)	Humidity (%)	of Cloud (%)	Rainfall (mm)	
1	1010	29.1	27.3	26.3	23.8	81	88	Trace	
2	1009.3	28.9	27	25.9	23.1	80	87	-	
3	1010.1	28.9	27.3	26.1	23.5	80	86	Trace	
4	1010.5	28.5	27.2	26.5	23.7	81	82	Trace	
5	1011.9	29.3	26.5	24.7	22.9	81	84	0.3	
6	1012.1	25.4	24.4	23.4	22.4	89	88	2.7	
7	1010.6	28.3	25.4	23.7	23.1	88	87	0.9	
8	1012.3	28.8	25.1	23	22.6	87	88	-	
9	1015.8	24.3	22.9	21.7	18.9	78	88	Trace	
10	1017.2	26.8	23.7	21.9	17.3	68	75	-	
11	1016.1	27.7	24.5	22.8	20.2	77	52	-	
12	1013.5	30.2	25.8	23.1	21.5	78	31	-	
13	1011.4	31.9	26.9	24.3	22.3	77	46	-	
14	1012	31.4	27.7	25.7	23.3	78	84	-	
15	1013	30.3	27.7	26.2	23.6	79	85	-	
16	1011.1	31.4	27.9	25.2	23.3	77	75	-	
17	1009.9	30.9	28.4	27	24.1	78	75	-	
18	1008.9	29.5	26.9	24.1	23.1	80	85	8.6	
19	1008.2	29.9	27.6	26.1	23.9	80	88	2.2	
20	1008	29.5	27.4	23.3	23.9	81	88	42.2	
21	1009.3	27.2	23.9	21.5	22.1	90	90	81.6	
22	1008.8	26.9	25.2	23.3	23.4	90	87	13.2	
23	1008	27.2	25.4	24.6	23.8	91	91	40	
24	1008.9	27.8	25.9	24.8	23.8	88	85	Trace	
25	1007.1	28.5	26.6	24.4	23.9	86	84	5.7	
26	1004.3	29	27.3	24.4	25.1	88	90	25	
27	1005.1	30.2	28.8	27.7	25.9	85	88	0.8	
28	1008.9	28.3	25.4	23.4	23.7	90	88	12.2	
29	1008.5	29.9	27.7	25.3	25	85	88	-	
30	1005	30.5	28.6	23.1	24.9	81	86	21.7	
Mean/Total	1010.2	28.9	26.4	24.5	23.1	82	81	257.1	
Normal*	1013	25.6	23	21.1	19.7	83	77	153	

* The above information was extracted from the daily weather summary by Hong Kong Observatory.

APPENDIX H ECOLOGICAL MONITORING RESULTS

Post-transplantation monitoring records for transplanted flora species (April 2024)
Contract No.: SS K509 Design and Construction of Kong Nga Po Police Training Facilities

Monitoring and Maintenance Works Report

INSPECTION DATE: 27 APRIL 2024 REPORT DATE: 30 APRIL 2024

PREPARED BY: Lau Siu Yeung, Andy (UKAA PR5206)

Version: 00

Template of Post-transplantation Monitoring Checklist Design and Construction of Kong Nga Po Police Training Facilities

								Audit I	Ref. No	
Contra	act	SS K509								
	_									
Inspect	ted By La	_{By} <u>Lau Siu Yeung (Andy)</u>		Inspection Date		<u>27/04/2024</u>				
	_			Time Teri	Ju	_	<u> </u>	10 15	.00	
Part A	Weather				I	<u> </u>	_	7		
Condit Tempe	ion rature	Sunny Fine Overcast $\mathbb{D}^{\mathbb{C}}$	Drizzle Rain Storm Hazy							
Humid	ity	High (RH>90%)	0%)		Low (R	.H<50%)				
Wind	L_	Calm Light Breeze S	trong N/A o	r not observ	zed	Yes	No	Follow-up	N/C	Remarks
Part B				i not obseri	cu	105	110	ronon up	140	
1.	Cvcadfern Br	<u>ainea insignis</u>				—	_	_	_	
1.1	Are the plants'	health conditions satisfactory?								
1.2	Are the tempo	rary protective fence properly erected and maintained	9	1						
1.4	Are the plant p	protection zone set 1m from the plants?								
1.5	 Are all grassed and planted area kept free from weeds/unwanted pla 					$\overline{\checkmark}$				
1.6	Is compaction	of the soil avoided for the plants?				\square				
1.7	Are litter/ unw	vanted material removed within the planting area?		I		\checkmark				
1.8	Are equipmen	t or stockpile placed outside the protection zone?				\checkmark				
1.9	Are soil, debri trunk of a plan	s or construction materials deposited around and agai t as this causes bark damage avoided?	nst the	I		\checkmark				
1.10	Are fixings dri	ven into plants avoided?				\checkmark				
1.11	Are the plants signs avoided?	used for anchoring or winching purposes or for the d	isplay of	l		\checkmark				
1.12	Are the fire lit near the plants	below the branches and petrol, oil or caustic substan avoided?	ces stored			\checkmark				
1.13	Are all plants l	kept free from pest, disease or fungal infection?				\checkmark				
1.14	Are there enou	igh area for growth and development of plant roots?		l		\square				
1.15a	Is exposure of	plant roots avoided?				\checkmark				
1.15b	If not, were bro	oken off or rotting of roots avoided?				\checkmark				
2.	Ladies Tresse	es Spiranthes sinensis	N/A o	r not observ	/ed	Yes	No	Follow-up	N/C	Remarks
2.1	Are the plants'	health conditions satisfactory?		l		\checkmark				
2.2	Are transplant	ed plants on site protected carefully?		I		\checkmark				
2.3	Are the tempo	rary protective fence properly erected and maintained	?	l		\square				
2.4	Are the plant p	protection zone set 1m from the plants?		I		\checkmark				
2.5	Are all grassed and planted area kept free from weeds/unwanted plants			I		\square				
2.6	Is compaction	of the soil avoided for the plants?		I		\Box				
2.7	Are litter/ unw	vanted material removed within the planting area?				\checkmark				

Template of Post-transplantation Monitoring Checklist Design and Construction of Kong Nga Po Police Training Facilities

		N/A or not observed	Yes	No	Follow-up	N/C	Remarks
2.8	Are equipment or stockpile placed outside the protection zone?		\checkmark				
2.9	Are soil, debris or construction materials deposited around and against trunk of a plant as this causes bark damage avoided?	the	$\overline{\checkmark}$				
2.10	Are fixings driven into plants avoided?		\checkmark				
2.11	Are the plants used for anchoring or winching purposes or for the disp signs avoided?	lay of	\checkmark				
2.12	Are the fire lit below the branches and petrol, oil or caustic substances near the plants avoided?	stored	\checkmark				
2.13	Are all plants kept free from pest, disease or fungal infection?		\checkmark				
2.14	Are there enough area for growth and development of plant roots?		\triangleleft				
2.15a	Is exposure of plant roots avoided?		\checkmark				
2.15b	If not, were broken off or rotting of roots avoided?		\checkmark				
$\overline{}$		N/A or not observed	Yes	No	Follow-up	N/C	Remarks
3	<u>Incense Trees Aquilaria sinesis</u>						
3.2	Are transplanted trees on site protected carefully?						
3.3	Are the temporary protective fence properly erected and maintained?						
3.4	Are the tree protection zone set 1m from the trees?						
3.5	Are all grassed and planted area kept free from weeds/unwanted plants	?					
3.6	Is compaction of the soil avoided for the trees						
3.7	Are litter/ unwanted material removed within the planting area?						
3.8	Are equipment or stockpile placed outside the protection zone?						
3.9	Are soil, debris or construction materials deposited around and against trunk of a tree as this causes bark damage avoided?	the					
3.10	Are fixings driven into trees avoided?						
3.11	Are the trees used for anchoring or winching purposes or for the displa signs avoided?	y of					
3.12	Are the fire lit below the branches and petrol, oil or caustic substances near the trees avoided?	stored					
3.13	Are all trees kept free from pest, disease or fungal infection?						
3.14	Are there enough area for growth and development of tree roots?						
3.15a	Is exposure of tree roots avoided?			\square			
3.15b	If not, were broken off or rotting of roots avoided?				Z		
3.16	Are wounds/mechanical injuries avoided on tree trunk?					\bigtriangledown	
3.17	Are leaning of trees avoided?						<u> </u>
3.18	Are dead/detached branches avoided?						\rightarrow
3.19	Are decay/cavity avoided on tree trunks?						\longrightarrow

Template of Post-transplantation Monitoring Checklist Design and Construction of Kong Nga Po Police Training Facilities

Part C	Follow-up for the Previous	Site Audit on Date:	(Ref. No.)				
			N/A or not observed	Yes	No	Follow-up	N/C	Remarks
1.	Is the situation in item	improved/rectified?						
2.	Is the situation in item	improved/rectified?						
3.	Is the situation in item	improved/coetified?						
4.	Is the situation in item	improved/rectified?						
5.	Is the situation in item	improved/rectified?						
6.	Is the situation in item	improved/rectified?						
7.	Is the situation in item	improved/rectified?						
8.	Is the situation in item	improved/rectified?						
9.	Is the situation in item	improved/rectified?						
10.	Is the situation in item	improved/rectified?						

Remarks/Observations

Rainy season

Signatures:	
Contractor's Representative	
(Name: Lau Siu Yeung (Date: 27/04/2024)

Supervisor's Rep.

(Name: (Date:

))

Inspection Date:

27/4/2024

Tree/Plant/	Number of	Species Name	Form	Health (Good/Fair/Poor)	Remark
	01	Brainea insignis	F	F	Young leaves observed
	02	Brainea insignis Brainea insignis	F	F	Young leaves observed
	03	Brainea insignis Brainea insignis	F	F	Young leaves observed
	04	Brainea insignis	F	F	Young leaves observed
C-0001	05	Brainea insignis Brainea insignis	F	F	Young leaves observed
	06	Brainea insignis	F	F	Young leaves observed
	07	Brainea insignis	F	F	Young leaves observed
	08	Brainea insignis Brainea insignis	F	F	Young leaves observed
	01	Brainea insignis	F	F	Young leaves observed
	02	Brainea insignis Brainea insignis	F	F	Young leaves observed
	03	Brainea insignis Brainea insignis	F	P	Young leaves observed
	04	Brainea insignis	F	P	Young leaves observed
C-0002	05	Brainea insignis	F	F	Young leaves observed
	06	Brainea insignis	F	F	Young leaves observed
	07	Brainea insignis	F	F	Young leaves observed
	08	Brainea insignis Brainea insignis	F	F	Young leaves observed
C-0003	01	Brainea insignis	F	F	Voung leaves observed
C-0003	01	Drainea insignis	1	1	Voung leaves at base: Dry out
					caused by bushfire initially
	01	Brainea insignis	Р	Р	outside site boundary and high
					temperature on 2 Feb 2021
	02	Brainea insignis	F	F	Young leaves observed
	03	Brainea insignis	F	F	Young leaves observed
	04	Brainea insignis Brainea insignis	F	F	Young leaves observed
	05	Brainea insignis	F	F	Young leaves observed
	06	Brainea insignis	F	F	Young leaves observed
	07	Brainea insignis	F	F	Young leaves observed
	08	Brainea insignis	F	F	Young leaves observed
		Dramea insignis	P	Р	Dry out caused by bushfire
					initially outside site boundary
	09	Brainea insignis			and high
					temperature on 2 Feb 2021
	10	Brainaa insignis	F	D	Voung leaves at base
	10	Brainea insignis	F	F	Voung leaves observed
	11	Brainea insignis	F	D	Voung leaves observed
G 0004	12	Drainea insignis	1	1	Stem not found
C-0004			-	-	Dry out caused by hushfire
	13	Brainea insignis			initially outside site boundary
	15	brainea insignis			and high temperature on 2 Feb
					2021
	14	Brainea insignis	F	F	Young leaves observed
			_	1	Young leaves at base: Dry out
			-		caused by bushfire initially
	15	Brainea insignis	Р	Р	outside site boundary and high
					temperature on 2 Feb 2021
					Dry out caused by bushfire
	16		D		initially
	16	Brainea insignis	Р	Р	outside site boundary and high
					temperature on 2 Feb 2021
	17	Brainea insignis	Р	Р	Young leaves observed
					Burned by bushfire initially
	18 E	Brainea insignis	-	-	outside the site boundary on 2
					Feb 2021.
	19	Brainea insignis	F	Р	-
	20	Brainea insignis	F	F	Young leaves observed

Inspection Date:

27/4/2024

Tree/Plant/	Number of		Form	Health		
Colony No	Individuals	Species Name	(Good/Fair/Poor)	(Good/Fair/Poor)	Remark	
	01	Brainea insignis	F	F	Young leaves observed	
	02	Brainea insignis	F	F	Young leaves observed	
	03	Brainea insignis	F	F	Young leaves observed	
C-0005	04	Brainea insignis	F	F	Young leaves observed	
	05	Brainea insignis	F	Р	Young leaves at base	
	06	Brainea insignis	F	F	Young leaves observed	
	07	Brainea insignis	F	F	Young leaves observed	
C-0006	01	Brainea insignis	F	F	Young leaves observed	
C 0007	01	Brainea insignis	F	F	Young leaves observed	
C-0007	02	Brainea insignis	F	Р	-	
	01	Brainea insignis	F	F	Young leaves observed	
	02	Brainea insignis	F	F	Young leaves observed	
	03	Brainea insignis	Р	Р	Young leaves observed	
C-0008	04	Brainea insignis	F	F	Young leaves observed	
	05	Brainea insignis	F	F	Young leaves observed	
	06	Brainea insignis	F	Р	-	
	07	Brainea insignis	F	Р	Young leaves at base	
C-0009	01	Brainea insignis	F	F	Young leaves observed	
	01	Brainea insignis	F	F	Young leaves observed	
C-0010	02	Brainea insignis	F	F	Young leaves observed	
	03	Brainea insignis	F	F	Young leaves observed	
	01	Brainea insignis	Р	Р	Dry out caused by bushfire initially outside site boundary and high temperature on 2 Feb 2021	
	02	Brainea insignis	F	Р	-	
	03	Brainea insignis	Р	Р	Young leaves at base	
	04	Brainea insignis	F	F	-	
C 0011	05	Brainea insignis	F	Р	Young leaves at base	
C-0011	06	Brainea insignis	F	F	Young leaves at base	
	07	Brainea insignis	Р	Р	Young leaves at base	
	08	Brainea insignis	F	F	Young leaves observed	
	09	Brainea insignis	Р	Р	-	
	10	Brainea insignis	F	F	Young leaves observed	
	11	Brainea insignis	F	F	Young leaves observed	
	12	Brainea insignis	Р	Р	-	
	13	Brainea insignis	F	F	Young leaves observed	



C0001(Patch)_01



C0001(Patch)_02



C0001(Patch)_03



C0001(Patch)_04



C0001(Patch)_05



C0001(Patch)_06



C0001(Patch)_07



C0001(Patch)_08



C0002(Patch)_01



C0002(Patch)_02



C0002(Patch)_03



C0002(Patch)_04



C0002(Patch)_05



C0002(Patch)_06



C0002(Patch)_07



C0002(Patch)_08





C0004(Patch)_01



C0004(Patch)_02



C0004(Patch)_03



C0004(Patch)_04



C0004(Patch)_05



C0004(Patch)_06



C0004(Patch)_07



C0004(Patch)_08



C0004(Patch)_09



C0004(Patch)_10



C0004(Patch)_11



C0004(Patch)_12



C0004(Patch)_13



C0004(Patch)_14



C0004(Patch)_15



C0004(Patch)_16



C0004(Patch)_17



C0004(Patch)_18



C0004(Patch)_19



C0004(Patch)_20



C0005(Patch)_01



C0005(Patch)_02



C0005(Patch)_03



C0005(Patch)_04



C0005(Patch)_05



C0005(Patch)_06



C0005(Patch)_07



C-0006



C0007(Patch)_01



C0007(Patch)_02



C0008(Patch)_01



C0008(Patch)_02



C0008(Patch)_03



C0008(Patch)_04



C0008(Patch)_05



C0008(Patch)_06



C0008(Patch)_07



C-0009


C0010(Patch)_01



C0010(Patch)_02



C0010(Patch)_03



C0011(Patch)_01



C0011(Patch)_02



C0011(Patch)_03



C0011(Patch)_04



C0011(Patch)_05



C0011(Patch)_06



C0011(Patch)_07



C0011(Patch)_08



C0011(Patch)_09



C0011(Patch)_10



C0011(Patch)_11



C0011(Patch)_12



C0011(Patch)_13

Inspection Date:

27/4/2024

Tree/Plant/ Colony No.	Species Name	Form (Good/Fair/Poor)	Health (Good/Fair/Poor)	Remark
L-0001	Spiranthes sinensis	-	-	Not observed
L-0002	Spiranthes sinensis	-	-	Not observed
L-0003	Spiranthes sinensis	Р	Р	Leaf observed
L-0004	Spiranthes sinensis	Р	Р	Leaf observed
L-0005	Spiranthes sinensis	-	-	Not observed
L-0006	Spiranthes sinensis	-	-	Not observed
L-0007	Spiranthes sinensis	-	-	Not observed
L-0008	Spiranthes sinensis	Р	Р	Leaf observed
L-0009	Spiranthes sinensis	-	-	Not observed
L-0010	Spiranthes sinensis	-	-	Not observed
L-0011	Spiranthes sinensis	-	-	Not observed
L-0012	Spiranthes sinensis	-	-	Not observed
L-0013	Spiranthes sinensis	-	-	Not observed
L-0014	Spiranthes sinensis	Р	Р	Leaf observed
L-0015	Spiranthes sinensis	Р	Р	Leaf observed
L-0016	Spiranthes sinensis	-	-	Not observed
L-0018	Spiranthes sinensis	F	F	Leaf observed
L-0019	Spiranthes sinensis	_	-	Not observed
L-0020	Spiranthes sinensis	-	-	Not observed
L-0021	Spiranthes sinensis	_	-	Not observed
L-0022	Spiranthes sinensis	F	F	Leaf observed
L-0023	Spiranthes sinensis	-	-	Not observed
L-0024	Spiranthes sinensis	Р	Р	Leaf observed
L-0025	Spiranthes sinensis	-	-	Not observed
L-0026	Spiranthes sinensis	-	-	Not observed
L-0027	Spiranthes sinensis	-	-	Not observed
L-0028	Spiranthes sinensis	-	-	Not observed
L-0029	Spiranthes sinensis	-	-	Not observed
L-0030	Spiranthes sinensis	-	-	Not observed
L-0031	Spiranthes sinensis	F	F	Leaf observed
L-0032	Spiranthes sinensis	-	-	Not observed
L-0033	Spiranthes sinensis	-	-	Not observed
L-0034	Spiranthes sinensis	-	-	Not observed
L-0035	Spiranthes sinensis	-	-	Not observed
L-0036	Spiranthes sinensis	-	-	Not observed
L-0037	Spiranthes sinensis	F	F	Leaf observed
L-0038	Spiranthes sinensis	Р	Р	Leaf observed
L-0039	Spiranthes sinensis	-	-	Not observed
L-0040	Spiranthes sinensis	F	F	Leaf observed
L-0041	Spiranthes sinensis	-	-	Not observed
L-0042	Spiranthes sinensis	-	-	Not observed





L-0002



L-0003







L-0006





L-0008





L-0010





L-0012





L-0014



L-0015







L-0019





L-0021



L-0022







L-0025









L-0029





L-0031





L-0033



L-0034







L-0037



L-0038







L-0041



L-0042

Contract No.: SS K509

Design and Construction of Kong Nga Po Police Training Facilities

Monitoring and Maintenance Works for Flora Species of Conservation Interest

									Ve	getati	on Ma	intena	ance R	lecord	Sheet	t (Apr	il 202	4)												
Description of Work	Date																													
Description of work	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30
Watering	Y		Y						Y		Y				Y															I
Weeding																											Y			
Fertilization																														
Pest/Disease Control																														
Firming up of fence																											Y			
Installation of shaded net																														
Mulching																														I
Inspection																											Y			
Checking of Protection Zone																											Y			
Remarks	MH	MH	MH	MH	MH, R	MH, R	MH,R	MH	MH	MH	MH	MH	MH	MH	MH	MH	MH	RH, R	RH, R	RH, R	RH, R	RH, R	MH, R	MH, R	MH, R	MH, R	MH, R	MH,R	MH	RH, R
	Dubl	ia Ual	idou		υц		ים ח	17710		D Do	inu		W W	indu		DUL	ligh L	Jumid	ita	א נוא	Madin	m Uu	midit	7	тит	ou U	umidi	tar		
	Public Holiday		Judy		n-noi D-Drizzie			izzie	K-Kalliy W-Willdy																лм п	пишицу				

Hong Da Landscaping Limited



grass cutting

Post-transplantation Monitoring Checklist Police Facilities in Kong Nga Po

Contract	Provision of Environmental Team Consultancy for Design and Construction of Kong Nga Po Police Training Facilities (Programme no. 279LP)		
Inspected E	3y <u>ETL</u>	Inspection Date _	30-4-2024
Part A	Weather		
Condition	Sunny Fine Overcast Drizzle		
Wind	Calm Light Breeze Strong		
Part B		N/A or Yes not observed	NO Remarks
1 0	Cycadfern Brainea insignis		
1.1	Is the general well-being of the plants deemed satisfactory?		
1.2	Are appropriate measures being taken to ensure the careful protection of the transplanted plants on site?		
1.3	Has the temporary protective fence been correctly installed and is it being properly maintained?		
1.4	Has the plant protection zone been established at a distance of 1m from the plants as required?		
1.5	Are all areas covered with grass and plants consistently maintained free from weeds and unwanted vegetation?		
1.6	Are measures taken to prevent soil compaction and protect the plants?		
1.7	Is prompt removal of litter and unwanted materials maintained in the planting area?		
1.8	Are fixings being prevented from being driven into the plants?		
1.9	Are the plants being intentionally avoided for the purpose of anchoring, winching, or displaying signs?		
1.10	Are all plants consistently maintained free from pests, diseases, or fungal infections?		
1.11	Is there sufficient space provided for the growth and development of plant roots?		
1.12a	Is the exposure of plant roots being prevented?		
1.12b	If not, are broken or rotting roots being avoided?		
2 1	adies Tresses Spiranthes sinensis		
2.1	Is the general well-being of the plants deemed satisfactory?		
2.2	Are appropriate measures being taken to ensure the careful protection of the transplanted plants on site?		
2.3	Has the temporary protective fence been correctly installed and is it being properly maintained?		
2.4	Has the plant protection zone been established at a distance of 1m from the plants as required?		
2.5	Are all areas covered with grass and plants consistently maintained free from weeds and unwanted vegetation?		
2.6	Are measures taken to prevent soil compaction and protect the plants?		
2.7	Is prompt removal of litter and unwanted materials maintained in the planting area?		
2.8	Are fixings being prevented from being driven into the plants?		
2.9	Are the plants being intentionally avoided for the purpose of anchoring, winching, or displaying signs?		
2.10	Are all plants consistently maintained free from pests, diseases, or fungal infections?		
2.11	Is there sufficient space provided for the growth and development of plant roots?		
2.12a	Is the exposure of plant roots being prevented?		
2.12b	If not, are broken or rotting roots being avoided?		

Advice/Observations

1) Please refer to the guidelines on soil improvement issued by the Greening,Landscape and Tree Management Section (GLTMS) of the development bureau (2022)to apply to monitoring and maintenance of transplanted flora species.

2) Daily watering frequency is needed to keep the soil moist.

3) Installation of a shaded net is provided below.

4) The wild plants that are growing in undesirable areas should be removed.

IEC	ETL	Contractor Representative						
	Ree							
Name: Mr. Law	Name: Mr. Lee	Name: Marian Kong						
Date	Date <u>30-4-2024</u>	Date						

The installation of a shaded net



Remark: Non scale & Conceptual drawing
APPENDIX I EVENT ACTION PLANS

Appendix I: Table I-1: Event / Action Plan for Air Quality

	ACTION							
EVENI	ET	IEC	PERMIT HOLDER	CONTRACTOR				
ACTION LEVEI	- - -							
 Exceedance for one sample 2. Exceedance 	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC,ER and Contractor; Repeat measurement to confirm finding; and Increase monitoring frequency to daily. Identify source; 	1. Check monitoring 1. Notice data submitted by Contractor ET; 2. Check Contractor's working method.	 Notify Contractor. 1. Confirm receipt 	 Rectify any unacceptable practice: Amend working methods if appropriate. Submit proposals for 				
for two or more consecutive samples	 Inform IEC, ER andContractor; Advise the WKCDA on theeffectiveness of the proposed remedial measure; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedialactions required; If exceedance continues, arrange meeting with IECand ER; and 	 data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ET on the effectiveness of the proposed remedial measures; and 5. Monitor Implementation of remedial measures. 	of notification of failure in writing; 2. Notify Contractor; and 3. Ensure remedial measures properly implemented.	remedial to ER within 3 working days of notification; 2. Implement the agreed proposals; and 3. Amend proposal if appropriate.				

	ACTION							
EVENT	ET	IEC	PERMIT HOLDER	CONTRACTOR				
	8. If exceedance stops, cease additional monitoring.							
LIMIT LEVEL								
1.Exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform ER, Contractor and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; and Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and the ER informed of the results. 	 Check monitoring data submitted byET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; and Monitor the implementation of remedial measures. 	 Confirm receipt ofnotification of failure in writing; Notify Contractor; and Ensure remedial measures properly implemented. 	 Take immediate actionto avoid further exceedance; Submit proposals for remedial actions to IECwithin 3 working days of notification; Implement the agreedproposals; and Amend proposal if appropriate. 				
2.Exceedance for two or more consecutive samples	 Notify IEC, the ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of Contractor's working procedures to determine 	 Check monitoring data submitted byET; Check Contractor's working method; Discuss amongst ER, ET, and Contractor on the potential remedial actions; 	 Confirm receipt ofnotification of failure in writing; Notify Contractor; In consultation with IEC, agree with the Contractor on theremedial measures to be implemented; 	 Take immediate actionto avoid further exceedance; Submit proposals for remedial actions to IECwithin 3 working days of notification; Implement the agreedproposals; 				

	ACTION								
EVENT			1						
	ET	IEC	PERMIT HOLDER	CONTRACTOR					
	possible mitigation to	4. Review Contractor's	4. Ensure remedial	4. Resubmit proposals					
	be implemented;	remedial actions	measures	if problem still not					
	6. Arrange meeting with	whenever necessary to	properly	undercontrol; and					
	IEC, and ER to discuss	assuretheir	implemented;	5. Stop the relevant					
	the remedial actions to	effectiveness and	and	portion of works as					
	be taken;	advise the ER	5. If exceedance	determined by the					
	7. Assess effectiveness of	accordingly; and	continues,	ER until the					
	Contractor's remedial	5. Monitor	consider what	exceedance is					
	actions and keep IEC,	implementation of	portion of the	abated.					
	EPD and ER informed	remedial measures.	work is						
	of the results; and		responsible and						
	8. If exceedance stops,		instruct the						
	cease additional		Contractor to						
	monitoring.		stopthat portion						
			of work until						
			the exceedances is						
			abated.						

Abbreviations: ET – Environmental Team, IEC – Independent Environmental Checker

EVENT		ACT	TION	
	ЕТ	IEC	PERMIT HOLDER	CONTRACTOR
Action Level	 Notify ER, IEC and Contractor; Carry out investigation; Report the results of investigation to the IEC, ER and Contractor; Discuss with the IEC and Contractor on remedial measures required; and Increase monitoring frequency to check mitigation effectiveness. 	 Review the monitoring data submitted by the ET; Review the proposed remedial measures by the Contractor and advise ER; and Advise the ER on the effectiveness of the proposed remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measure to be implemented: and Supervise the implementation of remedial measure. 	 Submit noise mitigation proposals to IEC and ER; and Implement noise mitigation proposals.
Limit Level	 Inform IEC, ER and Contractor and EPD; Repeat measurements to confirm findings; Increase the monitoring frequency; Identify source and investigate the cause of exceedance; Carry out analysis of Contractor's working procedures; Discuss with the IEC, Contractor and ER on 	 Discuss amongst the ER, ET, and Contractor on the potential remedial actions; and Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 	 Confirm receipt of notification of failure in writing; Notify the Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures; and If exceedance continues, consider 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to the IEC and ER within 3 working days of notification; Implement the agreed proposals; Submit further proposal if problem still not under control; and Stop the relevant portion of works as

Table I-2: Event / Action Plan for Construction Noise

EVENT		АСТ	TION	
	ЕТ	IEC	PERMIT HOLDER	CONTRACTOR
	remedial measure		stopping the	determined by the ER
	required;		Contractor to	until the exceedance
	7. Assess effectiveness		continue working in	is abated.
	of Contractor's		that portion of work	
	remedial actions and		which causes the	
	keep IEC, EPD and		exceedance until	
	ER informed of the		the exceedance is	
	results; and		abated.	
	8. If exceedance stops,			
	cease additional			
	monitoring.			

 $Abbreviations: ET-Environmental\ Team,\ IEC-Independent\ Environmental\ Checker$

	TION					
ЕТ	IEC	PERMIT HOLDER	CONTRACTOR			
Identify source. Inform IEC and ER. Discuss remedial actions with IEC, ER and Contractor. Monitor remedial actions until rectification has been completed.	Check report.CheckContractor'sworking method.Discuss with ET andDiscuss with ET andContractor on possibleremedial measures.SillerAdviseER oneffectivenessofproposedremedialmeasures.Check implementationof remedial measures.	Notify Contractor. Ensure remedial measures are properly implemented	Amendworkingmethodstopreventrecurrenceofnonconformity.Rectifydamageandundertakeadditionalaction necessary.			
Identify source. Inform IEC and ER. Increase monitoring frequency. Discuss remedial actions with IEC, ER and Contractor. Monitor remedial actions until rectification has been completed. If non-conformity stops, cease additional monitoring.	Checkmonitoringreport.CheckContractor'sworkingmethod.workingDiscuss with ET andandContractor or possibleremedialremedialworkingAdviseERoneffectivenessofproposedremedialSuperviseofimplementationof	Notify Contractor. Ensure remedial measures are properly implemented.	Amend working methods to prevent recurrence of nonconformity. Rectify damage and undertake additional action necessary.			
	ET Identify source. Inform IEC and ER. Discuss remedial actions with IEC, ER and Contractor. Monitor remedial actions until rectification has been completed. Identify source. Inform IEC and ER. Increase monitoring frequency. Discuss remedial actions with IEC, ER and Contractor. Monitor remedial actions until rectification has been completed. If non-conformity stops, cease additional monitoring.	ACTETIECIdentify source. Inform IEC and ER.Check report.Discuss remedial actions with IEC, ER and Contractor.Check contractor's working method.Monitor remedial actions until rectification has been completed.Discuss with ET and Contractor on possible remedial measures.Identify source.Advise ER on effectiveness of proposed remedial measures.Identify source.Check monitoring report.Identify source.Check monitoring report.Inform IEC and ER. Increase monitoring frequency.Check monitoring remedial actions with Discuss with ET and Contractor's working method.Monitor remedial actions until rectification frequency.Discuss with ET and Contractor's working method.Monitor remedial actions until rectification has been completed.Discuss with ET and Contractor on possible remedial measures.Monitor remedial actions until rectification has been completed.Advise ER on effectiveness of proposed remedial measures.Monitor remedial actions until rectification has been completed.Advise ER on effectiveness of proposed remedial measures.Monitor remedial actions until rectification has been completed.Supervise implementation of	ET EC PERMIT HOLDER Identify source. Inform Check report. Notify Contractor. IEC and ER. Check Contractor's Ensure remedial Discuss remedial actions working method. Ensures are properly with IEC, ER and Discuss with ET and Contractor on possible Implemented Monitor remedial measures. Advise ER On has been completed. effectiveness of proposed remedial Imeasures. Identify source. Check monitoring Notify Contractor. Inform IEC and ER. report. Check Ensure remedial Increase monitoring Contractor's working measures. Ensure remedial Increase monitoring Discuss with ET and Discuss with ET and Ensure Implemented. IEC, ER and Contractor. Contractor on possible measures are properly implemented. Inform IEC and ER. Discuss with ET and Ensure remedial Increase monitoring Contractor on possible remedial measures. Implemented. Monitor remedial actions until rectification Advise ER on			

Table I-3: Event / Action Plan for Landscape and Visual Mitigation Measures

Abbreviations: ET – Environmental Team, IEC – Independent Environmental Checker

APPENDIX J SUMMARY OF EXCEEDANCE

Appendix J: Exceedance Report

Environmental Monitoring	Parameter	No. of non-project related Exceedance		No. of Exceeda the Construction this Contract	Cumulative No. of Exceedance	
		Action Level	Limit Level	Action Level	Limit Level	recorded
Air Quality	1-hr TSP	0	0	0	0	0

(A) Exceedance Report for Air Quality

(B) Exceedance Report for Construction Noise

Environmental Monitoring	Parameter	No. of non-project related Exceedance		No. of Exceeda the Construction this Contract	Cumulative No. of Exceedance	
		Action Level	Limit Level	Action Level	Limit Level	recorded
Noise	Leq(30 min.) dB(A)	0	0	0	0	0

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

EIA EM8		Recommended Mitigation Measures	Objectives of the Recommended	Implementation	Location / Duration of	Imp	lementa Stages	tion	Relevant Legislation &	Implementation Status
Ref.	Ref.		Measure & Main Concerns to address	Agent	the measure	Des	С	Ο	Guidelines	
Air Qua	lity Impa	ct Construction Phase								
3.9.1	2.2	Dust Control Measures To achieve compliance with the FSP, RSP and TSP criteria during the construction phase, good practices for dust control should be implemented to reduce dust impacts. The dust control measures are detailed as follows:	Construction Dust	Contractor	Project construction site / Duration of the construction phase / Prior to commencement of operation		✓		EIA Recommendation and Air Pollution Control (Construction Dust) Regulation	
		Covering 80% of stockpiling area by impervious sheets and spraying all dusty material with water immediately prior to any loading transfer operations to keep the dusty materials wet during material handling at the stockpile areas								Y
		 Disturbed Parts of the Roads Main temporary access points should bepaved with concrete, bituminous hardcore materials or metal plates and be kept clear of dusty materials; or Unpaved parts of the road should be sprayed with water or a dust suppression chemical so as to keep the entire road surface wet. 								Y
		 Wheel washing Vehicle wheel washing facilities should be provided at each construction site exit. Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels. 								Y
		 Use of vehicles The speed of the trucks within the site should be controlled to about 10 km/hour in order to reduce adverse dust impacts and secure the safe movement around the site. Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels. 								Y
		 Site hoarding Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit 								Y

EIA	EM&A	Recommended Mitigation Measures	Objectives of the Recommended	Implementation	Location / Duration of	Implementation Stages ¹			Relevant Legislation &	Implementation Status
Ref.	Ref.		Measure & Main Concerns to address	Agent	the measure	Des	С	0	Guidelines	
Noise In	npact Cor	struction Phase								
4.4.6	3.2	Good Site Practice Good site practice and noise management can significantly reduce the impact of construction site activities on nearby NSRs. The following package of measures should be followed during each phase of construction:	Maintain good site practice to minimise / avoid construction noise impact	Contractor	Within the Project site / During construction phase / Prior to commencement of operation.		 ✓ 		EIAO and Noise Control Ordinance	
		only well-maintained plant to be operated on- site and plant should be serviced regularly during the construction works;								Y
		material stockpiles and other structures to be effectively utilised, where practicable, to screen noise from on-site construction activities.								Y
		Adoption of QPME QPME should be adopted as far as applicable.								Y
		Use of Noise Enclosure/ Acoustic Shed Noise enclosure or acoustic shed should be used to cover stationary PME such as air compressor and generator.								Y
		Use of Noise Insulating Fabric Noise insulating fabric can also be adopted for certain PME (e.g. pilling machine etc.).								Y

EIA EM&A		Recommended Mitigation Measures	Objectives of the Recommended Implementation Measure & Main Agent		Location / Duration of	Implementation Stages ¹			Relevant Legislation &	Implementation Status
Ref.	Ref.		Concerns to address	Agent		Des	С	0	Guidelines	
Water Q	uality Imp	pact Construction Phase								
5.6.1.1	4.2	General Construction Activities The following measures should be implemented: –	Maintain good site practices to avoid pollution of water courses	Contractor	Within the Project site / During construction phase		~		Water Pollution Control Ordinance (Cap. 358), ProPECC Note PN 1/94	
5.6.1.2	4.2	 Construction waste, debris and refuse generated on-site should be stored or contained appropriately to prevent them entering nearby watercourses or blocking stormwater drains. Regular off-site removal of these materials should be maintained to minimise the volume of waste present on the construction site at any one time. 								Y
		 Construction Site Runoff The site practices outlined in ProPECC Note PN 1/94 should be followed as far as practicable in order to minimise surface runoff and the chance of erosion. The following measures are recommended: Temporary site drainage facilities are to be designed and implemented by the Contractor prior to commencement of construction to convey surface runoff to storm drains applying adequately designed silt/ sand removal traps and sediment basins. Runoff into the excavation areas during rainstorm events shall be minimised as far as practicable. Any wastewater pumped out of the excavation areas shall be treated to remove suspended solids prior to discharge. Open stockpiles of material should be covered on site with waterproof layers such as tarpaulin to reduce the potential for sediment laden runoff entering the drainage system. The wheels of all vehicles and plant should be cleaned before leaving the works areas to remove any suspended sediment. Manholes (including those constructed as part of the Project) should be adequately covered and temporarily sealed at all times to prevent silt, construction materials or 								Y

		 debris from entering the drainage system, and to prevent storm runoff from entering foul sewers. The discharge of surface runoff into foul sewers should be prevented so as not to overload the sewerage system. Discharges should be collected by the temporary drainage system installed by the Contractor and treated on-site to remove sediment prior to discharge to the off-site drainage areas. The Contractor is required to obtain a discharge licence from EPD under the WPCO for all discharges from site with all discharges meeting the water quality requirements of the Technical Memorandum on Standards for Effluents. 						
		into Drainage and Sewerage Systems, Inland and Coastal Waters (TM-DSS)						
5.6.1.3	4.2	 Accidental Spillage of Chemicals In accordance with the Waste Disposal (Chemical Waste) (General) Regulation (Cap 354C), the following measures should be implemented: The labelling and storage of chemicals should be in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes and maintained at all times by the Contractor. Oils and fuels should only be stored in designated areas which have appropriate pollution prevention control facilities such as oil and grease traps. 	Prevent accidental discharge of chemicals into the surrounding environment	Contractor	Within the Project site / During construction phase	✓	Code of Practice on the Packaging Labelling and Storage of Chemical Wastes; Waste Disposal (Chemical Waste) (General) Regulation (Cap 354C)	Y
5.6.1.4	4.2	Sewage from Construction Workforce Portable toilets should be available throughout the construction phase and regularly maintained, collected and disposed by a licensed wastecollector to a public sewage treatment works for suitable treatment.	Prevent discharge of sewage into the surrounding environment	Contractor	Within the Project site / During construction phase	V	Water Pollution Control Ordinance (Cap. 358), ProPECC Note PN 1/94	Y

EIA	EM&A	Recommended Mitigation Measures	Objectives of the Recommended Implementation Loc Measure & Main Agent		Location / Duration of	Implementation Stages ¹			Relevant Legislation &	Implementation Status
Ref.	Ref.	neconimented mitigation measures	Measure & Main Concerns to address	Agent	the measure	Des	С	0	Guidelines	Otatus
Ecologi	cal Impact									
9.7.1	8.3	Temporary Protective Fence for Flora Species of Conservation Interest During construction phase, erection and maintenance of a temporary protective fence enclosing the flora species of conservation interest identified under the detailed vegetation survey is recommended. Monthly monitoring of any other flora species of conservation interest identified in the detailed vegetation survey should be conducted during the construction phase.	To avoid potential impact on flora species of conservation interest from construction activities such as materials storage; To make sure that the flora species of conservation interest are not affected by the construction activities of the Project	Contractor	Project construction site / Throughout construction stage / Until completion of all construction activities		V		EIAO-TM	Y
Landsca	pe and Vi	sual Impacts Construction Phase								
Table 10.11	Table 9.1	CM01: Trees / woodland within the Project Site which are unaffected by the works shall be protected and preserved during the detailed design stage and construction phase. The tree preservation proposals shall be coordinated with the layout and design of the engineering and architectural works at detailed design stage for further retention of individual trees. The preservation of existing tree shall provide instant greening and screening effect for proposed works. Tree protection works will be undertaken in accordance with DEVB TC(W) 7/2015 on "Tree Preservation" and tree risk assessment in accordance with "Guidelines for Tree Risk Assessment and Management Arrangement by DEVB.	Preserve and protect existing trees	Contractor	Project area / During design stage / construction phase / Establishment Period				EIAO-TM; Protection of Endangered Species of Animals and Plants Ordinance (Cap 586); DEVB TC(W) No. 6/2015 Maintenance of Vegetation and Hard Landscape Features; ETWB TCW No. 29/2004 Registration of Old and Valuable Trees, and Guidelines for their Preservation; DEVB TC(W) No. 07/2015 -Tree Preservation; ETWB (2/2007) - General Guidelines on Tree Pruning; GLTMS (12/2013)	Y

|--|

Note 1: Des = Design; C = Construction; O = Operation

APPENDIX L WASTE GENERATION IN THE REPORTING MONTH

Monthly Summary Waste Flow Table for <u>2024</u> (year)

Project :	Design and	Construction	of Kong	Nga Po	Police	Training	Facilities
110/0001	Design and	Construction	of Kong	inga i U	1 Unice	Training	racintic

Contract No.: SS K509

110jeet .											. 110 0.5	
		Actual Q	Juantities of In-	ert C&D Mate	rials Generate	ed Monthly		Actu	al Quantities	of C&D Wast	es Generated M	Monthly
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Bituminous Material	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	$(in '000m^3)$	$(in '000m^3)$	$(in '000m^3)$	(in '000m ³)	$(in '000m^3)$	$(in '000m^3)$	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000 m ³)
Cumulative in 2023	16.796	0.000	0.000	0.000	0.000	16.796	0.000	0.000	0.041	0.054	0.000	0.657
Jan	3.263	0.000	0.000	0.000	0.000	3.263	0.000	0.000	0.000	0.000	0.000	0.117
Feb	0.423	0.000	0.000	0.000	0.208	0.215	0.000	0.003	0.225	0.009	0.000	0.111
Mar	4.882	0.000	0.000	0.000	1.216	3.666	0.000	12.066	0.000	0.384	0.000	0.195
Apr	1.859	0.000	0.000	0.000	0.013	1.846	0.000	0.000	0.000	2.716	0.000	0.260
May												
Jun												
Sub-total	10.426	0.000	0.000	0.000	1.437	8.990	0.000	12.069	0.225	3.109	0.000	0.683
Jul												
Aug												
Sep												
Oct												
Nov												
Dec												
Total	27.222	0.000	0.000	0.000	1.437	25.786	0.000	12.069	0.266	3.163	0.000	1.340

Notes:

(1) The performance targets are given in the Particular Specification on Environmental Management Plan.

(2) The waste flow table shall also include construction waste that are specified in the Contract to be imported for use at the site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

(4) Broken concrete for recycling into aggregates.

(5) If necessary, use the conversion factor: 1 full load of dumping truck being equivalent to 6.5 m3 by volume.

							Waste	Weight-	Weight-	
	Date of						depth	in	out	Net
	transactio	Vehicle	Account				(meter)	(tonne)	(tonne)	weight
	n	No.	No.	Chit No.	Time-in	Time-out	廢物深	入閘重	出閘重	(tonne)
Facility	交易日	車牌號	帳戶編	入帳票	進入時	離開時	度	量	量	淨重量
設施	期	碼	號	編號	間	間	(米)			(公噸)
NENT	02/04/24	YN1*02	7046289	26790035	09:50	10:10	1.22	23.28	20.08	3.2
NENT	02/04/24	YN1*02	7046289	26790036	11:47	12:09	0.61	20.95	20.05	0.9
NENT	02/04/24	YN1*02	7046289	26790037	15:31	15:54	0.77	22.39	20.21	2.18
NENT	02/04/24	YN1*02	7046289	26790038	17:21	17:44	0.84	24.27	20.19	4.08
NENT	03/04/24	YN1*02	7046289	26790039	14:43	15:05	0.92	25.83	20.07	5.76
NENT	03/04/24	YN1*02	7046289	26790040	16:02	16:25	0.88	22.72	20.05	2.67
NENT	03/04/24	YN1*02	7046289	26790041	17:34	17:55	1.11	22.95	20.22	2.73
NENT	05/04/24	YN1*02	7046289	26790042	12:08	12:33	0.88	25.71	20.2	5.51
NENT	06/04/24	YN1*02	7046289	26790043	15:26	15:45	0.55	25.94	20.05	5.89
NENT	06/04/24	YN1*02	7046289	26790047	16:55	17:16	0.48	26.11	20.24	5.87
NENT	06/04/24	SB7*8	7046289	26790045	17:09	17:31	0.97	20.92	18.28	2.64
NENT	08/04/24	YN1*02	7046289	26790048	14:18	14:40	1.25	22.73	20.09	2.64
NENT	08/04/24	YN1*02	7046289	26790049	15:44	16:07	1.08	23.72	20.08	3.64
NENT	09/04/24	YN1*02	7046289	26790063	09:58	10:19	0.96	22.53	20.2	2.33
NENT	10/04/24	YN1*02	7046289	28370167	09:57	10:20	0.86	25.94	20.06	5.88
NENT	10/04/24	YN1*02	7046289	28370187	14:04	14:26	0.74	22.39	20.04	2.35
NENT	11/04/24	YN1*02	7046289	28370185	09:43	10:11	0.68	26.13	20.15	5.98
NENT	11/04/24	YN1*02	7046289	28370186	14:56	15:20	1.05	22.97	20.08	2.89
NENT	12/04/24	YN1*02	7046289	28370204	10:27	10:50	0.89	22.9	19.98	2.92
NENT	12/04/24	YN1*02	7046289	28370205	13:05	13:28	0.77	24.43	20.18	4.25
NENT	13/04/24	YN1*02	7046289	28370206	13:19	13:41	0.91	23.13	20.03	3.1
NENT	15/04/24	HF7*82	7046289	28370248	14:29	14:52	0.97	17.6	15.93	1.67
NENT	15/04/24	HF7*82	7046289	28370249	15:57	16:16	1.06	19.76	15.91	3.85
NENT	16/04/24	RD2*11	7046289	28370222	16:18	16:42	1.06	17.27	15.93	1.34
NENT	16/04/24	ZA9*45	7046289	27900575	16:19	16:43	1.09	17.75	15.87	1.88
NENI	1//04/24	YN1*02	/046289	28370207	11:37	12:03	1.06	22.82	20.19	2.63
NENT	18/04/24	YN8*99	7046289	28370250	13:08	13:44	1.13	16.92	15.57	1.35
NENT	18/04/24	YN8*99	7046289	28370251	16:40	17:06	0.63	20.7	15.58	5.12
NENT	19/04/24	ZA9*45	7046289	27900580	10:09	10:36	0.94	18.2	16.12	2.08
NENT	19/04/24	RD2*11	7046289	28370228	15:14	15:38	1.15	18.92	15.93	2.99
	22/04/24	RD2^TT	7046289	28370245	10:01	10:27	0.97	17.16	15.87	1.29
	23/04/24	YN1^02	7046289	28370292	10:15	10:42	0.84	22.73	20.08	2.65
	24/04/24	YN1^02	7046289	28370252	10:03	10:29	1.11	24.64	20.14	4.5
	24/04/24		7046289	28370253	12:19	12:45	0.89	20.25	20.11	0.14
	25/04/24	RD2^11	7046289	28370229	10:32	11:00	0.69	10.89	16.02	0.87
	20/04/24	ZA9~45 ZA0*45	7046289	27900602	10.17	10.47	0.95	10.07	10.24	2.43
	20/04/24	ZA9~45	7046289	2/900003	10:17	10:47	0.88	19.33	15.99	3.34
	27/04/24	VN1*02	7046269	20370299	10.04	17.24	0.09	22.91	20.19	2.7Z 2.21
	29/04/24	VN1*02	7040209	20370234	12.40	13.19	0.90	23.4 25.25	20.09	3.31 E 33
INEINI TM20 ED	30/04/24	YNT UZ	7046289	28370255	10:32	10:57	1.2	25.35	20.13	5.ZZ
TIVI38FB	03/04/24	XAZ~3 VA2*2	7046289	27900490	09:5Z	09:59 11.EQ	0	37.02	10.34	21.28
TN20 FD	05/04/24	NAZ 3 VC1*40	7040209	27900497	11.01	00.02	0	37.92 27.2	10.31 14 1E	21.01
TM28 ED	05/04/24	XG1 40	7040209	2700013	10.33	10.51	0	37.50	16.10	21.10
TM28 ED	05/04/24	XG1 40 XG1*/Q	7040209	27000490	12.44	12.02	0	37.37	16.12	∠1.47 21.26
	05/04/24	GI7*6	7016209	27000479	11.01	11.20	0	36.4	15.73	20.67
TM38FR	05/04/24	GI7*6	7046289	27900500	16.19	16.26	0	36.35	15 71	20.07
TM38FR	06/04/24	XG1*48	7046289	27900507	08.53	08.59	0	37.47	16.22	21.04
	50,07/24	TU	, 0, 10207	21700002	55.55	00.07	5	51.71	10.22	21.20

TM38FB	06/04/24	XG1*48	7046289	27900504	11:42	11:49	0	37.44	16.19	21.25
TM38FB	06/04/24	SM1*9	7046289	27900503	11:51	12:10	0	36.81	15.83	20.98
TM38FB	06/04/24	XG1*48	7046289	27900505	15:23	15:43	0	37.65	16.21	21.44
TM38FB	08/04/24	PB1*13	7046289	27900507	08:59	09:06	0	37.58	15.86	21.72
TM38FB	08/04/24	MB1*09	7046289	27900508	09:10	09:17	0	37.22	16.17	21.05
TM38FB	08/04/24	SM1*9	7046289	27900509	09:18	09:26	0	37.54	15.79	21.75
TM38FB	08/04/24	JA8*30	7046289	27900510	09:28	09:36	0	28.36	14.29	14.07
TM38FB	08/04/24	VX4*45	7046289	27900511	09:33	09:42	0	30.09	14.7	15.39
TM38FB	08/04/24	XG1*48	7046289	27900506	09:38	09:44	0	38.21	16.22	21.99
TM38FB	08/04/24	JA8*30	7046289	27900512	11:50	11:57	0	28.54	14.26	14.28
TM38FB	08/04/24	VX4*45	7046289	27900513	11:57	12:05	0	29.38	14.64	14.74
TM38FB	08/04/24	PB1*13	7046289	27900514	12:30	12:37	0	37.44	15.82	21.62
TM38FB	08/04/24	SM1*9	7046289	27900515	12:45	12:51	0	37.24	15.74	21.5
TM38FB	08/04/24	MB1*09	7046289	27900516	12:50	12:59	0	36.81	16.12	20.69
TM38FB	08/04/24	VX4*45	7046289	27900517	14:06	14:13	0	29.8	14.52	15.28
TM38FB	08/04/24	JA8*30	7046289	27900518	14:43	14:51	0	28.7	14.24	14.46
TM38FB	08/04/24	PB1*13	7046289	27900519	15:32	15:39	0	36.83	15.85	20.98
TM38FB	08/04/24	SM1*9	7046289	27900521	16:02	16:13	0	37.09	15.81	21.28
TM38FB	08/04/24	VX4*45	7046289	27900520	16:07	16:16	0	28.93	14.39	14.54
TM38FB	09/04/24	PB1*13	7046289	26790050	09:19	09:26	0	37.53	15.85	21.68
TM38FB	09/04/24	MB1*09	7046289	26790051	09:22	09:30	0	37.48	16.18	21.3
TM38FB	09/04/24	XW7*3	7046289	26790053	09:23	09:31	0	37.31	16.64	20.67
TM38FB	09/04/24	LJ3*0	7046289	26790052	09:25	09:32	0	36.91	16.04	20.87
TM38FB	09/04/24	JA8*30	7046289	26790054	09:36	09:43	0	28.66	14.5	14.16
TM38FB	09/04/24	VX4*45	7046289	26790055	09:43	09:50	0	29	14.48	14.52
TM38FB	09/04/24	YA8*35	7046289	26790056	09:48	09:54	0	37.62	15.82	21.8
TM38FB	09/04/24	XB1*9	7046289	26790057	09:53	10:04	0	37.7	16.13	21.57
TM38FB	09/04/24	PB1*13	7046289	26790058	10:58	11:06	0	37.57	15.82	21.75
TM38FB	09/04/24	MB1*09	7046289	26790059	11:01	11:07	0	36.75	16.12	20.63
TM38FB	09/04/24	XW7*3	7046289	26790060	11:01	11:09	0	37.32	16.64	20.68
TM38FB	09/04/24	LJ3*0	7046289	26/90061	11:04	11:10	0	36.99	16.03	20.96
TM38FB	09/04/24	JA8*30	7046289	26/90062	11:17	11:24	0	28.34	14.77	13.57
TM38FB	09/04/24	YA8^35	7046289	28370129	11:26	11:33	0	37.25	15.79	21.46
TM38FB	09/04/24	VX4^45	7046289	28370128	11:31	11:38	0	29.51	14.62	14.89
TM38FB	09/04/24	XBI^9	7046289	28370130	11:37	11:47	0	37.51	16.1	21.41
TM38FB	09/04/24	PB1*13	7046289	28370131	12:34	12:44	0	37.39	15.82	21.57
TM38FB	09/04/24	XVV / ^ 3	7046289	28370132	13:09	13:15	0	37.63	16.63	21
TM38FB	09/04/24	LJ3^U	7046289	28370134	13:10	13:17	0	37.28	16 17 15	21.28
TM38FB	09/04/24	MB1~09	7046289	28370133	13:10	13:17	0	36.62	16.15	20.47
TM20 FD	09/04/24	JAO 3U	7046289	203/UI35	13.24	13.31	0	∠1.77 27.10	14.00	13.33 01.00
TN20 FD	09/04/24	YA8 35	7046289	28370137	13:38	13:40	0	37.12	15.8	21.32
TM20 ED	09/04/24	VA + 12	7046209	203/UI30	13.41	13.37	0	29.69	10.07	∠1.07 17.11
TM20 ED	09/04/24	VA4 40 DR1*12	7040209	20370130	13.40	13.00	0	20.00	14.07	14.11 01.67
TM28 ED	07/04/24	MR1*00	7040209	20370139	14.10	14.17	0	37.5	16.09	∠1.07 21.17
TM20 ED	09/04/24	101D1 09	7040209	20370141	14.40	14.47	0	37.20 27.14	10.00	21.17
TN120 FB	00/04/24	LJJ U V\//7*0	7046209	203/0140	14.44	14.07	0	37.14 27.10	10.07	21.20
TM28 ED	07/04/24	108×30	7040209	20370142	15.00	14.00	0	28 77	14.65	20.00 17 10
TM28 ED	07/04/24	VV8 × 32	7040209	20370143	15.09	15.10	0	20.77	14.00	14.1∠ 21.67
TM38- FR	07/04/24	VX4*45	7040209	28370144	15.14	15.21	0	29/0	14/13	∠ 1.04 15 06
TM38FR	09/04/24	PB1*13	7046289	28370145	15:58	16:06	0	37 44	16 27	21 17
TM38FR	09/04/24	MB1*09	7046289	28370147	16:16	16:24	0	37.42	16.05	21.37
TM38FR	09/04/24	XW7*3	7046289	28370149	16:24	16:31	0	37.04	16.55	20.49
TM38FR	09/04/24	1.13*0	7046289	28370148	16:33	16:41	0	36.81	15.87	20.94
1000 10	51101127		.0.0207		. 0.00	10.11	<u> </u>	30.01		

TM38FB	09/04/24	JA8*30	7046289	28370150	16:50	16:57	0	28.17	14.64	13.53
TM38FB	09/04/24	YA8*35	7046289	28370152	17:18	17:24	0	37.3	15.72	21.58
TM38FB	09/04/24	VX4*45	7046289	28370151	17:20	17:27	0	29.13	14.42	14.71
TM38FB	09/04/24	PB1*13	7046289	28370153	17:45	18:03	0	37.49	15.8	21.69
TM38FB	09/04/24	XA2*3	7046289	28370155	18:12	18:23	0	36.87	16.37	20.5
TM38FB	09/04/24	XB1*9	7046289	28370154	18:23	18:33	0	37.29	15.98	21.31
TM38FB	10/04/24	PB1*13	7046289	27900522	09:10	09:18	0	37.56	15.84	21.72
TM38FB	10/04/24	GJ7*6	7046289	27900523	09:18	09:24	0	36.36	15.73	20.63
TM38FB	10/04/24	LJ3*0	7046289	27900524	09:18	09:25	0	37.22	15.97	21.25
TM38FB	10/04/24	JA8*30	7046289	28370156	09:23	09:30	0	28.89	14.24	14.65
TM38FB	10/04/24	SM1*9	7046289	28370157	09:24	09:32	0	36.46	15.84	20.62
TM38FB	10/04/24	XW7*3	7046289	28370158	09:26	09:35	0	37.08	16.64	20.44
TM38FB	10/04/24	YA8*35	7046289	28370160	09:54	10:01	0	36.97	15.87	21.1
TM38FB	10/04/24	VX4*45	7046289	28370159	09:56	10:02	0	29.55	14.57	14.98
TM38FB	10/04/24	JA8*30	7046289	28370161	11:15	11:22	0	29.79	14.21	15.58
TM38FB	10/04/24	YA8*35	7046289	28370162	11:40	11:50	0	37.58	15.81	21.77
TM38FB	10/04/24	PB1*13	7046289	28370163	11:59	12:05	0	37.49	15.8	21.69
TM38FB	10/04/24	LJ3*0	7046289	28370164	12:11	12:21	0	37.61	15.93	21.68
TM38FB	10/04/24	SM1*9	7046289	27900525	12:25	12:46	0	36.81	15.8	21.01
TM38FB	10/04/24	GJ7*6	7046289	27900526	12:33	12:41	0	36.69	15.69	21
TM38FB	10/04/24	JA8*30	7046289	27900527	13:37	13:45	0	29.04	14.2	14.84
TM38FB	10/04/24	VX4*45	7046289	28370165	13:48	13:55	0	29.03	14.5	14.53
TM38FB	10/04/24	PB1*13	7046289	27900528	13:53	13:59	0	36.74	15.83	20.91
TM38FB	10/04/24	YA8*35	7046289	28370168	14:04	14:10	0	37.54	15.78	21.76
TM38FB	10/04/24	GJ7*6	7046289	28370169	14:23	14:29	0	36.63	15.65	20.98
TM38FB	10/04/24	SM1*9	7046289	27900609	14:27	14:33	0	37.04	15.77	21.27
TM38FB	10/04/24	LJ3*0	7046289	28370166	14:31	14:38	0	37.22	15.92	21.3
TM38FB	10/04/24	JA8*30	7046289	28370170	15:50	15:57	0	28.75	14.16	14.59
TM38FB	10/04/24	VX4*45	7046289	28370171	16:05	16:12	0	29.16	14.52	14.64
TM38FB	10/04/24	PB1*13	7046289	28370172	16:06	16:22	0	37.48	15.81	21.67
TM38FB	10/04/24	YA8*35	7046289	28370173	16:21	16:28	0	37.46	15.73	21.73
TM38FB	10/04/24	SMT*9	7046289	28370174	16:29	16:36	0	36.92	15.74	21.18
TM38FB	10/04/24	LJ3^0	7046289	28370175	16:30	16:39	0	37.32	15.89	21.43
TM38FB	10/04/24	GJ/^6	7046289	28370176	16:39	16:46	0	36.64	15.63	21.01
TIVI38FB	10/04/24	SS8^08	7046289	28370177	16:45	16:52	0	29.46	13.93	15.53
TIVI38FB	11/04/24	PBT^T3	7046289	28370178	09:16	09:24	0	37.4	15.83	21.57
TIVI38FB	11/04/24	SIVE1 * 90	7046289	28370180	09:29	09:39	0	37.28	15.82	21.40
TIVI38FB	11/04/24	IVID 1 "09	7046289	28370179	09:45	09:53	0	37.71	10.22	21.49
TM20 ED	11/04/24	JAO 3U	7046269	20370104	09.40	09.00	0	29.2 20.05	14.20	14.90
TM30 ED	11/04/24	VV8 40	7046209	20370103	07.47	10.01	0	20.00	15.92	21.60
TM38 FR	11/04/24	TAO 33 DV6*12	7040209	20370100	10.08	11.00	0	35.07	15.86	21.09
TM38FR	11/04/24	SI 4*82	7046289	28370182	10.08	11.00	0	37.68	15.81	21.87
TM38FB	11/04/24	DE4 02	7046289	28370189	11.05	11.00	0	37.18	15.82	21.07
TM38FB	11/04/24	SM1*9	7046289	28370190	11:30	11:37	0	37.69	15.8	21.80
TM38FB	11/04/24	IA8*30	7046289	28370191	11.38	11:07	0	28.64	14.13	14 51
TM38FR	11/04/24	VX4*45	7046289	28370192	11:40	11:47	0	28.95	13.89	15.06
TM38FB	11/04/24	MB1*09	7046289	28370194	12:31	12:38	0	37.57	16.1	21.47
TM38FB	11/04/24	PB1*13	7046289	28370193	12:39	12:45	0	37.52	15.78	21.74
TM38FB	11/04/24	SM1*9	7046289	28370195	13:21	13:27	0	37.74	15.76	21.98
TM38FB	11/04/24	JA8*30	7046289	28370196	13:59	14:06	0	28.82	14.1	14.72
TM38FB	11/04/24	VX4*45	7046289	28370198	14:08	14:15	0	29.11	13.87	15.24
TM38FB	11/04/24	PB1*13	7046289	28 <u>370</u> 199	14:29	14:37	0	37.86	15.83	22.03
TM38FB	11/04/24	MB1*09	7046289	28370197	14:38	14:45	0	37.29	16.05	21.24

TM38FB 11	/04/24	SL4*82	7046289	28370200	14:44	14:55	0	36.83	15.74	21.09
TM38FB 11	/04/24	SM1*9	7046289	28370201	14:55	15:01	0	37.48	15.75	21.73
TM38FB 11	/04/24	VX4*45	7046289	28370203	15:44	15:51	0	28.74	13.86	14.88
TM38FB 11	/04/24	JA8*30	7046289	28370202	15:49	15:57	0	29	14.1	14.9
TM38FB 11	/04/24	PB1*13	7046289	27900610	16:44	16:51	0	37.2	15.81	21.39
TM38FB 11	/04/24	SL4*82	7046289	27900612	17:22	17:29	0	36.28	15.72	20.56
TM38FB 11	/04/24	GJ7*6	7046289	27900614	17:34	17:41	0	36.33	15.59	20.74
TM38FB 11	/04/24	SS8*08	7046289	27900613	17:35	17:41	0	29.27	13.78	15.49
TM38FB 11	/04/24	SM1*9	7046289	27900611	18:07	18:14	0	37.5	15.7	21.8
TM38FB 12	2/04/24	PB1*13	7046289	27900615	08:58	09:05	0	37.27	15.83	21.44
TM38FB 12	2/04/24	SL4*82	7046289	27900616	09:14	09:26	0	35.88	15.71	20.17
TM38FB 12	2/04/24	JZ6*95	7046289	28370208	10:12	10:18	0	29.59	14.86	14.73
TM38FB 12	2/04/24	XC4*09	7046289	28370209	10:23	10:31	0	36.89	16.56	20.33
TM38FB 12	2/04/24	VV1*02	7046289	28370210	10:42	10:54	0	36.72	17.23	19.49
TM38FB 12	2/04/24	YK8*18	7046289	28370211	10:47	10:58	0	29.12	14.25	14.87
TM38FB 12	2/04/24	KG3*7	7046289	27900617	10:51	10:59	0	36.5	16.59	19.91
TM38FB 12	2/04/24	TN9*82	7046289	27900618	10:57	11:17	0	36.49	16.55	19.94
TM38FB 12	2/04/24	XP9*07	7046289	28370212	11:28	11:34	0	29.22	14.59	14.63
TM38FB 12	2/04/24	PB1*13	7046289	28370213	11:49	11:55	0	37.64	15.77	21.87
TM38FB 12	2/04/24	SL4*82	7046289	28370214	12:38	12:49	0	36.2	15.67	20.53
TM38FB 12	2/04/24	SM1*9	7046289	27900619	13:05	13:12	0	37.3	15.78	21.52
TM38FB 12	2/04/24	VV1*02	7046289	27900622	13:40	13:49	0	36.88	17.32	19.56
TM38FB 12	2/04/24	KG3*7	7046289	27900623	13:42	13:50	0	37.22	16.46	20.76
TM38FB 12	2/04/24	KE5*9	7046289	27900621	13:53	14:01	0	28.69	13.88	14.81
TM38FB 12	2/04/24	TR4*52	7046289	27900620	13:54	14:01	0	29.36	14.14	15.22
TM38FB 12	2/04/24	YK8*18	7046289	27900624	14:00	14:09	0	29.1	14.23	14.87
TM38FB 12	2/04/24	PB1*13	7046289	28370215	14:33	14:40	0	37.32	15.78	21.54
TM38FB 12	2/04/24	SM1*9	7046289	28370217	15:45	15:51	0	37.16	15.73	21.43
TM38FB 12	2/04/24	SL4*82	7046289	28370216	15:47	15:56	0	36.34	15.62	20.72
TM38FB 12	2/04/24	VX4*45	7046289	28370218	16:48	17:00	0	28.41	13.82	14.59
TM38FB 12	2/04/24	PB1*13	7046289	28370219	17:17	17:31	0	37.39	15.77	21.62
TM38FB 12	2/04/24	UD2*7	7046289	28370220	17:31	17:37	0	36.94	16.26	20.68
TM38FB 15	5/04/24	SM1*9	7046289	27900625	09:10	09:18	0	37.2	15.85	21.35
TM38FB 15	5/04/24	XA2*3	7046289	27900626	09:58	10:04	0	37.68	16.39	21.29
TM38FB 15	5/04/24	SM1*9	7046289	27900627	11:05	11:11	0	37.59	15.81	21.78
TM38FB 15	5/04/24	VV1*02	7046289	27900628	12:47	12:56	0	37.02	17.18	19.84
TM38FB 15	5/04/24	KG3*7	7046289	27900629	12:50	12:58	0	36.87	16.51	20.36
TM38FB 15	5/04/24	SM1*9	7046289	27900630	13:10	13:18	0	37.29	15.78	21.51
TM38FB 15	5/04/24	TN9*82	7046289	27900631	13:55	14:02	0	36.29	16.57	19.72
TM38FB 15	5/04/24	KG3*7	7046289	27900633	15:26	15:35	0	37.1	16.47	20.63
TM38FB 15	5/04/24	VV1*02	7046289	27900632	15:27	15:37	0	37.07	17.26	19.81
TM38FB 16	5/04/24	YA8*35	7046289	28370221	09:50	10:00	0	37.94	15.8	22.14
TM38FB 16	5/04/24	JA8*30	7046289	27900634	10:13	10:24	0	28.17	14.11	14.06
TM38FB 16	5/04/24	JA8*30	7046289	27900635	12:09	12:18	0	28.69	14.09	14.6
TM38FB 16	6/04/24	JA8*30	7046289	27900636	14:31	14:39	0	29.14	14.06	15.08
TM38FB 16	5/04/24	JA8*30	7046289	27900637	16:53	17:01	0	28.23	14.03	14.2
TM38FB 16	6/04/24	YZ1*2	7046289	27900638	18:04	18:13	0	35.9	16.43	19.47
TM38FB 17	7/04/24	JA8*30	7046289	27900639	08:59	09:07	0	28.99	14.14	14.85
TM38FB 17	//04/24	YA8*35	7046289	28370223	09:45	09:53	0	37.52	15.8	21.72
IM38FB 17	////24	JA8*30	/046289	2/900640	10:57	11:04	0	28.64	14.12	14.52
TM38FB 17	////24	YA8*35	7046289	28370224	11:49	11:57	U	36.99	15.76	21.23
TM38FB 17	////24	JA8*30	7046289	2/900641	14:00	14:11	U	28.38	14.09	14.29
IM38FB 17	////24	JA8*30	/046289	27900642	16:43	16:51	U	28.86	14.06	14.8
IM38FB 18	3/04/24	SM1*9	/046289	27900643	09:24	09:30	U	36.89	15.8	21.09

TM38FB	18/04/24	PB1*13	7046289	27900644	09:28	09:35	0	37.39	15.8	21.59
TM38FB	18/04/24	LJ3*0	7046289	27900646	09:32	09:39	0	36.72	15.81	20.91
TM38FB	18/04/24	GJ7*6	7046289	27900645	09:34	09:41	0	36.82	15.76	21.06
TM38FB	18/04/24	YA8*35	7046289	28370225	10:04	10:12	0	37.35	15.72	21.63
TM38FB	18/04/24	JA8*30	7046289	27900647	10:58	11:04	0	28.53	14.14	14.39
TM38FB	18/04/24	PB1*13	7046289	28370226	11:14	11:21	0	37.45	15.78	21.67
TM38FB	18/04/24	SM1*9	7046289	27900648	11:15	11:22	0	37.22	15.77	21.45
TM38FB	18/04/24	LJ3*0	7046289	27900649	11:30	11:37	0	37.37	15.97	21.4
TM38FB	18/04/24	SS8*02	7046289	28370227	11:42	12:12	0	29.93	13.92	16.01
TM38FB	18/04/24	GJ7*6	7046289	27900650	11:44	11:51	0	37.4	15.73	21.67
TM38FB	18/04/24	YA8*35	7046289	28370232	11:48	11:55	0	37.09	15.7	21.39
TM38FB	18/04/24	SS8*06	7046289	27900651	12:06	12:36	0	36.99	16.38	20.61
TM38FB	18/04/24	SS8*08	7046289	27900652	12:38	12:45	0	29.72	14.04	15.68
TM38FB	18/04/24	JA8*30	7046289	27900653	13:01	13:09	0	28.5	14.16	14.34
TM38FB	18/04/24	PB1*13	7046289	27900654	13:11	13:30	0	37.65	15.79	21.86
TM38FB	18/04/24	SM1*9	7046289	27900655	13:17	13:29	0	37.45	15.83	21.62
TM38FB	18/04/24	LJ3*0	7046289	27900656	13:35	13:42	0	37.52	16.05	21.47
TM38FB	18/04/24	YA8*35	7046289	28370233	14:42	14:51	0	36.83	15.69	21.14
TM38FB	18/04/24	SS8*06	7046289	28370234	14:55	15:04	0	37.27	16.61	20.66
TM38FB	18/04/24	SS8*08	7046289	28370235	14:56	15:04	0	29.41	14.29	15.12
TM38FB	19/04/24	MB1*09	7046289	27900576	09:11	09:21	0	35.79	16.14	19.65
TM38FB	19/04/24	JA8*30	7046289	27900577	09:24	09:31	0	28.83	14.13	14.7
TM38FB	19/04/24	SS8*08	7046289	27900578	09:42	09:49	0	29.25	14.31	14.94
TM38FB	19/04/24	SS8*02	7046289	27900579	09:53	10:07	0	28.93	14.08	14.85
TM38FB	19/04/24	YA8*35	7046289	27900658	09:55	10:03	0	37.31	15.83	21.48
TM38FB	19/04/24	SS8*06	7046289	27900657	10:44	10:50	0	37.25	16.51	20.74
TM38FB	19/04/24	MB1*09	7046289	27900581	11:00	11:07	0	37.25	16.1	21.15
TM38FB	19/04/24	SK2*31	7046289	27900659	11:09	11:15	0	36.53	17.33	19.2
TM38FB	19/04/24	JA8*30	7046289	27900582	11:18	11:26	0	28.56	14.06	14.5
TM38FB	19/04/24	YA8*35	7046289	27900660	11:45	11:52	0	37.39	15.8	21.59
TM38FB	19/04/24	SS8*02	7046289	27900583	11:58	12:22	0	28.7	13.96	14.74
TM38FB	19/04/24	IMB I ~09	7046289	27900661	13:03	13:11	0	37.39	16.07	21.32
TN138FB	19/04/24	228,00	7046289	27900584	13:04	13:12	0	30.80	10.5Z	20.34
TM20 FD	19/04/24	JAO JU SKJ*21	7040209	2790002	13.20	13.33	0	20.29	17.24	14.24
TM20 ED	19/04/24	JNZ JI VA0*25	7040209	2790004	12.50	14.05	0	27.01	17.34	19.07
TM20 ED	19/04/24	TAO 33	7040209	27900003	14.06	14.00	0	37.20	16.20	21.01
TM38 FR	19/04/24	00 011	7040209	27900005	14.00	14.14	0	20.26	13.02	20.09
TM38FR	19/04/24	SS8*04	7046289	27900586	14.50	15.00	0	36.95	16 51	20.44
TM38FB	19/04/24	JA8*30	7046289	27900666	15.20	15.00	0	28.33	14.09	14 24
TM38FB	19/04/24	YA8*35	7046289	27900587	15:46	15:53	0	37.12	15.74	21.38
TM38FB	19/04/24	SK2*31	7046289	27900667	15:48	15:55	0	36.59	17.31	19.28
TM38FB	19/04/24	TT8*66	7046289	27900668	15:52	16:00	0	36.88	16.25	20.63
TM38FB	19/04/24	MB1*09	7046289	27900669	16:12	16:19	0	37.29	16.04	21.25
TM38FB	19/04/24	SS8*06	7046289	27900588	16:47	16:55	0	37.26	16.61	20.65
TM38FB	19/04/24	JA8*30	7046289	27900574	17:04	17:11	0	28.29	14.12	14.17
TM38FB	19/04/24	YA8*35	7046289	27900589	17:29	17:36	0	37.27	15.7	21.57
TM38FB	20/04/24	SK2*31	7046289	27900590	08:59	09:06	0	36.54	17.44	19.1
TM38FB	20/04/24	TT8*66	7046289	27900591	09:15	09:25	0	36.58	16.06	20.52
TM38FB	20/04/24	SS8*08	7046289	27900670	09:20	09:26	0	29.35	14.56	14.79
TM38FB	20/04/24	UD2*7	7046289	27900671	09:32	09:40	0	37.46	16.36	21.1
TM38FB	20/04/24	SS8*02	7046289	27900592	09:34	09:44	0	28.84	14.14	14.7
TM38FB	20/04/24	YA8*35	7046289	27900672	09:39	09:45	0	37.46	15.85	21.61
TM38FB	20/04/24	GJ7*6	7046289	28370236	10:32	10:39	0	37.17	15.66	21.51

TM38FB 20/04/24	JA8*30	7046289	27900593	10:41	10:48	0	28.44	14.37	14.07
TM38FB 20/04/24	SK2*31	7046289	28370237	10:50	10:55	0	37.06	17.32	19.74
TM38FB 20/04/24	TT8*66	7046289	27900594	11:15	11:28	0	36.83	16.04	20.79
TM38FB 20/04/24	YA8*35	7046289	27900673	11:30	11:37	0	36.9	15.82	21.08
TM38FB 20/04/24	SS8*08	7046289	27900595	11:33	11:50	0	28.99	14.56	14.43
TM38FB 20/04/24	SS8*02	7046289	27900674	11:42	11:50	0	28.89	14.08	14.81
TM38FB 20/04/24	JA8*30	7046289	27900596	12:23	12:30	0	28.71	14.38	14.33
TM38FB 20/04/24	SK2*31	7046289	27900675	12:35	12:48	0	36.7	17.28	19.42
TM38FB 20/04/24	SS8*08	7046289	27900677	13:29	13:35	0	29.02	14.67	14.35
TM38FB 20/04/24	YA8*35	7046289	27900676	14:05	14:12	0	36.93	15.81	21.12
TM38FB 20/04/24	SK2*31	7046289	27900678	14:22	14:29	0	36.39	17.32	19.07
TM38FB 20/04/24	JA8*30	7046289	27900597	14:33	14:40	0	28.85	14.36	14.49
TM38FB 20/04/24	SS8*08	7046289	27900598	16:11	16:17	0	29.38	14.77	14.61
TM38FB 20/04/24	JA8*30	7046289	27900599	16:19	16:37	0	28.73	14.23	14.5
TM38FB 20/04/24	YA8*35	7046289	27900679	16:31	16:37	0	37.32	15.77	21.55
TM38FB 20/04/24	TT8*66	7046289	27900680	17:16	17:23	0	37.54	15.97	21.57
TM38FB 22/04/24	XW7*3	7046289	28370238	09:30	09:46	0	37.2	16.67	20.53
TM38FB 22/04/24	PB1*13	7046289	27900681	09:32	09:41	0	36.89	15.84	21.05
TM38FB 22/04/24	SM1*9	7046289	28370239	09:34	09:43	0	36.74	15.9	20.84
TM38FB 22/04/24	SK2*31	7046289	28370240	09:38	09:49	0	37.01	17.52	19.49
TM38FB 22/04/24	LJ3*0	7046289	28370241	09:39	09:57	0	37.29	15.98	21.31
TM38FB 22/04/24	TT8*66	7046289	28370243	10:05	10:12	0	37.42	16.15	21.27
TM38FB 22/04/24	UG4*74	7046289	28370242	10:06	10:23	0	36.36	15.61	20.75
TM38FB 22/04/24	YA8*35	7046289	28370244	10:08	10:16	0	37.38	15.82	21.56
TM38FB 22/04/24	SS8*02	7046289	27900600	10:32	10:42	0	29.06	14.12	14.94
TM38FB 22/04/24	PB1*13	7046289	28370246	11:14	11:22	0	37.22	15.8	21.42
TM38FB 22/04/24	SK2*31	7046289	28370247	11:30	11:36	0	36.85	17.5	19.35
TM38FB 22/04/24	SM1*9	7046289	27900682	11:35	11:43	0	36.52	15.88	20.64
TM38FB 22/04/24	YA8*35	7046289	28370289	11:43	11:52	0	37.24	15.89	21.35
TM38FB 22/04/24	TT8*66	7046289	28370288	11:44	11:51	0	37.22	16.15	21.07
TM38FB 22/04/24	GJ7*6	7046289	28370290	12:03	12:11	0	37.2	15.68	21.52
TM38FB 22/04/24	SS8*02	7046289	27900601	12:32	12:39	0	28.6	14.19	14.41
TM38FB 22/04/24	SM1*9	/046289	27900683	13:28	13:36	0	36.98	15.89	21.09
TM38FB 22/04/24	YA8*35	7046289	27900684	13:56	14:01	0	37.5	15.8	21.7
TM38FB 22/04/24	UG4*/4	7046289	27900685	14:17	14:29	0	35.2	15.58	19.62
TM38FB 22/04/24	118*66	7046289	27900686	14:25	14:35	0	37.42	16.17	21.25
TM38FB 22/04/24	SMT^9	7046289	28370291	15:20	15:27	0	36.97	15.89	21.08
TM38FB 22/04/24	YA8^35	7046289	27900687	15:48	15:56	0	36.19	15.78	20.41
TM38FB 22/04/24	UG4^/4	7046289	27900688	16:25	16:48	0	36.09	15.63	20.46
TM20 FD 22/04/24	110.00	7046289	27000400	10.37	10.47	0	37.30 24 E7	10.34 14 OF	∠1.U4 10.41
TM29 ED 22/04/24	A34 \//E0*4	7046289	27000401	17.42	17.57	0	30.30 27 24	10.70 17-0	17.01
TM29 ER 22/04/24	VVE7 4 TC0*20	7046209	27000402	07.23	09.31	0	30.02	11.2	20.14 15.57
TM38_FR 22/04/24	20×02	7040209	21700092 27000602	07.34 NQ:28	07.41	0	20.03 20.51	14.47	15.54
TM38 EB 23/04/24	XV4*58	7040209	27900093	09.30	09.40	0	27.01	16.66	20.55
TM38_EB_23/04/24	NT1*81	7046289	27900094	09.42	09.50	0	28.02	13.75	20.33
TM38_FR 22/04/24	XM7*0	7040209	2700040	07.40	09.00	0	20.72	17	20.22
TM38FR 23/04/24	YA8*25	7046289	2790060	09.57	10.04	0	36.91	16.02	20.33
TM38FR 23/04/24	558*06	7046289	27900699	09.58	10.04	0	37.78	16.58	20.07
TM38FB 23/04/24	SS8*02	7046289	27900697	10:16	10:26	0	29.81	14.34	15.47
TM38FB 24/04/24	SM1*9	7046289	28370293	09:30	09:37	0	37.06	15.85	21.21
TM38FB 24/04/24	XW7*3	7046289	28370295	09:35	09:48	0	37.02	16.64	20.38
TM38FB 24/04/24	SK2*31	7046289	28370296	09:51	10:00	0	37.09	18.28	18.81
TM38FB 24/04/24	XA2*3	7046289	27900700	09:56	10:04	0	37.82	16.57	21.25

TM38FB	24/04/24	LJ3*0	7046289	28370294	10:05	10:12	0	37.13	16.02	21.11
TM38FB	24/04/24	JA8*30	7046289	27900701	10:14	10:24	0	29.33	14.18	15.15
TM38FB	24/04/24	XT2*38	7046289	27900702	10:39	10:50	0	36.31	15.97	20.34
TM38FB	24/04/24	YA8*35	7046289	28370297	11:18	11:26	0	37.4	15.92	21.48
TM38FB	27/04/24	SL4*82	7046289	28370298	17:01	17:10	0	35.97	15.64	20.33
TM38FB	29/04/24	GJ7*6	7046289	27900703	14:02	14:14	0	36.93	15.72	21.21

REMARKS

堆填區		新界東北堆填區			
Landfill	INEINI	North East New Territories			
公眾填料接收設施		屯門第38區填料庫			
Public fill reception facilities	IIVIJOFD	Fill Bank at Tuen Mun Area 38			

APPENDIX M COMPLAINT LOG

Appendix M - Complaint Log

Reporting month: April 2024

Complaint Log Ref.	EPD Log Ref.	Location	Received Date	Details of Complaint	Investigation/ Mitigation Action Status	Status
C001	N07/RN/00020836- 23	Kong Nga Po Road (Lamp post GD0470)	29-Aug-23	The complainant alleged that the general construction noise except renovation (within Restricted Hours) from at Kong Nga Po Road (Lamp post GD0470), and commented that "晚上八 九點地盤有噪音有人工作". The work sites under complaint are adjacent to the captioned Designated Project area.	Record of Site Investigation Refer to the public complaint which was no mention the certain time, based on daily record provided, CSJV was confirmed that the working period on 26, 27 & 28 Aug 2023 and the working hours were within the approved restricted hour. The equipment applied on the mentioned periods were listed in the Group D of the CNP No. GW- RN0882-23 (Effective date from 24/08/2023 to 23/11/2023) According to the written reply, the Contractor has implemented both the notification of the	Closed
					neighborhood on the schedule of night works and erect noise barriers to screen noisy works for neighborhood. Please be advised that the Contractor is strictly adhering to the conditions of the construction noise permit.	
C002	N07/RN/00029993- 23	The river(s) near the San Uk Ling Holding Centre		The complainant alleged that the river(s) near the San Uk Ling Holding Centre has recently had a large amount of soil/muddy water. (新屋嶺扣留中 心附近的河流,近日有大量黃泥水)	Record of Site Investigation In reference to the public complaint, it has been noted that the complainant did not provide a precise description of the river(s) location adjacent to the San Uk Ling Holding Centre, where there has been a recent influx of soil-laden water.	
			14-Dec-23		EPD officers carried out site inspection on 15/12/2023 at 11:20 –12:00. EPD officers checked the U-channels, catchpits and wastewater treatment facility at WTF. No water including muddy water was discharged from Construction sites to the drainage. The Contractor has checked the drainage and wastewater treatment facilities at WTF and SOTF, which is near the complaint area. No water was discharged from the above locations.	Closed
					Advice: For the Contractor:	

				 The Contractor strictly complies with the requirements of relevant environmental ordinances and EM&A Manual. The promotional flyer contains a Community Liaison Hotline: 9790 2879 that can be placed in residents' mailboxes, so they can directly contact you to resolve environmental issues. 	
				For EPD officer: 1)Please consider that the Community Liaison Hotline: 9790 2879 will be provided for the complainant to directly contact the Contractor to resolve environmental issues. 2) Please consider encouraging the complainant to provide more accurate and detailed information to facilitate our follow-up efforts.	
C003	Soil/muddy water from San Uk Leng at Man Kam To Road near Designated Project of the Police Facilities in Kong Nga Po, near San Uk Leng at Man Kam To Road	7-Apr2024	The complainant alleged in Chinese, as shown below: 1)4月6日下午約一點下了一場雨,但到7號已 過一天,河水還是泥黃色 2)投訴人表示為上水新屋嶺附近居民,在新屋嶺 練靶場附近有一政府地盤,由中國建築進行有 關政府機動步隊的工程。投訴人表示建築公司 沒有一個妥善的排污系統,把地盤所產生的黃 泥水直接排在新屋嶺或經新屋嶺排走,導致黃 泥水經引水道流入新屋嶺及新屋嶺漁塘,嚴重 影響附近居民,現要求有關部門盡快跟進及處 理。	Record of Site Investigation Based on a complaint investigation conducted by the Contractor, no muddy water was found discharged from the site. Mitigation measures have been strengthened by plugging off the last manholes of the site. According to the document provided, the improvement measures implemented by the Contractor include the following: 1) Manhole SMH- 0503 was plugged off, 2) Water pump was placed in the manhole to pump wastewater, if any, to the wastewater treatment facilities, 3) Manhole SMH- 1305 was plugged off, and 4) Water pump was placed in the manhole to pump wastewater, if any, to the wastewater treatment facilities.	Closed

Cumulative Complaint Log

Complaint Log Reporting Period	Total no. of Complaint Received
This reporting month	1
From 1st April 2023 to end of the reporting month	3

APPENDIX N SUMMARY OF SUCCESSFUL PROSECUTION

Appendix N - Summary of Successful Prosecution

Date of Successful Prosecution	Details of the Successful Prosecution	Status	Follow Up	Total no. Received in this Reporting Month	Total no. Received since Project Commencement

APPENDIX O The potential seriousness of the forthcoming environmental impacts and the use of machineries

impactsVisual Impact: The presence of machinery, equipment, and temporary structures associated with ground investigation and plate load testing may have visual impacts on the surrounding landscape, altering theScreening and temporary f surrounding surrounding	following nd Camouflage: Use screening techniques, such as rencing, barriers, or landscaping, to visually machinery, equipment, and temporary structures This can help minimize the visual impact on the glandscape. Noise and Vibration Equipment: Whenever upment produces lower levels of poise and	M.A. Use of Electric-Powered Equipment:
Visual Impact: The presence of machinery, equipment, and temporary structures associated with ground investigation and plate load testing may have visual impacts on the surrounding landscape, altering theScreening and temporary f tonceal the surrounding	nd Camouflage: Use screening techniques, such as fencing, barriers, or landscaping, to visually machinery, equipment, and temporary structures This can help minimize the visual impact on the glandscape. Noise and Vibration Equipment: Whenever	N.A. Use of Electric-Powered Equipment:
aesthetic qualities of the area.Use of Low INoise and Vibration: The operation of heavyUse of Low Imachinery can contribute to noise andpossible, eqvibration pollution, which can disturbvibration shilocal wildlife or sensitive wildlife habitats.the site cancommunitie	ould be used. The use of noise barriers around also help to mitigate the impact on local and wildlife.	Electric- powered equipment is generally qui- eter than diesel powered equipment to help reduce noise pollution.
Disturbance of Local Ecosystems: The drilling operations, particularly those involving excavation, can potentially disturb the local ecosystems and impacting biodiversity.Training and personal abd local ecosyst how to hand encounter loAir Pollution: Machinery used in construction sites can emit pollutants into the air. These pollutants may include Particulate Matter (PM), Nitrogen Oxides (NOx), Sulfur Oxides (SOx), and Volatile Organic Compounds (VOCs), contributing to airTraining and personal abd personal abd local ecosyst how to hand encounter local training for measures to	A Awareness: trainings are provided for site out the importance of minimizing disturbance to tems, such as minimized noise and light pollution, dle waste properly, and what to do if they ocal wildlife. I Measures: Implement dust control measures er sprays, dust screens, or using dust suppression o reduce particulate matter emissions, and all staff on the importance of air quality and o reduce air pollution.	 Employing construction methods of a low- impact nature, such as the utilization of machinery that is lightweight and drilling techniques which are minimally invasive 1. Improved Fuel Efficiency and Maintenance: Promoting fuel-efficient practices and regular maintenance of machinery can help reduce emissions. 2. Properly maintained equipment operates more
pollution and potentially impacting air quality in the surrounding area.	ainment and lining of mud pools is crucial to	efficiently, resulting in lower fuel consumption and reduced emissions. Implementing fuel- saving measures, such as reducing idling time and optimizing equipment usage, can further minimize air pollution during construction.

potential to contaminate local water sources,	pr	event contamination. Mud pools should have an		trenchless method that causes less disturbance			
particularly if improper waste management		permeable liner, such as HDPE or bentonite clay, to prevent	to the surrounding environment and mitigates				
practices are used.		epage into the ground. Berms can be constructed around	the risk of water contamination. It could be a				
	th	e perimeter to contain any overflow. Regular inspection	viable alternative depending on the geology of				
	and maintenance of the liner integrity is important.			the site and the purpose of the drilling			
				operation			
			2	Dry Drilling Techniques: Depending on the			
			۷.	geology of the site, dry drilling techniques could			
				be considered. These methods do not use			
				drilling fluids and therefore reduce the risk of			
				arining huids and therefore reduce the risk of			
	+-			water contamination from these sources.			
Soil Disturbance: The use of heavy machinery	1.	Proper Planning and Design: Incorporate soil protection	AI	nelical pile is a type of deep foundation system			
can cause soil compaction and disturbance,		measures into the initial planning and design phase of	us	ed in construction. It consists of a steel shaft with			
particularly during drilling operations or		construction projects. This includes identifying sensitive	he	lical plates or blades that are twisted into the			
movement of equipment. This soil		areas and implementing appropriate construction	ground to provide support for structures. Helical				
disturbance can disrupt the natural structure		techniques to minimize soil disturbance.		es are commonly used in situations where			
and composition of the soil, affecting its	2.	Ground Improvement Techniques: Techniques like soil	tra	ditional foundation methods are impractical or			
ability to support vegetation growth and		stabilization, grouting, and compaction can help improve	со	stly, such as in areas with poor soil conditions or			
nutrient cycling.		the soil's strength and stability, reducing the likelihood of	lin	ited access for heavy machinery.			
		soil disturbance during construction.					
Energy Consumption: The operation of	1.	Training: workers are trained in the importance of energy	1.	Prefabrication and Modular Construction:			
machinery requires energy, typically derived		conservation and efficiency. This could involve instruction		Prefabrication and modular construction			
from fossil fuels. The extraction, processing,		on when to turn off equipment, how to use machinery		methods involve manufacturing building			
and combustion of these fuels contribute to		efficiently, and the benefits of energy conservation.		components off-site and assembling them on-			
greenhouse gas emissions and contribute to	2.	Efficient Equipment and Machinery: Use energy-efficient		site. This approach reduces energy consumption			
climate change.		machinery and equipment that consume less energy		by streamlining the construction process,			
		during operation. Regular maintenance and proper		minimizing material waste, and optimizing			
		calibration of machinery can also improve energy		energy usage during manufacturing.			
		efficiency and reduce energy waste.	2.	Lean Construction: This methodology helps			
				energy optimization in construction processes.			

Waste Generation: Ground investigation and	Education and Training: education and training are provided	Cone Penetration Testing (CPT): CPT is a method of
plate load testing may generate various types	to construction workers and staff on proper waste	ground investigation that produces minimal waste
of waste, including drilling cuttings, excess	management practices. Raise awareness about the	compared to traditional drilling methods. It involves
soil, and construction debris. Improper	importance of waste reduction, recycling, and responsible	pushing a cone-shaped probe into the ground and
disposal or management of these wastes can	disposal methods. Encourage worker participation and	measuring the resistance, which can provide
result in soil and water contamination or	engagement in waste management initiatives.	valuable information about the soil conditions with
contribute to landfill usage.		less soil disturbance.

APPENDIX P A LIST OF MACHINERIES USED IN CONSTRUCTIN SITE

SSK509 Design and Construction of Kong Nga Po Police Training Facilities NRMM & QPME List

	<u>Type</u>	<u>Brand</u>	Model	<u>S/N No.</u>	Engine Make	Engine Model	NRMM No.	Approval, Exemption or Modification	QPME no.	<u>QPME</u> Expiry Date	Sound Power Level
1	Generator	Airman	SDG100S-3B1	1533B10240	ISUZU	BI-4HK1XYGD-02	EPD-A-003542-2017	Approval	EPD-06206R	1-Dec-29	92
2	Forklift	Mitsubishi	fd25nt	CF18C-81179	Mitsubishi	S4S	EPD-A-007117-2016	Approval			
3	Loader	Bobcat	S450	B1ED14478	Kubota	V2403	EPD-A-000347-2022	Approval			
4	Generator	Airman	SDG60S-3B1	14A3B10240	ISUZU	BJ-4JJ1XYGD-04	EPD-A-003657-2017	Approval	EPD-06274R	1-Dec-29	90
5	Generator	Denyo	DCA-220ESEI	3936288	ISUZU	6UZ1	EPD-A-001848-2019	Approval	EPD-08614	1-Aug-25	96
6	Forklift	Doosan	D30NXP	FDA41-1670-02844	YANMAR	4TNE98-BQDF1CC	EPD-A-000153-2023	Approval			
7	Generator	Airman	SDG60S-3B1	14A3B10369	ISUZU	BJ-4JJ1XYGD-04	EPD-A-001314-2020	Approval	EPD-09851	1-Aug-26	90
8	Generator	Airman	SDG220L-5B1	P8BB1-0270	ISUZU	BH-6UZ1XYGD-04	EPD-A-001771-2021	Approval	EPD-11160	1-Aug-27	94
9	Generator	Nippon Sharyo	NES150TI	DG041900	ISUZU	BH-6HK1X	EPD-A-001707-2018	Approval	EPD-07118	1-Jul-24	92
10	Forklift	Mitsubishi	FD30NT	CF14E-16891	Mitsubishi	S4S	EPD-A-000779-2017	Approval			
11	Generator	Nippon Sharyo	NES220EM	FJ083800	Guangxi Yuchai	YC6A275-D30	EPD-M-002058-2020	Approval	EPD-01840R	1-Jul-25	95
12	Generator	Airman	SDG300L-5B1	P9BB1-0057	KOMATSU	SAA6D125E-5-BV	EPD-A-001535-2017	Approval	EPD-05174R	1-Apr-29	98
13	Excavator	Komatsu	PC138US-8NM	29202	KOMATSU	SAA4D95LE-5	EPD-A-000710-2021	Approval			
14	Excavator	Hitachi	ZX200-5A	HCMDCX90E00300835	ISUZU	4HK1-XDHAG-02-C3	EPD-A-001008-2019	Approval	EPD-08152	1-Apr-25	103
15	Excavator	Hitachi	ZX75US-3	HCM1P300A00062042	ISUZU	AU-4LE2X	EPD-A-003158-2019	Approval			
16	Generator	Airman	SDG220L-5B1	P8BB1-0339	ISUZU	BH-6UZ1XYGD-04	EPD-A-001469-2022	Approval	EPD-12431	1-Jun-28	94
17	Generator	Nissha	NES150TI	DG028600	lsuzu	BH-6HK1X	EPD-A-004698-2016	Approval	EPD-03628R	1-Apr-28	92
18	Generator	Airman	SDG45S-3B1	13A3B10349	Kubota	V3800-T	EPD-A-003461-2017	Approval	EPD-06204R	1-Dec-29	87
19	Generator	Airman	SDG220L-5B1	P8BB1-0383	ISUZU	BH-6UZ1XYGD-04	EPD-A-000565-2023	Approval	EPD-13321	1-Mar-29	94
20	Drilling rig	China Geo-equipment Chongqing Exploration Machinery Co. Ltd.	XY-2B	3-4818	Beinei	F4L912E11-3	EPD-A-002846-2020	Approval			
21	Excavator	Komatsu	SK350LC-8	YC11-06650	Hino	J08E-TM	EPD-A-002154-2018	Approval			
22	Generator	Nippon Sharyo	NES150TI	DG042300	ISUZU	BH-6HK1X	EPD-A-002077-2018	Approval	EPD-07262	1-Aug-24	92
23	Excavator	Yanmar	ViO40-5	51036B	Yanmar	4TNV88-PBV	EPD-A-000128-2019	Approval			
24	Excavator	Hitachi	ZX350K-3	HCM1V900T00056936	ISUZU	6HK1-XDHAA-01-C2	EPD-A-000772-2020	Approval			
25	Excavator	Kobelco	SK135SR-2	YY06-15612	Mitsubishi	D04FR	EPD-A-000581-2022	Approval			
26	Excavator	Liugong	CLG922E	CLG922EZHPE718565	Cummins	QSB7	EPD-A-003163-2023	Approval			
27	Generator	Nippon Sharyo	NES60TK2	KS013300	Kubota	V3800-DI-TI-K3A	EPD-A-007338-2016	Approval	EPD-04522R	1-Dec-28	90
28	Road works machine	BITELLI	DTV325	000816	HATZ	2M41	EPD-EE-018554-2015	Exemption			
29	Excavator	Kobelco	SK200-8	YN12-65540	Hino	J05E-TA	EPD-A-003548-2017	Approval			
30	Loader	Bobcat	S450	B1ED11528	Kubota Corporation	V2403-M-DI-EU32	EPD-A-005651-2016	Approval			
31	Excavator	Kobelco	SK225SR	YB05-03058	Hino	AA-J05E-TA	EPD-A-001400-2022	Approval			
32	Excavator	Kato	HD820V	KWJ01E01PC0006237	Mitsubishi	4M50-TLE3A	EPD-A-003461-2021	Approval			
33	Excavator	Hitachi	ZX225USR-5B	HCMDCQA0E00303589	ISUZU	4HK1	EPD-A-000509-2024	Approval			
34	Excavator	Liugong	CLG922E	CLG922EZEPE718566	Cummins	QSB7	EPD-A-003164-2023	Approval			
35	Excavator	Kobelco	SK135SR-2	YY06-22265	Mitsubishi	D04FR	EPD-A-005755-2016	Approval			
36	Excavator	Kobelco	SK225SR-3	YB07-05170	Hino	J05E	EPD-A-000565-2024	Approval			
37	Excavator	Kobelco	SK135SR-2	YY05-12343	Mitsubishi	D04FR-KDP2TAAC	EPD-A-000483-2017	Approval			
38	Generator	Nippon Sharyo	NES60TK2	KS013000	Kubota	V3800-DI-TI-K3A	EPD-A007294-2016	Approval	EPD-04519R	1-Dec-28	90
39	Excavator	Komatsu	PC228US-3E0	KMTPC161P02042049	KOMATSU	SAA6D107E-1	EPD-A-005462-2016	Approval			
40	Excavator	Kato	HD820V	KWJ01E01VA0005768	Mitsubishi	4M50-TLE3A	EPD-A-000979-2022	Approval			
41	Road works machine	Dynapac	CC1300	10000334E0A010764	Kubota	V22030	EPD-EE-019550-2015	Exemption			
42	Air compressor	Denyo	DIS-180SS2	3929214	ISUZU	AA-4LE2	EPD-A-001224-2018	Approval	EPD-06937	1-May-24	93
43	Excavator	Caterpillar	320D	CAT0320DEBWZ02549	Caterpillar	JRD-C6.4	EPD-A-000252-2019	Approval			
44	Road works machine	BOMAG	BW131AD-2	751750101550	KUBOTA	V1505	EPD-A-001349-2022	Approval			
45		CHINA Geo-equipment Chongqing Exploration	10/ 25	0.4755	2511151		500 A 001600 2026				
40	Drilling rig	iviachinery Co. Ltd.	XY-2B	3-4/56	BEINEI	F4L912E11-1	EPD-A-001602-2020	Approvai			
40	Drilling rig	Beijing JAINE	JD110	2014015	DCEC	6BTA5.9-C150-II	EPD-EE-025256-2015	Exemption	500.045440	4.0	
4/	Generator	Nippon Sharyo	NES25TK	XZ027600	Kubota	V2403-K3A	EPD-A-00/336-2016	Approval	EPD-04514R	1-Dec-28	90
48	Loader	Liugong	CLG365B	LGC365BZCPC503358	Perkins	404D-22	EPD-A-000432-2024	Approval			
APPENDIX Q Wastewater Discharge Layout Plan

