



Date: 13 January 2024 Your ref: Our ref: PL-202501015

Architectural Services Department 40/F, Queensway Government offices 66 Queensway, Hong Kong

Attn: Mr. Vincent Kwok

Dear Mr. Kwok,

Re: Contract No. SS K/509 Provision of Independent Environmental Checker Consultancy for Design and Construction of Kong Nga Po Police Training Facilities <u>Verification of Monthly EM&A Report (January 2025)</u>

Reference is made to the Monthly EM&A report (December 2024) (Version 1) provided by ET via email on 7 January 2025 and subsequent revision (Version 2) on 10 January 2025.

Please be informed that we have no adverse comments on the Monthly EM&A report (December 2024) (Version 2). We hereby verify the submission is in accordance with Condition 3.4 of Environmental Permit No. FEP-01/510/2016.

Thank you for your attention.

Yours sincerely, For and on behalf of Acuity Sustainability Consulting Limited

Maar

Ir Y. H. LAW Independent Environmental Checker

c.c. Ka Shing Management Consultancy Ltd.

Provision of Environmental Team consultancy for Design and Construction of Kong Nga Po Police Training Facilities (Programme No. 279LP)

Monthly Environmental Monitoring and Audit Report for December 2024 (Version 2)

Disclaimer

The information provided in this report is for presentation. All information in the report is provided in good faith, and every effort has been made for the information contained herein at the time of publication. However, our company disclaims all responsibilities and liabilities for incompleteness within this report.

Ka Shing Management Consultancy Ltd. www.ka-shign.net Unit 2, 13/F Kai Yue Commercial Building, 2C Argyle St, Mong Kok, Kowloon Our ref: 10-1-2025

10-1-2025

By email: kwokhw@archsd.gov.hk

Architectural Services Department 40/F, High Block, Queensway Government Offices, 66 Queensway, Hong Kong (Attn: Mr. Vincent Kwok)

Dear Mr. Kwok,

Re: Quotation No. PMB202/8480/2022/A01/A Provision of Environmental Team consultancy for Design and Construction of Kong Nga Po Police Training Facilities (Programme no. 279LP) <u>-Submission of the monthly EM&A report in December 2024</u>

We refer to the Environmental Permit No. FEP-01/510/2016 for the captioned project.

Subject to the accuracy and authenticity of all the information provided to us, we hereby certify, in accordance with Conditions 3.4 of Environmental Permit No. FEP-01/510/2016, that the information is a representation of what it signifies.

Thank you very much for your attention and please feel free to contact Mr. Lee at 9382 4204 should you require further information.

Yours faithfully,

For and on behalf of Ka Shing Management Consultant Limited

Mr. W. H. Lee Environmental Team Leader

Table of Contents

		Page No.
	EXECUTIVE SUMMARY	
	Introduction	5
	Environmental Monitoring and Audit Progress	5
	Breaches of Action and Limit Levels	5
	Construction Noise	5
	Air Quality Eaclastical Manitoring	6 6
	Ecological Monitoring Environmental Non-Compliance	6
	Environmental Complaint	0 6
	Notification of Summons and Successful Prosecutions	6
	Reporting Changes	6
	Future Key Issues	6-7
1	INTRODUCTION	
	Purpose of the report	8
	Structure of the report	8
2	PROJECT INFORMATION	
	Background	9
	Project Organization	9-10
	Summary of Construction Works Undertaken During Reporting Month	10
	Construction Programme Status of Environmental Licences, Notifications and Permits	10 10-11
	Summary of EM&A Requirement	10-11
	Status of Compliance with Environmental Permits Conditions	11-12
3	NOISE MONITORING	
	Monitoring Requirements	13
	Monitoring Location	13
	Monitoring Equipment	13
	Monitoring Parameters, Frequency and Duration	14
	Monitoring Methodology and QA/QC Procedures	14-15
	Maintenance and Calibration	15 15-16
	Results and Observations Event and Action Plan	13-16 16
4	AIR QUALITY MONITORING	
	Monitoring Requirements	17
	Monitoring Location	17
	Monitoring Equipment	17-18
	Monitoring Parameters, Frequency and Duration	18
	Monitoring Methodology and QA/QC Procedure	18-19
	Results and Observations	19-20
	Event and Action Plan	20
5	LANDSCAPE AND VISUAL MONITORING	

Monitoring Requirements	21
-------------------------	----

6	ECOLOGICAL MONITORING	
	Monitoring of Flora Species of Conservation Interest	22
	Post-Transplantation Monitoring and Maintenance Programme	22-23
	Results and Observations	23-24
	Precautionary Measure for Butterfly Species of Conservation Interest	24
	Precautionary Measures to Minimize Indirect Disturbance on Ecology	24
7	ENVIRONMENTAL SITE INSPECTION	
	Site Audits	25-26
	Implementation Status of Environmental Mitigation Measures	26
	Solid and Liquid Waste Management Status	26
8	ENVIRONMENTAL NON-CONFORMANCE	
	Summary of Exceedances	27
	Summary of Environmental Non-Compliance	27
	Summary of Environmental Complaint	27
	Summary of Environmental Summon and Successful Prosecution	27
9	FUTURE KEY ISSUES	
	Key Issues in the Coming Three Months	28-29
	Monitoring Schedule for the Next Month	29
10	CONCLUSIONS AND RECOMMENDATIONS	
	Conclusions	30
	Recommendations	30-31

LIST OF TABLES

Table I	Summary Table for EM&A Activities in the Reporting Month
Table II	Summary Table for Events Recorded in the Reporting Month
Table 2.1	Key Contacts of the Project
Table 2.2	Status of Environmental Licences, Notifications and Permits (Contract No. SSK509)
Table 2.3	Summary Table for Status of Compliance / Required Submission
Table 3.1	Location for Noise Monitoring Stations
Table 3.2	Noise Monitoring Equipment
Table 3.3	Noise Monitoring Parameters, Duration and Frequency
Table 3.4	Summary Table of Noise Monitoring Results during the Reporting Month
Table 3.5	Observation at Noise Monitoring Stations
Table 4.1	Location for Air Quality Monitoring Locations
Table 4.2	Air Quality Monitoring Equipment
Table 4.3	Impact Dust Monitoring Parameters, Frequency and Duration
Table 4.4	Summary Table of 1-hour TSP Monitoring Results during the Reporting Month
Table 4.5	Observation at Dust Monitoring Stations
Table 7.1	Observations and Recommendations of Site Audit

LIST OF FIGURES

Figure 1	Site Layout Plan
Figure 2	Location of Air Quality Monitoring Stations
Figure 3	Location of Noise Monitoring Stations

LIST OF APPENDICES

Appendix A	Construction Programme and Proactive Environmental Protection Proforma
Appendix B	Action and Limit Levels
Appendix C	Copies of Calibration Certificates
Appendix D	Environmental Monitoring Schedules
Appendix E	Air Quality Monitoring Results and Graphical Presentation
Appendix F	Noise Monitoring Results and Graphical Presentation
Appendix G	Weather Condition
Appendix H	Ecological Monitoring Records
Appendix I	Event Action Plans
Appendix J	Summary of Exceedance
Appendix K	Environmental Mitigation Implementation Schedule (EMIS)
Appendix L	Waste Generation in the Reporting Month
Appendix M	Complaint Log
Appendix N	Summary of Successful Prosecution
Appendix O	The potential seriousness of the forthcoming environmental impacts and the use of
	machineries
Appendix P	A List of Machineries Used in Construction Site
Appendix Q	Wastewater Discharge Layout Plan

EXECUTIVE SUMMARY

Introduction

- E1. This document represents the 21st monthly report detailing the Environmental Monitoring and Audit (EM&A) activities for the Kong Nga Po Police Facilities Project, which operates under Environmental Permit No. FEP-01/510/2016. This report was prepared by Ka Shing Management Consultancy Ltd. (Ka Shing) under "Service Contract Quotation No. PMB202/8480/2022/A01/A Provision of Environmental Team consultancy for Design and Construction of Kong Nga Po Police Training Facilities" (hereinafter called the "Service Contract"). The report encapsulates the EM&A activities and findings carried out between the 1st and 31st of December2024.
- E2. On the 23rd of December 2022, a section of the construction site was transferred to the Architectural Services Department (ArchSD), which assumed responsibility for the building's construction. Furthermore, ArchSD has taken on the role of maintenance agent for the Hong Kong Police Force (HKPF) throughout the operational phase.
- E3. In the month covered by this report, the Project of Police Facilities at Kong Nga Po, which operates under Environmental Permit No. FEP-01/510/2016, engaged in the following contractual work: Contract No. SSK509, which encompasses the design and construction of the Kong Nga Po Police Training Facilities.

Environmental Monitoring and Audit Progress

E4. A summary of the EM&A activities in this reporting month is listed in Table I below:

EM&A Activities	Date				
Noise Monitoring	06, 12, 18, 24, 30 December 2024				
Air Quality Monitoring	06, 12, 18, 24, 30 December 2024				
Environmental Site Inspection	2, 9, 17, 24, 30 December 2024				
Ecological Monitoring	30,31 December 2024				
Landscape & Visual Inspection	2, 9, 17, 24, 30 December 2024				

 Table I
 Summary Table for EM&A Activities in the Reporting Month

Breaches of Action and Limit Levels

E5. Summary of the environmental exceedances of the reporting month is tabulated in Table II.

Construction Noise

E6. During the reporting month, the planned noise monitoring for construction took place as scheduled, with no recorded incidents of the Action/Limit Levels being exceeded.

Air Quality

E7. Throughout the reporting period, all planned air quality monitoring associated with construction was executed, and there were no recorded instances where the Action/Limit Levels were surpassed.

Table II	Summary	Table for	Events F	Recorded	in the l	Reporting Month	
----------	---------	-----------	----------	----------	----------	-----------------	--

Environmental Monitoring	Parameter		of Non-Project ted Exceedances No. of Exceedances		l to the ion Works	Action Taken
		Action Level	Limit Level	Action Level	Limit Level	
Noise	L _{eq(30min)}	0	0	0	0	N/A
Air Quality	1-hr TSP	0	0	0	0	N/A

Ecological Monitoring

E8. The ecological monitoring slated for the reporting month was conducted according to schedule. Details of the findings from this ecological monitoring for the respective period are available in Appendix H.

Environmental Non-Compliance

E9. During the reporting month, no environmental compliance violations were documented.

Environmental Complaint

E10. No environmental complaints were recorded during the reporting period. In the event of any complaints, they would be documented in the Complaint Log found in **Appendix M**.

Notification of Summons and Successful Prosecutions

E11. Throughout the month covered in this report, there were no instances of receiving notifications regarding summons or confirmations of successful prosecutions.

Reporting Changes

E12. On the 23rd of December 2022, a section of the construction site was handed over to the Architectural Services Department (ArchSD). ArchSD has taken on the task of overseeing the construction activities for the building. This Monthly Environmental Monitoring and Audit (EM&A) Report offers a summary of the site operations and the status of the environmental safeguards being implemented under the contract with ArchSD.

Future Key Issues

- E13. The major site activities for the coming three months include:
 - 1. Open cut excavation
 - 2. Removal of soil

- 3. Construction of footings
- 4. Construction of substructure and superstructure
- 5. Construction of footbridge
- 6. Backfilling
- 7. U.U. Lead in and Pipe Duct Connection
- 8. MIC installation
- E14. The aforementioned construction activities could potentially lead to environmental impacts, with the primary concerns centered around construction dust, noise, water quality, and waste management. For detailed information, please refer to **Appendix A** regarding the anticipated major impacts from the construction works and corresponding recommended mitigation measures.

1 INTRODUCTION

- 1.1 The Architectural Services Department (ASD) has commissioned Ka Shing Management Consultancy Ltd. (Ka Shing) as the Environmental Team (ET) to conduct the Environmental Monitoring and Audit (EM&A) activities for the Kong Nga Po Police Facilities Project, as dictated by Environmental Permit No. FEP-01/510/2016.
- 1.2 The main construction activities for the Project began on the 3rd of July, 2020, and the primary location at Kong Nga Po was handed over to the Architectural Services Department (ASD) on the 23rd of December, 2022. The ASD has assumed control over the building construction tasks and will serve as the maintenance representative for the Hong Kong Police Force (HKPF) once the project is operational.

Purpose of the report

1.3 This document constitutes the 21st EM&A Report, offering a consolidated overview of the monitoring outcomes for impacts and the audit results from the EM&A program over the reporting interval spanning from the 1st to the 31st December 2024.

Structure of the report

- 1.4 The structure of the report is as follows:
 - Section 1: Introduction
 - Section 2: Project Information
 - Section 3: Noise Monitoring
 - Section 4: Air Quality Monitoring
 - Section 5: Landscape and Visual Monitoring
 - Section 6: Ecological Monitoring
 - Section 7: Environmental Site Inspection.
 - Section 8: Environmental Non-conformance
 - Section 9: Future Key Issues
 - Section 10: Conclusions and Recommendations

2 PROJECT INFORMATION

Background

- 2.1 The Project mainly includes construction and operation of various police facilities. The police facilities include:
 - (i) a helipad;
 - (ii) two firing ranges; and
 - (iii) other facilities, associated infrastructure & utilities, etc.
- 2.2 The Project falls under the category of a Designated Project as defined by the Environmental Impact Assessment Ordinance (EIAO). In October 2016, an Environmental Impact Assessment (EIA) Report (Report No.: AEIAR-201/2016) was approved for the Project in accordance with the EIA Study Brief (No. ESB-276/2014) and the Technical Memorandum on Environmental Impact Assessment Process (EIAO-TM). The corresponding Environmental Permit (EP no.: FEP-01/510/2016) was issued by the Director of Environmental Protection (DEP).
- 2.3 As per the approved Environmental Monitoring and Audit (EM&A) Manual, a comprehensive air quality and noise monitoring program is recommended during the construction phases of the Project to assess and monitor potential dust and noise nuisances. Prior to the commencement of the Project's construction works, baseline air quality and noise monitoring were conducted by the previous Environmental Team (Wellab Limited) from 14th March, 2020, to 2nd April, 2020, to establish the pre-existing conditions at designated sensitive receivers.
- 2.4 Figure 1 displays the site layout plan for the Project.

Project Organization

- 2.5 Various stakeholders with varying degrees of participation are part of the Project's organizational structure under Environmental Permit number: FEP-01/510/2016, which includes:
 Project Proponent Architectural Services Department (ArchSD)
 Contractor– China State JV
 Environmental Team (ET) Ka Shing Management Consultancy Ltd.
 Independent Environmental Checker (IEC) Acuity Sustainability Consulting Limited
- 2.6 Table 2.1 summarizes the contact information for key personnel associated with Quotation No. PMB202/8480/2022/A01/A and additional contacts linked with the ArchSD Contract No. SSK509.

Party	Role	Contact Person	Phone No.	Fax No.
Architectural Services Department	Project Proponent	Mr. Vincent Kwok	2867 3939	3542 5223

Table 2.1	Key Cont	acts of the	Project
-----------	----------	-------------	---------

Montility EM&A Report – December 2024						
	Site Agent	Mr. Kelvin Chan	6272 8828	2866 6325		
Contractor (China State JV)	Environmental	Ms. Marian Kong	6174 9735 2866 6325			
	Officer	Mr. LuLu Mar	5998 8852			
Ka Shing Management Consultancy Ltd.	ETL	Mr. W.H. Lee	2618 2166	2120 7752		
Acuity Sustainability Consulting Limited	IEC	Ir. Y.H. Law	2698 6833	2698 9383		

Summary of Construction Works Undertaken During Reporting Month

- 2.7 Significant site activities conducted on-site during the reporting month comprised:
 - 1. Open cut excavation
 - 2. Removal of soil
 - 3. Construction of footings
 - 4. Construction of substructure and superstructure
 - 5. Construction of footbridge
 - 6. Backfilling
 - 7. U.U. Lead in and Pipe Duct Connection
 - 8. MIC installation

Construction Programme

- 2.8 **Appendix A** contains a version of the Contractors' construction schedules. The primary site activities planned by the Contractor for the upcoming three months have been examined. In **Appendix O**, the expected environmental impacts' potential severity and the deployment of equipment have been evaluated. This appendix additionally provides the Contractor with recommendations and insights on alternative approaches aimed at raising environmental consciousness, refining practices on the construction site, and fostering environmental improvements.
- 2.9 **Table 2.2** presents a consolidated overview of the pertinent environmental protection permits, licenses, and/or notifications associated with this Project.

D	Valid	Period	St. 4	
Permit / Licence No.	From	То	Status	
Further Environmental Permit (FEP)				
FEP-01/510/2016	N/A N/A		Valid	
Construction Noise Permit (CNP)				
GW-RN1238-24	30-10-2024	28-02-2025	Valid	
Notification pursuant to Air Pollution Control (Construction Dust) Regulation				
EPD Ref no.: 487864	N/A	N/A	N/A	

Table 2.2 Status of Environmental Licences, Notifications and Permits

Billing Account for Construction Waste Disposal				
Account No. 7046289 18-01-2023 N/A Valid		Valid		
Registration of Chemical Waste Producer				
WPN5213-641-C4770-01	770-01 18-01-2023 N/A Valid		Valid	
Effluent Discharge Licence under Water Pollution Control Ordinance				
WT00043663-2023	21-04-2023	30-04-2028	Valid	

Summary of EM&A Requirement

- 2.10 The Environmental Monitoring and Audit (EM&A) program includes the monitoring of construction noise, air quality, ecological conditions, and regular environmental site audits. The specific requirements for the EM&A program are outlined in the following sections:
 - Environmental requirements in contract documents;
 - Event / Action Plans;
 - Environmental mitigation measures, as recommended in the Project EIA study final report;
 - All monitoring parameters; and
 - Action and Limit levels for all environmental parameters.

Status of Compliance with Environmental Permits Conditions

2.11 **Table 2.3** provides a summary of the adherence to Environmental Permit (EP) No. FEP-01/510/2016 and the necessary submissions connected to this Project as stipulated by the EP.

FEP Conditions	Submission	Submission Date	Approval Status
1.12	Commencement date of construction of the Project	30/3/2023	*
2.7	Proposal on the Reporting Mechanism and Curriculum Vitae of the IEC	20/3/2023	*
2.10	The date of setting up the Community Liaison Hotline and the contact details	27/2/2023	*
2.11	Management Organization of Main Construction Companies, at least an organization chart, names of responsible persons and their contact details	10/3/2023	*
2.12	Construction Works Schedule and Location Plans	10/3/2023	*
2.13	Layout plan for permeable pavings.	Submitted to EPD on 29/3/2023. Supplementary information submitted to EPD on 23/3/2024.	For approval
2.14	Landscape and visual mitigation plan	Submitted to EPD on 26/6/2023.	For approval

Table 2.3 Summary Table for Status of Compliance / Required Submission under FEP No. FEP-01/510/2016

2.16	Plan for perimeter walls/ boundary wall sat project site and sidewalls of firing range	6/12/2024	For approval
2.19	Submission of Helicopter Flight Plan	1 month before commencement of operation of Helipad	Notification
3.3	Baseline Air Quality and Noise Monitoring Report	30/3/2023	Deposit
4.2	Internet address of a dedicated web site	13/4/2023	*

Remarks: * Approval not required in FEP-01/510/2016

3 NOISE MONITORING

Monitoring Requirements

3.1 Following the EM&A Manual, monitoring of construction noise was performed by measuring the A-weighted equivalent continuous sound pressure level (Leq) to track noise generated by construction operations. Each monitoring station is scheduled for weekly noise assessments, with one set of readings to be taken from 0700 to 1900 hours on typical weekdays. The predefined Action/Limit Levels for the environmental monitoring activities are presented in **Appendix B**.

Monitoring Location

3.2 As per Section 3.2.3 of the EM&A Manual, impact noise monitoring took place at fourteen specified noise monitoring stations. Following the guidelines of the Project's Environmental Impact Assessment (EIA) report, noise monitoring stations situated within a 300-meter radius of the Project's boundary were taken into account. Consequently, six noise monitoring stations identified as relevant monitoring locations are depicted in Figure 3. The specific locations of these noise monitoring stations are detailed in **Table 3.1**.

Monitoring Station	Location of Measurement
NM9	Village House, Kong Nga Po
NM10	Village House, Kong Nga Po
NM11	Village House, Kong Nga Po
NM12	Village House, Kong Nga Po
NM13	Village House, Kong Nga Po
NM14	Village House, near Man Kam To Road

Table 3.1Location of Noise Monitoring Stations

Monitoring Equipment

3.3 Impact noise monitoring was carried out using Integrating Sound Level Meters. These meters, classified as Type 1, are capable of providing continuous readings of noise levels, including the equivalent continuous sound pressure level (Leq) and percentile sound pressure level (Lx), and they conform to the specifications of International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1). The noise monitoring equipment utilized is summarized in Table 3.2. The calibration certificates for these devices can be found in Appendix C.

Equipment	Model	Quantity
Sound Level Meter	BSWA 308	1
Sound Calibrator	CEL-120/1	1

Monitoring Parameters, Frequency and Duration

3.4 **Table 3.3** encapsulates the variables monitored, the frequency of monitoring, and the total time span of the noise monitoring activities. The schedule for noise monitoring can be located in **Appendix D.**

Table 3.3	Noise	Monitoring	Parameters.	Duration	and Frequency
1 4010 5.5	1,0100	monne	1 urunieters	Duration	und i requerie

Monitoring Stations	Parameter	Duration	Frequency	Measurement
NM9	$L10(30 \text{ min.}) \\ dB(A)^{[2]}$			Free field ^[1]
NM10	dB(A) ^r			Free field ^[1]
NM11	L90(30 min.)			Façade
NM12	$dB(A)^{[2]}$	0700-1900 hrs on	Once per	Façade
NM13	$\begin{array}{c} \text{Leq(30 min.)} \\ \text{dB(A)}^{[2]} \end{array}$	normal weekdays	week	Free field ^[1]
NM14	dB(A) ^[2] (as six consecutive Leq, 5min readings)			Free field ^[1]

Remarks:

[1]: Correction of +3dB (A) for Free-field Measurement.

[2]: A-weighted equivalent continuous sound pressure level (Leq). It is the constant noise level which, under a given situation and time period, contains the same acoustic energy as the actual time-varying noise level.

L10 is the level exceeded for 10% of the time. For 10% of the time, the sound or noise has a sound pressure level above L10.

L90 is the level exceeded for 90% of the time. For 90% of the time, the noise level is above this level.

Monitoring Methodology and QA/QC Procedures

3.5 The procedures for noise monitoring were conducted in this manner:

- The sound level meter was mounted on a tripod, positioned 1 meter away from the outside of the noise-sensitive facade and at a height of 1.2 meters above ground level;

- To achieve free field measurement conditions, the meter was placed at a distance from any reflective surfaces, and the measured noise levels were then corrected by adding +3 dB(A);

- The battery's condition was examined to guarantee the proper operation of the meter;

- The settings for parameters like frequency weighting, time weighting, and measurement duration were established as detailed below:

-frequency weighting: A

-time weighting: Fast

-time measurement: Leq(30 min.) dB(A)

- Noise levels were measured as six consecutive Leq, 5-minute readings during the hours when restrictions did not apply (specifically, from 0700 to 1900 hrs on normal weekdays).

- Calibration of the meter was performed before and after each noise measurement session using a Calibrator set to 94.0 dB at 1000 Hz. Should there be a discrepancy greater than 1.0 dB in calibration levels pre- and post-measurement, the data would be deemed invalid. A repeat measurement would then be necessary following recalibration or repair of the equipment.

- Throughout the monitoring period, parameters such as Leq, L90, and L10 were documented. Observations regarding site conditions and noise origins were also noted on a standard recording form.

- Noise measurements were temporarily halted during instances of significant intrusive noise (for example, barking dogs or helicopter sounds), where feasible. An observation record for the measurement period was to be provided.

- Noise monitoring was suspended in conditions of fog, rain, or when wind speeds were consistently above 5 m/s, or during gusts surpassing 10 m/s. Wind speeds were verified using a portable anemometer capable of measuring speed in meters per second (m/s).

Maintenance and Calibration

- 3.6 Every three months, the microphone head of the sound level meter and the calibrator was gently wiped clean using a soft fabric.
- 3.7 Annually the sound level meter and calibrator underwent inspection and calibration.
- 3.8 Before and after conducting each noise measurement, the precision of the sound level meter must be verified with an acoustic calibrator that produces a set sound pressure level at a specific frequency. Only when the pre- and post-measurement calibration levels are within a 1.0 dB range of each other will the measurements be considered valid.

Results and Observations

3.9 **Table 3.4** provides a summary of the noise monitoring outcomes. For an in-depth account and visual depiction of the noise monitoring, refer to **Appendix F**. A summary of the meteorological data for the reporting period is compiled in **Appendix G**.

Monitoring Station	Average	Range	Baseline Level	Limit Level
	Leq (30 min) dB(A)	Leq (30 min) dB(A)	dB(A)	dB(A)
NM9 ^[1]	52.5	46.7-61.9	55.9	
NM10 ^[1]	50.7	46.9-56.9	52.8	75
NM11	50.2	43.9-59.5	46.4	
NM12	49.6	42.1-57.5	54.7	
NM13 ^[1]	50.1	42.3-58.5	61.3	
NM14 ^[1]	50.7	42.3-80.0	59.6	

 Table 3.4
 Summary Table of Noise Monitoring Results during the Reporting Month

Remarks: [1]: Correction of +3dB (A) for Free-field Measurement.

- 3.10 Noise monitoring related to construction activities took place according to the planned schedule for the month reported. There were no instances where the Action/Limit Levels were surpassed. A summary of exceedance records for the reporting month can be found in **Appendix J**.
- 3.11 Based on observations made in the field, the primary sources of noise detected at the allocated noise monitoring stations during the reporting month are as outlined below:

Monitoring Station	Major Noise Source
NM9	Loading & unloading, Road traffic, Excavation works
NM10	Loading & unloading, Road traffic, Excavation works
NM11	Road traffic
NM12	Loading & unloading, Road traffic
NM13	Loading & unloading, Road traffic
NM14	Dog barking, Road traffic

 Table 3.5
 Observation at Noise Monitoring Stations

Event and Action Plan

3.12 If any non-compliance with the criteria related to the project arises, measures will be taken following the procedures outlined in the Event Action Plan provided in **Appendix I.**

4 AIR QUALITY MONITORING

Monitoring Requirements

- 4.1 As per the EM&A Manual, 1-hour Total Suspended Particulates (TSP) monitoring was carried out to keep track of the air quality associated with the Works Contracts. The predetermined Action/Limit Levels for the air quality monitoring activities are detailed in **Appendix B**.
- 4.2 Monitoring for 1-hour Total Suspended Particulates (TSP) impacts was performed at a minimum of three times within each six-day period at a designated air quality monitoring station.

Monitoring Location

4.3 In line with Section 2.2.5 of the EM&A Manual, impact air quality monitoring took place at two specified monitoring stations for the Project, as depicted in Figure 2. The positions of the air quality monitoring stations are detailed in **Table 4.1**.

Table 4.1Location for Air Quality Monitoring Stations

Monitoring Station	Location of Measurement
AM1	Village House, Kong Nga Po
AM2	Village House, Kong Nga Po

Monitoring Equipment

- 4.4 Due to the denial by local villagers to set up a High-Volume Sampler (HVS) for 1-hour Total Suspended Particulates (TSP) monitoring at the chosen locations and the inability to secure an electricity supply for the HVS, direct-reading dust meters were utilized instead to conduct the 1-hour TSP monitoring. Direct-reading dust meters are widely accepted instruments for measuring 1-hour TSP levels and have been used in the same infrastructure project. The issue to use direct-reading dust meters was presented to the Independent Environmental Checker (IEC). The application of the direct-reading dust meter allows for immediate and straightforward results, facilitating timely EM&A reporting and the execution of the event and action plan. To ensure the validity and accuracy of the readings obtained by the direct-reading method, the HVS performed 1-hour sampling on a bi-monthly schedule.
- 4.5 **Table 4.2** provides a summary of the apparatus employed in the impact air quality monitoring program. Copies of the calibration certificates for the equipment can be found in **Appendix C**.

Equipment	Model and Serial No.	Quantity	The valid period is until
Dust Monitor	AEROCET-831 / E11304	1	21 December 2024
Dust Monitor	AEROCET-831 / D12641	1	22 February 2025

Table 4.2Air Quality Monitoring Equipment

- 4.6 Weather data was sourced from the "Hong Kong Observatory General Weather Conditions during the Monitoring Period (December 2024)" detailed in Appendix G, which was used as a substitute approach to acquire representative wind data.
- 4.7 During the monitoring days, the field staff also documented the prevailing weather conditions, such as whether it was sunny, cloudy, or rainy.

Monitoring Parameters, Frequency and Duration

4.8 **Table 4.3** encapsulates the monitoring variables and the regularity of impact dust assessments conducted throughout the Works Contracts operations. The schedule for air quality observation for the month in question is presented in **Appendix D**.

Table 4.3 Impact Dust Monitoring Parameters, Frequency and Duration

Parameters	Frequency	
1-hr TSP	Three times/ 6 days	

Monitoring Methodology and QA/QC Procedure

1-hour TSP Air Quality Monitoring

Instrumentation

- 4.9 The air quality monitoring utilized a direct reading dust meter, as indicated in **Table 4.2**.
- 4.10 The procedures for operating the dust meter adhere to the guidelines set forth in the Manufacturer's Instruction Manual, as described below:

-The 1-hour dust meter is placed at least 1.3 meters above ground.

-Press and hold the Power key momentarily to power on the unit and make sure that the battery level was not flash or in low level.

-Allow the instrument to stand for about 3 second to display the Sample Screen minutes.

-Press the START / STOP key to run the internal vacuum pump for 1 minute and ready to use.

-Use the select dial to select the PM range and press the START / STOP key to start a measurement.

-Finally, push the START/STOP key to stop the measuring after 3-hour sampling.

-Information such as sampling date, time, value and site condition were recorded during the monitoring period.

-All data were recorded in the data logger for further data processing.

Maintenance/Calibration

4.11 The dust meter required the following maintenance and calibration:

- The dust meter must be checked and calibrated against a High Volume Sampler (HVS) to validate the precision and accuracy of the readings obtained through the direct reading method. This calibration should be performed bi-monthly during all phases of the air quality monitoring.

- The correlation between the dust meter and HVS in measuring TSP was established by directly comparing the mass of dust particles collected on a filter paper by the HVS against the dust meter's reading. For accurate calibration, both the dust meter and the HVS should be turned on and off at the same location and at the same time.

- The correlation coefficient was verified to confirm the relationship between the readings from the dust meter and the HVS. This correlation factor was ascertained by comparing the outcomes from both the HVS and the dust meter.

- Prior to the initiation of dust monitoring, a check must be conducted to verify that all equipment is operational and has the necessary power supply. A zero count test was performed before and after each monitoring session to ensure accuracy.

Results and Observations

4.12 The outcomes of the 1-hour TSP monitoring are condensed in **Table 4.4**. For a comprehensive view, detailed results and graphical representations of the 1-hour TSP monitoring data can be found in **Appendix E**.

 Table 4.4
 Summary Table of 1-hour TSP Monitoring Results during the Reporting Month

Monitoring Station	Concentration (µg/m ³)		Action Level, µg/m ³	Limit Level, µg/m ³
	Average	Range	F-8,	
AM1	83	30-154	308	500
AM2	93	21-156	311	300

- 4.13 The 1-hour TSP monitoring took place according to the planned timetable for the reporting month, and there were no instances of exceeding the established Action/Limit Levels.
- 4.14 Based on field observations, the primary sources of dust at the specified air quality monitoring stations during the reporting month are listed in **Table 4.5**.

 Monitoring Station
 Major Dust Source

 AM1
 Equipment operation and movement / road traffic, exposed site area, site vehicle

 Table 4.5
 Observation at Dust Monitoring Stations

AM2	Road traffic, exposed site area, site vehicle / equipment operation and
AMZ	movement, vehicle / equipment operation and movement at warehouse nearby

Event and Action Plan

4.15 In the event of a project-related violation of the criteria, measures will be taken as specified by the Event Action Plan detailed in **Appendix I**.

5 LANDSCAPE AND VISUAL MONITORING

Monitoring Requirements

- 5.1 The EIA Report recommends implementing strategies to mitigate impacts on landscape and visual resources throughout both the construction and operational phases of the Project.
- 5.2 The execution and upkeep of compensatory planting for landscaping are critical components of this process and must be monitored to confirm their complete fulfillment. It is essential to promptly address any potential clashes between the proposed landscaping efforts and other Project tasks or operational needs to ensure that the mitigation measures' objectives are not compromised. Furthermore, the enforcement of the mitigation measures advised by the EIA will be tracked continuously through the site audit program for the construction phase.
- 5.3 The Environmental Team (ET) carried out a fortnightly review of the execution of measures aimed at mitigating landscape and visual impacts as part of the weekly site audits. The findings and observations from these audit sessions are encapsulated in **Table 7.1**, while the status of implementation can be found detailed in **Appendix K**.

6 ECOLOGICAL MONITORING

Monitoring of Flora Species of Conservation Interest

- 6.1 In line with Section 8.3.2 of the EM&A Manual, a temporary protective barrier must be installed around the plant species of conservation significance identified in the detailed vegetation survey throughout the construction phase. This barrier should be well-maintained and regularly checked to ensure its effectiveness. Monthly checks of each plant species of conservation interest, as pinpointed in the detailed vegetation survey, are required during the construction phase to ensure that these species remain unaffected by the project's construction activities.
- 6.2 The monitoring aims to oversee the prompt execution of suitable environmental management practices and the application of mitigation measures concerning the preserved and relocated specimens of flora species of conservation interest. The correct setup and upkeep of the temporary protective fence surrounding these specimens were examined to assess its efficacy. The protective measures outlined in the approved transplantation proposal's implementation schedule were supervised.
- 6.3 As per the sanctioned detailed vegetation survey report and transplantation proposal, it was determined that 71 *Brainea insignis* specimens, 41 *Spiranthes sinensis* specimens, and 3 *Aquilaria sinensis* specimens should be relocated to the designated receiving site. Additionally, it was decided to preserve in situ 51 *Keteleeria fortunei* specimens, along with 26 small seedlings of *Keteleeria fortunei* and 7 small seedlings of *Aquilaria sinensis*, in the vicinity of Kong Nga Po Road near the Police Dog Unit and the Force Search Unit Training School.

Post-Transplantation Monitoring and Maintenance Programme

- 6.4 In line with the accepted transplantation proposal, the Contractor is mandated to carry out post-transplantation monitoring weekly for the first three months, and then monthly for the remainder of the 12-month establishment phase as well as the subsequent post-establishment phase, continuing until the construction phase of the Project concludes. This routine monitoring is critical for promptly identifying the growth condition of the transplanted species, any signs of construction work within or in the vicinity of the receptor site, and any changes in the environmental conditions of the receptor site.
- 6.5 For the initial year of acclimatization, it was advised to carry out maintenance activities to promote the robust growth of the transplanted species. Considering the state of the transplanted organisms following the 12-month establishment period, it was advised that maintenance activities continue through the Post-establishment Period until the completion

of the Construction Phase. It was recommended to water the transplants daily for the first three months following the move, as well as throughout periods of drought, to maintain soil moisture. Additional maintenance tasks, such as mulching and weeding, should be performed as necessary.

Results and Observations

- 6.6 During the reporting month, the Contractor carried out monthly evaluations of the flora species of conservation interest on the 31st of December 2024. The enforcement of the protective measures detailed in the approved transplantation proposal was reviewed, along with the maintenance of the temporary protective fencing. **Appendix H** contains the photographic documentation and checklists from the monthly assessments. The health of the transplanted and retained species was generally observed to be average to poor. The Contractor was urged to keep a vigilant eye on the transplanted species and to implement the protective measures as specified in the approved transplantation proposal to safeguard these species. Furthermore, the Contractor was given the following directives:
 - 1) To provide new identification tags for any Brainea insignis that were missing them;
 - 2) To substitute any plant labels at the receptor site that had become illegible due to fading;

3) To refer to the soil improvement guidelines published by the Greening, Landscape and Tree Management Section (GLTMS) of the Development Bureau (2022) for application in the monitoring and upkeep of the transplanted plant species;

4) To set up shade nets;

5) To ensure the soil remains moist by adhering to the necessary daily watering schedule.

Transplanted Brainea insignis and Spiranthes sinensis

6.7 From May 21st to 27th, 2020, 71 Brainea insignis specimens and 41 Spiranthes sinensis specimens were relocated to the receptor site. The detailed account of the transplantation process was compiled in a Transplantation Report and forwarded to ET(Wellab), IEC(Acuity), and the Supervisor (AECOM) for their examination and documentation. Monitoring after transplantation took place weekly for the initial three months (from June to August 2020) and then monthly throughout the subsequent 12-month establishment period, as well as the post-establishment phase, culminating with the conclusion of the construction phase of the Project. The Contractor was responsible for tracking the health of the transplanted species and carried out maintenance measures such as watering, mulching, and weeding during the first year to nurture the transplanted species' healthy development. Monitoring of the transplanted Brainea insignis and Spiranthes sinensis took place on December 31st, 2024, within the reporting period, with the findings documented in Appendix H. Particular attention was given to the transplanted Brainea insignis specimens that were impacted by a bushfire on February 2nd, 2021, with their progress detailed in the

post-transplantation monitoring records. The health of the preserved species was noted to be generally fair. The Contractor was advised to maintain vigilant monitoring of these species and to enforce the stipulated protective measures to ensure their continued preservation.

6.8 During the monthly checks, it was observed that there were no construction operations or storage of equipment taking place within the receptor site. The temporary protective barrier had been correctly installed and was being well-maintained to safeguard the transplanted species.

Precautionary Measure for Butterfly Species of Conservation Interest

- 6.9 As stipulated by FEP Condition 2.17, to reduce the impact on butterfly species of conservation concern, efforts shall be made to improve the new grassland habitats within the Project site. This enhancement shall be achieved by cultivating suitable plant species that serve as the larval food source for butterflies of conservation interest, like the Small Three-Ring, thereby supporting the well-being of these species.
- 6.10 The restoration of grassland zones within the Project must be completed prior to the initiation of the Project's operational phase. Information regarding the plant species to be used as larval food plants for butterflies, along with the design and execution details, will be subsequently provided under the building works contract of ArchSD.

Precautionary Measures to Minimize Indirect Disturbance on Ecology

6.11 As outlined in Section 9.7.3 of the EIA Report, implementing mitigation strategies for air, noise, water, waste, and landscaping can serve as preventative actions to avert and lessen any secondary effects of disturbance or pollution resulting from construction activities on the surrounding ecology and habitats outside the site. The Environmental Team (ET) conducted weekly site audits to oversee the prompt adoption of appropriate environmental management practices and the execution of mitigation measures at the Project site. The findings from these audits are consolidated in Section 7.3.

7 ENVIRONMENTAL SITE INSPECTION

Site Audits

- 7.1 The Environmental Team (ET) conducted site audits weekly to oversee the prompt adoption of appropriate environmental management practices and the execution of mitigation measures at the Contract site.
- 7.2 The Environmental Team (ET), along with representatives from the Client and the Contractor, conducted site audits on 2, 9, 17, 24, 30 December 2024 of the reported month in 2024.
- 7.3 In the site inspections conducted over the reporting period, there were no particular environmental concerns noted. It should be recognized that these observations pertain solely to the moments of inspection. The findings and advice from these audits are compiled in **Table 7.1**. The absence of identified environmental issues during the joint site inspections does not exempt the Contractor from their obligation to adhere strictly to all legal requirements, the Particular Specifications, and the Environmental Monitoring and Audit (EM&A) Manual.

Parameters	Date	Observations	Advice
Waste Management Implications	24-12-2024	Discarded food was observed in a lunchbox at the temporary waste storage area	^
Landscape and Visual Impacts	24-12-2024	Degraded plastic tree fencing was observed	The erection of proper and robust fencing to protect the TPZ
Waste Management Implications	24-12-2024	No separation for reused scrap metals was observed	 Segregation and storage of different types of waste in different containers or skips or stockpiles to enhance reuse or recycling of materials and their proper disposal Personnel are educated on the proper segregation and storage of various types of waste

Table 7.1 Observations of Weekly site Inspection and advice

Implementation Status of Environmental Mitigation Measures

7.4 In accordance with the EIA Report and the Project's EM&A Manual, the outlined mitigation measures are recommended to be implemented throughout the construction phase. An overview of the Environmental Mitigation Implementation Schedule (EMIS) is available in Appendix K.

Solid and Liquid Waste Management Status

- 7.5 Pursuant to the EM&A Manual, waste management practices were reviewed in the weekly site audits to assess compliance with the Project's Waste Management Plan (WMP) and pertinent legal and contractual obligations. The auditing process encompassed the examination of waste handling, storage, transport, and disposal methods.
- 7.6 The Contractor has appointed Environmental Officers on-site to manage environmental aspects, implement pollution control strategies, maintain proper site conduct, and educate workers on waste management. Efforts to reduce waste production include actively using Construction and Demolition (C&D) materials. Excavated materials have been sorted and screened on-site to salvage any recyclables. Non-reactive C&D materials were utilized on-site for backfill and to construct the haul road surface. Furthermore, inert materials from excavation activities were repurposed as fill in other local projects. Excess inert C&D materials were sent to the Government's public fill reception facilities (PFRFs) for use in other projects. To oversee the disposal of inert and non-inert C&D materials and prevent illegal dumping, a system is in place where all materials are weighed by a weighbridge before leaving the site, and the Trip Ticket System is rigorously enforced.
- 7.7 Contractor is encouraged to reduce waste production by recycling or reusing materials. It is imperative that all the mitigation strategies outlined in the EM&A Manual and the waste management plans be thoroughly executed. A summary of the progress in implementing waste management and reduction strategies is provided in **Appendix K**.
- 7.8 This Project produces inert Construction and Demolition (C&D) materials as well as noninert C&D materials. The non-inert variety consists of general refuse and other waste materials that cannot be repurposed or recycled, necessitating disposal at assigned landfill locations. Data detailing the volume of waste resulting from the Project's construction activities over the reporting period can be found in **Appendix L**.

8 ENVIRONMENTAL NON-CONFORMANCE

Summary of Exceedances

- 8.1 During the reporting month, there were no instances where the air quality exceeded the established Action and Limit Levels.
- 8.2 There were no instances of construction noise surpassing the designated Action and Limit Levels in the reporting period.
- 8.3 If the monitoring data from any specific stations reveal that environmental parameters have surpassed the Action/Limit Levels, then the procedures outlined in the Event and Action Plans in Appendix I should be executed. A summary of any exceedance records for the reporting month can be found in Appendix J.

Summary of Environmental Non-Compliance

8.4 There were no records of environmental compliance breaches during the reported month.

Summary of Environmental Complaint

8.5 In the month under review, no complaints were registered. A log of all complaints accumulated since the start of the Project is compiled in **Appendix M**.

Summary of Environmental Summon and Successful Prosecution

8.6 Since the beginning of the Project, there have been no instances of successful environmental prosecution or receipt of summons. A comprehensive record of all environmental summonses and successful prosecutions since the Project's inception is documented in **Appendix N**.

9 FUTURE KEY ISSUES

Key Issues in the Coming Three Months

- 9.1 **Appendix A** contains the provisional construction schedules for the Project. Over the next three months, the principal construction tasks to be carried out will include:
 - 1. Open cut excavation
 - 2. Removal of soil
 - 3. Construction of footings
 - 4. Construction of substructure and superstructure
 - 5. Construction of footbridge
 - 6. Backfilling
 - 7. U.U. Lead in and Pipe Duct Connection
 - 8. MIC installation
- 9.2 Referring to the site layout plan found in **Appendix A**, which details the expected construction activities for the next three months, the primary environmental concerns related to these activities are likely to be construction dust, noise, water quality, waste management, landscape and visual aesthetics, and ecological impacts. The anticipated environmental effects have been factored into the mitigation strategies planned for the upcoming months.
- 9.3 The Contractor has advised mitigation measures for the next three months, which the Environmental Team (ET), Independent Environmental Checker (IEC), and the Client's Representative have reviewed through email correspondence during site audits. The Proactive Environmental Protection Proforma, which outlines the key site activities, potential environmental impacts, and advised mitigation strategies, has been examined and verified by the IEC and is displayed in **Appendix A**.
- 9.4 During construction and in periods of dry weather, dust can arise from work activities and uncovered site areas. To mitigate dust emissions that could affect nearby villages, the Contractor is advised to diligently apply air quality control measures as outlined in the layout plan in Appendix A, to the greatest extent possible. Moreover, the Contractor is reminded to adhere to the Project Implementation Schedule detailed in the approved EIA report/EM&A Manual, implementing suitable dust suppression tactics to curb emissions from intensive construction tasks such as ground excavation and earth moving. This includes managing all active work areas, bare site surfaces, and unpaved roads, especially under dry conditions, by covering 80% of stockpiled materials with impervious coverings and by moistening dusty substances with water just before loading and transfer activities. This ensures materials remain damp during handling in stockpile regions. Additionally, the

Contractor must adhere to the prescribed dust control methods under the Air Pollution Control (Construction Dust) Regulation to prevent negative dust impacts from the Project's construction activities.

- 9.5 Furthermore, construction noise represents a significant environmental concern during the Project's development. It is important to implement noise reduction strategies, such as utilizing quiet machinery and installing noise barriers where relevant. The Contractor has been prompted to regularly inspect and upkeep the sound-dampening materials on noisy sections of plant and machinery, ensuring there are no openings in the noise barriers. They should also actively recognize any potential construction noise impacts to Noise Sensitive Receivers (NSRs) and introduce adequate mitigation measures when required. Additionally, residents in the nearby Kong Nga Po village should be informed in advance about any potentially noisy activities at the work site.
- 9.6 The Contractor is advised to uphold measures that protect water quality throughout the construction process. This includes constructing barriers such as dikes or embankments to prevent flooding around the perimeters of areas where soil is being moved or excavated. Provision should be made for temporary channels to direct runoff effectively into a designated watercourse via a trap designed to capture sediment from the site. These sediment/silt traps should also be integrated into the permanent drainage systems to improve the settling of particulates. It is essential to utilize effective silt removal systems to ensure that the effluent treated by the wastewater treatment plant complies with the standards specified in the WPCO licenses. The Wastewater Discharge Layout Plan, as shown in **Appendix Q** and provided by the Contractor, outlines the specific pathways through which wastewater is to be conveyed from its source to a treatment facility or point of discharge

Monitoring Schedule for the Next Month

9.7 **Appendix D** displays the provisional schedule for environmental monitoring activities planned for the upcoming month.

10 CONCLUSIONS AND RECOMMENDATIONS

Conclusions

- 10.1 This Monthly EM&A Report details the environmental monitoring and audit (EM&A) activities conducted in December 2024, following the guidelines set out in the EM&A Manual.
- 10.2 During the month in question, air quality monitoring did not register any instances of surpassing the Action/Limit Levels.
- 10.3 No instances of construction noise exceeding the established Action/Limit Levels were documented in the reporting month's monitoring records.
- 10.4 Site inspections focusing on environmental aspects took place on the 2, 9, 17, 24, 30 December 2024. Additionally, monitoring of landscape and visual impacts was performed on the 2, 9, 17, 24, 30 December 2024, and ecological monitoring was conducted on the 30 December 2024 by ET within the reporting month. The Contractor also conducted monitoring on 31 December 2024. There were no records of environmental non-compliance for the reporting month. It should be noted that the absence of any particular environmental issues during the joint site inspections does not exempt the Contractor from their obligation to adhere fully to all legal requirements, the specifications outlined in the contract, and the procedures in the EM&A Manual.
- 10.5 During the reporting month, there were no complaints lodged, nor were there any notices of summons or records of successful legal actions received.
- 10.6 The Environmental Team (ET) will persist in overseeing the Environmental Monitoring and Audit (EM&A) program. All environmental obligations are fulfilled, and the necessary mitigation measures are properly executed.

Recommendations

10.7 Based on the environmental audits conducted during the reporting month, the subsequent advice was put forward:

Air Quality Impact

• To enhance the dust suppression measures including watering for the dust generation works, exposed site area and haul road;

- To minimize the indirect impacts on air quality resulting from the operation of machineries on the construction site, one of the measures to be adopted is the use of biodiesel B100; and
- To regular check the valid NRMM labels are properly displayed on the regulated machines and non-road vehicles

Construction Noise

- To refer to the ISO 12001:1996 or other comprehensive practices and subsequently develop a thorough inspection and maintenance protocol for the plant and equipment, maintaining a focus on Noise Control; and
- To maintain temporary noise barriers for operations of noisy equipment near the noise sensitive receivers, if necessary.

Water Impact

- To maintain the cover for open stockpile of and exposed slope;
- To keep reviewing and updating temporary drainage system;
- To maintain the earth bunds or sand bag barriers on site to direct stormwater to silt removal facilities; and
- To divert the muddy water at the retention pond to the wetsep for treatment before discharging out.

Waste/Chemical Management

- To check for any accumulation of waste materials or rubbish on site; and
- To avoid improper handling, storage and dispose of oil drums or chemical containers on site.


Ecology

- To maintain soil moisture, daily watering is required;
- To install a shaded net;
- To refer to the Guidelines on Soil Improvement issued by the Greening, Landscape and Tree Management Section (GLTMS) of the Development Bureau (2022) for the effective monitoring and maintenance of transplanted flora species; and
- The wild plants that are growing in undesirable areas should be removed, as they compete with the cultivated flora species of conservation interest.


Landscape and Visual

- To remove the construction materials within the tree protection zone; and
- To keep the tree protection zone large enough to protect the tress.

FIGURE(S)







KEY PLAN SCALE; 1/50000

KONG NAG PO SITE BOUNDARY

NOISE MONITORING STATIONS

1.D	Description
NM9	Village House, Kong Nga Po
NM10	Village House, Kong Nga Po
NM11	Village House, Kong Nga Po
NM12	Village House, Kong Nga Po
NM13	Village House, Kong Nga Po
NM14	Village House, near Man Kam To Road

A 建築署 Architectural Services Depar

KA SHING MANAGEMENT CONSULTANCY LTD Unit 2, 13/F Kai Yue Commercial Building, 2C Argyle Mong Kok, Kowtoon Tel: +852 2618 2166 Fax: +852 2120 7752 Email: Info@ka-shing.net

03/2023 03/2023 Date

PROVISION OF ENVIRONMENTAL TEAM CONSULTANCY FOR DESIGN AND CONSTRUCTION OF KONG NGA PO POLICE TRANING FACILITIES

KONG NGA PO ROAD NOISE MONITORING STATION

1-40000

KASHING-KNPR-DWG-003

APPENDIX A CONSTRUCTION PROGRAMME AND PROACTIVE ENVIRONMENTAL PROTECTION PROFORMA

Construction Programme (Dec 2024 – Feb 2025)


	Design & Construction of Kong Nga Po Police Training Facilities Programme	Revision : Revision 11A (Octob
Task	Durnation Start Finish Total Slack Time Risk Allowance 2023 (Qtr 4, 2022) Qtr 1, 2023 (Qtr 3, 2023) (Qtr 4, 2023) (Qtr 1, 2024) (Qtr 1, 2024) (Qtr 1, 2024) (Qtr 3, 2024) (Qtr 4, 2024) (Qtr 1, 2024) (Qtr 3, 2024) (Qtr 4, 2024) (Qtr 1, 2024) (Qtr 3, 2024) (Qtr 4, 2024) (Qtr 1, 2024) (Qtr	2025 5 Qtr 2, 2025 Qtr 3, 2025 Qtr 4, 2025 Qtr 4, 2025 Qtr 1, 2026 Qtr 2, 2026 Qtr 3, 2026 Qtr 4, 2026 Qtr 1, 2027 Qtr 2, 2025 Qtr 3, 2026 Qtr 4, 2025 Qtr 1, 2027 Qtr 2, 2025 Qtr 4, 2025 Qtr 3, 2025 Qtr 4, 2025
e Execution	OctNovDecJanFebMarAprMayJun Jul AugSepOctNovDecJanFebMarAprMayJun Jul AugSepOctNovDecJanFebMarAprMay	arAprMayJun Jul AugSepOctNovDec Jan FebMarAprMayJun Jul AugSepOctNovDec Jan FebMarAprMayJu Site Execution
uperstructure Construction	672 d Mon 11/12/23 Mon 13/10/25 356 d	Superstructure Construction
Section 1 Works	410 d Mon 11/12/23 Fri 24/1/25 618 d	on 1 Works
PD&TTC Block 1 (Cast in-situ + recess opening method)	410 d Mon 11/12/23 Fri 24/1/25 618 d	TTC Block 1 (Cast in-situ + recess opening method)
Embed of Glass Wall Fabrication and Dilevery	80 d Thu 7/3/24 Sat 25/5/24 788 d 1 d	Dilevery
Embed of Glass Wall Installation	120 d Thu 28/3/24 Thu 25/7/24 788 d Embed of Glass Wall Installation	on.
G/F	118.5 d Thu 2/5/24 Wed 28/8/24 0 d 0 d	
G/F	104 d Thu 2/5/24 Tue 13/8/24 0 d	
NICE-0015 - 6 Days EOT Claimed	6 d Wed 14/8/24 Mon 19/8/24 0 d	Zlaimed
CNE0037- 8.5 Days EOT Claimed	8.5 d Tue 20/8/24 Wed 28/8/24 0 d	Claimed
1/F	44 d Mon 15/7/24 Mon 2/9/24 559.3 d 0 d	
2/F	41 d Sun 18/8/24 Sat 28/9/24 559.3 d 0 d	
3/F	31 d Fri 13/9/24 Mon 14/10/24 559.3 d 0 d	
4/F	32 d Sun 29/9/24 Thu 31/10/24 605.3 d 0 d	
R/F	27 d Wed 16/10/24 Tue 12/11/24 605.3 d 0 d	
UR/F	15 d Sat 2/11/24 Sun 17/11/24 605.3 d 0 d	
Late Cast RC Works for the Opening of Tower Crane		2ast RC Works for the Opening of Tower Crane
Steel MiC Installation (Lifting through opening + Slide-in method)		MiC Installation (Lifting through opening + Slide-in method)
Structural Materials Submission & Approval	O d Thu 21/3/24 Thu 21/3/24 607 d 1 d	
Fitting Out Materials Submission & Approval	0 d Mon 11/12/23 Mon 11/12/23 1015 d 1 d	
Structural materials Ordering and Fabrication of MiC Carcass	65 d Fri 22/3/24 Sat 25/5/24 607 d 1d	ication of MiC Carcass
Mic Fabrication / Installation and Dilevery on Site		n/Installation and Dilevery on Site
On-site Trial Installation	5 d Tue 12/11/24 Sat 16/11/24 607 d 0 d	
MiC and MiMep Installation , Late Cast RC Works		MiMep Installation , Late Cast RC Works
PD&TTC Carpark		TTC Carpark
Block 2 Carpark - L/G		2 Carpark - L/G
Block 2 Carpark - G/F	50 d Mon 30/9/24 Mon 18/11/24 246 d	
PD&TTC Block 3-9	373 d Mon 11/12/23 Wed 18/12/24 655 d	
RC MiC Fabrication		
Structural Materials Submission& Approval		
Fitting Out Materials Submission& Approval		Didering and Fabrication of MiC Carcass
Structural materials Ordering and Fabrication of MiC Carcass		
Ready for Dilevery on Site		Illation and Site Works
MiC Installation and Site Works		lianon and Site works driving ground) (12Nos.of MiC)
Block 3 (2-wheeled driving ground) (12Nos.of MiC)		regency Braking Training) (14Nos.of MiC)
Block 4 (Emergency Braking Training) (14Nos.of MiC)		
Block 5 (Skid Pad) (26Nos.of MiC)	11 d Mon 18/11/24 Thu 28/11/24 662 d	Pad) (26Nosof MiC)
Baseline Milestone \diamond Mile		
中國連禁聯營 Baseline Summary Long Summary Long Summary Long Summary Long Summary Task Inact	y Duration-only Finish-only Path Driving Predecessor Summary Task Milestone Manual Summary Rollup External Tasks A Path Driving Predecessor Normal Task	

		Design & Co	onstruction o	of Kong N Progra		Police Training Facilities Revision : Revision 11A (October 2
Task	Durnation	Start	Finish	Total Slack	Time Risk Allowance	2023 2024 2025 2026 2027 Qtr 4, 2022 Qtr 1, 2023 Qtr 2, 2023 Qtr 3, 2023 Qtr 4, 2023 Qtr 1, 2024 Qtr 2, 2024 Qtr 3, 2024 Qtr 4, 2025 Qtr 1, 2025 Qtr 2, 2025 Qtr 4, 2025 Qtr 1, 2026 Qtr 1, 2026 Qtr 2, 2026 Qtr 4, 2026 Qtr 4, 2027 Qtr 2, 2026 Qtr 1, 2027 Qtr 2, 2026 Qtr 2
Block 6 (4-wheeled driving ground) (9Nos.of MiC)	14 d	Sat 19/10/24	Fri 1/11/24	689 d		OctNovDec Jan FebMarAprMayJun Jul AugSepOctNovDec Jan FebMarAprMayJun Jul AugSepOctNov
Block 7 (2-wheeled & 4-wheeled driving ground) (11Nos.of MiC)	26 d	Sat 19/10/24	Wed 13/11/24	677 d		Block 7 (2-wheeled & 4-wheeled driving ground) (11Nos.of MiC)
Block 8 (Gas Filling Station) (10Nos.of MiC)	30 d	Fri 15/11/24	Sat 14/12/24	646 d		Block 8 (Gas Filling Station) (10Nos.of MiC)
Block 9 (4-wheeled driving ground) (5Nos.of MiC)	40 d	Sat 9/11/24	Wed 18/12/24	642 d		Block 9 (4-wheeled driving ground) (5Nos.of MiC)
Fuel filling Station	260 d	Fri 12/1/24	Fri 27/9/24	737 d		Fuel filling Station
Underground fuel tank	120 d	Fri 12/1/24	Fri 10/5/24	724 d	0 d	Underground fuel tank
Backfilling and G/F slab	80 d	Sat 11/5/24	Mon 29/7/24	724 d	0 d	Backfilling and G/F slab
Fuel station superstructure	60 d	Tue 30/7/24	Fri 27/9/24	724 d	0 d	Fuel station superstructure
TTF Block 1-4	314 d	Fri 22/12/23	Wed 30/10/24	704 d		TTF Block 1-4
Block 1 (Admin Block)	263 d	Sat 10/2/24	Tue 29/10/24	705 d		Block I (Admin Block)
G/F	110 d	Sat 10/2/24	Wed 29/5/24	0 d		GIF
1/F	63 d	Thu 23/5/24	Wed 24/7/24	0 d	0 d	
2/F	39 d	Fri 19/7/24	Mon 26/8/24	736 d	0 d	
R/F	27 d	Sun 22/9/24	Fri 18/10/24	703 d	0 d	R/F
TR/F	18 d	Sat 12/10/24	Tue 29/10/24	692 d	0 d	
Block 2 (Arcade and Residential Mock Bldg.)	309 d	Fri 22/12/23	Fri 25/10/24	709 d		B lock 2 (Arcade and Residential Mock Bldg.)
G/F	142 d	Fri 22/12/23	Sat 11/5/24	0 d		G/F
1/F	73 d	Sun 5/5/24	Tue 16/7/24	0 d	0 d	
2/F	30 d	Wed 10/7/24	Thu 8/8/24	0 d	0 d	
R/F	39.7 d	Thu 25/7/24	Sat 7/9/24	744 d	0 d	
TR/F	18 d	Tue 8/10/24	Fri 25/10/24	707 d	0 d	
Block 3 (MOE Bldg.)	273 d	Wed 17/1/24	Tue 15/10/24	719 d		Block 3 (MOE Bldg.)
G/F	135 d	Wed 17/1/24	Thu 30/5/24	0 d		G/F
1/F	70 d	Fri 24/5/24	Thu 1/8/24	7.5 d	0 d	
R/F	35 d	Sat 20/7/24	Fri 23/8/24	756 d	0 d	
TR/F	21 d	Wed 25/9/24	Tue 15/10/24	717 d	0 d	
Block 4 (Marine Mock Bldg.)	268 d	Tue 6/2/24	Wed 30/10/24	704 d		Elock 4 (Marine Mock Bldg.)
G/F	131 d	Tue 6/2/24	Sat 15/6/24	0 d		
1/F	28 d	Sun 9/6/24	Sat 6/7/24	0 d	0 d	
2/F	38 d	Thu 25/7/24	Sat 31/8/24	734 d	0 d	
R/F	21 d	Tue 3/9/24	Mon 23/9/24	725 d	0 d	
TR/F	21 d	Thu 10/10/24	Wed 30/10/24	702 d	0 d	
Completion of Superstructure of Section 1	0 d	Fri 24/1/25	Fri 24/1/25	605 d	0 d	◆ Completion of Superstructure of Section 1
中國建築聯管 Baseline Summary Lung Sum	istone mary ti ve Milestone		Manual Task Duration-only Manual Summary Rollup	1		Start-only Path Driving Predecessor Milestone Task Finish-only Path Driving Predecessor Summary Task External Tasks Path Driving Predecessor Normal Task

Page 2

		Design & C	onstruction o	of Kong Nga Po Programme	Police Training Facilities Revision 11A (Octo
Task	Durnation	Start	Finish	Total Slack Time Risk Allowance	2023 2024 2025 2026 Qtr 4, 2022 Qtr 1, 2023 Qtr 2, 2023 Qtr 4, 2023 Qtr 4, 2023 Qtr 1, 2024 Qtr 2, 2024 Qtr 4, 2024 Qtr 1, 2025 Qtr 1, 2025 Qtr 3, 2025 Qtr 1, 2026 Qtr 1, 2026 Qtr 2, 2026 Qtr 4, 2026 Qtr 1, 2027 Qtr 1, 2028 Qtr 1, 202
e Execution	1137 d	Wed 21/12/22	Fri 30/1/26	247 d	OctNovDec Jan FebMarAprMayJun Jul AugSepOctNovDec Jan FebMarAprMayJun Jul AugSepOctNov
External Works	812 d	Sat 22/7/23	Fri 10/10/25	359 d	External Works
Section 1 Works	570 d	Sat 22/7/23	Mon 10/2/25	601 d	Section 1 Works
Trainning Ground	545 d	Sat 22/7/23	Thu 16/1/25	626 d	Trainning Ground
2-WD Trainning Ground (Block 3)	309.5 d	Sat 22/7/23	Sun 26/5/24	861.5 d	2. WD. Trainning Groupd (Block 3)
Excavation for Underground Service and Utilities Works	30 d	Sat 22/7/23	Sun 20/8/23	0 d	Excavation for Underground Service and Utilities Works
NICE001 - 14 days EOT Claimed	14 d	Mon 21/8/23	Sun 3/9/23	0 d	SUCE001 - 14 days EOT Claimed
NICE002 - 4 days EOT Claimed	4 d	Mon 4/9/23	Thu 7/9/23	0 d	NICE002 - 4 days EOT Claimed
NICE003 - 10 days EOT Claimed	10 d	Fri 8/9/23	Sun 17/9/23	0 d	NICE003 - 10 days EOT Claimed
NICE004 - 3.5 days EOT Claimed	3.5 d	Mon 18/9/23	Thu 21/9/23	0 d	HNICE004 - 3.5 days EOT Claimed
NICE005 - 20 days EOT Claimed	20 d	Thu 21/9/23	Wed 11/10/23	0 d	NICE005 - 20 days EOT Claimed
NICE006 - 5.5 days EOT Claimed	5.5 d		Mon 16/10/23		NICE006 - 5.5 days EOT Claimed
U/G Drainage Installation	45 d		Sun 10/12/23		U/G Drainage Installation
U/G Drainage Installation	45 d		Sun 10/12/23		U/G Drainage Installation
Concrete Surround Works	14 d	Sun 10/12/23			Concrete Surjound Works
Earthing Installation Works	35 d	Sun 22/10/23		0 d	Earthing Installation Works
Backfill	30 d	Sun 17/12/23	Tue 16/1/24	0 d	Backfill
U/G Cable Pits / Ducts for BS / SFH / Plumbing Pipes / Rainwater Harvesting System /	100 d	Tue 16/1/24	Thu 25/4/24	0 d	U/G Cable Pits / Ducts for BS //SFH / Plumbing Pipes / Rainwater Harvesting System / Irrigation Pipes
Irrigation Pipes	100 0	Tue 10/1/24	111u 2 5/4/24	θά	
Complete U/G Services & Utilities Works	0 d	Thu 25/4/24	Thu 25/4/24	0 d	
Backfilling Works	45 d	Sun 25/2/24	Wed 10/4/24		Backfilling Works
Driving Ground Concreting Works	30 d	Wed 10/4/24	Fri 10/5/24	859.5 d	Driving Ground Concreting Works
Finishing Works and Road Painting	16 d	Fri 10/5/24	Sun 26/5/24	848.5 d	Finishing Worksand Road Painting
Parking and Trainning Facilities	301 d	Wed 10/1/24	Tue 5/11/24	698 d	Parking and Trainning Facilities
Excavation for Underground Service and Utilities Works					Excavation for Underground Service and Utilities Works
	40 d	Wed 10/1/24	Sun 18/2/24	0 d	
U/G Drainage Installation	60 d	Thu 25/1/24	Sun 24/3/24	0 d	Concrete Surround Works
Concrete Surround Works	14 d	Wed 20/3/24	Tue 2/4/24	0 d	
Earthing Installation Works	30 d	Sat 24/2/24	Sun 24/3/24	0 d	Barthing Installation Works
Backfill	30 d	Wed 27/3/24	Thu 25/4/24	0 d	
U/G Cable Pits / Ducts for BS / SFH / Plumbing Pipes / Rainwater Harvesting System / Irrigation Pipes	60 d	Fri 26/4/24	Mon 24/6/24	0 d	U/G Cable Pits / Ducts for BS / SFH / Plumbing Pipes / Rainwater Harvesting System / Irrigation Pipes
Complete U/G Services & Utilities Works	0 d	Mon 24/6/24	Mon 24/6/24		Complete U/G Services & Utilities Works
Backfilling Works	45 d	Wed 5/6/24	Fri 19/7/24	0 d	Backfilling Works
Driving Ground Concreting Works	30 d	Sat 20/7/24	Sun 18/8/24	764 d	Driving Ground Concreting Works
Finishing Works and Road Painting	15 d	Tue 22/10/24	Tue 5/11/24	685 d	Finishing Works and Road Painting
Braking Training (Block 4)	282 d	Tue 17/10/23	Wed 24/7/24	802 d	Brakind Training (Block 4)
Excavation for Underground Service and Utilities Works	55 d	Tue 17/10/23	Sun 10/12/23	0 d	Excavation for Underground Service and Utilities Works
Baseline Milestone 🔷 Milestone		•	Manual Task	I	Start-only Path Driving Predecessor Milestone Task 🔶
中國連邦聯查 Baseline Summary L Summary Inactive Mileston	e		Duration-only Manual Summary Rollup		Finish-only Path Driving Predecessor Summary Task External Tasks Path Driving Predecessor Normal Task

L	-1- 5	19	- .	비귀
10	CHINA	STATE	JOINT	VE







			Design & C	onstruction o	of Kong Nga Po Programme	Police Training Facilities Revision : Revision 11A (October 2
ID	Task	Durnation	Start	Finish	Total Slack Time Risk Allowance	2023 2024 2025 2026 2027 Qtr 4, 2022 Qtr 1, 2023 Qtr 2, 2023 Qtr 4, 2024 Qtr 4, 2024 Qtr 4, 2025 2026 2026 2027 Qtr 4, 2022 Qtr 1, 2023 Qtr 2, 2023 Qtr 4, 2022 Qtr 1, 2025 Qtr 4, 2025 Qtr 4, 2026 Qtr 1, 2026 Qtr 1, 2027 Qtr 1, 2026 Qtr 1, 2027 Qtr 1, 2027 Qtr 1, 2027 Qtr 1, 2027 Qtr 1, 2025 Qtr 4, 2025 Qtr 4, 2026 Qtr 1, 2027
17	Excavation for Underground Service and Utilities Works	45 d	Tue 17/10/23	Thu 30/11/23	0 d	OctNovDecJanFebMarAprMayJun Jul AugSepOctNovDecJanFebMarAprMayJun Jul AugSepOctNovDecJanFebMarAprMayJun Jul AugSepOctNovDecJanFebMarAprMayJun Jul FebMarAprMayJun
3	NICE003 - 10 days EOT Claimed	10 d	Fri 1/12/23	Sun 10/12/23	0 d	NICE003 - 10 days EOT Claimed
	U/G Drainage Installation	60 d	Sat 16/12/23	Tue 13/2/24	0 d	U/G Drainage Installation
	Concrete Surround Works	14 d	Fri 9/2/24	Thu 22/2/24	0 d	Concrete Surround Works
	Earthing Installation Works	40 d	Wed 6/12/23	Sun 14/1/24	0 d	Earthing Installation Works
	Backfill	30 d	Fri 16/2/24	Sat 16/3/24	0 d	
	U/G Cable Pits / Ducts for BS / SFH / Plumbing Pipes / Rainwater Harvesting System / Irrigation Pipes	60 d	Sun 17/3/24	Wed 15/5/24	870 d	U/G Cable Pits / Ducts for BS / SFH / Plumbing Pipes / Rainwater Harvesting System / Irrigation Pipes
	Complete U/G Services & Utilities Works	0 d	Wed 15/5/24	Wed 15/5/24	870 d	← Complete U/G Services & Utilities Works
	Backfilling Works	45 d	Fri 26/4/24	Sun 9/6/24	800 d	Backfilling Works
	Driving Ground Concreting Works	30 d	Mon 10/6/24	Tue 9/7/24	800 d	Driving Ground Concreting Works
	Finishing Works and Road Painting	15 d	Wed 10/7/24	Wed 24/7/24	800 d	Finishing Works and Road Painting
	Skid Pan (Block 5)	227 d	Fri 1/12/23	Sun 14/7/24	812 d	Skid Pant (Block 5)
	Excavation for Underground Service and Utilities Works	40 d	Fri 1/12/23	Tue 9/1/24	0 d	Excayation for Underground Service and Utilities Works
	U/G Drainage Installation	50 d	Sat 16/12/23	Sat 3/2/24	0 d	U/G Drainage Installation
	Concrete Surround Works	14 d	Tue 30/1/24	Mon 12/2/24	0 d	Concrete Surround Works
	Earthing Installation Works	35 d	Mon 15/1/24	Sun 18/2/24	0 d	Earthing Installation Works
	Backfill	30 d	Tue 6/2/24	Wed 6/3/24	0 d	
	U/G Cable Pits / Ducts for BS / SFH / Plumbing Pipes / Rainwater Harvesting System / Irrigation Pipes	60 d	Thu 7/3/24	Sun 5/5/24	0 d	U/G Cable Pits / Ducts for BS/ SFH / Plumbing Pipes / Rainwater Harvesting System / Irrigation Pipes
	ingation ripes					
5	Complete U/G Services & Utilities Works	0 d	Sun 5/5/24	Sun 5/5/24	880 d	Complete U/G Services & Utilities Works
	Backfilling Works	45 d	Tue 16/4/24	Thu 30/5/24	810 d	Backfilling Works
	Driving Ground Concreting Works	30 d	Fri 31/5/24	Sat 29/6/24	799 d	Driving Ground Concreting Works
	Finishing Works and Road Painting	15 d	Sun 30/6/24	Sun 14/7/24	799 d	Finishing Works and Road Painting
	4-WD Trainning Ground (Block 6 and Block 9)	272 d	Sat 30/3/24	Thu 26/12/24	647 d	4-WD Trainning Ground (Block 6 and Block 9)
	Excavation for Underground Service and Utilities Works	40 d	Sat 30/3/24	Wed 8/5/24	0 d	Excavation for Underground Service and Utilities Works
	U/G Drainage Installation	45 d	Sun 14/4/24	Tue 28/5/24	0 d	U/G Drainage Installation
	Concrete Surround Works	14 d	Fri 24/5/24	Thu 6/6/24	0 d	Concrete Surround Works
	Earthing Installation Works	30 d	Tue 14/5/24	Wed 12/6/24	0 d	Earthing Installation Works
	Backfill	30 d	Fri 31/5/24	Sat 29/6/24	0 d	Backfill
	U/G Cable Pits / Ducts for BS / SFH / Plumbing Pipes / Rainwater Harvesting System / Irrigation Pipes	150 d	Sun 30/6/24	Tue 26/11/24	0 d	U/G Cable Pits / Ducts for BS / SFH / Plumbing Pipes / Rainwater Harvesting System / Irrigation Pipes
	Complete U/G Services & Utilities Works	30 d	Wed 28/8/24	Thu 26/12/24	645 d	Complete U/G Services & Utilities Works
	Backfilling Works	45 d	Fri 9/8/24	Sun 22/9/24	698 d	Backfilling Works
	Driving Ground Concreting Works	27 d	Mon 23/9/24	Sat 19/10/24	687 d	- Driving Ground Concreting Works
	Finishing Works and Road Painting	15 d	Sun 20/10/24	Sun 3/11/24	687 d	Finishing Works and Road Painting
	2-WD and 4-WD Trainning Ground (Block 7)	312 d	Mon 19/2/24	Thu 26/12/24	647 d	2-WD and 4-WD Trainning Ground (Block 7)
	Baseline Milestone \diamond Milestone		•	Manual Task	1	Start-only Path Driving Predecessor Milestone Task ◆
	中図連架聯管 Baseline Summary LUS Summary Inactive Milestone			Duration-only Manual Summary Rollup		Finish-only Path Driving Predecessor Summary Task External Tasks Path Driving Predecessor Normal Task

			Design & C	onstruction o	f Kong N Progra		Police Training Facilities Revision 11A (October
	Task	Durnation	n Start	Finish	•	Time Risk Allowance	2023 2024 2025 2025 2026 2026 2026 2026 2026 2026
	Excavation for Underground Service and Utilities Works	40 d	Mon 19/2/24	Fri 29/3/24	0 d		OctNovDec Jan FebMarAprMayJun Jul AugSepOctNovDec Jan FebMarAprMayJun Jul AugSepOctNov
	U/G Drainage Installation	55 d	Tue 5/3/24	Sun 28/4/24	0 d		U/G Drainage Installation
	Concrete Surround Works	14 d	Wed 24/4/24	Tue 7/5/24	0 d		Concrete Surround Works
	Earthing Installation Works	30 d	Thu 4/4/24	Fri 3/5/24	0 d		Earthing Installation Works
	Backfill	30 d	Wed 1/5/24	Thu 30/5/24	0 d		Backfill
	U/G Cable Pits / Ducts for BS / SFH / Plumbing Pipes / Rainwater Harvesting System / Irrigation Pipes	/ 150 d	Fri 31/5/24	Sun 27/10/24	0 d		U/G Cable Pits / Ducts for BS / SFH / Plumbing Pipes / Rainwater Harvesting System / Irrigation Pipes
	Complete U/G Services & Utilities Works	60 d	Mon 29/7/24	Thu 26/12/24	645 d		Complete U/G Services & Utilities Works
	Backfilling Works	45 d	Wed 10/7/24	Fri 23/8/24	15 d		Backfilling Works
	Driving Ground Concreting Works	30 d	Sat 24/8/24	Sun 22/9/24	725 d		- Driving Ground Concreting Works
	Finishing Works and Road Painting	15 d	Mon 23/9/24	Mon 7/10/24	714 d		Finishing Works and Road Painting
	Gas Filing Station (Block 8)	253 d	Thu 9/5/24	Thu 16/1/25	626 d		Gas Filing Station (Block 8)
	Excavation for Underground Service and Utilities Works	50 d	Thu 9/5/24	Thu 27/6/24	0 d		Excavation for Underground Service and Utilities Works
	U/G Drainage Installation	45 d	Fri 24/5/24	Sun 7/7/24	624 d		U/G Drainage Installation
	Concrete Surround Works	14 d	Mon 8/7/24	Sun 21/7/24	613 d		Concrete Surround Works
	Earthing Installation Works	30 d	Sat 13/7/24	Sun 11/8/24	771 d		Earthing Installation Works
	Backfill	34 d	Wed 17/7/24	Mon 19/8/24	613 d		Backfill
	U/G Cable Pits / Ducts for BS / SFH / Plumbing Pipes / Rainwater Harvesting System , Irrigation Pipes		Tue 20/8/24	Thu 16/1/25	613 d		U/G Cable Pits / Ducts for BS / SFH / Plumbing Pipes / Rainwater Harvesting System / Irrigation Pipes
	Complete U/G Services & Utilities Works	0 d	Thu 16/1/25	Thu 16/1/25	613 d		← Complete U/G Services & Utilities Works
	Backfilling Works	30 d	Mon 9/9/24	Tue 8/10/24	685 d		Backfilling Works
	Driving Ground Concreting Works	13 d	Wed 9/10/24	Mon 21/10/24	685 d		- Concreting Works
	Finishing Works and Road Painting	12 d	Tue 22/10/24	Sat 2/11/24	685 d		Finishing Works and Road Painting
	Boundary Fencing, Planters & RC Structures	75 d	Thu 28/11/24	Mon 10/2/25	576 d		Boundary Fencing, Planters & RC Structures
	Boundary Fence Wall Structures	45 d	Thu 28/11/24	Sat 11/1/25	574 d	0 d	Boundary Fence Wall Structures
	Planter Wall Structures	45 d	Sat 28/12/24	Mon 10/2/25		0 d	Planter Wall Structures
	Complete Boundary Fencing, Planters & RC Structures	0 d	Mon 10/2/25	Mon 10/2/25		0 d	← Complete Boundary Fencing, Planters & RC Structures
	Underground Services & Utilities Works	120 d	Thu 30/11/23	Thu 28/3/24	308 d		
	U/G Drainage Works	277 d	Sat 20/1/24			1 d	
	U/G Cable Pits / Ducts for BS / SFH / AC Water Pipes / Plumbing Pipes / Rainwater Harv System / Irrigation Pipes		Sat 20/1/24 Sat 20/1/24			1 d	U/G Cable Pits / Ducts for BS / SFH / AC Water Pipes / Plumbing Pipes / Rainwater Harvesting System / Irrigation Pipes
	Complete U/G Services & Utilities Works	0 d	Tue 22/10/24	Tue 22/10/24	545 d	0 d	Complete U/G Services & Utilities Works
Carriageway, Paving & Finishing		65 d	Tue 22/10/24	Thu 26/12/24	547 d	d	Carriageway, Paving & Finishing
Steel & Metalworks		30 d	Mon 11/11/24	Tue 10/12/24	650 d	0 d	Steel & Metalworks
EVA / Carriageway & Paving Slabs		65 d		Thu 26/12/24	634 d	1 d	EVA / Carriageway & Paving Slabs
		30 d				0 d	Finishings & Fitting-out Works
	Complete Carriageway, Paving & Finishing Works	0 d	Thu 26/12/24			0 d	Complete Carriage way, Paving & Finishing Works
,	中國建築聯營 Baseline Milestone ◇ Milestone Baseline Summary L Summary CHINA STATE JOINT VENTURE Task Inactive M		+	Manual Task Duration-only Manual Summary Rollup	I		Start-only Path Driving Predecessor Milestone Task Finish-only Path Driving Predecessor Summary Task

1L. I	中國其余
803	CHINA STATE JOINT



		Po Police Training Facilities Revision : Revision 11A (October 2024					
ID	Task	Durnation	Start	Finish	Total Slack	Time Risk Allowance	sk 2023 2024 2025 2026 2027
1655	CNE-21 Additional reinstatement works due to BK's defective U-cahnnel and associated cable ducts after black rainstorm (8/9/2023)	0 d	Tue 22/10/24	Tue 22/10/24	545 d		CNTerfection provide and provide and contraction of the provide and contraction of the provide and the provide
1656	PMI-10a Extension of Concrete walls of cable drawpits	0 d	Thu 26/12/24	Thu 26/12/24	634 d		PMI-10a Extension of Concrete walls of cable drawpits
1657	PMI-10b Enlargement of CLP Cable Drawpit and modification of cable ducts as requested by CLP	0 d	Thu 26/12/24	Thu 26/12/24	634 d		PMI-10b Enlargement of CLP Cable Drawpit and modification of cable ducts as requested by CLP
1658	Complete External Works of Section1	0 d	Thu 26/12/24	Thu 26/12/24	634 d	0 d	Complete External Works of Section1

.IT.	中國建築聯營 CHINA STATE JOINT VENTURE
COUCE	CHINA STATE JOINT VENTURE

Milestone Summary Inactive Milestone Inactive Summary

0


Manual Task Duration-only Manual Summary Rollup Manual Summary

٠


Start-only 1 Finish-only External Tasks Т External Milestone

 Path Driving Predecessor Milestone Task Path Driving Predecessor Summary Task Path Driving Predecessor Normal Task Baseline

Layout Plan with major construction activities



.*DF*DF0080*Main site layout.dgr



.*DF*DF0080*Main site layout.dgr

Proactive Environmental Protection Proforma

Design and Construction of Kong Nga Po Police Training Facilities <u>Proactive Environmental Protection Proforma</u>

Working Period: Dec 2024 to Feb 2025

Ref*	Proposed	Location/Working	Anticipated Major	Recommended Mitigation Measures
	Construction	Period	Impacts	
	Method			
EIA 3.9.1;	Open cut	Kong Nga Po Site	Dust impact from	• Use of regular water spraying (once every 1.25 hours or 8
EM&A Log 2.2	excavation		excavation	times per day) at all active works area exposed site surfaces
			activities and earth	and unpaved roads, particularly during dry weather
			moving	• Deploy water bowser for regular water spraying to enhance
				dust suppression
				• Manual water spraying for dusty operation where inaccessible
				by water bowser
				Speed control of site transportation
				• Stockpile of dusty materials will be covered by tarpaulin
				sheets to avoid wind-blown dust
				• Vehicles used for transporting dusty materials/spoils will be
				covered by mechanical cover before leaving the site
				• Wheel washing facilities will be provided and cleaning the
				wheel of all vehicles before leaving the site
EIA 4.4.6;]		Noise Control	Regular inspection and maintenance of plant & equipment in
EM&A Log 3.2				good condition

EIA 5.6.1.2; EM&A Log 4.2	Working in Restricted Hours Water Pollution Control	 Enclose the noisy part of machineries with noise enclosure Adopt of Quality Powered Mechanical Equipment (QPME) if possible Valid construction noise permit should be obtained and displayed on site In case of non-compliance with the construction noise criteria, more frequent monitoring and action should be carried out Cover the stockpiles of construction materials to reduce the potential for water pollution Provide wastewater treatment facilities prior to discharge of wastewater Regular inspection and maintenance of wastewater treatment facilities Wastewater pumped out of the excavation areas will be treated to remove suspended solids prior to discharge Hard paving or well-compact of main haul road to minimize washout of soil Wheels of all vehicles and plants will be cleaned before
		 Wheels of all vehicles and plants will be cleaned before leaving the work areas to remove sediment, soil and debris from the tracked. The wastewater will be treated and reused
		on site or discharged.
EIA 7.5.1.1 &	Waste Generation	• Training of site personnel in proper waste management and

7.5.1.2;				chemical handling procedures
EM&A Log 6.2				• Proper storage and sorting of excavated inert materials to
				maximize on site reuse for backfilling
				 Surplus inert C&D materials will be disposed of at designated
				Government's PFRF.
			Chamieal Masta	
EIA 7.5.1.4;			Chemical Waste	Chemical waste should be stored at chemical waste container
EM&A Log 6.2				and collected by a licensed collector to transport and dispose
				of at the approved Chemical Waste Treatment Centre
				Drip tray and chemical spillage kit will be provided on site
EIA 9.7.1 and			Ecology Concern	• Provide training to frontline workers for the conservative
EM&A Log 8.3				species
				Provision of protective fence for the conservative species
				• Regular inspection for concerned vegetation and conservative
				species
EIA Table 10.11;			Landscape and	• Preservation of existing trees will be undertaken in
EM&A Table 9.1			Visual Impact	accordance with DEVB TC(W) 7/2015 and Guidelines for Tree
				Risk Assessment and Management Arrangement
				• Restrict construction area to minimize the impact on existing
				retained trees
EIA 3.9.1;	Soil Removal	Kong Nga Po Site	Dust impact from	• Use of regular water spraying (once every 1.25 hours or 8
EM&A Log 2.2			excavation	times per day) at all active works area exposed site surfaces
			activities and earth	and unpaved roads, particularly during dry weather

EIA 4.4.6; EM&A Log 3.2	moving Noise Control	 Water spraying during loading and unloading of excavated materials Vehicles used for transporting dusty materials/spoils will be covered by mechanical cover before leaving the site Deploy water bowser for regular water spraying to enhance dust suppression Speed control of site transportation Stockpile of dusty materials will be covered by tarpaulin sheets to avoid wind-blown dust Wheel washing facilities will be provided and cleaning the wheel of all vehicles before leaving the site Regular inspection and maintenance of plant & equipment in good condition
		 Enclose the noisy part of machineries with noise enclosure Adopt of Quality Powered Mechanical Equipment (QPME) if possible
	Working in Restricted Hours	-
		more frequent monitoring and action should be carried out
EIA 5.6.1.2;	Water Pollution	• Cover the stockpiles of excavated materials to reduce the
EM&A Log 4.2	Control	potential for water pollution

		 Provide wastewater treatment facilities prior to discharge of wastewater Regular inspection and maintenance of wastewater treatment facilities Wheels of all vehicles and plants will be cleaned before leaving the work areas to remove sediment, soil and debris from the tracked. The wastewater will be treated and reused on site or discharged.
EIA 7.5.1.1 & 7.5.1.2;	Waste Generation	 Training of site personnel in proper waste management and chemical handling procedures
EM&A Log 6.2		 Proper storage and sorting of excavated inert materials to
		maximize on site reuse for backfilling
		Surplus inert C&D materials will be disposed of at designated
		Government's PFRF.
EIA 7.5.1.4;	Chemical Waste	Chemical waste should be stored at chemical waste container
EM&A Log 6.2		and collected by a licensed collector to transport and dispose
		of at the approved Chemical Waste Treatment Centre
		• Drip tray and chemical spillage kit will be provided on site
EIA 9.7.1 and	Ecology Concern	• Provide training to frontline workers for the conservative
EM&A Log 8.3		species
		• Provision of protective fence for the conservative species
		Regular inspection for concerned vegetation and conservative

				species
EIA Table 10.11; EM&A Table 9.1			Landscape and Visual Impact	 Preservation of existing trees will be undertaken in accordance with DEVB TC(W) 7/2015 and Guidelines for Tree Risk Assessment and Management Arrangement Restrict construction area to minimize the impact on existing retained trees
EIA 3.9.1; EM&A Log 2.2	Construction of footings	Kong Nga Po Site	Air	 Regular inspection and maintenance of plant and equipment in good condition Regularly clean up stockpiles and debris to avoid accumulation of materials Dusty materials exceeding 20 bags shall be stored in area sheltered on top and the three sides or covered entirely by impervious sheeting.
EIA 4.4.6; EM&A Log 3.2			Noise Control	 Regular inspection and maintenance of plant & equipment in good condition Enclose the noisy part of machineries with noise enclosure Adopt of Quality Powered Mechanical Equipment (QPME) if possible
			Working in Restricted Hours	 Valid construction noise permit should be obtained and displayed on site In case of non-compliance with the construction noise criteria, more frequent monitoring and action should be carried out

EIA 5.6.1.2;			Water Pollution	• Wheels of all vehicles and plants will be cleaned before
EM&A Log 4.2			Control	 leaving the work areas to remove sediment, soil and debris from the tracked. The wastewater will be treated and reused on site or discharged. Designated location for residual concrete washout Provide wastewater treatment facilities prior to discharge of wastewater
EIA 7.5.1.4; EM&A Log			Chemical Waste	• Drip tray and chemical spillage kit shall be provided on site
EIA 9.7.1 and EM&A Log 8.3			Ecology Concern	 Provide training to frontline workers for the conservative species Provision of protective fence for the conservative species Regular inspection for concerned vegetation and conservative species
EIA Table 10.11;			Landscape and	Preservation of existing trees will be undertaken in
EM&A Table 9.1			Visual Impact	 accordance with DEVB TC(W) 7/2015 and Guidelines for Tree Risk Assessment and Management Arrangement Implement temporary traffic arrangement which control construction area to minimize landscape and visual impacts
EIA 3.9.1;	Construction	Kong Nga Po Site	Air	Regular inspection and maintenance of plant and equipment
EM&A Log 2.2	of substructure			in good condition
	and			Regularly clean up stockpiles and debris to avoid

	superstructure		 accumulation of materials Dusty materials exceeding 20 bags shall be stored in area sheltered on top and the three sides or covered entirely by impervious sheeting.
EIA 4.4.6; EM&A Log 3.2		Noise Control	 Regular inspection and maintenance of plant & equipment in good condition Enclose the noisy part of machineries with noise enclosure Adopt of Quality Powered Mechanical Equipment (QPME) if possible
		Working in Restricted Hours	 Valid construction noise permit should be obtained and displayed on site In case of non-compliance with the construction noise criteria, more frequent monitoring and action should be carried out
EIA 5.6.1.2; EM&A Log 4.2		Water Pollution Control	 Cover the stockpiles of construction materials to reduce the potential for water pollution Provide wastewater treatment facilities prior to discharge of wastewater Wastewater generated from surface runoff shall be treated prior to discharge Manholes should be temporarily sealed to prevent silt,
			Mannoles should be temporarily sealed to prevent slit, construction materials or debris from entering the drainage system.

EIA 7.5.1.1; EM&A Log 6.2			Waste Management	 Cover stockpiles of C&D materials by impervious sheets to avoid wind-blown dust. Spray water on all dusty materials including C&D materials immediately prior to any loading transfer operation Segregation and storage of different types of waste in different containers or skips to enhance reuse or recycling of materials and their proper disposal
EIA 7.5.1.4; EM&A Log 6.2			Chemical Waste	Drip tray and chemical spillage kit shall be provided on site
EIA 9.7.1 and EM&A Log 8.3			Ecology Concern	 Provide training to frontline workers for the conservative species Provision of protective fence for the conservative species Regular inspection for concerned vegetation and conservative species
EIA Table 10.11; EM&A Table 9.1			Landscape and Visual Impact	 Preservation of existing trees will be undertaken in accordance with DEVB TC(W) 7/2015 and Guidelines for Tree Risk Assessment and Management Arrangement Implement temporary traffic arrangement which control construction area to minimize landscape and visual impacts
EIA 3.9.1; EM&A Log 2.2	Construction of footbridge	Kong Nga Po Site	Air	Regular inspection and maintenance of plant and equipment in good condition

		 Water spraying during loading and unloading of excavated materials Regularly clean up stockpiles and debris to avoid accumulation of materials Dusty materials exceeding 20 bags shall be stored in area sheltered on top and the three sides or covered entirely by impervious sheeting.
EIA 4.4.6; EM&A Log 3.2	Noise Control	 Regular inspection and maintenance of plant & equipment in good condition Adopt of Quality Powered Mechanical Equipment (QPME) if possible
	Working in Restricted Hours	 Valid construction noise permit should be obtained and displayed on site In case of non-compliance with the construction noise criteria, more frequent monitoring and action should be carried out
EIA 5.6.1.2; EM&A Log 4.2	Water Pollution Control	 Cover the stockpiles of construction materials to reduce the potential for water pollution Provide wastewater treatment facilities prior to discharge of wastewater Wastewater generated from surface runoff shall be treated prior to discharge
EIA 7.5.1.1;	Waste	• Cover stockpiles of C&D materials by impervious sheets to

EM&A Log 6.2			Management	 avoid wind-blown dust. Spray water on all dusty materials including C&D materials immediately prior to any loading transfer operation Segregation and storage of different types of waste in different containers or skips to enhance reuse or recycling of materials and their proper disposal
EIA 7.5.1.4; EM&A Log 6.2			Chemical Waste	• Drip tray and chemical spillage kit shall be provided on site
EIA Table 10.11; EM&A Table 9.1			Landscape and Visual Impact	 Preservation of existing trees will be undertaken in accordance with DEVB TC(W) 7/2015 and Guidelines for Tree Risk Assessment and Management Arrangement Implement temporary traffic arrangement which control construction area to minimize landscape and visual impacts
EIA 3.9.1; EM&A Log 2.2	Backfilling	Kong Nga Po Site	Air	 Deploy water bowser for regular water spraying to enhance dust suppression Manual water spraying for dusty operation where inaccessible by water bowser Speed control of site transportation Stockpile of dusty materials will be covered by tarpaulin sheets to avoid wind-blown dust Vehicles used for transporting dusty materials/spoils will be covered by mechanical cover before leaving the site

	• Wheel washing facilities will be provided and cleaning the wheel of all vehicles before leaving the site
Noise Control	 Regular inspection and maintenance of plant & equipment in good condition Enclose the noisy part of machineries with noise enclosure Adopt of Quality Powered Mechanical Equipment (QPME) if possible
Working in Restricted Hours	 Valid construction noise permit should be obtained and displayed on site In case of non-compliance with the construction noise criteria, more frequent monitoring and action should be carried out
Water Pollution Control	 Cover the stockpiles of construction materials to reduce the potential for water pollution Provide wastewater treatment facilities prior to discharge of wastewater Regular inspection and maintenance of wastewater treatment facilities Wastewater pumped out of the excavation areas will be treated to remove suspended solids prior to discharge Hard paving or well-compact of main haul road to minimize washout of soil Wheels of all vehicles and plants will be cleaned before
	Working in Restricted Hours Water Pollution

				leaving the work areas to remove sediment, soil and debris from the tracked. The wastewater will be treated and reused on site or discharged.
EIA 7.5.1.1 & 7.5.1.2; EM&A Log 6.2		Waste Generation	•	Training of site personnel in proper waste management and chemical handling procedures Proper storage and sorting of excavated inert materials to maximize on site reuse for backfilling Surplus inert C&D materials will be disposed of at designated
				Government's PFRF or reuse at other contracts.

*EIA Ref/ EM&A Log/ Design Document Ref

**Details of equipment, vehicles, plants, processes, technologies for the construction method

Design and Construction of Kong Nga Po Police Training Facilities Proactive Environmental Protection Proforma


Working Period: December 2024

Ref*	Proposed	Location/Working	Anticipated	Recommended Mitigation	Photo Records (Partial)
	Construction	Period	Major Impacts	Measures	
	Method				
EIA 3.9.1; EM&A Log 2.2		Kong Nga Po Site	Dust impact	 Manual water spraying for dust suppression Regular inspection and maintenance of plant and equipment in good condition Cover stockpile with impervious sheets or grout Provide wheel washing 	By subcontractor at KNP site
				facility at site entrance	


			By subcontractor at KNP site
EIA 4.4.6; EM&A Log 3.2	Noise	 Regular inspection and maintenance of plant & equipment in good condition Deploy Quality Powered Mechanical Equipment (QPME) if possible Valid construction noise permit should be displayed at site entrance. 	O/9 隔音屏障 O/2009 點配 Overall 30.12.2024

					By main contractor at KNP site
EIA 9.7.1 and		Ecology Concern	•	Provide training to	
EM&A Log				workers about the	
8.3				conservative species	
			•	Provision of protective	
				fence for the	
				conservative species	CALL INTAL PARTY
			•	Regular inspection for	12 2021
				concerned vegetation	0.12.2024
				and conservative	By main contractor at KNP site
				species	


				By subcontractor a	20.12.2024 at KNP site
EIA 3.9.1; EM&A Log 2.2	Soil Removal	Kong Nga Po Site	Air	 Deploy water bowser for regular water spraying to enhance dust suppression Cover dusty materials with impervious sheets Exposed slopes covered with waterproof layers such as tarpaulin sheets or grout to reduce the potential for sediment laden runoff entering the drainage system. 	r at KNP site




EIA 4.4.6; EM&A Log 3.2	Noise	 Regular inspection and maintenance of plant & equipment in good condition Deploy Quality Powered Mechanical Equipment (QPME) if possible 	DOS 開音屏障 OCTINO 現音座 E BARRIER ODSE BARRIER OCTINO 現音座 OCTINO 現音 OCTINO OCTINO 現音座 OCTINO 現音 OCTINO OCTINO 現音
EIA 5.6.1.2 and EM&A Log 4.2	Water Quality	 Cover exposed slopes with impervious sheets or cement grout. Wastewater pumped out of the excavation areas shall be treated to remove suspended solid prior to discharge. Provide desilting/ sedimentation devices for wastewater 	By main contractor at KNP site




	1	1	1			
EIA Table			Landscape and	•	Preservation of existing	
10.11;			Visual Impact		trees will be undertaken	
EM&A Table					in accordance with	
9.1					DEVB TC(W) 7/2015 and	
					Guidelines for Tree Risk	
					Assessment and	
					Management	
					Arrangement	
				•	Implement temporary	By main contractor at KNP site
					traffic arrangement	
					which control	
					construction area to	
					minimize landscape and	
					visual impacts	
EIA 3.9.1;	Construction	Kong Nga Po Site	Air	•	Cover dusty materials	
EM&A Log	of footings,				with impervious sheets	
2.2	substructure			•	Exposed slopes covered	
	and				with waterproof layers	
	superstructure				such as tarpaulin sheets	
					or grout to reduce the	
					potential for sediment	
					laden runoff entering	04.12 3043




EIA 4.4.6; EM&A Log 3.2	Noise	 Valid construction noise permit should be obtained and displayed on site 	By main contractor at KNP site
EIA 5.6.1.3 and EM&A Log 4.2	Water Quality	 Surface water from concrete batching areas and the rest of the site should be separated as far as possible. Temporary drainage is free of obstruction. Gullies are sealed to prevent silt or debris from entering the drainage system. 	By subcontractor at KNP site





		By main contractor at KNP site
EIA 7.5.1.2	Waste	Segregation and storage
and EM&A	Management	of different types of
Log 6.2		waste in different containers or skips or stockpiles to enhance
		reuse or recycling of
		materials and their
		proper disposal
		Sort non-inert C&D By main contractor at KNP site
		materials to recover any
		recyclable portions



APPENDIX B ACTION AND LIMIT LEVELS

Appendix B - Action and Limit Levels

Table B-1 Action and Limit Levels for 1-hour TSP

Monitoring stationAction Level (ug/m³)		Limit Level (ug/m ³)	
	AM1 308		500
AM2		311	500


Table B-2 Action and Limit Levels for Construction Noise

Time Period	Action Level	Limit Level
0700-1900 hours on normal weekdays	When one documented complaint is received	75 dB(A)

Noted:

If works are to be carried during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

APPENDIX C COPIES OF CALIBRATION CERTIFCATES



Tisch Environmental, Inc. 145 South Miami Avenue

www.tisch-env.com TOLL FREE: (877)263-7610 FAX: (513)467-9009

Village of Cleves, OH 45002

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk



Report No.

: 00958

Issue Date : 19 Dec 2024

Internal Report Certificate of Calibration

Description : Equipment stated to be High volume air sampler.

Manufacturer: : Tisch Environmental, Inc.

1

Other information

Model No.	TE-5170	
Serial No.	10379	

Test Period	: 18 Dec 2024 to 18 Dec 2024
Test Requested	: Performance checking for High volume air sampler
Test Method	: According to manufacturer instruction manual and internal method.
Test conditions	: Environmental temperature: 20-35 degree Celsius Relative Humidity: 35-85%
Test Result	: Refer to the test result(s) on page 2.

Remark : The result(s) relate only to the items tested or calibrated.

For and on behalf of HIGH PRECISION CHEMICAL TESTING LIMITED

Lee Wai Kit Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk



Report No.

: 00958

:

Issue Date : 19 Dec 2024

Internal Report


Certificate of Calibration

Measuring equipment

Description	Calibration Orifice		
Manufacturer	Tisch Environmental, Inc.		
Model No.	TE-5025A		
Serial No.	3864		

Test Result

Qstd, Actual flow rate, m ³ /min	1.531	1.383	1.191	0.905	0.714
Flow recorder reading, cfm	69	63	57	49	41
Pressure, mm Hg			750		
Temperature, K	302				



Note : The coefficient of determination (R²) of the calibration curve greater than 0.99 after a 5-point calibration, the high volume air sampler complies with the specified requirements and deemed acceptable for use.

- End of report -

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk



00876 Issue Date : 21 Oct 2024 Report No. Application No. : HP00735 **Certificate of Calibration** Applicant : Ka Shing Facility Management Limited Flat C, 14/F, Jing Ho Industrial Building, 78-84 Wang Lung Street, Tsuen Wan, N.T., Hong Kong Sample Description : Submitted equipment stated to be Dust Meter. Manufacturer: Met One Instruments Other information Model No. Aerocet 831 Serial No. E11304 Date Received : 10 Oct 2024 16 Oct 2024 to 21 Oct 2024 **Test Period** Test Requested : Performance checking for Dust Meter **Test Method** : According to manufacturer instruction manual and internal method. Test conditions : Environmental temperature: 20-35 degree Celsius Relative Humidity: 35-85% **Test Result** : Refer to the test result(s) on page 2.

Remark : 1. Information of the sample description provided by the Applicant. 2. The result(s) relate only to the items tested or calibrated.

> For and on behalf of HIGH PRECISION CHEMICAL TESTING LIMITED

Lee Wai Kit Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

2



: 21 Oct 2024

Issue Date

Report No.:00876Application No.:HP00735

Certificate of Calibration

Measuring equipment


Description	High volume air sampler			
Manufacturer	Tisch Environmental, Inc			
Model No.	TE-5170			
Serial No.	10379			

Date of Calibration	÷.,	16 Oct 2024 to 21 Oct 2024
Date of Recommended Re-Calibration	+	21 Dec 2024

Test Result

: 1 hour Total suspended particulate (TSP)

Calibration Point	Average Dust Meter reading, μg/m ³	High volume air sampler results, µg/m ³
1	31.2	40.0
2	30.0	39.0
3	32.4	40.8
4	34.4	42.4
5	32.3	40.6



Note

- : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.
 - 2. The coefficient of determination (R²) of the calibration curve greater than 0.99 after a 5-point calibration, the dust meter complies with the specified requirements and deemed acceptable for use.

- End of report -

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk



Report No. : Application No. :		0959 IP00817			Issue Date	:	23 Dec 2024
			ate	e of Calibration			
Applicant	••	Ka Shing Facility Mar Flat C, 14/ F, Jing Ho 78-84 Wang Lung Str Tsuen Wan, N.T., Ho	Inc	dustrial Building, t,			
Sample Description		Submitted equipmer Manufacturer:	nt s	tated to be Dust Meter. Met One Instruments			
		Other information	÷	Model No.	Aeroce	t 83	1
				Serial No.	D1264	1	
Date Received		12 Dec 2024					
Test Period	:	18 Dec 2024 to 22 De	ec	2024			
Test Requested	:	Performance checkir	ng t	for Dust Meter			
Test Method		According to manufa	icti	urer instruction manual a	and internal	met	hod.
Test conditions		Environmental temp Relative Humidity: 35		ature: 20-35 degree Celsi 5%	us		

Test Result : Refer to the test result(s) on page 2.

- Remark : 1. Information of the sample description provided by the Applicant.
 - 2. The result(s) relate only to the items tested or calibrated.

For and on behalf of HIGH PRECISION CHEMICAL TESTING LIMITED

Lee Wai Kit

Lee Wai Kit Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk



Report No. : 00959 Application No. : HP00817

Certificate of Calibration

Measuring
equipment


Description	High volume air sampler
Manufacturer	Tisch Environmental, Inc.
Model No.	TE-5170
Serial No.	10379

Date of Calibration	4	18 Dec 2024 to 22 Dec 2024
Date of Recommended Re-Calibration		22 Feb 2025

Test Result

: 1 hour Total suspended particulate (TSP)

Calibration Point	Average Dust Meter reading, μg/m³	High volume air sampler results, µg/m ³
1	44.2	50.3
2	46.2	52.0
3	43.9 50.1	
4	42.7	49.1
5	43.8	50.0



Note

- : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.
 - 2. The coefficient of determination (R²) of the calibration curve greater than 0.99 after a 5-point calibration, the dust meter complies with the specified requirements and deemed acceptable for use.

- End of report -

Issue Date : 23 Dec 2024

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk



: 00657 Report No. Issue Date : 24 Apr 2024 Application No. : HP00516 **Certificate of Calibration** Applicant : Ka Shing Facility Management Limited Flat C, 14/ F, Jing Ho Industrial Building, 78-84 Wang Lung Street, Tsuen Wan, N.T., Hong Kong Sample Description : Submitted equipment stated to be Integrating Sound Level Meter. Manufacturer: : BSWA Technology Other information Model No. **BSWA 308** Serial No. 610062 Microphone No. 610373 **Date Received** : 16 Apr 2024 Test Period 23 Apr 2024 to 23 Apr 2024 : : Performance checking for Sound Level Meter **Test Requested Test Method** : According to manufacturer instruction manual and internal method. Test conditions : Room Temperature: 22-25 degree Celsius Relative Humidity: 35-70% **Test Result** : Refer to the test result(s) on page 2.

Remark : 1. Information of the sample description provided by the Applicant.

2. The result(s) relate only to the items tested or calibrated.

For and on behalf of HIGH PRECISION CHEMICAL TESTING LIMITED

Lee Wai Kit Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

:

:



Issue Date : 24 Apr 2024

Report No.:00657Application No.:HP00516

Certificate of Calibration

Measuring equipment

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01

Date of Calibration	:	23 Apr 2024
Date of Recommended Re-Calibration	:	23 Apr 2025

Test Result

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	94.0	± 0.0	± 1.5
114.0	114.1	+ 0.1	± 1.5

Note : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

2. The indication value was obtained from the average of ten replicated measurement.

- End of report -



Certificate of Calibration

Certificate No. ATS24-112-CC001

Customer:	Ka Shing Facilities Management Limited		
	Flat C, 14/F., Jing Ho Industrial Building,		
	78-84 Wing Lung Street, Tsuen Wan,		
	N.T., Hong Kong		
Unit-under-test (UUT):			
Description:	Sound Calibrator		
Manufacturer:	SoundTEK		
Type No.:	ST-120		
Serial No.:	210102628		
Conditions during calibra	tion:		
Temperature:	25°C		
Relative Humidity:	50%		
Test Specifications:	Calibration Check		
Date of Calibration:	11 November 2024		
Test Results:	All calibration points are within manufacturer's specification.		

Certified by: Mr. Ching Mau LAM / Quality Manager MIOA, MHKIOA

Issue Date: 11 November 2024



- 1. The instrument under test was allowed to stabilize in the laboratory for over 24 hours.
- 2. Calibration equipment:

Description:	Sound Analyzer	Reference Microphone
Manufacturer:	Brüel & Kjær	Brüel & Kjær
Type No.:	2270	4189
Serial No.:	3001883	2662797
Last Calibration Date:	14 March 2024	14 March 2024
Certificate No.:	AV240037	AV240037

The calibration equipment used for calibration is traceable to National Standards via Standards and Calibration Laboratory, the Government of the HKSAR.

- 3. The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted, if any, will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. Acoustic Testing Services Limited shall not be liable for any loss or damage resulting from the use of the equipment.
- 4. Calibration Results

Nominal value	Measured value	IEC 60942 Class 1 Tolerance Limits	Conclusion	Expanded Measurement Uncertainty of Reference Microphone B&K 4189 at 1000 Hz
dB	dB	dB		dB
94.00	93.82	± 0.25	PASS	0.20
114.0	113.76	± 0.25	PASS	0.20

All calibration points are within manufacturer's specification.



APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

Environmental Team for Police Facilities in Kong Nga Po Impact Air Quality and Noise Monitoring Schedule December-2024

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1-Dec	2-Dec	3-Dec	4-Dec	5-Dec	6-Dec	7-Dec
					1-hr TSPx3	
					(AM1, AM2)	
					NM	
					(NM9 to NM14)	
		10.5		10.5	10.5	
8-Dec	9-Dec	10-Dec	11-Dec		13-Dec	14-Dec
				1-hr TSPx3		
				(AM1, AM2)		
				NM		
				(NM9 to NM14)		
15-Dec	16-Dec	17-Dec	18-Dec	19-Dec	20-Dec	21-Dec
			1-hr TSPx3			
			(AM1, AM2)			
			NM			
			(NM9 to NM14)			
			(-)			
22-Dec	23-Dec	24-Dec	25-Dec	26-Dec	27-Dec	28-Dec
		1-hr TSPx3				
		(AM1, AM2)				
		NM				
		(NM9 to NM14)				
	30-Dec	31-Dec				
	1-hr TSPx3					
	(AM1, AM2)					
	NM					
	(NM9 to NM14)					

Environmental Team for Police Facilities in Kong Nga Po Impact Air Quality and Noise Monitoring Schedule January-2025


Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Jan	2-Jan	3-Jan	4-Jan
						1-hr TSPx3 (AM1, AM2)
						NM (NM9 to NM14)
5-Jan	6-Jan	7-Jan	8-Jan	9-Jan	10-Jan	11-Jan
					1-hr TSPx3 (AM1, AM2) NM (NM9 to NM14)	
12-Jan	13-Jan	14-Jan	15-Jan	16-Jan	17-Jan	18-Jan
				1-hr TSPx3 (AM1, AM2) NM (NM9 to NM14)		
19-Jan	20-Jan	21-Jan	22-Jan	23-Jan	24-Jan	25-Jan
			1-hr TSPx3 (AM1, AM2) NM (NM9 to NM14)			
26-Jan	27-Jan	28-Jan	29-Jan	30-Jan	31-Jan	
		1-hr TSPx3 (AM1, AM2) NM (NM9 to NM14)				


APPENDIX E AIR QUALITY MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix E - 1-hour TSP Monitoring Results

Date	Time	Weather	Particulate Concentration (µg/m ³)
	13:48		55
06-Dec-24	14:48	Sunny	143
	15:48		111
	8:28		82
12-Dec-24	9:28	Sunny	58
	10:28		48
	8:07	Sunny	71
18-Dec-24	9:07		58
	10:07		50
	13:22		69
24-Dec-24	14:22	Sunny	89
	15:22		30
	8:10		97
30-Dec-24	9:10	Sunny	154
	10:10		136
		Minimum	30
		Maximum	154
		Average	83

Location AM2 - Village	e House, Kong Nga	Po	
Date	Time	Weather	Particulate Concentration (µg/m ³)
	8:29		94
06-Dec-24	9:29	Sunny	97
	10:29		137
	13:04		113
12-Dec-24	14:04	Sunny	81
	15:04		156
	13:20		87
18-Dec-24	14:20	Sunny	21
	15:20		25
	8:36		104
24-Dec-24	9:36	Sunny	143
	10:36		134
	13:17		83
30-Dec-24	14:17	Sunny	23
	15:17		95
		Minimum	21
		Maximum	156
		Average	93





APPENDIX F NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix F -Noise Monitoring Results

		Wind Speed		Uni	it: dB(A) (5-r	nin)	Average	Limit Level	Baseline
Date	Weather	(m/s)	Time	L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}	L _{eq}
				61.3	58.6	46.8			
				48.8	50.7	46.5	1		
				50.1	52.5	46.7	1		
06-Dec-24	Sunny	0.10	8:39	51.6	53.4	47.5	55.2	75.0	55.9
				51.6	53.3	48.4	1		
				52.6	53.4	48.2	1		
				58.4	55.8	50.0			
				53.1	55.4	50.3	1		
12 Dec 24	Cummu	1.00	0.07	52.6	54.5	48.6		75.0	55.9
12-Dec-24	Sunny	1.00	9:07	61.9	62.6	48.9	59.0	75.0	55.9
				60.0	58.2	49.6	1		
				60.7	60.0	49.3	1		
		0.50	8:48	51.2	53.8	47.4			
				50.4	52.2	47.3	1		
10 0 24	C			50.3	52.2	47.7	50.3	75.0	FF 0
18-Dec-24	Sunny			50.1	52.9	46.4		73.0	55.9
				49.5	51.7	46.7			
				50.1	52.0	46.9	1		
				48.0	49.1	45.3			
				51.4	54.0	45.4	1		
24-Dec-24	Cummu	0.30	13:58	46.7	48.3	44.2	48.7	75.0	55.9
24-Dec-24	Sunny	0.30	13:58	47.6	50.4	44.5	7 48.7	/5.0	55.9
				47.8	50.3	44.0	1		
				49.1	50.2	44.3			
				50.3	51.4	48.5			
				51.2	52.4	48.7]		
30-Dec-24	Sunny	0.00	8:35	55.1	58.8	48.5	53.8	75.0	55.9
50-Dec-24	Sunny	0.00	0.55	54.6	56.3	48.1	35.6	75.0	55.9
				52.4	54.7	47.6			
				56.1	57.2	50.0	1		

		House, Kong Ng Wind Speed		Uni	it: dB(A) (5-r	nin)	Average	Limit Level	Baseline
Date	Weather	(m/s)	Time	L _{eq}	L ₁₀	L ₉₀	L _{eq}	Linit Level	L _{eq}
		(, 0)		50.6	-10 52.5	48.1	-eq	-eq	-eq
				50.0	51.9	47.6	-		
				50.5	52.4	47.0	-		
06-Dec-24	Sunny	0.00	9:20	49.7	51.4	48.0	50.7	75.0	52.8
				50.1	52.5	47.4	-		
				52.6	54.2	47.4	1		
				53.3	54.5	46.9			
				48.3	49.7	46.8	-		
				49.3	50.8	47.3	-		
12-Dec-24	Sunny	0.10	8:32	50.1	50.0	47.9	50.9	75.0	52.8
				50.1	52.1	48.1	-		
				52.1	53.2	48.3	-		
		0.00	8:14	54.8	54.7	44.8			
				47.9	50.1	44.6	1		
				48.1	50.1	45.5	- 50.4		
18-Dec-24	Sunny			48.0	50.0	45.6		75.0	52.8
				49.4	51.7	46.5			
				49.3	51.3	46.5	1		
				50.0	52.0	46.8			
				49.8	51.6	46.0	1		
				49.4	51.4	47.2	1		
24-Dec-24	Sunny	0.00	13:24	50.1	52.0	47.6	50.6	75.0	52.8
				51.9	54.4	47.9	1		
				51.5	53.8	48.4	1		
				51.3	53.4	43.2			
				46.9	49.6	42.2	1		
20 0 24		0.00	0.00	56.9	52.6	43.4	1	75.0	52.0
30-Dec-24	Sunny	0.00	8:00	55.8	51.8	43.9	53.5	75.0	52.8
				52.6	54.3	46.6	1		
				50.8	53.2	48.0	1		


Date	Weather	Wind Speed	Time	Uni	it: dB(A) (5-r	nin)	Average	Limit Level	Baseline
Date	weather	(m/s)	Time	L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}	L_{eq}
				51.3	52.5	47.7			
				55.8	55.3	47.9	1		
06-Dec-24	Sunny	1.4	9:58	52.7	51.6	47.1	54.7	75.0	46.4
00-Dec-24	Sunny	1.4	9.56	52.5	54.3	48.0	34.7	75.0	40.4
				58.9	57.4	47.7			
				51.0	53.7	47.1	1		
				48.1	49.9	44.6			
				47.2	49.2	43.2	1		46.4
12 Dec 24	Sunny	2.30	9:44	45.3	47.3	42.8	46.9	75.0	
12-Dec-24	Sunny	2.30	9.44	46.4	48.6	43.0	40.9	75.0	40.4
				47.7	50.3	43.8	1		
				46.0	47.8	43.2	1		
			9:22	50.5	51.4	45.2			
		0.90		46.2	47.6	44.7	48.2		
18-Dec-24	Cuppy			48.9	52.1	45.6		75.0	46.4
10-Det-24	Sunny			46.9	49.1	44.2		73.0	46.4
				45.5	47.5	42.9			
				49.0	50.6	43.3			
				48.6	51.0	44.6			
				45.5	47.9	42.4			
24-Dec-24	Sunny	2.80	10:32	46.7	49.2	43.1	52.6	75.0	46.4
24-Det-24	Sunny	2.80	10.52	44.6	47.0	41.5	32.0	75.0	40.4
				59.5	53.7	42.4			
				43.9	45.9	41.1			
				55.7	59.6	45.3			
				53.9	57.8	45.7]		
30-Dec-24	Sunny	0.40	9:11	54.7	58.1	45.0	54.4	75.0	46.4
50-Dec-24	Sunny	0.40	9.11	54.0	57.6	43.6	34.4	75.0	40.4
				54.3	57.4	45.6]		
				53.5	57.6	44.7]		


		Wind Speed		Uni	it: dB(A) (5-r	nin)	Average	Limit Level	Baseline
Date	Weather	(m/s)	Time	L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}	L _{eq}
				57.2	58.1	38.6		-4	
				53.0	51.5	38.9	1		
				53.9	54.2	39.5	1	75.0	
06-Dec-24	Sunny	0.00	8:02	51.3	51.2	40.3	54.0	75.0	54.7
				54.2	58.5	41.7	1		
				51.0	53.1	40.9	1		
				49.4	52.2	41.6			
				51.8	51.6	42.4	1		
12 0 24	C	0.10	12.00	42.1	44.7	38.2		75.0	F 4 7
12-Dec-24	Sunny	0.10	13:08	42.1	44.5	38.6	47.6	75.0	54.7
				45.9	46.0	38.7	1		
				45.8	45.0	37.7	1		
		0.50	11:16	48.6	50.9	44.6			
				52.1	54.5	46.7	1		
19 Dec 24	Cummu			52.3	53.8	49.6	50.8	75.0	F 4 7
18-Dec-24	Sunny			52.1	54.0	47.2		75.0	54.7
				49.6	50.8	43.5			
				47.8	49.4	41.8	1		
				51.0	51.9	41.7			
				46.9	50.9	41.7	1		
24-Dec-24	Sunny	0.10	8:33	45.0	47.7	41.1	47.5	75.0	54.7
24-Det-24	Sunny	0.10	0.55	45.0	47.3	41.2	47.5	75.0	54.7
				46.3	46.9	41.4	1		
				47.5	48.6	41.6	1		
				55.0	57.8	46.3			
				57.5	57.9	45.0			
30-Dec-24	Suppy	1.20	11:12	49.6	49.5	44.6	52.8	75.0	54.7
30-Dec-24	Sunny	1.20	11.12	48.8	50.0	45.1	32.0	/5.0	54.7
				47.2	48.8	44.6			
				47.3	48.0	45.1	1		


Date	Weather	Wind Speed (m/s)	Time	Uni	it: dB(A) (5-r	nin)	Average	Limit Level	Baseline
				L _{eq}	L ₁₀	L ₉₀	L _{eq}	L_{eq}	L_{eq}
				51.1	50.5	40.5			
				45.7	47.4	41.0			
06-Dec-24	Sunny	0.00	10:34	42.3	44.0	40.4	47.5	75.0	61.3
00-Dec-24	Sunny	0.00	10.54	44.4	47.0	41.0	47.5	75.0	01.5
				49.3	48.1	41.7			
				45.8	48.5	41.1			
				52.9	54.3	47.2			
				50.3	51.2	48.2			
12-Dec-24	Sunny	1.70	10:25	49.8	51.9	47.5	50.5	75.0	61.3
12-Dec-24	Sunny			49.3	50.4	48.1	- ^{50.5}	75.0	01.5
				49.1	50.4	47.5	1		
				50.1	51.7	48.0	1		
		1.90	9:58	48.4	49.8	46.8	48.9		
				48.4	49.6	46.9			
18-Dec-24	Sunny			50.1	52.1	47.6		75.0	61.3
18-Dec-24				49.3	51.0	47.0		75.0	61.3
				48.7	50.3	46.8			
				48.4	49.8	47.0	1		
				58.0	57.6	48.6			
				58.5	59.6	45.9	1		
24-Dec-24	Cuppy	1.60	9:51	48.7	50.8	45.6	54.4	75.0	61.3
24-Dec-24	Sunny	1.60	9:51	49.1	51.4	46.1	7 54.4	/5.0	61.3
				50.2	53.0	45.8	1		
				47.2	48.9	44.9	1		
				53.8	57.7	42.4			
				53.5	56.9	43.9	1		
20 Dec 24	Cuppy	0.10	0.46	53.7	57.8	43.3	 _{[2,1}	75.0	61.2
30-Dec-24	Sunny	0.10	9:46	52.2	56.2	42.7	53.1	75.0	61.3
				53.1	56.7	43.5	1		
				51.6	55.8	42.3	1		


		Wind Speed		Uni	it: dB(A) (5-r	nin)	Average	Limit Level	Baseline
Date	Weather	(m/s)	Time	L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}	L _{eq}
				44.7	45.3	39.8			
				42.3	44.2	40.3			
06 0 24	C	0.25		42.3	44.4	39.9		75.0	F0 C
06-Dec-24	Sunny	0.35	11:10	44.7	46.2	41.5	48.1	75.0	59.6
				53.9	58.7	41.1			
				46.6	47.3	39.9	1		
				60.9	51.0	42.3			
12-Dec-24				46.6	48.7	43.1	1		59.6
	Cummu	0.50	11:13	45.9	48.5	42.1	54.1	75.0	
	Sunny	0.50	11:13	49.0	51.7	44.8	7 54.1	75.0	
				49.8	53.3	42.8	1		
				46.7	48.7	44.1	1		
		y 0.20	10:35	66.2	42.3	45.3			
				64.3	52.9	47.7			
18-Dec-24	Cummu			48.5	51.0	44.9	73.5	75.0	59.6
18-Dec-24	Sunny			80.0	48.9	42.0	- 75.5	75.0	59.0
				49.7	50.4	45.9			
				74.4	42.2	44.5			
				47.3	50.2	43.2			
				45.6	48.2	40.9	1		
24-Dec-24	Cummu	0.20	9:15	43.3	45.4	39.5	45.6	75.0	59.6
24-Dec-24	Sunny	0.20	9:15	44.3	46.8	40.8	45.0	75.0	59.0
				46.7	48.5	42.9	1		
				44.9	47.8	41.2	1		
				49.9	52.1	44.6			
				50.9	51.8	44.5	1		
20 Dec 24	Cummu	0.00	10.24	47.8	50.4	44.9	1 48 0	75.0	FOC
30-Dec-24	Sunny	0.00	10:34	49.3	51.5	44.7	48.9	75.0	59.6
				47.5	49.5	44.8	1		
				46.8	49.6	44.1	1		


Noise Levels














APPENDIX G WEATHER CONDITION

		Air	Temperat	ure	Mean	Mean	Mean	
Date	Mean Pressure				Dew Point	Relative	Amount	Total Rainfal
December	(hPa)	Maximum (deg. C)	Mean (deg. C)	Minimum (deg. C)	Temperature (deg. C)	Humidity (%)	of Cloud (%)	(mm)
1	1015	22.7	19.7	17.6	13.7	69	54	-
2	1015.1	23.8	21	18.8	14.6	68	34	-
3	1015.7	24.9	21.9	19.7	17.1	74	32	-
4	1016.3	23.9	22.2	21.4	17	73	59	-
5	1016.4	23.3	21.7	20.7	17.3	76	54	-
6	1016.6	23.3	21.4	20.2	15.8	71	52	-
7	1018.2	23.3	20.7	17.9	14.1	66	29	-
8	1020.9	21.6	18.3	16	11.7	65	54	-
9	1019.6	20.2	18.7	17.1	13	70	75	-
10	1016.5	22.4	20.6	19.2	15.6	73	85	-
11	1016.4	25.2	22.3	20	16.9	72	68	-
12	1018.3	22	19.5	17.1	12.7	65	67	-
13	1020.2	20.7	18.5	15.6	10.3	59	67	-
14	1024.7	17.3	15.5	13.8	4.8	49	81	-
15	1025.2	17	14.8	13	1.3	40	87	Trace
16	1022.7	18.7	16.3	14.4	3.8	44	67	-
17	1021	20.4	17.9	15.5	9.2	58	27	-
18	1021	20.9	18.6	16.6	6.2	45 58	58	-
19	1022.7	18.1	15.6	13.7	2.1	40	8	-
20	1020.6	17.7	14.9	11.9	2.9	45	6	-
21	1020	20.2	16.9	13.9	3.8	42	14	-
22	1021.4	18	15.8	13.5	4.9	48	67	-
23	1020.6	17.5	16.5	15.1	7.8	57	88	-
24	1021.2	19.1	17.4	15.6	8.2	55	88	-
25	1021.1	20.6	18.5	16.6	13	71	88	Trace
26	1021.6	22.9	20.1	18	15.2	74	86	-
27	1023.1	20.9	19.2	18.1	14.6	75	68	-
28	1024.9	18.8	16.9	15.1	4.3	43	31	-
29	1023.4	17.4	15.4	13.3	6.9	57	15	-
30	1021.2	20.4	17.7	14.3	10.4	63	13	-
31	1019.1	22.6	19.8	17.6	10.3	55	54	Trace
Mean/Total	1020	20.8	18.5	16.5	10.3	60	54	Trace
Normal*	1020.1	20.4	18.2	16.2	12.4	70	57	28.8

Appendix G – General Weather Conditions during the Monitoring Period December 2024

Normal*1020.120.418.216.212.470* The above information was extracted from the daily weather summary by Hong Kong Observatory.

APPENDIX H ECOLOGICAL MONITORING RESULTS

Contract No.: SS K509 Design and Construction of Kong Nga Po Police Training Facilities

Monitoring and Maintenance Works Report

INSPECTION DATE: 31 DECEMBER 2024 REPORT DATE: 04 JANUARY 2025

PREPARED BY: Lau Siu Yeung, Andy (UKAA PR5206)

Version: 00

Template of Post-transplantation Monitoring Checklist Design and Construction of Kong Nga Po Police Training Facilities

							Audit l	Ref. No	
Contra	act	SS K509							
Inspect	ed By	Lau Siu Yeung (Andy)	Inspection Date			31/1	2/202	24	
			Time Perio	d		08:30	to 12	:00	
Part A	We	eather ,							
Condit	ion	Sunny Fine Overcast Drizzle	, <u> </u> 1	Rain	St	orm	Hazy		
Tempe Humid		19.8 °C High (RH>90%)	[]	Low (R	H<50%)				
Wind	,	Calm Light Breeze Strong		2011 (11					
Part B		1	N/A or not observe	ed	Yes	No	Follow-up	N/C	Remarks
1.	<u>Cvcadfe</u>	rn Brainea insignis							
1.1	Are the p	lants' health conditions satisfactory?	Γ		\square				
1.2	Are trans	splanted plants on site protected carefully?	[\square				
1.3	Are the t	emporary protective fence properly erected and maintained?	[\Box				
1.4	Are the p	plant protection zone set 1m from the plants?	[\square				
1.5	Are all g	rassed and planted area kept free from weeds/unwanted plants?	E		\checkmark				
1.6	Is compa	ction of the soil avoided for the plants?	[\square				
1.7	Are litter	/ unwanted material removed within the planting area?	[\square				
1.8		pment or stockpile placed outside the protection zone?	L						
1.9		debris or construction materials deposited around and against th a plant as this causes bark damage avoided?	le L						
1.10	Are fixin	gs driven into plants avoided?	[\checkmark				
1.11	Are the p signs avo	plants used for anchoring or winching purposes or for the display oided?	of		\checkmark				
1.12		ire lit below the branches and petrol, oil or caustic substances st plants avoided?	ored		\checkmark				
1.13	Are all p	lants kept free from pest, disease or fungal infection?	[\checkmark				
1.14	Are there	e enough area for growth and development of plant roots?	[\checkmark				
1.15a	Is exposu	are of plant roots avoided?	C		\checkmark				
1.15b	If not, we	ere broken off or rotting of roots avoided?	Γ		\checkmark				
2.	Ladies T	Tresses Spiranthes sinensis	N/A or not observe	ed	Yes	No	Follow-up	N/C	Remarks
2.1	Are the p	lants' health conditions satisfactory?	[\checkmark				
2.2	Are trans	splanted plants on site protected carefully?	Ε		\checkmark				
2.3	Are the t	emporary protective fence properly erected and maintained?	E		\checkmark				
2.4	Are the p	plant protection zone set 1m from the plants?	Ε		\square				
2.5	Are all g	rassed and planted area kept free from weeds/unwanted plants?	Ε		\square				
2.6	Is compa	ction of the soil avoided for the plants?	Ε		\Box				
2.7	Are litter	/ unwanted material removed within the planting area?	Γ		\checkmark				

Template of Post-transplantation Monitoring Checklist Design and Construction of Kong Nga Po Police Training Facilities

		N/A or not observed	Yes	No	Follow-up	N/C	Remarks
2.8	Are equipment or stockpile placed outside the protection zone?		\checkmark				
2.9	Are soil, debris or construction materials deposited around and against trunk of a plant as this causes bark damage avoided?	the	$\overline{\checkmark}$				
2.10	Are fixings driven into plants avoided?		\checkmark				
2.11	Are the plants used for anchoring or winching purposes or for the disp signs avoided?	lay of	\checkmark				
2.12	Are the fire lit below the branches and petrol, oil or caustic substances near the plants avoided?	stored	\checkmark				
2.13	Are all plants kept free from pest, disease or fungal infection?		\checkmark				
2.14	Are there enough area for growth and development of plant roots?		\triangleleft				
2.15a	Is exposure of plant roots avoided?		\checkmark				
2.15b	If not, were broken off or rotting of roots avoided?		\checkmark				
$\overline{}$	r — , , , , , , ,	N/A or not observed	Yes	No	Follow-up	N/C	Remarks
3.1	Incense Trees Aquilaria sinesis Are the trees's health conditions satisfactory?						
3.2	Are transplanted trees on site protected carefully?						
3.3	Are the temporary protective fence properly erected and maintained?						
3.4	Are the tree protection some set 1m from the trees?						
3.5	Are all grassed and planted area kept free from weeds/unwanted plants	?					
3.6	Is compaction of the soil avoided for the trees						
3.7	Are litter/ unwanted material removed within the planting area?						
3.8	Are equipment or stockpile placed outside the protection zone?						
3.9	Are soil, debris or construction materials deposited around and against trunk of a tree as this causes bark damage avoided?	the					
3.10	Are fixings driven into trees avoided?						
3.11	Are the trees used for anchoring or winching purposes or for the displa signs avoided?	y of					
3.12	Are the fire lit below the branches and petrol, oil or caustic substances near the trees avoided?	stored					
3.13	Are all trees kept free from pest, disease or fungal infection?						
3.14	Are there enough area for growth and development of tree roots?						
3.15a	Is exposure of tree roots avoided?			\square			
3.15b	If not, were broken off or rotting of roots avoided?				\square		
3.16	Are wounds/mechanical injuries avoided on tree trunk?					\square	
3.17	Are leaning of trees avoided?						<u> </u>
3.18	Are dead/detached branches avoided?						\rightarrow
3.19	Are decay/cavity avoided on tree trunks?						\longrightarrow

Template of Post-transplantation Monitoring Checklist Design and Construction of Kong Nga Po Police Training Facilities

Part C	Follow-up for the Previous Sit	e Audit on Date:	(Ref. No)				
			N/A or not observed	Yes	No	Follow-up	N/C	Remarks
1.	Is the situation in item	_ improved/rectified?						
2.	Is the situation in item	_ improved/rectified?						
3.	Is the situation in item	_ improved/rectified?						
4.	Is the situation in item	_ improved/rectified?						
5.	Is the situation in item	_ improved/rectified?						
6.	Is the situation in item	improved/rectified?						
7.	Is the situation in item	_ improved/rectified?						
8.	Is the situation in item	_ improved/rectified?						
9.	Is the situation in item	_ improved/rectified?						
10.	Is the situation in item	_ improved/rectified?						

Remarks/Observations

Dry season and no rainy days within the month

Signatures:	
Contractor's Representative	
(Name: Lau Siu Yeung (Date: 31/12/2024)
^{(Date:} 31/12/2024)

Supervisor's Rep.

(Name: (Date:

)

)

Inspection Date:

31/12/2024

Tree/Plant/ Colony No.	Number of Individuals	Species Name	Form (Good/Fair/Poor)	Health (Good/Fair/Poor)	Remark
	01	Brainea insignis	F	F	Young leaves observed
	02	Brainea insignis	F	F	Young leaves observed
	03	Brainea insignis	F	F	Young leaves observed
	04	Brainea insignis	F	F	Young leaves observed
C-0001	05	Brainea insignis	F	F	Young leaves observed
	06	Brainea insignis	F	F	Young leaves observed
	07	Brainea insignis	F	F	Young leaves observed
	08	Brainea insignis	F	F	Young leaves observed
		6	F F	F F	
	01	Brainea insignis			Young leaves observed
	02	Brainea insignis	F	F	Young leaves observed
	03	Brainea insignis	F	Р	Young leaves observed
C-0002	04	Brainea insignis	F	Р	Young leaves observed
C-0002	05	Brainea insignis	F	F	Young leaves observed
	06	Brainea insignis	F	F	Young leaves observed
	07	Brainea insignis	F	F	Young leaves observed
	08	Brainea insignis	F	F	Young leaves observed
C-0003	01	Brainea insignis	F	F	Young leaves observed
C-0003	01	Drainea insignis	1	1	Young leaves at base; Dry o
		Brainea insignis		Р	caused by bushfire initially
	01		Р		•
					outside site boundary and hi
					temperature on 2 Feb 2021
	02	Brainea insignis	F	F	Young leaves observed
	03	Brainea insignis	F	F	Young leaves observed
	04	Brainea insignis	F	F	Young leaves observed
	05	Brainea insignis	F	F	Young leaves observed
	06	Brainea insignis	F	F	Young leaves observed
	07	Brainea insignis	F	F	Young leaves observed
	08	Brainea insignis	F	F	Young leaves observed
		Brainea insignis	Р	Р	Dry out caused by bushfire
					initially outside site boundar
	09				and high
					temperature on 2 Feb 2021
	10		Г	D	*
	10	Brainea insignis	F	Р	Young leaves at base
	11	Brainea insignis	F	F	Young leaves observed
	12	Brainea insignis	F	Р	Young leaves observed
C-0004			-	-	Stem not found
					Dry out caused by bushfire
	13 Brai	Brainea insignis			initially outside site boundar
					and high temperature on 2 F
					2021
	14	Brainea insignis	F	F	Young leaves observed
	15	Brainea insignis	Р	Р	Young leaves at base; Dry o
					caused by bushfire initially
					outside site boundary and hi
					temperature on 2 Feb 2021
		Brainea insignis	Р	Р	Dry out caused by bushfire
					initially
	16				outside site boundary and hi
					temperature on 2 Feb 2021
	17	Dugin og insissi	Р	Р	
	17	Brainea insignis	Р	Р	Young leaves observed
	18	Brainea insignis	-	-	Burned by bushfire initially
					outside the site boundary on
					Feb 2021.
	19	Brainea insignis	F	Р	-
	20	Brainea insignis	F	F	Young leaves observed

Inspection Date:

31/12/2024

Tree/Plant/ Colony No.	Number of Individuals	Species Name	Form (Good/Fair/Poor)	Health (Good/Fair/Poor)	Remark
Colony 140.	01	Brainea insignis	F	F	Young leaves observed
	02	Brainea insignis	F	F	Young leaves observed
	03	Brainea insignis	F	F	Young leaves observed
C-0005	04	Brainea insignis	F	F	Young leaves observed
0 0000	05	Brainea insignis	F	P	Young leaves observed
	06	Brainea insignis	F	F	Young leaves observed
	07	Brainea insignis	F	F	Young leaves observed
C-0006	01	Brainea insignis	F	F	Young leaves observed
	01	Brainea insignis	F	F	Young leaves observed
C-0007	02	Brainea insignis	F	P	
	02	Brainea insignis	F	F	Young leaves observed
	01	Brainea insignis	F	F	Young leaves observed
	02	Brainea insignis	P	P	Young leaves observed
C-0008	03		F F	F F	Young leaves observed
C-0008	04	Brainea insignis	-		0
	03	Brainea insignis	F F	F P	Young leaves observed
	08	Brainea insignis	F F	P P	-
G 0000		Brainea insignis			Young leaves at base
C-0009	01	Brainea insignis	F	F	Young leaves observed
C 0010	01	Brainea insignis	F	F	Young leaves observed
C-0010	02	Brainea insignis	F	F	Young leaves observed
	03	Brainea insignis	F	F	Young leaves observed
	01	Brainea insignis	Р	Р	Dry out caused by bushfire initially outside site boundary and high temperature on 2 Feb 2021
	02	Brainea insignis	F	Р	-
	03	Brainea insignis	Р	Р	Young leaves at base
	04	Brainea insignis	F	F	Young leaves at base
G 0011	05	Brainea insignis	F	Р	Young leaves at base
C-0011	06	Brainea insignis	F	F	Young leaves at base
	07	Brainea insignis	Р	Р	Young leaves at base
	08	Brainea insignis	F	F	Young leaves observed
	09	Brainea insignis	Р	Р	-
	10	Brainea insignis	F	F	Young leaves observed
	11	Brainea insignis	F	F	Young leaves observed
	12	Brainea insignis	Р	Р	-
	13	Brainea insignis	F	F	Young leaves observed



C-0001(Patch)_01



C-0001(Patch)_02



C-0001(Patch)_03



C-0001(Patch)_04



C-0001(Patch)_05



C-0001(Patch)_06



C-0001(Patch)_07



C-0001(Patch)_08



C-0002(Patch)_01



C-0002(Patch)_02



C-0002(Patch)_03



C-0002(Patch)_04



C-0002(Patch)_05



C-0002(Patch)_06



C-0002(Patch)_07



C-0002(Patch)_08



C-0003



C-0004(Patch)_01



C-0004(Patch)_02



C-0004(Patch)_03



C-0004(Patch)_04



C-0004(Patch)_05



C-0004(Patch)_06



C-0004(Patch)_07



C-0004(Patch)_08



C-0004(Patch)_09



C-0004(Patch)_10



C-0004(Patch)_11



C-0004(Patch)_12



C-0004(Patch)_13



C-0004(Patch)_14



C-0004(Patch)_15



C-0004(Patch)_16



C-0004(Patch)_17



C-0004(Patch)_18



C-0004(Patch)_19



C-0004(Patch)_20



C-0005(Patch)_01



C-0005(Patch)_02



C-0005(Patch)_03



C-0005(Patch)_04



C-0005(Patch)_05



C-0005(Patch)_06



C-0005(Patch)_07



C-0006



C-0007(Patch)_01



C-0007(Patch)_02



C-0008(Patch)_01



C-0008(Patch)_02



C-0008(Patch)_03



C-0008(Patch)_04



C-0008(Patch)_05



C-0008(Patch)_06



C-0008(Patch)_07



C-0009



C-0010(Patch)_01



C-0010(Patch)_02



C-0010(Patch)_03



C-0011(Patch)_01



C-0011(Patch)_02



C-0011(Patch)_03



C-0011(Patch)_04



C-0011(Patch)_05



C-0011(Patch)_06



C-0011(Patch)_07



C-0011(Patch)_08



C-0011(Patch)_09



C-0011(Patch)_10



C-0011(Patch)_11



C-0011(Patch)_12



C-0011(Patch)_13

Inspection Date:

31/12/2024

Tree/Plant/ Colony No.	Species Name	Form (Good/Fair/Poor)	Health (Good/Fair/Poor)	Remark
L-0001	Spiranthes sinensis	-	-	Not observed
L-0002	Spiranthes sinensis	-	-	Not observed
L-0003	Spiranthes sinensis	-	-	Not observed
L-0004	Spiranthes sinensis	-	-	Not observed
L-0005	Spiranthes sinensis	-	-	Not observed
L-0006	Spiranthes sinensis	-	-	Not observed
L-0007	Spiranthes sinensis	-	-	Not observed
L-0008	Spiranthes sinensis	F	F	Leaf observed
L-0009	Spiranthes sinensis	-	-	Not observed
L-0010	Spiranthes sinensis	-	-	Not observed
L-0011	Spiranthes sinensis	-	-	Not observed
L-0012	Spiranthes sinensis	-	-	Not observed
L-0013	Spiranthes sinensis	-	-	Not observed
L-0014	Spiranthes sinensis	F	F	Leaf observed
L-0015	Spiranthes sinensis	-	-	Not observed
L-0016	Spiranthes sinensis	-	-	Not observed
L-0018	Spiranthes sinensis	Р	Р	Leaf observed
L-0019	Spiranthes sinensis	-	-	Not observed
L-0020	Spiranthes sinensis	-	-	Not observed
L-0021	Spiranthes sinensis	-	-	Not observed
L-0022	Spiranthes sinensis	F	F	Leaf observed
L-0023	Spiranthes sinensis	-	-	Not observed
L-0024	Spiranthes sinensis	F	F	Leaf observed
L-0025	Spiranthes sinensis	-	-	Not observed
L-0026	Spiranthes sinensis	-	-	Not observed
L-0027	Spiranthes sinensis	-	-	Not observed
L-0028	Spiranthes sinensis	-	-	Not observed
L-0029	Spiranthes sinensis	-	-	Not observed
L-0030	Spiranthes sinensis	-	-	Not observed
L-0031	Spiranthes sinensis	F	F	Leaf observed
L-0032	Spiranthes sinensis	-	-	Not observed
L-0033	Spiranthes sinensis	_	_	Not observed
L-0034	Spiranthes sinensis	-	-	Not observed
L-0035	Spiranthes sinensis	-	-	Not observed
L-0036	Spiranthes sinensis		-	Not observed
L-0037	Spiranthes sinensis	F	F	Leaf observed
L-0038	Spiranthes sinensis	Р	Р	Leaf observed
L-0039	Spiranthes sinensis	-	-	Not observed
L-0040	Spiranthes sinensis	-	-	Not observed
L-0041	Spiranthes sinensis	-	-	Not observed
L-0042	Spiranthes sinensis	-	-	Not observed











L-0005









































L-0026

















L-0034





L-0036













Contract No.: SS K509

Design and Construction of Kong Nga Po Police Training Facilities


Monitoring and Maintenance Works for Flora Species of Conservation Interest

									Vege	tation	Main	tenanc	e Rec	ord Sl	- heet (I	Decen	nber 2	024)													
Description of Work																Date															
Description of work	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
Watering				Y		Y				Y			Y				Y		Y					Y		Y		Y			Y
Weeding																															Y
Fertilization																															
Pest/Disease Control																															
Firming up of fence																															Y
Installation of shaded net																															
Mulching																															Y
Inspection																															Y
Checking of Protection Zone																															Y
Remarks	MH	MH	MH	MH	MH	MH	MH	MH	MH	MH	MH	MH	MH	LH	LH	LH	MH	LH	LH	LH	LH	LH	MH	MH	MH	MH	MH	LH	MH	MH	MH
	Publ	ic Hol	idav		H-Ho	ot	D-Dr	izzle		R-Ra	inv		W-W	'indv		RH-F	ligh H	Jumid	itv	MH-J	Mediu	m Hu	midity	J	LH-L	.ow H	umidi	tv			

Hong Da Landscaping Limited



Weeding (1)



Weeding (2)

Post-transplantation Monitoring Checklist Police Facilities in Kong Nga Po

Contract	Provision of Environmental Team		
	Consultancy for Design and Construction		
	of Kong Nga Po Police Training Facilities (Programme no. 279LP)		
Inspected By	ET	Inspection Date	30-12-2024
Part A	Weather		
Condition	Sunny Fine Overcast Drizzle		
Wind	Calm Light Breeze Strong		
Part B		N/A or Yes not observed	NO Remarks
1 Cy	rcadfern Brainea insignis	not obcorved	
1.1	Is the general well-being of the plants deemed satisfactory?		
1.2	Are appropriate measures being taken to ensure the careful protection of the transplanted plants on site?		
1.3	Has the temporary protective fence been correctly installed and is it being properly maintained?		
1.4	Has the plant protection zone been established at a distance of 1m from the plants as required?		
1.5	Are all areas covered with grass and plants consistently maintained free from weeds and unwanted vegetation?		
1.6	Are measures taken to prevent soil compaction and protect the plants?		
1.7	Is prompt removal of litter and unwanted materials maintained in the planting area?		
1.8	Are fixings being prevented from being driven into the plants?		
1.9	Are the plants being intentionally avoided for the purpose of anchoring, winching, or displaying signs?		
1.10	Are all plants consistently maintained free from pests, diseases, or fungal infections?		
1.11	Is there sufficient space provided for the growth and development of plant roots?		
1.12a	Is the exposure of plant roots being prevented?		
1.12b	If not, are broken or rotting roots being avoided?		
2 La	dies Tresses Spiranthes sinensis		
2.1	Is the general well-being of the plants deemed satisfactory?	$\checkmark \square$	
2.2	Are appropriate measures being taken to ensure the careful protection of the transplanted plants on site?		
2.3	Has the temporary protective fence been correctly installed and is it being properly maintained?		
2.4	Has the plant protection zone been established at a distance of 1m from the plants as required?		
2.5	Are all areas covered with grass and plants consistently maintained free from weeds and unwanted vegetation?		
2.6	Are measures taken to prevent soil compaction and protect the plants?		
2.7	Is prompt removal of litter and unwanted materials maintained in the planting area?		
2.8	Are fixings being prevented from being driven into the plants?		
2.9	Are the plants being intentionally avoided for the purpose of anchoring, winching, or displaying signs?		
2.10	Are all plants consistently maintained free from pests, diseases, or fungal infections?		
2.11	Is there sufficient space provided for the growth and development of plant roots?		
2.12a	Is the exposure of plant roots being prevented?		
2.12b	If not, are broken or rotting roots being avoided?		

Advice/Observations

1) Please refer to the guidelines on soil improvement issued by the Greening,Landscape and Tree Management Section (GLTMS) of the development bureau (2022)to apply to monitoring and maintenance of transplanted flora species.

- 2) Daily watering frequency is needed to keep the soil moist.
- 3) Installation of a shaded net is provided below.
- 4) The wild plants that are growing in undesirable areas should be removed.
- 5) The Black Shade Net should be installed.



IEC	ET	Contractor Representative
Name: Mr. Law Date	下 Name: Mr. Chow Date 30/12/2024	Name: Marian Kong Date

The installation of a shaded net



Remark: Non scale & Conceptual drawing

APPENDIX I EVENT ACTION PLANS

Appendix I: Table I-1: Event / Action Plan for Air Quality

	ACTION										
EVENT	ET	IEC	PERMIT HOLDER	CONTRACTOR							
ACTION LEVE	L										
1. Exceedance for one sample 2. Exceedance for two or more consecutive samples	 I. Identify source, investigatethe causes of exceedance and propose remedial measures; Inform IEC,ER and Contractor; Repeat measurement to confirm finding; and Increase monitoring frequency to daily. Identify source; Inform IEC, ER andContractor; Advise the WKCDA on theeffectiveness of the proposed remedial measure; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedialactions required; If exceedance continues, arrange meeting with IECand ER; and 	 Check monitoring data submitted by ET; Check Contractor's working method. Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET on the effectiveness of the proposed remedial measures; and Monitor Implementation of remedial measures. 	 Notify Contractor. Confirm receipt of notification of failure in writing; Notify Contractor; and Ensure remedial measures properly implemented. 	 Rectify any unacceptable practice: Amend working methods if appropriate. Submit proposals for remedial to ER within 3 working days of notification; Implement the agreed proposals; and Amend proposal if appropriate. 							

	ACTION										
EVENT	ET	IEC	PERMIT HOLDER	CONTRACTOR							
	8. If exceedance stops, cease additional monitoring.										
LIMIT LEVEL											
1.Exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform ER, Contractor and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; and Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and the ER informed of the results. 	 Check monitoring data submitted byET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; and Monitor the implementation of remedial measures. 	 Confirm receipt ofnotification of failure in writing; Notify Contractor; and Ensure remedial measures properly implemented. 	 Take immediate actionto avoid further exceedance; Submit proposals for remedial actions to IECwithin 3 working days of notification; Implement the agreedproposals; and Amend proposal if appropriate. 							
2.Exceedance for two or more consecutive samples	 Notify IEC, the ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of Contractor's working procedures to determine 	 Check monitoring data submitted byET; Check Contractor's working method; Discuss amongst ER, ET, and Contractor on the potential remedial actions; 	 Confirm receipt ofnotification of failure in writing; Notify Contractor; In consultation with IEC, agree with the Contractor on theremedial measures to be implemented; 	 Take immediate actionto avoid further exceedance; Submit proposals for remedial actions to IECwithin 3 working days of notification; Implement the agreedproposals; 							

EXTENT		IEC, and ER to discussassure theirimplemented;the remedial actions toeffectiveness andandbe taken;advise the ER5. If exceedance7. Assess effectiveness ofaccordingly; andcontinues,Contractor's remedial5. Monitorconsider whatactions and keep IEC,implementation ofportion of theEPD and ER informedremedial measures.work isof the results; andImplementation ofresponsible and				
EVENT	ET	IEC	PERMIT HOLDER	CONTRACTOR		
	possible mitigation to	4. Review Contractor's	4. Ensure remedial	4. Resubmit proposals		
	be implemented;	remedial actions	measures	if problem still not		
	6. Arrange meeting with	whenever necessary to	properly	undercontrol; and		
	IEC, and ER to discuss	assuretheir	implemented;	5. Stop the relevant		
	the remedial actions to	effectiveness and	and	portion of works a		
	be taken;	advise the ER	5. If exceedance	determined by the		
	7. Assess effectiveness of	accordingly; and	continues,	ER until the		
	Contractor's remedial	5. Monitor	consider what	exceedance is		
	actions and keep IEC,	implementation of	portion of the	abated.		
	EPD and ER informed	remedial measures.	work is			
	of the results; and		responsible and			
	8. If exceedance stops,		instruct the			
	cease additional		Contractor to			
	monitoring.		stopthat portion			
			of work until			
			the exceedances is			
			abated.			

Abbreviations: ET – Environmental Team, IEC – Independent Environmental Checker

EVENT		ACT	FION	
	ЕТ	IEC	PERMIT HOLDER	CONTRACTOR
Action Level	 Notify ER, IEC and Contractor; Carry out investigation; Report the results of investigation to the IEC, ER and Contractor; Discuss with the IEC and Contractor on remedial measures required; and Increase monitoring frequency to check mitigation effectiveness. 	 Review the monitoring data submitted by the ET; Review the proposed remedial measures by the Contractor and advise ER; and Advise the ER on the effectiveness of the proposed remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measure to be implemented: and Supervise the implementation of remedial measure. 	 Submit noise mitigation proposals to IEC and ER; and Implement noise mitigation proposals.
Limit Level	 Inform IEC, ER and Contractor and EPD; Repeat measurements to confirm findings; Increase the monitoring frequency; Identify source and investigate the cause of exceedance; Carry out analysis of Contractor's working procedures; Discuss with the IEC, Contractor and ER on 	 Discuss amongst the ER, ET, and Contractor on the potential remedial actions; and Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 	 Confirm receipt of notification of failure in writing; Notify the Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures; and If exceedance continues, consider 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to the IEC and ER within 3 working days of notification; Implement the agreed proposals; Submit further proposal if problem still not under control; and Stop the relevant portion of works as

Table I-2: Event / Action Plan for Construction Noise

EVENT		АСТ	TION	
	ЕТ	IEC	PERMIT HOLDER	CONTRACTOR
	remedial measure		stopping the	determined by the ER
	required;		Contractor to	until the exceedance
	7. Assess effectiveness		continue working in	is abated.
	of Contractor's		that portion of work	
	remedial actions and		which causes the	
	keep IEC, EPD and		exceedance until	
	ER informed of the		the exceedance is	
	results; and		abated.	
	8. If exceedance stops,			
	cease additional			
	monitoring.			

 $Abbreviations: ET-Environmental\ Team,\ IEC-Independent\ Environmental\ Checker$

EVENT		АСТ	TION	
	ЕТ	IEC	PERMIT HOLDER	CONTRACTOR
Non- conformity on one occasion	Identify source. Inform IEC and ER. Discuss remedial actions with IEC, ER and Contractor. Monitor remedial actions until rectification has been completed.	Check report. Check Contractor's working method. Discuss with ET and Contractor on possible remedial measures. Advise ER on effectiveness of proposed remedial measures. Check implementation	Notify Contractor. Ensure remedial measures are properly implemented	Amendworkingmethodstopreventrecurrenceofnonconformity.Rectifydamageandundertakeadditionalaction necessary.
Repeated Nonconformity	Identify source. Inform IEC and ER. Increase monitoring frequency. Discuss remedial actions with IEC, ER and Contractor. Monitor remedial actions until rectification has been completed. If non-conformity stops, cease additional	of remedial measures. Check monitoring report. Check Contractor's working method. Discuss with ET and Contractor on possible remedial measures. Advise ER on effectiveness of proposed remedial measures. Supervise	Notify Contractor. Ensure remedial measures are properly implemented.	Amend working methods to prevent recurrence of nonconformity. Rectify damage and undertake additional action necessary.
	monitoring.	implementation of remedial measures.		

Table I-3: Event / Action Plan for Landscape and Visual Mitigation Measures

Abbreviations: ET – Environmental Team, IEC – Independent Environmental Checker

APPENDIX J SUMMARY OF EXCEEDANCE

Appendix J: Exceedance Report

Environmental Monitoring	Parameter	No. of non-proje Exceedance	ct related	No. of Exceeda the Construction this Contract		Exceedance
		Action Level	Limit Level	Action Level		recorded
Air Quality	1-hr TSP	0	0	0	0	0

(A) Exceedance Report for Air Quality

(B) Exceedance Report for Construction Noise

Environmental Monitoring	Parameter	No. of non-proje Exceedance	ct related	No. of Exceeda the Construction this Contract	ance related to on Activities of	Exceedance
		Action Level	Limit Level	Action Level	Limit Level	recorded
Noise	Leq(30 min.) dB(A)	0	0	0	0	0

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

EIA	EM&A	Recommended Mitigation Measures	Objectives of the Recommended	Implementation	Location / Duration of		lementa Stages		Relevant Legislation &	Implementation Status
Ref.	Ref.		Measure & Main Concerns to address	Agent	the measure	Des	С	Ο	Guidelines	
Air Qu	ality Impa	act Construction Phase								
3.9.1	2.2	Dust Control Measures To achieve compliance with the FSP, RSP and TSP criteria during the construction phase, good practices for dust control should be implemented to reduce dust impacts. The dust control measures are detailed as follows:	Construction Dust	Contractor	Project construction site / Duration of the construction phase / Prior to commencement of operation		~		EIA Recommendation and Air Pollution Control (Construction Dust) Regulation	
		Covering 80% of stockpiling area by impervious sheets and spraying all dusty material with water immediately prior to any loading transfer operations to keep the dusty materials wet during material handling at the stockpile areas								Y
'		Disturbed Parts of the Roads								Y
		 Main temporary access points should bepaved with concrete, bituminous hardcore materials or metal plates and be kept clear of dusty materials; or Unpaved parts of the road should be sprayed with water or a dust suppression chemical so as to keep the entire road surface wet. 								
		 Wheel washing Vehicle wheel washing facilities should be provided at each construction site exit. Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels. 								Y
		Use of vehicles		-						Y
		The speed of the trucks within the site should be controlled to about 10 km/hour in order to reduce adverse dust impacts and secure the safe movement around the site.								
		Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels.								
		Site hoarding ■ Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit								Y

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Implementation Agent	Location / Duration of the measure	lementa Stages [°] C	Relevant Legislation & Guidelines	Implementatior Status
Noise I	mpact Cor	struction Phase						
4.4.6	3.2	Good Site Practice Good site practice and noise management can significantly reduce the impact of construction site activities on nearby NSRs. The following package of measures should be followed during each phase of construction:	Maintain good site practice to minimise / avoid construction noise impact	Contractor	Within the Project site / During construction phase / Prior to commencement of operation.	V	EIAO and Noise Control Ordinance	
		only well-maintained plant to be operated on- site and plant should be serviced regularly during the construction works;						Y
		material stockpiles and other structures to be effectively utilised, where practicable, to screen noise from on-site construction activities.						Y
		Adoption of QPME QPME should be adopted as far as applicable.						Y
		Use of Noise Enclosure/ Acoustic Shed Noise enclosure or acoustic shed should be used to cover stationary PME such as air compressor and generator.						Y
		Use of Noise Insulating Fabric Noise insulating fabric can also be adopted for certain PME (e.g. pilling machine etc.).						Y

EIA	EM&A	Recommended Mitigation Measures	Objectives of the Recommended	Implementation	Location / Duration of		lementa Stages		Relevant Legislation &	Implementation Status
Ref.	Ref.	, i i i i i i i i i i i i i i i i i i i	Measure & Main Concerns to address	Agent	the measure	Des	С	0	Guidelines	
Water Q	uality Im	pact Construction Phase								
5.6.1.1	4.2	General Construction Activities The following measures should be implemented: –	Maintain good site practices to avoid pollution of water courses	Contractor	Within the Project site / During construction phase		✓		Water Pollution Control Ordinance (Cap. 358), ProPECC Note PN 1/94	
5.6.1.2	4.2	 Construction waste, debris and refuse generated on-site should be stored or contained appropriately to prevent them entering nearby watercourses or blocking stormwater drains. Regular off-site removal of these materials should be maintained to minimise the volume of waste present on the construction site at any one time. 								Y
		 Construction Site Runoff The site practices outlined in ProPECC Note PN 1/94 should be followed as far as practicable in order to minimise surface runoff and the chance of erosion. The following measures are recommended: Temporary site drainage facilities are to be designed and implemented by the Contractor prior to commencement of construction to convey surface runoff to storm drains applying adequately designed silt/ sand removal traps and sediment basins. Runoff into the excavation areas during rainstorm events shall be minimised as far as practicable. Any wastewater pumped out of the excavation areas shall be treated to remove suspended solids prior to discharge. Open stockpiles of material should be covered on site with waterproof layers such as tarpaulin to reduce the potential for sediment laden runoff entering the drainage system. The wheels of all vehicles and plant should be cleaned before leaving the works areas to remove any suspended sediment. Manholes (including those constructed as part of the Project) should be adequately covered and temporarily sealed at all times to prevent silt, construction materials or 								Υ

		 debris from entering the drainage system, and to prevent storm runoff from entering foul sewers. The discharge of surface runoff into foul sewers should be prevented so as not to overload the sewerage system. Discharges should be collected by the temporary drainage system installed by the Contractor and treated on-site to remove sediment prior to discharge to the off-site drainage areas. The Contractor is required to obtain a discharge licence from EPD under the WPCO for all discharges from site with all discharges meeting the water quality requirements of the Technical Memorandum on Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Waters (TM-DSS) 						
5.6.1.3	4.2	 Accidental Spillage of Chemicals In accordance with the Waste Disposal (Chemical Waste) (General) Regulation (Cap 354C), the following measures should be implemented: The labelling and storage of chemicals should be in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes and maintained at all times by the Contractor. Oils and fuels should only be stored in designated areas which have appropriate pollution prevention control facilities such as oil and grease traps. 	Prevent accidental discharge of chemicals into the surrounding environment	Contractor	Within the Project site / During construction phase	~	Code of Practice on the Packaging Labelling and Storage of Chemical Wastes; Waste Disposal (Chemical Waste) (General) Regulation (Cap 354C)	Y
5.6.1.4	4.2	Sewage from Construction Workforce Portable toilets should be available throughout the construction phase and regularly maintained, collected and disposed by a licensed wastecollector to a public sewage treatment works for suitable treatment.	Prevent discharge of sewage into the surrounding environment	Contractor	Within the Project site / During construction phase	✓	Water Pollution Control Ordinance (Cap. 358), ProPECC Note PN 1/94	Y

EIA	EM&A	Recommended Mitigation Measures	Objectives of the Recommended	Implementation	Location / Duration of	Imp	lementa Stages ¹		Relevant Legislation &	Implementation Status
Ref.	Ref.		Measure & Main Concerns to address	Agent	the measure	Des	С	Ο	Guidelines	
Ecologi	cal Impac	t								
9.7.1	8.3	Temporary Protective Fence for Flora Species of Conservation Interest During construction phase, erection and maintenance of a temporary protective fence enclosing the flora species of conservation interest identified under the detailed vegetation survey is recommended. Monthly monitoring of any other flora species of conservation interest identified in the detailed vegetation survey should be conducted during the construction phase.	To avoid potential impact on flora species of conservation interest from construction activities such as materials storage; To make sure that the flora species of conservation interest are not affected by the construction activities of the Project	Contractor	Project construction site / Throughout construction stage / Until completion of all construction activities		V		EIAO-TM	Y
Landsc	ape and V	isual Impacts Construction Phase								
Table 10.11	Table 9.1	CM01: Trees / woodland within the Project Site which are unaffected by the works shall be protected and preserved during the detailed design stage and construction phase. The tree preservation proposals shall be coordinated with the layout and design of the engineering and architectural works at detailed design stage for further retention of individual trees. The preservation of existing tree shall provide instant greening and screening effect for proposed works. Tree protection works will be undertaken in accordance with DEVB TC(W) 7/2015 on "Tree Preservation" and tree risk assessment in accordance with "Guidelines for Tree Risk Assessment and Management Arrangement by DEVB.	Preserve and protect existing trees	Contractor	Project area / During design stage / construction phase / Establishment Period				EIAO-TM; Protection of Endangered Species of Animals and Plants Ordinance (Cap 586); DEVB TC(W) No. 6/2015 Maintenance of Vegetation and Hard Landscape Features; ETWB TCW No. 29/2004 Registration of Old and Valuable Trees, and Guidelines for their Preservation; DEVB TC(W) No. 07/2015 -Tree Preservation; ETWB (2/2007) - General Guidelines on Tree Pruning; GLTMS (12/2013)	Y

Tree Basis									-Guidelines for Tree Risk Assessment and Management Arrangement on an Area Basis and on a Tree Basis	Y	
------------	--	--	--	--	--	--	--	--	---	---	--

Note 1: Des = Design; C = Construction; O = Operation

APPENDIX L WASTE GENERATION IN THE REPORTING MONTH

Monthly Summary Waste Flow Table for <u>2024</u> (year)

Project : Design and Construction of Kong Nga Po Police Training Facilities

Contract No.: SS K509

Project :	Design and C	onstruction of	Kong Nga Po	Police Trainir	ig Facilities						Contract No.: SS	5 K509
		Actual Q	uantities of Ind	ert C&D Mate	rials Generate	d Monthly		Actu	al Quantities	of C&D Wast	es Generated N	Monthly
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Bituminous Material	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	$(in '000m^3)$	$(in '000m^3)$	$(in '000m^3)$	$(in '000m^3)$	$(in '000m^3)$	(in '000m ³)	$(in '000m^3)$	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	$(in '000 m^3)$
Cumulative in 2023	16.796	0.000	0.000	0.000	0.000	16.796	0.000	0.000	0.041	0.054	0.000	0.657
Jan	3.263	0.000	0.000	0.000	0.000	3.263	0.000	0.000	0.000	0.000	0.000	0.117
Feb	0.423	0.000	0.000	0.000	0.208	0.215	0.000	0.003	0.225	0.009	0.000	0.111
Mar	4.882	0.000	0.000	0.000	1.216	3.666	0.000	12.066	0.000	0.384	0.000	0.195
Apr	1.859	0.000	0.000	0.000	0.013	1.846	0.000	0.000	0.000	2.716	0.000	0.260
May	7.612	0.000	0.000	0.000	6.234	1.378	0.000	0.005	0.223	0.513	0.000	0.286
Jun	1.528	0.000	0.000	0.000	0.000	1.528	0.000	0.000	0.202	0.036	0.000	0.364
Sub-total	19.565	0.000	0.000	0.000	7.670	11.895	0.000	12.074	0.650	3.658	0.000	1.333
Jul	18.313	0.000	0.000	13.295	4.167	0.852	0.000	0.000	0.000	0.000	0.000	0.507
Aug	9.783	0.000	0.000	2.659	6.604	0.520	0.000	0.002	0.219	0.026	0.000	0.754
Sep	6.692	0.000	0.000	1.329	5.103	0.260	0.000	0.000	0.000	0.759	0.000	0.897
Oct	4.300	0.000	0.000	1.329	2.431	0.540	0.000	0.000	0.260	0.000	0.000	1.554
Nov	4.196	0.000	0.000	1.329	2.132	0.735	0.000	0.001	0.000	0.012	0.000	1.586
Dec	5.272	0.000	0.000	0.000	4.466	0.806	0.000	0.000	0.000	0.000	0.000	1.619
Total	84.916	0.000	0.000	19.942	32.572	32.403	0.000	12.077	1.170	4.508	0.000	8.906

Notes:

(1) The performance targets are given in the Particular Specification on Environmental Management Plan.

(2) The waste flow table shall also include construction waste that are specified in the Contract to be imported for use at the site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

(4) Broken concrete for recycling into aggregates.

(5) If necessary, use the conversion factor: 1 full load of dumping truck being equivalent to 6.5 m3 by volume.

					I		Waste			
							depth	Weight-	Weight-	
							-		_	Net
		Vehicle	Account			Time-	(meter)		out (tonno)	
	Date of	No.	Account No.	Chit No.	Time-in		廢物	(tonne) 入閘重	(tonne) 出閘重	weight
		1NO. 車牌號	NO. 帳戶編	Chill No. 入帳票編	進入時	out 離開時		八雨里 量	山則里 量	(tonne) ※舌号
	transaction	車座號碼	സ് 一 號	八哌示編 號	進八吋 間	耐雨	深度 (米)	里 (公噸)	_里 (公噸)	淨重量 (公噸)
NENT	交易日期 02/12/24	11時 TA7*21	<u></u> 7046289	றா 28240881	间 08:03	间 08:31	1.16	(公暇) 19.75	(公吨) 14.93	(公暇) 4.82
NENT	02/12/24	UJ1*2	7046289	28240880	08:05	08:32	1.03	19.75	16.18	2.12
NENT	02/12/24	VN8*99	7046289	28240880	13:19	13:43	0.77	17.13	15.42	1.71
NENT	02/12/24	XM6*51	7046289	28240882	15:45	16:15	0.77	19.05	15.42	3.25
NENT	02/12/24	UJ1*2	7046289	28240950	16:22	16:45	1.01	19.05	16.26	3.08
NENT	03/12/24	TA7*21	7046289	28240883	08:04	08:33	1.22	19.34	14.94	4.77
NENT	03/12/24	ZL8*09		28240884	08:27	08:53	1.12	21.06	16.78	4.77
NENT		ZL8 09 ZL8*09	7046289 7046289	28240957	10:00	10:28	0.95	18.92	16.8	2.12
	03/12/24	ZL8 09 ZL8*09			11:42	12:05	1.1	19.26	16.79	2.12
NENT NENT	03/12/24	XM6*51	7046289	28240959			0.76	19.20	15.76	1.84
NENT	03/12/24	ZL8*09	7046289 7046289	28240885 28240960	12:47 13:17	13:18 13:43	1.21	21.18	16.78	4.4
NENT	03/12/24	XM6*51	7046289	28240900	14:44	15:16	0.94	19.06	15.75	3.31
NENT	03/12/24	ZL8*09	7046289	28240961	16:32	17:02	0.94	20.1	16.8	3.3
NENT	03/12/24	XM6*51	7046289	28240962	17:23	17:55	0.8	20.1 19.79	15.75	4.04
NENT	04/12/24	ZL8*09			08:19	08:47	0.6	21.42	16.77	4.65
NENT	04/12/24	ZL8 09 ZL8*09	7046289	28240886 28240887	09:44	10:14	0.52	20.18	16.76	3.42
		ZL8 09 ZL8*09	7046289				1.36	20.18		4.37
NENT NENT	04/12/24	XM6*51	7046289	28240888 28240964	11:18 11:34	11:47 12:02	0.74	18.54	16.75 15.73	2.81
NENT	04/12/24	ZL8*09	7046289 7046289	28240965	12:57	13:23	0.74	20.97	16.7	4.27
NENT	04/12/24	XM6*51	7046289	28240905	14:17	14:46	0.87	17.77	15.72	2.05
NENT		ZL8*09		28240900	15:58	16:25	0.87	18.73	16.69	2.03
NENT	04/12/24	UJ1*2	7046289		16:32	16:59	0.97	18.3	16.12	2.04
		UJ1*2	7046289	28240889	08:09			20		3.91
NENT NENT	05/12/24	ZL8*09	7046289 7046289	28240891 28240890	08:09	08:40 08:51	0.94 1.22	20.99	16.09 16.82	4.17
NENT	05/12/24	ZL8 09 ZL8*09	7046289	28240890	10:00	10:31	1.19	20.99 19.44	16.81	2.63
NENT	05/12/24	ZL8 09 ZL8*09	7046289	28240892	11:34	12:02	0.9	21.4	16.8	4.6
NENT	05/12/24	ZL8 09 ZL8*09	7046289	28240893	13:06	13:33	1.51	20.91	16.79	4.12
NENT	05/12/24	ZL8 09 ZL8*09	7046289	28240894	14:33	15:04	0.79	20.91	16.82	3.38
NENT	05/12/24	XM6*51	7046289	28240895	14:33	15:12	0.79	20.2 17.45	15.68	1.77
NENT	05/12/24	UJ1*2	7046289	28240908	15:33	15:55	0.88	18.55	16.22	2.33
NENT	05/12/24	ZL8*09	7046289	28240850	15:52	16:21	1.08	19.47	16.82	2.65
NENT	05/12/24	XM6*51	7046289	28240909	16:38	17:08	0.84	17.96	15.67	2.03
NENT	05/12/24	TA9*5	7046289	28240970	16:48	17:16	0.84 1.14	17.90	16.9	2.29
NENT	06/12/24	TA9 5 TA7*21	7046289	28241050	08:02	08:25	0.96	19.89	14.97	2.99 3.76
NENT	06/12/24	UJ1*2	7046289	28240857	08:02	08:30	0.90	18.67	16.19	2.48
NENT	06/12/24	ZL8*09	7046289	28240858	08:08	08:30	0.94	21.06	16.79	4.27
NENT	06/12/24	ZL8 09 ZL8*09	7046289	28240859	08:09	10:06	0.58	21.00	16.85	4.27
NENT	06/12/24	ZL8 09 ZL8*09	7046289	28240971 28240972	11:09	11:39	1.09	20.52	16.79	3.73
NENT	06/12/24	ZL8 09 ZL8*09	7046289	28240972	12:49	13:18	1.43	20.52	16.77	4.24
NENT	06/12/24	ZL8 09 ZL8*09	7046289	28240973	12:49	14:57	1.43	20.89	16.79	4.24
NENT	06/12/24	ZL8 09 ZL8*09	7046289	28240860	16:10	16:40	0.68	20.89	16.88	4.42
NENT	07/12/24	TA7*21	7046289	28240974	08:02	08:29	1.32	21.3 18.94	14.96	3.98
		1		28240861						2.4
NENT	07/12/24	UW3*9 ZL8*09	7046289		08:04	08:32	1.11	19.11	16.71	2.4
NENT	07/12/24		7046289	28240975	08:57	09:23	0.82	19.87	17.03	
NENT	07/12/24	UW3*9	7046289	28240863	09:46	10:10	1.15 0.51	19.97	16.71	3.26
NENT	07/12/24	ZL8*09	7046289	28240864	10:37	11:01	0.51	21.13	17.02	4.11
NENT	07/12/24	UW3*9	7046289	28240866	11:16	11:43	0.65	21.46	16.69	4.77

NENT	07/12/24	ZL8*09	7046289	28240865	12:00	12:30	1.5	21.24	17	4.24
NENT	07/12/24	XM6*51	7046289	28240936	12:41	13:10	0.55	18.89	15.83	3.06
NENT	07/12/24	ZL8*09	7046289	28240937	13:31	13:56	0.5	21.02	17.01	4.01
NENT	07/12/24	ZL8*09	7046289	28240939	15:02	15:26	0.49	21.31	16.99	4.32
NENT	07/12/24	XM6*51	7046289	28240938	15:25	15:56	0.62	17.94	15.81	2.13
NENT	07/12/24	ZL8*09	7046289	28240940	16:56	17:23	0.46	21.12	16.97	4.15
NENT	09/12/24	RD2*11	7046289	28240867	08:47	09:11	0.53	21.05	16.76	4.29
NENT	09/12/24	UJ1*2	7046289	28240869	08:48	09:11	0.61	20.71	16.14	4.57
NENT	09/12/24	UJ1*2	7046289	28240870	10:09	10:39	0.53	20.75	16.11	4.64
NENT	09/12/24	RD2*11	7046289	28240868	10:44	11:13	0.58	21.16	16.75	4.41
NENT	09/12/24	ZL8*09	7046289	28240871	10:44	11:12	0.48	21.09	16.98	4.11
NENT	09/12/24	YN1*02	7046289	28240873	11:55	12:21	0.89	24.34	20.03	4.31
NENT	09/12/24	UJ1*2	7046289	28240872	12:54	13:17	0.88	20.22	16.08	4.14
NENT	09/12/24	ZL8*09	7046289	28240942	13:09	13:34	0.72	20.54	17.1	3.44
NENT	09/12/24	RD2*11	7046289	28240941	13:15	13:40	0.53	20.91	16.94	3.97
NENT	09/12/24	YN1*02	7046289	28240874	13:49	14:12	1.06	24.46	20.2	4.26
NENT	09/12/24	UJ1*2	7046289	28240875	14:10	14:34	0.53	20.63	16.07	4.56
NENT	09/12/24	ZL8*09	7046289	28241057	14:55	15:18	0.99	18.92	17.01	1.91
NENT	09/12/24	UJ1*2	7046289	28241076	15:24	15:49	0.61	21.04	16.06	4.98
NENT	09/12/24	YN1*02	7046289	28241077	15:28	15:50	1.03	24.91	20.19	4.72
NENT	09/12/24	ZL8*09	7046289	28241058	16:20	16:48	1.48	21.08	17	4.08
NENT	09/12/24	UJ1*2	7046289	28241078	16:55	17:16	0.47	20.69	16.23	4.46
NENT	10/12/24	ZL8*09	7046289	28241059	08:10	08:37	0.97	21.38	16.96	4.42
NENT	10/12/24	RD2*11	7046289	28241079	08:42	09:16	1.35	19.56	16.89	2.67
NENT	10/12/24	ZL8*09	7046289	28240943	09:32	09:54	0.93	19.57	16.96	2.61
NENT	10/12/24	RD2*11	7046289	28241080	10:51	11:18	0.73	21.57	16.89	4.68
NENT	10/12/24	TA9*5	7046289	28241081	10:52	11:19	0.87	21.33	16.92	4.41
NENT	10/12/24	ZL8*09	7046289	28241082	11:02	11:26	0.72	20.21	16.95	3.26
NENT	10/12/24	ZL8*09	7046289	28241083	12:48	13:10	1.23	21.35	16.93	4.42
NENT	10/12/24	XM6*51	7046289	28240944	14:04	14:30	0.76	17.41	15.71	1.7
NENT	10/12/24	ZL8*09	7046289	28241084	14:40	15:06	0.69	21.34	16.92	4.42
NENT	10/12/24	ZL8*09	7046289	28241060	16:00	16:26	1.11	19.99	16.9	3.09
NENT	10/12/24	XM6*51	7046289	28240945	16:16	16:45	0.97	19.43	15.7	3.73
NENT	11/12/24	ZL8*09	7046289	28241061	08:58	09:24	1.02	20.13	17.09	3.04
NENT	11/12/24	ZA9*45	7046289	28241063	09:12	09:36	1.24	20.76	16.04	4.72
NENT	11/12/24	UJ1*2	7046289	28241062	10:13	10:38	0.63	20.98	16.07	4.91
NENT	11/12/24	UJ1*2	7046289	28241065	11:36	12:01	0.52	20.8	16.06	4.74
NENT	11/12/24	ZL8*09	7046289	28241064	11:45	12:10	1.06	19.34	17.18	2.16
NENT	11/12/24	UJ1*2	7046289	28241066	12:52	13:16	0.62	20.2	16.05	4.15
NENT	11/12/24	TA9*5	7046289	28241067	13:04	13:38	1.29	21.4	17.02	4.38
NENT	11/12/24	ZL8*09	7046289	28241085	13:05	13:29	0.58	21.81	17.17	4.64
NENT	11/12/24	UJ1*2	7046289	28241068	14:07	14:30	0.59	18.32	16.03	2.29
NENT	11/12/24	ZL8*09	7046289	28241086	14:35	15:03	1.38	21.45	17.16	4.29
NENT	11/12/24	XM6*51	7046289	28240946	14:51	15:23	0.81	18.81	15.67	3.14
NENT	11/12/24	UJ1*2	7046289	28241069	15:33	15:57	0.83	19.82	16.23	3.59
NENT	11/12/24	ZL8*09	7046289	28241070	15:58	16:24	1.19	20.37	17.15	3.22
NENT	12/12/24	ZL8*09	7046289	28241071	09:31	09:56	0.99	21.36	17.17	4.19
NENT	12/12/24	XM6*51	7046289	28240947	09:33	10:04	0.77	17.68	15.65	2.03
NENT	12/12/24	ZL8*09	7046289	28241072	10:49	11:14	1.04	20.76	17.16	3.6
NENT	12/12/24	XM6*51	7046289	28240948	11:29	12:00	0.82	20.21	15.65	4.56
NENT	12/12/24	ZL8*09	7046289	28241087	12:08	12:36	0.72	18.54	17.15	1.39
NENT	12/12/24	XM6*51	7046289	28240949	13:29	14:01	0.56	20.13	15.71	4.42
NENT	12/12/24	ZL8*09	7046289	28241088	13:38	14:14	1.41	21.53	17.14	4.39
NENT	12/12/24	XM6*51	7046289	28241073	16:00	16:29	0.59	18.1	15.69	2.41

	10/10/04	71.0*00	704/000	20241074	1/.10	17.10	0.02	10.07	17 10	2.04
NENT NENT	12/12/24 12/12/24	ZL8*09 ZA9*45	7046289	28241074 28241075	16:19	16:43 17:20	0.83 0.94	19.96 19.26	17.12 16.09	2.84 3.17
			7046289		16:53	-				
NENT NENT	13/12/24	ZL8*09	7046289	28241089	08:48	09:15	0.85	19.29 20.9	17.09	2.2 3.81
NENT	13/12/24 13/12/24	ZL8*09 XM6*51	7046289	28240950	10:06	10:35	0.78		17.09	2.98
NENT		ZL8*09	7046289	28240951 28241091	10:51 11:34	11:19 11:59	0.48 0.99	18.65 18.79	15.67 17.07	2.98
NENT	13/12/24	RD2*11	7046289		12:05		0.99		16.88	2.78
	13/12/24		7046289	28240952		12:30	1.52	19.66		3.88
NENT NENT	13/12/24 13/12/24	ZL8*09 XM6*51	7046289 7046289	28241092 28240953	12:56 13:32	13:28 14:03	0.74	21.13 18.44	17.25 15.66	2.78
NENT	13/12/24	ZL8*09		28240953	16:00	16:28	0.74	21.63	17.22	4.41
NENT		TA7*21	7046289		08:05	08:31	0.98	21.03 16.93	14.89	2.04
NENT	14/12/24	UJ1*2	7046289 7046289	28241094 28241176	08:05	08:40	0.87	18.66	16.2	2.04
NENT	14/12/24 14/12/24	ZL8*09	7046289	28240955	08:08	08:40	0.90	21.57	17.2	4.37
NENT	14/12/24	ZL8*09	7046289	28240733	09:48	10:16	0.93	19.03	17.19	1.84
NENT	14/12/24	XM6*51	7046289	28241177	10:34	11:05	0.78	19.03	15.88	3.26
NENT	14/12/24	ZL8*09	7046289	28241178	11:27	11:52	1.1	20.7	17.17	3.53
NENT	14/12/24	ZL8*09	7046289	28241178	13:07	13:30	1.21	20.7	17.17	4.23
NENT	14/12/24	ZL8 09 ZL8*09	7046289	28241179	14:57	15:23	0.77	21.39 19.74	16.74	4.23 3
NENT	14/12/24	ZL8 09 ZL8*09	7046289	28241117	16:22	16:47	1.18	19.74	16.74	3 2.61
NENT	16/12/24	YN1*02	7046289	28241197	08:03	08:29	1.05	23.26	20	3.26
NENT	16/12/24	ZA9*45	7046289	28241199	08:11	08:40	0.9	17.61	15.94	1.67
NENT	16/12/24	ZA9*45 ZA9*45	7046289	28241177	09:36	10:02	1.06	17.9	15.94	1.96
NENT	16/12/24	YN1*02	7046289	28241200	09:37	10:02	1.35	25.1	20.18	4.92
NENT	16/12/24	TA7*21	7046289	28241118	10:28	10:54	0.82	19.54	14.88	4.66
NENT	16/12/24	ZL8*09	7046289	28241119	13:06	13:32	1.36	21.66	16.85	4.81
NENT	16/12/24	TA7*21	7046289	28241120	13:39	14:05	0.69	19.54	14.88	4.66
NENT	16/12/24	YN8*99	7046289	28241205	14:22	14:48	0.81	18.48	15.63	2.85
NENT	16/12/24	ZL8*09	7046289	28241121	14:30	14:54	0.48	21.82	16.83	4.99
NENT	16/12/24	TA7*21	7046289	28241122	15:13	15:39	0.71	19.74	14.85	4.89
NENT	16/12/24	ZL8*09	7046289	28241206	15:46	16:16	1.11	18.8	16.82	1.98
NENT	16/12/24	ZA9*45	7046289	28241208	16:40	17:07	0.94	18.17	16.08	2.09
NENT	17/12/24	ZL8*09	7046289	28241123	08:18	08:45	1.23	21.32	16.79	4.53
NENT	17/12/24	ZL8*09	7046289	28241124	09:38	10:03	1.09	18.57	16.79	1.78
NENT	17/12/24	UJ1*2	7046289	28241209	09:41	10:04	0.46	17.62	16.07	1.55
NENT	17/12/24	ZL8*09	7046289	28241125	10:57	11:21	1.13	21.49	16.78	4.71
NENT	17/12/24	UJ1*2	7046289	28241210	11:12	11:35	1.07	17.89	16.04	1.85
NENT	17/12/24	ZA9*45	7046289	28241211	11:53	12:17	1	17.93	16.03	1.9
NENT	17/12/24	ZL8*09	7046289	28241126	12:19	12:42	0.82	19.15	16.77	2.38
NENT	17/12/24	UJ1*2	7046289	28241212	13:21	13:42	0.65	17.57	16.22	1.35
NENT	17/12/24	ZL8*09	7046289	28241213	13:33	14:02	1.02	19.28	16.76	2.52
NENT	17/12/24	RD2*11	7046289	28241215	14:47	15:15	0.84	19.48	16.82	2.66
NENT	17/12/24	TA9*5	7046289	28241180	14:48	15:18	0.93	19.44	17.09	2.35
NENT	17/12/24	ZL8*09	7046289	28241181	14:53	15:21	0.69	21.1	16.75	4.35
NENT	17/12/24	UJ1*2	7046289	28241214	15:21	15:41	0.76	20.7	16.2	4.5
NENT	17/12/24	ZL8*09	7046289	28241183	16:33	17:01	0.86	18.84	16.73	2.11
NENT	17/12/24	UJ1*2	7046289	28241182	16:34	16:58	1.03	18.19	16.18	2.01
NENT	18/12/24	UJ1*2	7046289	28241184	08:14	08:42	0.96	18.98	16.15	2.83
NENT	18/12/24	RD2*11	7046289	28241127	08:25	08:52	1.07	20.4	16.78	3.62
NENT	18/12/24	UJ1*2	7046289	28241185	09:39	10:08	0.61	17.92	16.13	1.79
NENT	18/12/24	ZL8*09	7046289	28241186	10:27	10:55	0.96	18.93	16.82	2.11
NENT	18/12/24	UJ1*2	7046289	28241187	11:18	11:40	0.6	17.47	16.11	1.36
NENT	18/12/24	ZL8*09	7046289	28241128	12:06	12:29	1.05	19.36	16.81	2.55
NENT	18/12/24	YN8*99	7046289	28241188	12:48	13:13	0.92	18.66	15.52	3.14
NENT	18/12/24	UJ1*2	7046289	28241189	13:26	13:53	1.05	17.83	16.11	1.72

NENT	18/12/24	ZL8*09	7046289	28241129	13:44	14:09	1.35	19.89	16.8	3.09
NENT	18/12/24	UJ1*2	7046289	28241129	15:04	15:27	0.8	18.38	16.09	2.29
NENT	18/12/24	UJ1*2	7046289	28241191	17:56	18:17	0.8	16.81	16.22	0.59
NENT	19/12/24	RD2*11	7046289	28241193	08:24	08:49	0.41	21.66	16.94	4.72
NENT	19/12/24	ZL8*09	7046289	28241192	08:24	08:50	1.07	21.28	16.75	4.53
NENT	19/12/24	ZL8*09	7046289	28241194	14:28	14:53	0.44	20.8	16.85	3.95
NENT	19/12/24	RD2*11	7046289	28241195	15:54	16:23	0.43	20.98	16.9	4.08
NENT	19/12/24	ZL8*09	7046289	28241216	16:24	16:50	0.67	20.46	16.84	3.62
NENT	20/12/24	ZA9*45	7046289	28241218	08:09	08:38	0.94	18.42	16.03	2.39
NENT	20/12/24	ZL8*09	7046289	28241217	08:42	09:04	1.04	21.1	16.81	4.29
NENT	20/12/24	ZA9*45	7046289	28241217	09:46	10:17	0.97	19.27	16.02	3.25
NENT	20/12/24	ZL8*09	7046289	28241217	09:58	10:26	0.55	21.63	16.81	4.82
NENT	20/12/24	UW3*9	7046289	28241221	10:56	11:22	0.81	20.47	16.7	3.77
NENT	20/12/24	ZL8*09	7046289	28241130	11:29	11:57	1.05	18.51	16.79	1.72
NENT	20/12/24	UW3*9	7046289	28241223	12:22	12:50	0.73	19.16	16.69	2.47
NENT	20/12/24	ZL8*09	7046289	28241131	13:46	14:13	0.68	18.66	16.79	1.87
NENT	20/12/24	UW3*9	7046289	28241224	14:26	14:54	1.29	20.72	16.68	4.04
NENT	20/12/24	ZL8*09	7046289	28241225	15:28	15:55	0.63	21.38	16.78	4.6
NENT	20/12/24	TA9*5	7046289	28241222	15:45	16:09	1.03	21.74	16.98	4.76
NENT	21/12/24	ZL8*09	7046289	28241226	08:12	08:39	0.5	21.22	16.75	4.47
NENT	21/12/24	XM6*51	7046289	28241132	09:00	09:29	0.65	18.96	15.78	3.18
NENT	21/12/24	ZL8*09	7046289	28241227	09:47	10:13	0.79	18.61	16.74	1.87
NENT	21/12/24	UW3*9	7046289	28241228	10:24	10:50	1.12	21.23	16.63	4.6
NENT	21/12/24	ZL8*09	7046289	28241229	11:11	11:36	0.53	21.02	16.74	4.28
NENT	21/12/24	ZL8*09	7046289	28241230	12:34	12:57	1.21	21.04	16.73	4.31
NENT	21/12/24	UW3*9	7046289	28241231	12:35	13:02	1.07	20.58	16.61	3.97
NENT	21/12/24	TA9*5	7046289	28241232	14:03	14:34	1.46	19.26	16.91	2.35
NENT	21/12/24	YN8*99	7046289	28241233	14:04	14:39	0.64	18.95	15.55	3.4
NENT	21/12/24	UW3*9	7046289	28241234	14:09	14:37	1.06	21.33	16.6	4.73
NENT	21/12/24	ZL8*09	7046289	28241133	14:20	14:46	1.01	21.29	16.87	4.42
NENT	21/12/24	UW3*9	7046289	28241235	15:49	16:14	1.16	21.16	16.58	4.58
NENT	21/12/24	ZL8*09	7046289	28241236	15:52	16:20	0.61	21.24	16.85	4.39
NENT	23/12/24	ZL8*09	7046289	28241134	09:00	09:26	1.07	21.54	16.83	4.71
NENT	23/12/24	ZL8*09	7046289	28241135	10:38	11:06	1.01	18.4	16.82	1.58
NENT	23/12/24	ZL8*09	7046289	28241136	12:15	12:40	1.04	19.5	16.8	2.7
NENT	23/12/24	ZA9*45	7046289	28241239	12:35	13:00	0.82	17.7	16.05	1.65
NENT	23/12/24	RD2*11	7046289	28241137	13:26	13:51	0.92	19.66	16.86	2.8
NENT	23/12/24	ZL8*09	7046289	28241138	13:29	13:57	0.76	20.55	16.85	3.7
NENT	23/12/24	YN8*99	7046289	28241240	14:07	14:33	0.86	17.59	15.63	1.96
NENT	23/12/24	ZL8*09	7046289	28241241	14:53	15:15	1.25	18.84	16.79	2.05
NENT	23/12/24	YN8*99	7046289	28241242	16:13	16:44	0.73	17.51	15.61	1.9
NENT	23/12/24	ZL8*09	7046289	28241243	16:41	17:06	0.99	18.92	16.77	2.15
NENT	24/12/24	ZL8*09	7046289	28241139	10:36	11:07	1.12	18.82	16.75	2.07
NENT	24/12/24	TA9*5	7046289	28241245	10:46	11:12	1.16	17.84	17	0.84
NENT	24/12/24	RD2*11	7046289	28241244	10:48	11:21	1.49	20.34	16.8	3.54
NENT	24/12/24	ZL8*09	7046289	28241140	12:08	12:31	0.75	18.87	16.73	2.14
NENT	24/12/24	TA9*5	7046289	28241248	13:00	13:25	1.53	19.82	16.98	2.84
NENT	24/12/24	RD2*11	7046289	28241246	13:30	13:57	0.89	19.79	16.79	3
NENT	24/12/24	ZL8*09	7046289	28241249	14:25	14:49	1.03	19.02	16.89	2.13
NENT	24/12/24	RD2*11	7046289	28241247	14:58	15:19	0.64	21.17	16.77	4.4
NENT	24/12/24	ZL8*09	7046289	28241141	15:48	16:11	1.01	19.36	16.85	2.51
NENT	24/12/24	RD2*11	7046289	28241142	16:51	17:14	0.88	18.78	16.76	2.02
NENT	27/12/24	TA7*21	7046289	28241250	08:03	08:28	1.29	16.78	14.87	1.91
NENT	27/12/24	ZL8*09	7046289	28241251	08:20	08:44	0.74	19.15	16.83	2.32

	27/12/24	ZL8*09	7046000	28241143	10.15	10.20	0.00	10 E0	14 01	1 40
NENT NENT	27/12/24	ZL8 09 ZL8*09	7046289 7046289	28241143	10:15 11:28	10:39 11:53	0.98 0.64	18.59 21.44	16.91 16.92	1.68 4.52
NENT	27/12/24	TA9*5	7046289	28241252	12:45	13:13	0.04	19.71	17.08	2.63
NENT	27/12/24	ZL8*09	7046289	28241254	12:45	13:15	1.1	20.04	16.89	3.15
NENT	27/12/24	ZL8 09 ZL8*09	7046289	28241255	14:13	14:37	1.12	20.04	16.88	4.29
NENT	27/12/24	ZL8 09 ZL8*09	7046289	28241144	14.13	16:27	1.02	20.73	16.91	3.82
NENT	28/12/24	UJ1*2	7046289	28241145	08:07	08:31	0.98	18.92	16.24	2.68
NENT	28/12/24	ZL8*09	7046289	28241257	08:38	09:01	1.04	20.49	10.24	3.49
NENT	28/12/24	RD2*11	7046289	28241258	08:46	09:21	1.68	20.49	16.89	3.95
NENT	28/12/24	UJ1*2	7046289	28241250	09:40	10:08	0.64	20.97	16.21	4.76
NENT	28/12/24	ZL8*09	7046289	28241261	10:11	10:33	1.15	20.97	17.01	3.89
NENT	28/12/24	UJ1*2	7046289	28241263	11:15	11:38	1.19	19.44	16.19	3.25
NENT	28/12/24	ZL8*09	7046289	28241203	11:28	11:50	0.7	21.01	16.99	4.02
NENT	28/12/24	ZL8*09	7046289	28241147	12:39	13:00	1.11	19.36	16.98	2.38
NENT	28/12/24	UJ1*2	7046289	28241265	13:52	14:14	0.97	17.98	16.16	1.82
NENT	28/12/24	ZL8*09	7046289	28241148	13:52	14:23	1.32	20.97	16.97	4
NENT	28/12/24	UJ1*2	7046289	28241266	15:17	15:43	1.1	18.99	16.14	2.85
NENT	28/12/24	ZL8*09	7046289	28241149	15:42	16:06	0.99	20.36	16.95	3.41
NENT	30/12/24	UJ1*2	7046289	28241267	08:22	08:44	0.85	19.73	16.19	3.54
NENT	30/12/24	RD2*11	7046289	28241268	08:46	09:14	0.91	19.21	16.81	2.4
NENT	30/12/24	ZL8*09	7046289	28241276	09:09	09:36	1.09	20.77	16.92	3.85
NENT	30/12/24	UJ1*2	7046289	28241269	09:53	10:21	1.07	18.49	16.17	2.32
NENT	30/12/24	UJ1*2	7046289	28241270	11:26	11:49	1.16	19.04	16.16	2.88
NENT	30/12/24	ZL8*09	7046289	28241277	14:41	15:07	1.19	19.89	16.9	2.99
NENT	30/12/24	YN8*99	7046289	28241273	15:16	15:43	1.16	16.91	15.58	1.33
NENT	30/12/24	YN8*99	7046289	28241278	16:48	17:12	1.12	17.38	15.56	1.82
NENT	30/12/24	ZL8*09	7046289	28241275	16:53	17:20	0.61	20.87	16.89	3.98
NENT	31/12/24	UJ1*2	7046289	28241279	08:02	08:26	1.18	19.45	16.1	3.35
NENT	31/12/24	ZL8*09	7046289	28241150	08:51	09:18	1.17	18.91	16.98	1.93
NENT	31/12/24	UJ1*2	7046289	28241281	09:27	09:56	1.25	19.06	16.08	2.98
NENT	31/12/24	UJ1*2	7046289	28241282	10:59	11:26	0.81	19.39	16.09	3.3
NENT	31/12/24	ZL8*09	7046289	28241151	10:59	11:29	1.4	21.15	17.02	4.13
NENT	31/12/24	ZL8*09	7046289	28241283	12:26	12:51	1.06	18.93	17.1	1.83
NENT	31/12/24	UJ1*2	7046289	28241284	12:32	12:53	0.92	18.8	16.06	2.74
NENT	31/12/24	ZL8*09	7046289	28241152	13:36	13:56	0.87	17.62	17.09	0.53
NENT	31/12/24	UJ1*2	7046289	28241286	13:56	14:21	1	19.91	16.05	3.86
NENT	31/12/24	ZA9*45	7046289	28241287	14:10	14:36	0.86	18.05	15.95	2.1
NENT	31/12/24	ZA9*45	7046289	28241290	15:30	15:58	0.91	18.81	15.93	2.88
NENT	31/12/24	ZL8*09	7046289	28241288	15:57	16:21	1.27	21.58	16.91	4.67
NENT	31/12/24	ZA9*45	7046289	28241153	17:07	17:28	0.87	19.78	16.06	3.72
TM38FB	02/12/24	RT6*9	7046289	28240914	09:07	09:14	0	28.31	14.16	14.15
	02/12/24	RS7*56	7046289	28240915	09:20	09:27	0	28.19	14.04	14.15
	02/12/24	TP9*82	7046289	28240916	09:22	09:27	0	28.16	14.34	13.82
TM38FB	02/12/24	TU1*89	7046289	28240917	09:25	09:31	0	28.29	13.92	14.37
TM38FB	02/12/24	WA3*85	7046289	28240918	09:37	09:44	0	28.89	14.21	14.68
	02/12/24	RL9*69	7046289	28240919	09:44	09:50	0	27.93	14.04	13.89
		RT6*9	7046289	28240920	10:57	11:04	0	28.23	14.12	14.11
		TU1*89	7046289	28240921	11:06	11:11	0	28.4	13.91	14.49
		RS7*56	7046289	28240922	11:20	11:28	0	28.46	14.03	14.43
TM38FB		WA3*85	7046289	28240923	11:28	11:34	0	28.53	14.18	14.35
TM38FB		RL9*69	7046289	28240924	11:38	11:43	0	27.95	14.01	13.94
TM38FB		RT6*9	7046289	28240926	14:11	14:17	0	28.34	14.1	14.24
TM38FB	02/12/24	TU1*89	7046289	28240927	14:13	14:19	0	28.45	13.89	14.56
TM38FB	02/12/24	RS7*56	7046289	28240925	14:18	14:25	0	28.96	13.99	14.97

TM38FB	02/12/24	RL9*69	7046200	20240020	14:25	14.21	0	28.23	14	11 22
	02/12/24 02/12/24	RL9 09 RT6*9	7046289 7046289	28240928 28240929	14:25	14:31 15:52	0	28.23	14.09	14.23 14.18
		RS7*56	7046289				0			
1	02/12/24	RS7 56 RL9*69		28240930	16:07	16:15	0	28.93 28.1	13.96 13.97	14.97
		RL9 09 RS7*56	7046289	28240931 28240932	16:23 10:02	16:36 10:10	0	28.91 28.91	13.97	14.13 14.85
	03/12/24 03/12/24		7046289	28240932			0			
		RL9*69	7046289		10:08	10:22	0	28.55	14.16	14.39
	03/12/24	UJ2*3	7046289	28240935	10:12	10:27		28.53	14.71	13.82
	03/12/24	TH3*1	7046289	28240933	10:17	10:30	0	27.52	15.17	12.35
	03/12/24	RS7*56	7046289	28240976	12:33	12:42	0	28.94	14	14.94
1		RL9*69	7046289	28240977	12:39	12:48	0	28.27	14.07	14.2
	03/12/24	TH3*1	7046289	28240979	13:13	13:26	0	27.43	15.14	12.29
	03/12/24	UJ2*3	7046289	28240978	13:38	13:46	0	28.26	14.71	13.55
		RS7*56	7046289		15:00	15:12	0	27.67	14.02	13.65
	03/12/24	RL9*69	7046289	28240981	15:02	15:13	0	28.06	14.1	13.96
	03/12/24	UJ2*3	7046289	28240982	15:40	15:48	0	28.48	14.78	13.7
	03/12/24	TH3*1	7046289	28240983	16:19	16:26	0	27.45	15.22	12.23
		RL9*69	7046289	28240984	17:08	17:14	0	27.89	14.09	13.8
		XF2*5	7046289	28240985	09:27	09:33	0	28.95	14.28	14.67
1		PJ3*13	7046289	28240986	09:50	09:56	0	27.92	14.12	13.8
		RL9*69	7046289	28240988	09:53	10:03	0	28.48	14.15	14.33
		HW6*0	7046289	28240987	09:56	10:05	0	28.33	14.56	13.77
		XF2*5	7046289	28240989	11:16	11:23	0	28.86	14.25	14.61
		RL9*69	7046289	28240990	11:43	11:48	0	28.34	14.12	14.22
	07/12/24	PJ3*13	7046289	28240991	12:07	12:14	0	28.55	14.07	14.48
	07/12/24	HW6*0	7046289	28240992	12:14	12:20	0	27.89	14.55	13.34
		ZJ1*47	7046289	28241090	09:56	10:02	0	35.89	16.39	19.5
	13/12/24	CJ3*1	7046289	28241095	11:45	11:52	0	36.82	16.81	20.01
	13/12/24	CJ3*1	7046289	28241093	15:48	15:55	0	36.38	16.69	19.69
	14/12/24	ZJ1*47	7046289	28241196	16:00	16:07	0	36.4	16.39	20.01
	16/12/24	ZJ1*47	7046289	28241201	09:11	09:20	0	37.06	16.43	20.63
	16/12/24	ZJ1*47	7046289	28241203	11:38	11:44	0	36.49	16.41	20.08
	16/12/24	ZJ1*47	7046289	28241204	14:45	14:51	0	36.96	16.38	20.58
TM38FB		ZJ1*47			16:54	17:00	-	36.39	16.36	20.03
		PF3*95 ZJ1*47		28240993	14:35	14:42	0	28.1	14.1	14 20 Г
TM38FB			7046289	28240994	14:48	14:55		37.04	16.54	20.5
	20/12/24	ZJ1*47	7046289	28240995	16:48	16:55	0	36.05	16.51	19.54
TM38FB		PF3*95	7046289	28240996	16:53	16:59	0	28.47	14.08	14.39
TM38FB		PF3*95	7046289	28240997	09:55	10:01		28.4	14.26	14.14
		PF3*95	7046289	28240998	12:05	12:10	0	28.28	14.24	14.04
	21/12/24	UJ2*3	7046289	28240999	12:30	12:35	0	28.92	14.75	14.17 12.54
TM38FB		UJ2*3 ZJ1*47	7046289	28241000	14:28	14:33	0 0	28.28	14.74	13.54
TM38FB			7046289	28241237	09:28 11:22	09:35	0	35.66	16.4	19.26
		ZJ1*47 ZJ1*47	7046289	28241238	11:23 15:10	11:36	0	35.89	16.38	19.51
	23/12/24		7046289	28241001	15:12 17:12	15:17		37.01	16.38	20.63
TM38FB		ZJ1*47 711*47	7046289	28241002	17:12	17:19	0	36.71	16.32	20.39
TM38FB		ZJ1*47	7046289	28241003	09:03	09:11		35.49	16.39	19.1 14 E
	24/12/24	RS7*56	7046289	28241004	09:16	09:26	0	28.64	14.14	14.5
		RL9*69	7046289	28241005	09:27	09:32	0	28.31	14.15	14.16
TM38FB		ZJ1*47	7046289	28241006	11:02	11:09	0	35.68	16.36	19.32
TM38FB		RL9*69	7046289	28241007	11:23	11:29	0	28.02	14.13	13.89
TM38FB		RS7*56	7046289	28241008	14:04	14:13	0	28.51	14.01	14.5
	24/12/24	ZJ1*47	7046289	28241009	14:09	14:15	0	36.05	16.32	19.73
	24/12/24	RL9*69	7046289	28241010	15:51	15:56	0	27.91	14.09	13.82
TM38FB	24/12/24	ZJ1*47	7046289	28241011	16:05	16:11	0	36.14	16.32	19.82

TM38FB	24/12/24	RS7*56	7046289	28241012	16:20	16:29	0	28.97	14.06	14.91
	27/12/24	RS7*56	7046289	28241012	09:26	09:35	0	20.97	13.98	15.12
	27/12/24	RL9*69	7046289	28241013	09:20	09:35	0	28.92	14.19	14.73
TM38FB		NS9*0	7046289	28241014	09:31	09:30	0	36.33	15.81	20.52
		RL9*69	7046289	28241015	11:18	11:23	0	28.65	14.16	14.49
	27/12/24	RL9 09 RS7*56	7046289	28241018	11:35	11:42	0	29.03	14.03	14.49
	27/12/24	NS9*0	7046289	28241017	11:41	12:01	0	36.63	15.78	20.85
TM38FB		NS9*0	7046289	28241018	14:02	14:08	0	36.29	15.78	20.85
	27/12/24	RS7*56	7046289	28241258	14:10	14:18	0	28.64	14.07	14.57
		RL9*69	7046289	28241019	14:10	14:16	0	28.46	14.07	14.37
	27/12/24 27/12/24	RL9 09 RL9*69	7046289	28241020	16:03	16:08	0	28.65	14.14	14.52
	27/12/24	NS9*0	7046289	28241021	16:06	16:13	0	36.91	15.73	21.18
TM38FB		RS7*56	7046289	28241255	16:13	16:21	0	28.8	14.08	14.72
	28/12/24	ZJ1*47	7046289	28241022	09:10	09:16	0	36.66	16.35	20.31
	28/12/24	WA3*85		28241023	09:10	09:10	0	28.44	14.2	14.24
	28/12/24	RI 9*69	7046289 7046289	28241024	09:22	09:30	0	28.46	14.2	14.24
		NS9*0				09:35	0			
	28/12/24 28/12/24	NS9°0 ZJ1*47	7046289 7046289	28241260 28241026	09:40 11:03	11:09	0	36.13 36.07	15.68 16.32	20.45 19.75
	28/12/24	WA3*85	7046289	28241028	11:14	11:21	0	28.55	14.17	14.38
	28/12/24	RL9*69		28241027	11:32	11:37	0	28.4	14.17	14.33
TM38FB		NS9*0	7046289 7046289	28241028	11:32	11:40	0	28.4 36.07	15.67	20.4
		ZJ1*47		28241204	13:56	14:04	0	35.73	16.28	19.45
	28/12/24 28/12/24	NS9*0	7046289	28241029	14:10	14:16	0	36.64	15.9	20.74
	28/12/24	RL9*69	7046289 7046289	28241030	14:21	14:28	0	28.41	14.05	14.36
	28/12/24	WA3*85	7046289	28241031	15:19	15:26	0	28.37	14.05	14.30
	28/12/24	ZJ1*47		28241032	15:46	15:53	0	36.81	16.27	20.54
		NS9*0	7046289	28241033	15:51	15:53	0	36.16	15.89	20.34
	28/12/24	RL9*69	7046289 7046289	28241034	16:13	16:18	0	28.44	14.03	14.41
	28/12/24	WA3*85	7046289	28241035	17:00	17:07	0	28.61	14.03	14.49
	30/12/24	WA3 85 WA3*85	7046289	28241030	09:19	09:26	0	28.92	14.12	14.49
	30/12/24	RS7*56	7046289	28241037	09:19	09:20	0	20.92	14.11	15.11
	30/12/24	NS9*0	7046289	28241038	10:54	11:00	0	36.55	15.84	20.71
TM38FB					10:34	11:19	0	28.51	14.06	14.45
TM38FB		RS7*56		28241040	11:36	11:42	0	28.28	14.08	14.43
TM38FB		NS9*0	7046289	28241271	12:38	12:58	0	36.43	15.84	20.59
TM38FB		WA3*85	7046289	28241042	14:15	14:20	0	28.86	14.23	14.63
TM38FB		RS7*56	7046289	28241042	14:16	14:26	0	29.02	14.06	14.96
TM38FB		NS9*0	7046289	28241272	14:42	14:50	0	36.73	15.79	20.94
	30/12/24	WA3*85	7046289	28241272	16:07	16:14	0	28.83	14.23	14.6
	30/12/24	RS7*56	7046289	28241045	16:29	16:38	0	29.24	14.01	15.23
TM38FB		NS9*0	7046289	28241274	16:45	16:52	0	36.48	15.78	20.7
TM38FB		ZJ1*47	7046289	28241046	09:09	09:26	0	37.11	16.39	20.72
TM38FB		RS7*56	7046289	28241040	09:22	09:20	0	29.06	14.11	14.95
TM38FB		TU1*89	7046289	28241047	09:27	09:35	0	28.57	14.11	14.57
TM38FB		TP9*82	7046289	28241049	09:29	09:35	0	28.24	14.4	13.84
TM38FB		NS9*0	7046289	28241280	09:39	09:45	0	36.78	15.74	21.04
	31/12/24	TU1*89	7046289	28241200	11:27	11:33	0	28.82	13.97	14.85
TM38FB		RS7*56	7046289	28241051	11:29	11:39	0	29.1	14.08	15.02
TM38FB		ZJ4*30	7046289	28241050	12:17	12:24	0	34.36	16.49	17.87
TM38FB		TU1*89	7046289	28241285	14:02	14:08	0	28.71	13.95	14.76
TM38FB		ZJ4*30	7046289	28241053	14:37	14:43	0	36.52	16.47	20.05
TM38FB		ZJ1*47	7046289	28241054	15:15	15:21	0	36.8	16.33	20.47
TM38FB		TU1*89	7046289	28241289	15:44	15:52	0	28.54	13.92	14.62
TM38FB		ZJ4*30	7046289	28241055	17:09	17:16	0	36.22	16.42	19.8
11VIJUI D	51/12/24	LJT JU	1070207	20241000	17.07	17.10	U	JU.ZZ	10.42	17.0

TM38FB	31/12/24	NS9*0	7046289	28241291	17:10	17:17	0	36.6	15.7	20.9
TM38FB	31/12/24	ZJ1*47	7046289	28241336	17:45	17:52	0	36.45	16.43	20.02

REMARKS

堆填區 Landfill	NENT	新界東北堆填區 North East New Territories
公眾填料接收設施 Public fill reception facilities	TM38FB	屯門第38區填料庫 Fill Bank at Tuen Mun Area 38

APPENDIX M COMPLAINT LOG

Appendix M - Complaint Log

Reporting month: December 2024

Complaint Log Ref.	EPD Log Ref.	Location	Received Date	Details of Complaint	Investigation/ Mitigation Action Status	Status
C001	N07/RN/00020836- 23	Kong Nga Po Road (Lamp post GD0470)	29-Aug-23	The complainant alleged that the general construction noise except renovation (within Restricted Hours) from at Kong Nga Po Road (Lamp post GD0470), and commented that "晚上八 九點地盤有噪音有人工作". The work sites under complaint are adjacent to the captioned Designated Project area.	Record of Site Investigation Refer to the public complaint which was no mention the certain time, based on daily record provided, CSJV was confirmed that the working period on 26, 27 & 28 Aug 2023 and the working hours were within the approved restricted hour. The equipment applied on the mentioned periods were listed in the Group D of the CNP No. GW- RN0882-23 (Effective date from 24/08/2023 to 23/11/2023) According to the written reply, the Contractor has implemented both the notification of the neighborhood on the schedule of night works and	Closed
				The complainant alleged that the river(s) near the San Uk Ling Holding Centre has recently had a large amount of soil/muddy water. (新屋嶺扣留中 心附近的河流,近日有大量黃泥水)	erect noise barriers to screen noisy works for neighborhood. Please be advised that the Contractor is strictly adhering to the conditions of the construction noise permit. Record of Site Investigation In reference to the public complaint, it has been noted that the complainant did not provide a precise description of the river(s) location adjacent to the San Uk Ling Holding Centre, where there has been a	
C002	N07/RN/00029993- 23	The river(s) near the San Uk Ling Holding Centre	14-Dec-23		recent influx of soil-laden water. EPD officers carried out site inspection on 15/12/2023 at 11:20 –12:00. EPD officers checked the U-channels, catchpits and wastewater treatment facility at WTF. No water including muddy water was discharged from Construction sites to the drainage. The Contractor has checked the drainage and wastewater treatment facilities at WTF and SOTF, which is near the complaint area. No water was discharged from the above locations.	Closed
					Advice: For the Contractor: 1)The Contractor strictly complies with the	

				requirements of relevant environmental ordinances and EM&A Manual. 2)The promotional flyer contains a Community Liaison Hotline: 9790 2879 that can be placed in residents' mailboxes, so they can directly contact you to resolve environmental issues. For EPD officer: 1)Please consider that the Community Liaison Hotline: 9790 2879 will be provided for the complainant to directly contact the Contractor to resolve environmental issues. 2) Please consider encouraging the complainant to provide more accurate and detailed information to facilitate our follow-up efforts.	
C003	Soil/muddy water from Sai Uk Leng at Man Kam To Road near Designated Project of the Police Facilities in Kong Nga Po near San Uk Leng at Man Kam To Road	7-Apr2024	The complainant alleged in Chinese, as shown below: 1)4月6日下午約一點下了一場兩,但到7號已 過一天,河水還是泥黃色 2)投訴人表示為上水新屋嶺附近居民,在新屋嶺 練靶場附近有一政府地盤,由中國建築進行有 關政府機動步隊的工程。投訴人表示建築公司 沒有一個妥善的排污系統,把地盤所產生的黃 泥水直接排在新屋嶺或經新屋嶺排走,導致黃 泥水經引水道流入新屋嶺及新屋嶺漁塘,嚴重 影響附近居民,現要求有關部門盡快跟進及處 理。	Record of Site Investigation Based on a complaint investigation conducted by the Contractor, no muddy water was found discharged from the site. Mitigation measures have been strengthened by plugging off the last manholes of the	Closed

Cumulative Complaint Log

Complaint Log Reporting Period	Total no. of Complaint Received		
This reporting month	0		
From 1st April 2023 to end of the reporting month	3		

APPENDIX N SUMMARY OF SUCCESSFUL PROSECUTION

Appendix N - Summary of Successful Prosecution

Date of Successful Prosecution	Details of the Successful Prosecution	Status	Follow Up	Total no. Received in this Reporting Month	Total no. Received since Project Commencement

APPENDIX O The potential seriousness of the forthcoming environmental impacts and the use of machineries

A list of potential environmental impacts	The advice includes, but is not limited to, the following	Consideration of possible alternative methods N.A. Use of Electric-Powered Equipment: Electric- powered equipment is generally qui- eter than diesel powered equipment to help reduce noise pollution. Employing construction methods of a low- impact nature, such as the utilization of machinery that is lightweight and drilling techniques which are minimally invasive			
Visual Impact: The presence of machinery, equipment, and temporary structures associated with ground investigation and plate load testing may have visual impacts on the surrounding landscape, altering the aesthetic qualities of the area. Noise and Vibration: The operation of heavy machinery can contribute to noise and vibration pollution, which can disturb local wildlife or sensitive wildlife habitats.	Screening and Camouflage: Use screening techniques, such as temporary fencing, barriers, or landscaping, to visually conceal the machinery, equipment, and temporary structures from view. This can help minimize the visual impact on the surrounding landscape. Use of Low Noise and Vibration Equipment: Whenever possible, equipment produces lower levels of noise and vibration should be used. The use of noise barriers around the site can also help to mitigate the impact on local communities and wildlife.				
Disturbance of Local Ecosystems: The drilling operations, particularly those involving excavation, can potentially disturb the local ecosystems and impacting biodiversity.	Training and Awareness: trainings are provided for site personal about the importance of minimizing disturbance to local ecosystems, such as minimized noise and light pollution, how to handle waste properly, and what to do if they encounter local wildlife.				
Air Pollution: Machinery used in construction sites can emit pollutants into the air. These pollutants may include Particulate Matter (PM), Nitrogen Oxides (NOx), Sulfur Oxides (SOx), and Volatile Organic Compounds (VOCs), contributing to air pollution and potentially impacting air quality in the surrounding area.	Dust Control Measures: Implement dust control measures such as water sprays, dust screens, or using dust suppression chemicals to reduce particulate matter emissions, and training for all staff on the importance of air quality and measures to reduce air pollution.	 Improved Fuel Efficiency and Maintenance: Promoting fuel-efficient practices and regular maintenance of machinery can help reduce emissions. Properly maintained equipment operates more efficiently, resulting in lower fuel consumption and reduced emissions. Implementing fuel- saving measures, such as reducing idling time and optimizing equipment usage, can further minimize air pollution during construction. 			
Water Pollution: Drilling operations have the	Proper containment and lining of mud pools is crucial to	1. Horizontal Directional Drilling (HDD): HDD is a			

potential to contaminate local water sources, particularly if improper waste management practices are used.	prevent contamination. Mud pools should have an impermeable liner, such as HDPE or bentonite clay, to prevent seepage into the ground. Berms can be constructed around the perimeter to contain any overflow. Regular inspection and maintenance of the liner integrity is important.	 trenchless method that causes less disturbance to the surrounding environment and mitigates the risk of water contamination. It could be a viable alternative depending on the geology of the site and the purpose of the drilling operation. Dry Drilling Techniques: Depending on the geology of the site, dry drilling techniques could be considered. These methods do not use drilling fluids and therefore reduce the risk of
		water contamination from these sources.
Soil Disturbance: The use of heavy machinery	1. Proper Planning and Design: Incorporate soil protection	A helical pile is a type of deep foundation system
can cause soil compaction and disturbance,	measures into the initial planning and design phase of	used in construction. It consists of a steel shaft with
particularly during drilling operations or	construction projects. This includes identifying sensitive	helical plates or blades that are twisted into the
movement of equipment. This soil	areas and implementing appropriate construction	ground to provide support for structures. Helical
disturbance can disrupt the natural structure	techniques to minimize soil disturbance.	piles are commonly used in situations where
and composition of the soil, affecting its	2. Ground Improvement Techniques: Techniques like soil	traditional foundation methods are impractical or
ability to support vegetation growth and	stabilization, grouting, and compaction can help improve	costly, such as in areas with poor soil conditions or
nutrient cycling.	the soil's strength and stability, reducing the likelihood of	limited access for heavy machinery.
	soil disturbance during construction.	
Energy Consumption: The operation of	1. Training: workers are trained in the importance of energy	1. Prefabrication and Modular Construction:
machinery requires energy, typically derived	conservation and efficiency. This could involve instruction	Prefabrication and modular construction
from fossil fuels. The extraction, processing,	on when to turn off equipment, how to use machinery	methods involve manufacturing building
and combustion of these fuels contribute to	efficiently, and the benefits of energy conservation.	components off-site and assembling them on-
greenhouse gas emissions and contribute to	2. Efficient Equipment and Machinery: Use energy-efficient	site. This approach reduces energy consumption
climate change.	machinery and equipment that consume less energy	by streamlining the construction process,
	during operation. Regular maintenance and proper	minimizing material waste, and optimizing
	calibration of machinery can also improve energy	energy usage during manufacturing.
	efficiency and reduce energy waste.	2. Lean Construction: This methodology helps
		energy optimization in construction processes.

Waste Generation: Ground investigation and	Education and Training: education and training are provided	Cone Penetration Testing (CPT): CPT is a method of			
plate load testing may generate various types	to construction workers and staff on proper waste	ground investigation that produces minimal waste			
of waste, including drilling cuttings, excess	management practices. Raise awareness about the	compared to traditional drilling methods. It involves			
soil, and construction debris. Improper	importance of waste reduction, recycling, and responsible	pushing a cone-shaped probe into the ground and			
disposal or management of these wastes can	disposal methods. Encourage worker participation and	measuring the resistance, which can provide			
result in soil and water contamination or	engagement in waste management initiatives.	valuable information about the soil conditions with			
contribute to landfill usage.		less soil disturbance.			

APPENDIX P A LIST OF MACHINERIES USED IN CONSTRUCTIN SITE

SSK509 Design and Construction of Kong Nga Po Police Training Facilities NRMM & QPME List

Type	<u>Brand</u>	Model	<u>S/N No.</u>	Engine Make	Engine Model	NRMM No.	Approval, Exemption or Modification	QPME no.	<u>QPME</u> Expiry Date	Sound Power Leve
Generator	Airman	SDG100S-3B1	1533B10240	ISUZU	BI-4HK1XYGD-02	EPD-A-003542-2017	Approval	EPD-06206R	Dec-29	92
Forklift	Mitsubishi	fd25nt	CF18C-81179	Mitsubishi	S4S	EPD-A-007117-2016	Approval			
Generator	Airman	SDG60S-3B1	14A3B10240	ISUZU	BJ-4JJ1XYGD-04	EPD-A-003657-2017	Approval	EPD-06274R	Dec-29	90
Generator	Denyo	DCA-220ESEI	3936288	ISUZU	6UZ1	EPD-A-001848-2019	Approval	EPD-08614	Aug-25	96
Forklift	Doosan	D30NXP	FDA41-1670-02844	YANMAR	4TNE98-BQDF1CC	EPD-A-000153-2023	Approval			
Generator	Nippon Shary		DG041900	ISUZU	BH-6HK1X	EPD-A-001707-2018	Approval	EPD-07118R	Jul-30	92
Forklift	Mitsubishi	FD30NT	CF14E-16891	Mitsubishi	S4S	EPD-A-000779-2017	Approval			
Generator	Nippon Shary	NES220EM	FJ083800	Guangxi Yuchai	YC6A275-D30	EPD-M-002058-2020	Approval	EPD-01840R	Jul-25	95
Excavator	Komatsu	PC138US-8NM	29202	KOMATSU	SAA4D95LE-5	EPD-A-000710-2021	Approval			
Excavator	Hitachi	ZX75US-3	HCM1P300A00062042	ISUZU	AU-4LE2X	EPD-A-003158-2019	Approval			
Generator	Nissha	NES150TI	DG028600	Isuzu	BH-6HK1X	EPD-A-004698-2016	Approval	EPD-03628R	Apr-28	92
Generator	Airman	SDG45S-3B1	1333B10475	Kubota	V3800-T	EPD-A-000053-2018	Approval	EPD-06536R	Feb-30	87
Generator	Airman	SDG220L-5B1	P8BB1-0383	ISUZU	BH-6UZ1XYGD-04	EPD-A-000565-2023	Approval	EPD-13321	Mar-29	94
Generator	Nippon Shary	NES150TI	DG042300	ISUZU	BH-6HK1X	EPD-A-002077-2018	Approval	EPD-07262	Aug-30	92
Excavator	Yanmar	ViO40-5	51036B	Yanmar	4TNV88-PBV	EPD-A-000128-2019	Approval			
Excavator	Hitachi	ZX350K-3	HCM1V900T00056936	ISUZU	6HK1-XDHAA-01-C2	EPD-A-000772-2020	Approval			
Excavator	Kobelco	SK135SR-2	YY06-15612	Mitsubishi	D04FR	EPD-A-000581-2022	Approval			
Excavator	Liugong	CLG922E	CLG922EZHPE718565	Cummins	QSB7	EPD-A-003163-2023	Approval			
Road works		DTV325	000816	HATZ	2M41	EPD-EE-018554-2015	Exemption			
Loader	Bobcat	\$450	B1ED11528	Kubota Corporation	V2403-M-DI-EU32	EPD-A-005651-2016	Approval			
Excavator	Kobelco	SK225SR	YB05-03058	Hino	AA-J05E-TA	EPD-A-001400-2022	Approval			
Excavator	Kato	HD820V	KWJ01E01PC0006237	Mitsubishi	4M50-TLE3A	EPD-A-003461-2021	Approval			
Excavator	Kobelco	SK135SR-2	YY06-22265	Mitsubishi	D04FR	EPD-A-005755-2016	Approval			
Generator	Nippon Shary		KS013000	Kubota	V3800-DI-TI-K3A	EPD-A007294-2016	Approval	EPD-04519R	Dec-28	90
Road works		CC1300	10000334E0A010764	Kubota	V22030	EPD-EE-019550-2015	Exemption			
Road works		BW131AD-2	751750101550	KUBOTA	V1505	EPD-A-001349-2022	Approval			
Drilling rig	CHINA Geo-e Chongqing Ex Machinery Co	ploration XY-2B	3-4756	BEINEI	F4L912E11-1	EPD-A-001602-2020	Approval			
Loader	Liugong	CLG365B	LGC365BZCPC503358	Perkins	404D-22	EPD-A-000432-2024	Approval			
Generator	Airman	SDG60S-3B1	14A3B10618	ISUZU	BJ-4JJ1XYGD-04	EPD-A-002916-2022	Approval	EPD-12884	Dec-28	90
Generator	Airman	SDG125S-3B1	1263B10611	ISUZU	BI-4HK1XYGD-02	EPD-A-000878-2024	Approval	EPD-14678	Apr-30	92
Generator	Airman	SDG150S-3B1	1723B10569	ISUZU	BH-6HK1XYGD-11	EPD-A-002208-2023	Approval	EPD-13957	Sep-29	95
Generator	Nippon Shary	NES220EM	FJ091800	Guangxi Yuchai	YC6A275-D30	EPD-M-003034-2023	Approval	EPD-02303R	Jun-26	95
Generator	Airman	SDG220L-5B1	P8BB1-0529	ISUZU	BH-6UZ1XYGD-04	EPD-A-001084-2024	Approval	EPD-14827	May-30	94
Excavator	Kobelco	SK210D	YN11-50763	Hino	AA-J05E-TA	EPD-A-002407-2019	Approval			
Excavator	Yanmar	VIO40-5B	58375	YANMAR	4TNV88-BXBVD	EPD-A-005390-2016	Approval			
Loader	BOBCAT	S450	B5NB11534	KUBOTA	V2403	EPD-A-001492-2024	Approval			
special purp	ose vehicle BOBCAT	D30NXP	FDA41-4920-03786	Yanmar	4TNE98	EPD-A-001869-2024	Approval			
Excavator	Kobelco	SK210DLC	YQ11-06431	Hino	J05E-TA	EPD-A-002156-2021	Approval			
Generator	Airman	SDG400S-7B1	1947B10079	KOMATSU	SAA6D140E-5-C	EPD-A-006723-2016	Approval	EPD-04157R	Sep-28	101
Mobile Cran	e SANY	STB650T5-8	TE0065CE0130	WEICHAI	WP7G300E473	EPD-A-001095-2024	Approval	EPD-14911	Jun-30	104
Generator	Nippon Shary	NES60TK	KQ014400	Kubota	V3800-DI-TI-K3A	EPD-A-003842-2016	Approval	EPD-03511R	Mar-28	89
Mobile Cran	e XCMG	XCT90	LXGCPA488KA013688	Sinotruk	MC11.40-50	EPD-A-001854-2019	Approval			
Mobile Cran	e XCMG	XCT60L6	LXGCPA468MA016172	Sinotruk	MC11.36-50	EPD-A-002675-2021	Approval			
Excavator	Kobelco	SK225SR	B91501	HINO	AA-J05E-TA	EPD-A-001848-2018	Approval			
Generator	Airman	SDG60S-3B1	14A3B10251	ISUZU	BJ-4JJ1XYGF-04	EPD-A-000731-2018	Approval	EPD-06744R	Apr-30	90
Generator	Nippon Shary		KS016800	Kubota	V3800-T	EPD-A-001681-2017	Approval	EPD-05465R	Jun-29	90
special purp		82-8FD25	808FD25-60042	Toyota	3Z	EPD-A-006031-2016	Approval			
special purp		FD25NT	CF18C-81122	Mitsubishi	S4S	EPD-A-006795-2016	Approval			
special purp		CPCD30	15BD03754	ZHEJIANG XINCHAI	3E22YG51	EPD-A-002453-2024	Approval			
Generator	Nippon Sharvo	NES220TI	FM029600	ISUZU	BH-6UZ1X	EPD-A-001692-2017	Approval	EPD-05457R	Jun-29	94
Generator	Nippon Sharyo	NES125TI2	CJ010600	ISUZU	BI-4HK1X	EPD-A-007295-2016	Approval	EPD-04530R	Dec-28	93
Excavator	Caterpillar	320D	CATO0320DEBWZ02549	Caterpillar	JDR-C6.4	EPD-A-002052-2010	Approval	2. 0 0-3301		
Excavator	Caterpillar	320D	CAT0320DTRBL00223	Caterpillar	C6.4	EPD-A-002052-2013 EPD-A-001665-2017	Approval	+		

APPENDIX Q Wastewater Discharge Layout Plan

